Appendix "A" to Report AUD17005 Page 1 of 7

CITY OF HAMILTON INTERNAL AUDIT REPORT 2015-11 PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW

	RECOMMENDATION FOR	
OBSERVATIONS OF EXISTING SYSTEM	STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
Procedures and Guidelines – Liquidated Damages		
Construction Services (CS) is responsible for the		
management of all construction projects undertaken by		
the City (e.g. roads, water mains, sewers, etc.). CS has		
documented the process followed in its Project		
Management Flow Chart and Procedures.		
The procedures do not include guidelines for claiming	1. That procedures be developed to	Agreed. The application of
Liquidated Damages (LD) against a contractor.	provide a step by step process for the	liquidated damages (LD) is a
	calculation and application of Liquidated	decision that the team arrives at as
Without documented procedures, LD may not be claimed	Damages as they relate to contracts	the project nears completion. The
consistently from contractors that fail to complete	undertaken by the Construction	LD special provision sets out the
contracts on time, resulting in overpayments.	Services Section including appropriate	upper limit of what the City can
	management authorization and	charge and staff must take into
In one of the reviewed projects, the contract deliverable	documentation when deciding not to	account weather, drawing
was 269 days overdue. The City could have recovered	pursue potentially large Liquidated	inaccuracies, changed ground
up to \$269,000 in LD, but the contractor was not	Damage amounts.	conditions, extra work added to the
assessed LD by the City.		contract, Contractor cooperation
		and the workforce applied to the
		project. Construction Services will
		formalize and document this
		process. Anticipated completion
		date: Q2 2017.

PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW DECEMBER 2016

	RECOMMENDATION FOR	
OBSERVATIONS OF EXISTING SYSTEM	STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
 Procedures and Guidelines Not Current Project management procedures and related flowcharts were developed in 2005 and last revised in 2010. Other procedures and guidelines that have not been reviewed and updated recently are Form 200* (last updated January 2011), Form 300** (last updated June 2006) and the Contract Inspector's Manual (last update was not noted on the manual). These documents have not been reviewed and updated for over five years and there is no specified review frequency. Procedures that are not reviewed and updated regularly become obsolete and provide no 	2. That Engineering Services ensure that its procedures and guidelines are reviewed regularly, revised and approved by management as needed so	Agreed. Construction Services reviews and updates the Inspector Field Manual annually and the Project Manager Manual is
meaningful guidance to staff. *Form 200 – General Conditions (of construction) **Form 300 – General Construction Requirements (includes materials and specifications) These forms contain standards for the construction of roads, sewers and watermains.	that they remain current and useful.	currently being reviewed and updated. Construction and Design Services review Form 300 on an annual basis and an update will be issued this year. With respect to Form 200, Construction and Design Services will bring this observation forward to the Construction Working Group. Anticipated implementation date: Q2 2017.

PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW DECEMBER 2016

OBSERVATIONS OF EXISTING SYSTEM	RECOMMENDATION FOR STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
Change OrdersWork that is in addition to or differs from that specified in the contract is often referred to as a Change Order (CO). To ensure that Change Orders are reasonable and the type of work is warranted, the contractor must complete a 		
 Three of the four COs examined that are part of the project under review had not been approved by the Manager with the proper signing level; 	3. That Finance return Change Orders that have not been approved by the appropriate management level to Construction Services for proper authorization and not process payment.	Agreed. These changes have already been implemented.
 Errors were noted in six of the seven expense calculations supporting one of the four COs; and Zero of the four invoices that relate to the COs were submitted within the required 30 days after the work was completed. 	4. That prior to approving COs the Project Manager responsible for the contract verify all calculations and ensure that the contractor has submitted the COs on time.	Agreed. These changes have already been implemented.

PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW DECEMBER 2016

OBSERVATIONS OF EXISTING SYSTEM	RECOMMENDATION FOR STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
Change Orders (Cont'd)	STRENGTHENING STSTEM	MANAGEMENT ACTION PLAN
The second contract had a value of \$2.4M and COs totalling \$564K. On two occasions in this contract COs totalling more than \$100,000 were divided into three smaller COs and were approved by a Manager within their lower signing authority. This circumvents internal	5. That it be communicated that signing authority limits are to be adhered to by Construction Services staff and management for all change orders.	Agreed. This will be reviewed and reinforced at staff meetings effective immediately. Anticipated implementation date: Q1 2017.
controls as managers with larger spending limits may not have been informed of these large dollar changes to a contract in a timely manner.	6. That methods be put in place to detect if signing authority limits are being circumvented. This could include management review at periodic	Agreed. Currently, all progress payments are reviewed and signed by management. Periodic reviews will be undertaken through the
Change orders are modifications to the original purchase order contract and/or tender that was agreed to by the City and the successful proponent.	intervals, at prescribed cumulative thresholds, or other similar measures.	project variance report effective immediately. Anticipated implementation date: Q1 2017.
Having effective internal controls in the change order process is critical. The city's capital budget annually is hundreds of millions of dollars. A significant portion of this annual capital budget is for construction projects.		
Ineffective internal controls over change orders unnecessarily exposes the City to construction contractors submitting low bids to become the successful proponent for contracts and then attempt to increase their billings via change orders once a contract has been secured. Having strong controls over the change order process is critical to the overall containment of costs for construction projects.		

PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW DECEMBER 2016

OBSERVATIONS OF EXISTING SYSTEM	RECOMMENDATION FOR STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
Cost Allocations		
In order to obtain a true and full cost of the capital projects, relevant departmental operating costs are allocated to the capital projects. The allocation basis is the percentage of time spent by the various Engineering Services (ES) staff on different types of contracts and the type of work being performed (e.g. roads, water mains, sewers, etc.).	7. That Engineering Services and Finance update the Cost Recovery and Process Methodology to provide additional detail and guidelines for the appropriate allocation of operating costs to capital projects. This procedure needs to be approved by management, reviewed periodically and revised as	Agreed. The General Manager agreed with Audit Services' recommendation. The procedure will be reviewed and updated accordingly. Anticipated completion date: Q4 2017. Lead: Pat Leishman.
While ES has developed a formalized Cost Recovery Process and Methodology, further detail about how this process should occur is needed. With the current	necessary.	
document inconsistent cost allocations have occurred for both allocation of time and types of costs:	8. That periodic reviews (once every three to five years) be performed by Engineering Services, to verify the	Agreed. The General Manager agreed with Audit Services' recommendation. While reviews
Time allocation – the percentage of time spent by ES staff on various types of capital projects utilized in the allocation model is an approximation and cannot be verified for how accurately it reflects actual time spent on projects. Without detailed support for the allocation, this practice reduces the degree of accuracy of expenditures against budget.	percentage of time spent by staff on various capital projects, and that this data be used to update the allocation model.	are currently performed annually, there is an opportunity to document this process. Anticipated completion date: Q4 2017. Lead: Pat Leishman.
Costs – during the audit it was found that for one year, costs were being charged to Roads projects from a section that had nothing to do with Roads (Director- Strategic Planning in Public Works). The following year these costs were not allocated to Roads projects.		

PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW DECEMBER 2016

		RECOMMENDATION FOR STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
Pr	OBSERVATIONS OF EXISTING SYSTEM oject Deficiencies	STRENGTHENING STSTEM	MANAGEMENT ACTION PLAN
A ye (P Se	list of the project deficiencies discovered during the two ar warranty period is prepared by the Project Manager M) and the Contract Inspector (CI) in Construction ervices (CS), and a copy is provided to the contractor sponsible for the project.		
De	e following issues were noted with the Project eficiencies process during one of the contracts that was viewed:		
a.	There is no standard form or log based on the tender document for the deficiency list produced. This increases the risk that that some aspects of the project were overlooked during the inspection process.	9. That Construction Services develop standardized Project Deficiency Logs to be used by all CI and PM when performing final inspections. These logs should be retained as part of the contract file.	Agreed. Construction Services will review and update existing forms and documents. Anticipated completion date: Q2 2017.
b.	The deficiencies noted on one of the contracts reviewed by Audit Services had not been corrected even though in one case five months had lapsed and in a second case seven months had lapsed since the site's final inspection.	10. That Construction Services follow up with the contractor when delays in correcting deficiencies exceed 90 days and evaluate the legitimacy of the delay. The Vendor Evaluation process with Procurement should be utilized if the contractor is not complying with the contract terms.	Agreed. Construction Services will follow the recommended process, as required, effective immediately. Anticipated implementation date: Q1 2017.
C.	Final Acceptance Letters are not issued promptly. In one case the Final Acceptance Letter had not been issued five months after the final inspection was performed and no deficiencies had been identified.	11. That Final Acceptance Letters be issued no later than 30 days after deficiencies have been corrected.	Agreed. Construction Services will review current practices, agree on a timeline to issue these letters and incorporate this expectation into the Project Manager Manual. Anticipated completion date: Q2 2017.

PUBLIC WORKS – CAPITAL PROJECTS CONTRACT REVIEW DECEMBER 2016

	RECOMMENDATION FOR	
OBSERVATIONS OF EXISTING SYSTEM	STRENGTHENING SYSTEM	MANAGEMENT ACTION PLAN
Project Quality Assurance Contract Inspectors (CIs) are issued project diaries and quantity books to track the progress and quality of the work performed as well as the quantity of the materials used by the contractor.		
CIs then use the information reported in the diaries and quantity books to prepare Material Sheets that are forwarded to the Project Manager. The Material Sheets are used by the Project Manager to validate the quantity and quality of the work before the Progress Payments are issued to the contractor.		
For one of the contracts reviewed by Audit Services, all of the Progress Payments were approved and paid without the Contract Inspector completing the diaries, quantity books and the Materials Sheets. There is evidence that the Contract Inspector retained a notebook to record the materials and quantities, but this	12. That Construction Services management perform periodic reviews of Contract Inspectors project diaries, and quantity books to ensure that they are up to date and performance manage and discipline staff that are not compliant as appropriate per the applicable collective bargaining	Agreed. These changes will take effect immediately. Anticipated implementation date: Q1 2017.
information was not presented to the Project Manager for review or in a formal project diary prior to the issuance of Progress Payments for this contract.	agreement and HR policies. 13. That Project Managers should not approve Progress Payments without	Agreed. This will be reviewed and reinforced with staff effective
Progress payments were issued before appropriate evidence was provided that the work was completed, or for material quantities that were not used due to this internal control weakness in the project quality assurance process. Given the large dollar value of capital projects that occur every year, the project quality assurance process is a critical component of the cost control process.	reviewing project diaries and quantity books and supporting Material Sheets, and ensuring that these support the quantities indicated on the Progress Payments. Staff that do not follow this process should be performance managed and disciplined per the applicable collective bargaining agreement and HR policies.	immediately. Anticipated implementation date: Q1 2017.