

Task	2023			2024			
	Q4			Q1			
	O	N	D	J	F	M	A
Detailed Design - Phase 2 scope							
Building Permit Submission - Phase 2 scope							
GC prequal							
Tender for Construction - Phase 2							
Phase 1 - King W. - 2nd Flr Training - Teknion desks set up, pwr & data run & moves							
Dispatch Staff Moves to temporary Primary (Stone Church) End of March 2024							★
Phase 1 - King W. - 2nd Flr Training Room & 1st Flr Desk Consoles set up April 2024							
Phase 1 - King W. - 1st Flr Dispatch desk mods by Evans, pwr & data run by HPS IT April 2024							
Stone Church - Primary Dispatch Location March 27 – April 15, 2024							
Dispatch Staff Moves back to King W. - Stone Church returns to back up April 15, 2024							★
RFP Console Desks (AWARDED Nov '23)							
RFP Phase 1 - review, order, deliver and install 10 desks for KW training and 1st flr areas							
RFP Phase 2 - design and order desks for Stone Church suite							
Renovation Mobilization - SEPTEMBER 2024							
Phase 2 Renovation - Upper Sherman - SEPT '24 - Feb '25							
Phase 2 Renovation - Stone Church 2nd Flr Suite - SEPT '24 - APR '25							
Staff Moves - King W. to Stone Church May 2025							
Substantial Performance - August 2025							

WE ARE HERE