

	Project	Ward	Segment	Stage	
2019 Installs - status					
	Locke	1	George to Hunter	Construction done – SB conc. Barrier to install	
	Cannon	2-3	James to Sherman	Construction complete - some markings to do	
	Britannia/ Melvin	4	Cannon to Woodward	Construction Aug - Oct 2019 (Britannia only) - all cycling markings yet to be completed	
	Rymal	8	Upper Paradise to West 5th	Construction complete - bike signals to activate	
	Echovalley Dr	9	Stockbridge to Mud	WO submitted to install signage	
OMCC	Governor's	13	Davidson to Creighton	Construction & markings & signage complete, a few outstanding items to clarify	
	Avonsyde	15	Parkside to Dundas St	Construction & signage complete	
	Parkside	15	Hollybush to Main	Construction & markings & signage complete	
2020 Planned install					
1	OMCC	Hunter	2	MacNab to Catharine	Detailed design 90% complete, open by Sept
2	OMCC	Claremont	2-3-7-8	Hunter to Brantdale	Detailed design 90% complete
3		York Blvd/ Cannon	1-2	Dundurn to James	on hold due to LRT status
4	OMCC	King at RHVP	4-5	Mt Albion to Pottruff	Detailed design 40% complete
5	OMCC	Barton St	5	RHVP to Centennial	Preliminary design underway
6	OMCC	Limeridge	8-14	Bonaventure to Hawkridge	Design complete WO submitted to install
7	OMCC	Creighton/ Market	13	Governor's to Hatt	Detailed design 95% complete - modify to remove one block of project
8	OMCC	Charlton/ John	2	James to Ferguson	Preliminary design underway
9	OMCC	Stonehenge	12	full length	Preliminary design underway - parking ops
10	OMCC	Kitty Murray	12	full length	Preliminary design underway - parking ops
11		Cannon	3	Sherman to stadium	Design 95% complete
12		Terryberry/ Dagleish	11	Rymal to Reg Rd 56	Dagleish pathway to Bellagio being designed, bicycle lanes north of Bellagio
13	OMCC	West 5th	8	Brantdale to Governor's (MC)	Detailed design 20% complete
		Delaware/ Maplewood	3	Wentworth to Gage	Functional design complete
		Hwy 8	13	Park Ave to escarpment/ CNR	Project tendered
		Whitney/ Emerson	1	Main to Main	Functional design underway
		Sterling	1	Forsyth to King	resurfacing to be confirmed
		Pearl	1	York to Bold	Preliminary design underway
		Upper Wentworth	7	Crockett to Fennell	Detailed design 20% complete
		Frances	10	Grays to Green	review of bicycle lanes and missing sidewalks
	OMCC	Hwy 8	10	King to Dewitt	Preliminary design underway
Post 2020					
		Birch	3	Burlington to Cannon	Plan to construct MUT - EA in review
		Centennial Pkwy	5	SSR to GO station	Preliminary design underway
		Bellagio	9	Fletcher to Terryberry	Detailed design underway
		Dewitt	10	Barton to Brow	Postponed as road resurfacing on hold
		Hatt	13	Peel to York	Functional design underway
		Dundas St	13	Main to Cootes	Functional design underway
		Desjardins Canal Greenway	13	Cootes to Valley Rd	McMaster students project
		Hwy 8	13	escarpment to Bond St	Detailed design underway
		Waterdown Bypass	15	Centre Rd to Avonsyde	Detailed design underway