

Project	Ward	Segment	Stage	Councillor Approval
2019 Installs - status				
Locke	1	George to Hunter	Construction done – SB conc. Barrier to install	Y
Cannon	2-3	James to Sherman	Construction complete - some markings to do	Y & Y
Britannia/ Melvin	4	Cannon to Woodward	Construction Aug - Oct 2019 (Britannia only) - all cycling markings yet to be completed	Y
Rymal	8	Upper Paradise to West 5th	Construction complete - bike signals to activate	Y
Echovalley Dr	9	Stockbridge to Mud	WO submitted to install signage, redesign considered in short segment	
Governor's	13	Davidson to Creighton	Construction & markings & signage complete, a few outstanding items to clarify	Y
Avonsyde	15	Parkside to Dundas St	Construction & signage complete	
Parkside	15	Hollybush to Main	Construction & markings & signage complete	
2020 Planned install				
Hunter	2	MacNab to Catharine	Detailed design 95% complete, open by Sept	Y
Claremont	2-3-7-8	Hunter to Brantdale	Detailed design 95% complete	Y
York Blvd/ Cannon	1-2	Dundurn to James	on hold due to LRT status	aware
King at RHVP	4-5	Mt Albion to Pottruff	Detailed design 40% complete	aware
Barton St	5	RHVP to Centennial	Preliminary design underway	Y
Limeridge	8-14	Bonaventure to Hawkridge	Design complete WO submitted to install	Y & Y
Creighton/ Market	13	Governor's to Hatt	Detailed design 95% complete - modify to remove one block of project	Y
Charlton/ John	2	James to Ferguson	Preliminary design complete - assigning detail design	aware
Stonehenge	12	full length	Preliminary design underway - parking ops	aware
Kitty Murray	12	full length	Preliminary design underway - parking ops	aware
Cannon	3	Sherman to stadium	Design 95% complete	Y
Terryberry/ Dalgleish	11	Rymal to Reg Rd 56	Dalgleish pathway to Bellagio being designed, bicycle lanes north of Bellagio	
West 5th	8	Brantdale to Governor's (MC)	Detailed design 20% complete	aware
Beach Blvd	5	Eastport to Van Wagners	civil design underway	Y - SB
Delaware/ Maplewood	3	Wentworth to Gage	Functional design complete	Y
Hwy 8	13	Park Ave to escarpment/ CNR	Project tendered	aware
Whitney/ Emerson	1	Main to Main	Functional design underway	aware
Sterling	1	Forsyth to King	resurfacing to be confirmed	aware
Longwood	1	King to Main	redesign for future installation	
Pearl	1	York to Bold	Preliminary design underway	
Upper Wentworth	7	Crockett to Fennell	Detailed design 20% complete	
Frances	10	Grays to Green	review of bicycle lanes and missing sidewalks	aware
Hwy 8	10	King to Dewitt	Preliminary design underway	aware
Post 2020				
Birch	3	Burlington to Cannon	Plan to construct MUT - EA in review	aware
Centennial Pkwy	5	SSR to GO station	Preliminary design underway	aware
Bellagio	9	Fletcher to Terryberry	Detailed design underway	
Dewitt	10	Barton to Brow	Postponed as road resurfacing on hold	
Hatt	13	Peel to York	Functional design underway	aware
Dundas St	13	Main to Cootes	Functional design underway	
Desjardins Canal Greenway	13	Cootes to Valley Rd	McMaster students project	
Hwy 8	13	escarpment to Bond St	Detailed design underway	
Waterdown Bypass	15	Centre Rd to Avonsyde	Detailed design underway	