| Year Approved | Project ID Description/Title | Budget a | Actual Revenues | Project Costs to date b | Available Balance to date c≃(a-b) | Status Explanation | % Spent & Committed d = (b)/a |
|------------------|---|---------------------------------------|----------------------------|-------------------------------|---|---|-------------------------------------|
| | F-1/4-11/7-11 | | | | C-Ja-Dj | | u = topa |
| PAN AM G | AMES | | | | | Substantial Completion for the Stadium is estimated for April 2015. Host Showcase | |
| 2011 | 3621154100 Pan Am Games - Ivor Wynne | 149,700,000 | 75,006,137 | 110,746,285.49 | 38,953,714.51 | Program to be finalized by the fall of 2015. | 74' |
| | | | | 4 505 500 00 | | Pan Am office is preparing for the Torch Relay and cultural events during the Games. | |
| 2012 2 | 3621254201 Pan Am Special Events Program TOTAL PAN AM GAMES | | 1,560,300.00 76,566,437 | 1,505,538.09 112,251,824 | 39,008,476 | Expenditures to be finalized by the fall of 2015. | 96° 74.2 ° |
| _ | TOTAL PARAM GAMES | 101,200,000 | 70,000,107 | 112,201,024 | | | |
| ROADS | | | | | | | |
| 2014 Activ | e Road Projects | | | | | | |
| 2014 | 4031457125 AVL Software Updates | 71,000 | 71,000.00 | 49,305.76 | | Anticipate 100% spent by Q3 2015 | 69.4 |
| 2014 | 4241409501 Barton & Covington - New IPS | 150,000 | 150,000.00 | 123,769.55 | | Currently being construction end of 2014 completion | 82.5 |
| 2014 | 4241409602 Berrisfield - Roadway Rehab | 2,000,000 | 2,000,000.00 | 187,414.42 167,313,17 | | Early 2015 sewer lining works, followed by 2015 road resurfacing Ongoing - work in progress | 9.49 |
| 2014 | 4041417124 Bicycle Route Program - 2014 | 200,000 | 200,000.00 | 167,313.17 | | Origonity - work in progress | |
| | | | | | | Active account. Working with stakeholders to determine appropriate Cycling facilities | 0.0 |
| 2014 | 4241409219 Bike Racks downtown | 20,000 | 20,000.00 | 0.00 | 20,000.00 | locations to complement BikeShare program and implemented by end of Q2 - 2015 Ongoing multi-year project. Studies in 2014, ESA Monitoring and Environmental | 0.09 |
| 2014 | 4031418422 Bridge 025 - Lynden Road | 100,000 | 100,000.00 | 9,904.25 | 90,095.75 | Studies in 2016, Design in 2017 and Construction in 2019. | 9.99 |
| | | | | | | Ongoing multi-year project. ESA Monitoring and Environmental Assessments in 2014, | |
| 2014 | 4031418424 Bridge 033 - Foxden Road | 150,000 | 150,000.00 | 31,515.16 | 118,484.84 | Design in 2015 and construction in 2017 Ongoing multi-year project. Studies in 2014, ESA Monitoring and Environmental | 21.09 |
| 2014 | 4031418426 Bridge 088 - Mill St | 100,000 | 100,000.00 | 55,128.15 | 44,871.85 | Assessments in 2015, Design in 2016 and Construction in 2018 | 55.19 |
| | | · · · · · · · · · · · · · · · · · · · | | , | | Ongoing multi-year project. ESA Monitoring and Environmental Assessments in 2014, | |
| 2014 | 4031418430 Bridge 344 - Concession 5W | 150,000 | 150,000.00 | 31,492.82 | 118,507.18 | Design in 2015 and construction in 2017 | 21.09 |
| 2014 | 4031418438 Bridge 397 - Glancaster Road | 50,000 | 50,000.00 | 27,529.86 | 22,470.14 | Ongoing multi-year project. ESA Monitoring 2014, Design 2016 and construction 2018. | 55.19 |
| | 4004440/07 D.U. 447 U. 1 D. / | 50,000 | 50,000.00 | 27,529.86 | 22 470 14 | Ongoing multi-year project. ESA Monitoring 2014, Design 2016 and construction 2018. | _ 55.19 |
| 2014 | 4031418437 Bridge 417 - Harrison Road | | | | | | |
| 2014 | 4031418447 Bridge 447 - Bell Rd | 50,000 | 50,000.00 | 27,536.61 | 22,463.39 | Ongoing multi-year project. ESA Monitoring 2014, Design 2016 and construction 2017. | 55.19 |
| 2014 | 4031418436 Bridge 449 - Hwy 52 | 100,000 | 100,000.00 | 73,350.42 | 26,649.58 | Ongoing multi-year project. Studies in 2014, Design in 2015 and Construction in 2017 | 73.49 |
| | | | | | | Ongoing multi-year project. Studies in 2014, ESA Monitoring and Environmental | |
| 2014 | 4031418425 Bridge 450 - Highway No 5 | | 100,000.00 | 56,455.74 91,457,45 | | Assessments in 2015, Design in 2016 and Construction in 2018 2014 installations will fully utilize all remaining funding. | 56.59 61.09 |
| 2014 | 4241409601 Burkholer & Upper Sherman-IPS | 150,000 | 150,000.00 | 91,457.45 | | Feasibility, Functionality and Cost Estimate approved in March 2014 for 3-year pilot | 61.0 |
| | | | | | | project. Implementation by September 2014. Portion of project funded through Area- | |
| 2014 | 4041417125 Cannon Bi-Directional Cycle Track | 867,200 | 867,200.00 | 491,954.62 | | rating accounts. Implementation remains active. | 56.79 |
| 2014 | 4241409705 Chipman Ave-Urbanization | 350,000 600,000 | 350,000.00 600,000.00 | 0.00 570,764.94 | 350,000.00 | 2015 Construction Ongoing - work in progress. | 0.09 95.19 |
| 2014 | 4241409502 Cochrane Road Rehabilitiation | 800,000 | 600,000.00 | 570,764.94 | 29,233.00 | Five of six projects tendered & awarded. Purchase order for Concession - Upper | |
| 2014 | 4031419102 Council Priority Road Reconstruction - 2014 | 3,575,000 | 1,323,447.67 | 2,182,328.54 | 1,392,671.46 | Sherman to Upper Wentworth to be processed. Sierra Lane/Beach Blvd to be awarded and constructed in 2015. Gas Tax funded. No anticipated surplus. | 61.09 |
| 0044 | 4004444047 | 2.270.000 | 100.000.00 | 1,989,121.91 | 200 070 00 | Ongoing - work in progress. Don/Dunning/Colmar/Osler & Grant - Osler to Don construction 2015. Gas Tax funded, No anticipated surplus. | 87.69 |
| 2014 2014 | 4031411017 Council Priority Road Rehabilitation - 2014 4031411401 CP Minor Maintenance Ward 1 | 200,000 | 200,000.00 | 18,741.68 | | Expenditures dependant upon request from Ward Councillor | 9.49 |
| 2014 | 4031411410 CP Minor Maintenance Ward 10 | 200,000 | 200,000.00 | 18,741.51 | 181,258.49 | Expenditures dependant upon request from Ward Councillor | 9.49 |
| 2014 | 4031411412 CP Minor Maintenance Ward 12 | 200,000 | 200,000.00 | 19,827.51 | | Expenditures dependant upon request from Ward Councillor | 9.99 |
| 2014 | 4031411413 CP Minor Maintenance Ward 13 | 200,000 | 200,000.00 | 18,741.51 18,741.51 | | Expenditures dependant upon request from Ward Councillor Expenditures dependant upon request from Ward Councillor | 9.49 |
| 2014 2014 | 4031411415 CP Minor Maintenance Ward 15 4031411402 CP Minor Maintenance Ward 2 | 200,000 | 200,000.00 | 18,741.51 | | Expenditures dependant upon request from Ward Councillor Expenditures dependant upon request from Ward Councillor | 9.4 |
| 2014 | 4031411403 CP Minor Maintenance Ward 3 | 200,000 | 200,000.00 | 18,741.51 | | Expenditures dependant upon request from Ward Councillor | 9.4 |
| 2014 | 4031411404 CP Minor Maintenance Ward 4 | 200,000 | 200,000.00 | 117,432.63 | | Expenditures dependant upon request from Ward Councillor | 58.7 |
| 2014 | 4031411405 CP Minor Maintenance Ward 5 | 200,000 | 200,000.00 | 154,050.96 | | Expenditures dependant upon request from Ward Councillor | 77.0° 48.6° |
| 2014 2014 | 4031411406 CP Minor Maintenance Ward 6 4031411407 CP Minor Maintenance Ward 7 | 200,000 | 200,000.00 | 97,110.45 18,741.51 | | Expenditures dependant upon request from Ward Councillor Expenditures dependant upon request from Ward Councillor | 9.4 |
| 2014 | 4031411408 CP Minor Maintenance Ward 8 | 200,000 | 200,000.00 | 18,741.51 | | Expenditures dependant upon request from Ward Councillor | 9.4 |
| 2014 | 4031411409 CP Minor Maintenance Ward 9 | 200,000 | 200,000.00 | 18,741.51 | | Expenditures dependant upon request from Ward Councillor | 9.4 |
| 2014 | 4241400116 Emerces Improvements | 25,000 | 25,000.00 | 0.00 | 25 000 00 | Includes lighting, bike lanes, widen sidewalks, flowers, trees (\$10,000 for street lighting) | 0.0 |
| 2014 | 4241409116 Emerson Improvements 4241409301 Fairholt, Albemarle, Leinster | 25,000 565,000 | 565,000.00 | 52,944.06 | | 2014 Construction of Fairholt and Leinster, and 2015 construction of Albemarle | 9.4 |
| 2014 | 4031411225 Geotechnical Investigation Program - 2014 | 200,000 | 75,000.00 | 93,741.51 | 106,258.49 | Ongoing - work in progress | 46.9 |
| 2014 | 4041417384 Guide Rail Replacement Program - 2014 | 400,000 | 400,000.00 | 327,242.50 | 72,757.50 | Ongoing - work in progress. Anticpated completion Q3 2015 | 81.8 |
| 2014 | 4241409701 Howe & Upper Wellington Signal | 200,000 | 200,000.00 150,000.00 | 69,888.13 86,122.17 | | 2014 installations will fully utilize all remaining funding. 2014 installations will fully utilize all remaining funding. | 34.9° 57.4° |
| | | | | | 63 877 83 | ZILLA INSTALIATIONS WILL THIN UTILIZE ALL TEMPLINING FUNDING | 57.4 |
| 2014 | 4241409101 Hunter & Locke Ped Sqnl | 150,000 | 130,000,00 | 80,122.17 | 00,077.00 | 2014 Hoteliauto to will lowy delice distributing furturing. | |

| Year Approved | Project ID | Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date | Status Explanation | % Spent & Committed |
|------------------|--------------|---|--------------------|--------------------------|--------------------------|------------------------------|---|------------------------|
| Approved | 1 (0)40110 | | a | | b | c=(a-b) | | d = (b)/a |
| | | | | | | | | |
| 2014 | | Major Road Maintenance Program - 2014 | 700,000 | 721,060.13 | 555,860.08 | | Anticipate 100% spent at Q3 2015. | 79.4% |
| 2014 | | Mapping Update - 2014 | 70,000 | 58,797.11 | 70,830.09 | | Ongoing Program - Close once commitments are paid/cleared/moved | 101.2% |
| 2014 | 4241409216 | McNab St S - Ped Crosswalk | 125,000 | 125,000.00 | 164,669.16 | -39,669.16 | Work is underway, completion September 2014 | 131.7% |
| | | | 005 000 | 005 000 00 | 400 000 05 | 05 000 75 | Ongoing - work in progress. Project to address minor construction issues that arise | 00.70/ |
| 2014 | | Minor Construction 2014 New Full Traffic Signal Program 2014 | 225,000 650,000 | 225,000.00 42,000.00 | 199,609.25 156,210.30 | | throughout the year. 2014 works to be completed by year end, billings not processed. | 88.7% 24.0% |
| 2014 | | Noise and Barrier Wall Rehabilitation Program - 2014 | 100.000 | 100,000.00 | 83,577.91 | | Ongoing - work in progress | 83.6% |
| 2014 | 4041449352 | Noise and Barrier Wall Renabilitation Program - 2014 | 100,000 | 100,000.00 | 63,377.91 | 10,422.03 | Origoning - work in progress | 63.0% |
| | | | | | | | Phasing of overall NETMP approved plan including permanent curb extensions, | |
| 2014 | 4031420622 | North End Traffic Mgmnt Plan | 470,000 | 470.000.00 | 216,770.66 | 253,229.34 | sidewalk extensions, and speed hump installations. Implementation remains active. | 46.1% |
| 20,11 | TOOTTEOOLE | Troid Charles and Training and | | | | | | |
| 2014 | 4031418218 | OSIM Bridge and Culvert Inspections 2014 | 200,000 | 104,289.96 | 217,782.83 | | Ongoing - work in progress. Anticipated that all PO's will be closed by Summer 2015. | 108.9% |
| 2014 | | Railway Roadway Crossings Rehab Program 2014 | 150,000 | 150,000.00 | 86,118.22 | | Railway Crossing rehab sched for 2014 was deferred by Rail Authorities to Q3 2015 | 57.4% |
| 2014 | 4241409604 | Repairs to Curb Paris & Albion | 50,000 | 50,000.00 | 45,629.13 | | Ongoing - work in progress | 91.3% |
| 2014 | 4041410417 | Retaining Wall Rehabilitation- 2014 | 350,000 | 350,000.00 | 288,257.98 | 61,742.02 | Ongoing - work in progress | 82.4% |
| | | | | | | | Four of nine projects awarded. Four projects design stage only. Chedmac - Southridge | |
| | | | | | | | to Rice deferred given temporary works, currently in Programming and a tentative date | |
| | | | | | | | of 2016, subject to ongoing pavement evaluation. Parkdale - Barton to Burlington - | |
| 2014 | 4031419101 | Road Reconstruction Program 2014 | 8,220,000 | 1,676,057.77 | 7,130,247.15 | 1,089,752.85 | 2015 construction. | 86.7% |
| | | | | | | | Ongoing - work in progress. Two of two contracts tendered and awarded. Gas Tax | 24.004 |
| 2014 | | Road Resurfacing Program 2014 | 1,600,000 | 1,699,416.80 | 1,470,723.89 | | Funded. No anticipated surplus. | 91.9% |
| 2014 | | Roads - Alleyway Rehabilitation - 2014 | 85,000 | 85,000.00 | 0.00 | | Anticipate 100% Q4 2015. | 0.0% |
| 2014 | | Roads Small Equip Purchase 2014 | 170,000 | 170,000.00 | 101,346.51 | | Anticipate100% spent by Q2 2015. | 59.6% |
| 2014 | | Salt/Sand Storage Rehab 2014 | 400,000_ | 390,000.00 | 23,615.29 | | Ongoing - work in progress - Jones Road Location Work to begin 2015 | 5.9% |
| 2014 | | Semi Barrier Rehabilitation Program - 2014 | 260,000 | 260,000.00 | 220,328.28 | | Ongoing - work in progress Ward 6 Area rating commitment, 2015 Neighbourhood Asset Preservation. | 9.4% |
| 2014 | | Sherwood - Roadway Rehab | 500,000 500,000 | 500,000.00 500,000.00 | 46,853.29 455,541.47 | | Anticipate 100% spent by Q3 2015 | 91.1% |
| 2014 | | Sidewalk Rehabilitation Program 2014 | 2,307,000 | 217,000.00 | 1,943,984.00 | | Ongoing - work in progress | 84.3% |
| 2014 | | Street Lighting Program - 2014 | 300,000 | 300,000.00 | 267,074.53 | | Ongoing - work in progress Ongoing 2014 Project - funding 2014 structural assessments of bridges | 89.0% |
| 2014 | | Structural Investigations and Reports - 2014 Traffic Calming - Various | 370,000 | 370,897.14 | 200,060.26 | | Cost for the design and construction of various traffic calming initiatives | 54.1% |
| 2014 2014 | | Traffic Controller Replacement - 2014 | 750,000 | 750,000.00 | 531,261,92 | | Engineering design is complete, field work to be completed by Q1 2015. | 70.8% |
| 2014 | 4041415019 | Traffic Controller Replacement - 2014 | 750,000 | 750,000.00 | 551,261.92 | 210,/36.00 | Provides data to support traffic signal installation decisions, truck route planning, | 70.6% |
| | | | | | | | capital planning of road construction projects, development planning & other | |
| 2014 | 4021415920 | Traffic Counts Program - 2014 | 150,000 | 150,000.00 | 65,167.82 | 84 832 18 | undertakings in the City. | 43.4% |
| | 403 14 13620 | Hairic Courtis Program - 2014 | 130,000 | 130,000.00 | 00,107.02 | 04,002.10 | Contracts are being issued to begin infrastructure upgrades. Funds to be utilized | 70.770 |
| 2014 | 4041420016 | Traffic Signal Communications System/Modernization/Upgrades - 2014 | 1,000,000 | 1,000,000.00 | 630,642.95 | 369.357.05 | throughout 2014 and Q1 2015. | 63.1% |
| 2017 | 4041420010 | Tranic digital communications dystern modern course page associations | 1,000,000 | 110001000100 | 000/0 12/00 | 000,000,000 | Grounding and Bonding program will be rolled out in conjunction with upgrading of | |
| | | | | | | | traffic communication cable and incorporated systems. Funds to be utilized by | |
| 2014 | 4031420110 | Traffic Signal Electrical Systems Improvement - 2014 | 400.000 | 400.000.00 | 46,500.81 | 353,499,19 | purchase of network switches 3rd quarter 2014. | 11.6% |
| | | | | | | | Funds will be utilized in 2015, 2015 funding request has been decreased. Contract | |
| 2014 | 4041420017 | Traffic Signal LED Upgrades - 2014 | 1,200,000 | 1,200,000.00 | 423,289.99 | 776,710.01 | award pricing came in significant;ly lower than expected. | 35.3% |
| | | | | | | | | |
| 2014 | 4041414010 | Traffic Signal Modernization & Upgrades Program - 2014 | 1,080,000 | 48,000.00 | 536,427.55 | 543,572.45 | 2014 signal modernization program underway funds to be fully utilized by end of 2014. | 49.7% |
| | | | | | | | On-going City contributions with partner municipalities in GTHA and MTO for regional | |
| 2014 | | Transportation Tomorrow Survey - 2014 | 60,000 | 60,000.00 | 5,942.53 | | transportation modelling needs. Account remains active | 9.9% |
| 2014 | | Video Detection and Intelligent Transportation System | 1,200,000 | 600,000.00 | 9,254.07 | | Cameras have been ordered installation of cameras expected to begin Fall 2014 | 0.8% |
| 2014 | | Vincent Neighbourhood (South Section) - Council Priority | 100,000 | 100,000.00 | 0.00 | | 2015 Construction | 0.0% |
| 2014 | | W1 Alleyway Improvements | 100,000 | 100,000.00 | 0.00 | 100,000.00 | Ongoing - work in progress | 0.0% |
| 2014 | 4241409108 | W1 Bike Lanes - Longwood Rd N | 50,000 | 50,000.00 | 0.00 | 50,000.00 | Active account. Cycling facilities to be implemented by end of Q2 - 2015 | 0.0% |
| | | | | | | | Active agreement. Weathing with stakeholders to determine appropriate Overline for all all | |
| 0043 | 1011100110 | AMA Dilas Danilas | 25.000 | 25.000.00 | 0.00 | 25 000 00 | Active account. Working with stakeholders to determine appropriate Cycling facilities locations to complement BikeShare program and implemented by end of Q2 - 2015 | 0.00/ |
| 2014 | | W1 Bike Racks W1 Calming Strip & Speed Bumps etc | 25,000 | 25,000.00 | 44.930.59 | | Ongoing - work in progress | 0.0% 22.5% |
| 2014 | | Yard Facility Maintenance & Improvement Program - 2014 | 100,000 | 100.000.00 | 71,318.73 | | Anticipate 100% spent by Q3 2015 | 71.3% |
| | | Active Roads Projects | 39.710.200 | 24,044,187 | 24.103.535 | 15.606.665 | | 60.7% |
| 76 | 10181 2014 / | ACUYO NUAUS FIUJOCIS | 38,710,200 | 24,044,107 | 24,103,335 | 10,000,000 | | 00.7% |

| Year Approved | Project ID | Description/Title | Budget a | Actual Revenues | Project Costs to date b | Available Balance to date c≖(a-b) | Status Explanation | % Spent & Committed d = (b)/a |
|-------------------|----------------------------|--|----------------------|--------------------------|-------------------------------|---|--|-------------------------------|
| 2013 Active | Roads Proj | ects | | | | | | |
| 2013 | 4241309304 | Barton/Sherman Flashing 40s | 25,500 | 25,500.00 | 21,136.41 | 4,363.59 | Ongoing - equipment issues to be resolved Q2 2014 | 82.9% |
| 2013 | 4241309102 | Bike Lanes - Ward 1 | 50,000 | 50,000.00 | 26,211.37 | 23,788.63 | Active account. Lanes to be completed by end of Q2 - 2015 | 52.4% |
| 2013 | | Bridge 118 - Woodburn Rd | 1,000,000 | 190,000.00 | 320,509.75 | | Class EA now completed. Construction to follow in 2015. | 32.1% |
| 2013 | 4031318331 | Bridge 368 - King 40m e/o Elm | 150,000 | 150,000.00 | 91,972.58 | 58,027.42 | ESA Monitoring 2013 and Construction 2015. | 61.3% |
| 2013 | 4031311018 | Council Priority - Minor Rehabilitation - 2013 | 3,000,000 | 2,720,000.00 | 1,079,249.34 | 1,920,750.66 | Project is shared equally by all Councillors. Depletion of funds is dependant on timing 5 of requests by each Councillor. Eleven of Twelve projects tendered & awarded. Franklin / Norwood / Edgevale / | 36.0% |
| | | | | | | | Dufferin / Parkview / Freeland to be constructed in 2016. Gas Tax funded. No | |
| 2013 | | Council Priority Road Reconstruction - 2013 | 8,956,000 100,000 | 5,945,338.78 | 8,624,613.89 84,042.68 | | anticipated surplus. 2 Anticipate 100% spent by Q4 2015 | 96.3% |
| 2013 2013 | | Downtown Alleyways Fleet Additions - Roads O&M | 100,000 | 100,000.00 | 0.00 | | Ongoing deliberations with Fleet re equipment size | 84.0% 0.0% |
| 2013 | | Graffiti Management Strategy | 50,000 | 50.000.00 | 40.784.12 | | Anticipate 100% spent Q4 2015. | 81.6% |
| 2013 | 4041333313 | Granic Wanagement Scrategy | 00,000 | 00,000.00 | 10,701.12 | 5,210.00 | Project underway in 2014 in conjunction with City-Wide TMP project including potential | 01.076 |
| 2013 | 4031355310 | Ham Transportation MP Update | 660,000 | 660,000.00 | 616,674.13 | 43,325.87 | 7 conversion of streets from one-way to two-way. | 93.4% |
| 2013 | | Mud/Pritchard Right Turn & Island | 200,000 | 200,000.00 | 1,813.00 | 198,187.00 | Tender and construction 2015 | 0.9% |
| 2013 | 4041349352 | Noise and Barrier Wall Rehabilitation Program - 2013 | 200,000 | 200,000.00 | 137,372.54 | 62,627.46 | Anticipate 100% spent Q2 2015 | 68.7% |
| 0040 | ********* | 000001 | 000 000 | 000 000 00 | 150 440 04 | 44 557 00 | 2. Autoingtond Abeat of DOIs will be alread by consequent 2014. Abeau actions are by alread | 70.00/ |
| 2013 | 4031318218 | OSIM Bridge and Culvert Inspections 2013 | 200,000 158,000 | 200,000.00 158,000.00 | 158,442.94 142,638.91 | | 6 Anticipated that all PO's will be closed by year end 2014, then project can be closed. 9 Anticipate 100% spent by Q3 2015 | 79.2% 90.3% |
| 2013 | 4031310012 | Railway Roadway Crossings Rehab Program - 2013 | 158,000 | 158,000.00 | 142,638.91 | 15,361,09 | Ongoing - work in progress. Three of five projects have been awarded. Garth - Stone Church to Rymal - 2015. Burlington & Industrial - Ottawa to Kenilworth - 2016 | 90.3% |
| 2013 | 4031319101 | Road Reconstruction Program 2013 | 6,643,000 | 3,749,959.82 | 5,964,163.60 | 678,836.40 | construction. No anticipated surplus. | 89.8% |
| | | | | | | | Rehab program being developed based on condition assessment. Anticipate 100% Q2 | |
| 2013 | | Roads - Alleyway Rehabilitation - 2013 | 215,000 | 215,000.00 | 200,513.05 | 14,486.95 | | 93.3% |
| 2013 | 4031311224 | Sidewalk Rehabilitation Program - 2013 | 757,000 | 2,694,322.00 | 593,079.41 | 163,920.59 | Anticipate 100% spent by Q3 2015 Balance of funds to be spent by year end/early 2014 for large replacement of 400 Watt street lights. Any surplus funds will be used to supplement the 2014 Street Lighting | 78.3% |
| 2013 | 4041310016 | Street Lighting Program - 2013 | 2,350,000 | 2,356,538.18 | 2,314,077.22 | 35,922.78 | Program. | 98.5% |
| 2013 | | Structural Investigations and Reports - 2013 | 400,000 | 400,000.00 | 359,359.13 | 40,640.87 | 7 Ongoing work in progress | 89.8% |
| | | | | | | | | |
| 2013 | | Traffic Signal Communications System/Modernization/Upgrades - 2013 | 1,000,000 | 1,000,000.00 | 145,484.02 | | 3 Purchase of video wall will account for 90% of the funds expected expenditure Q1 2015 | 14.5% |
| 2013 | 4031320110 | Traffic Signal Electrical Systems Improvement - 2013 | 100,000 | 0.00 | 50,622.00 | | Ongoing - work in progress | 50.6% |
| 2013 | 4041320017 | Traffic Signal LED Upgrades - 2013 | 765,000 | 765,000.00 | 55,000.00 | 710,000.00 | Funding to be returned not required due to favourable tender bids. Close account and transfer balance to 4031555940 for City's contribution to participate in GTHA Transportation modeling process and access to TTS database for City's | 7.2% |
| 2013 | 4031355940 | Transportation Tomorrow Survey - 2013 | 26,000 | 26,000.00 | 17,969.00 | | transportation modeling exercises. Council money designated for Traffic Calming initiatives by Councillor to be utilized in | 69.1% |
| 2013 | | Ward 3 Speed Humps | 75,000 | 75,000.00 | 12,520.17 | | 3 2014/2015. | 16.7% |
| 2013 | | Yard Facility Maintenance & Improvement Program - 2013 | 100,000 | 100,000.00 | 15,904.14 | | Anticipate 100% spent by Q3 2015 | 15.9% |
| 25 2012 Active | lotal 2013 . Roads Proj | Active Roads Projects ects | 27,280,500 | 22,030,659 | 21,074,153 | 6,206,347 | <u>'</u> | <u>77.2%</u> |
| 2012 | 4031218212 | Bridge 185 - Bay St N - 65m s/o Strachan St W | 500,000 | 500,000.00 | 58,718.08 | 441,281,92 | Ongoing - coordination with CN Rail and GO Transit, dependant on Centennial design. Reserve funded. | 11.7% |
| | | | | | | | Ongoing - multi-year project. ESA monitoring 2012, Design 2013 and Construction | |
| 2012 | 4031218228 | Bridge 248 - King St W 145 m w/o Bond St | 150,000 | 150,000.00 | 65,799.07 | 84,200.93 | | 43.9% |
| 2012 | 4031218222 | Bridge 329 - Burlington St E at Wilcox St | 200,000 | 200,000.00 | 122,987.23 | 77,012.77 | 7 Ongoing - multi-year project. Studies & Design 2012 and Construction 2017. | 61.5% |
| 2012 | | Bridge 383 - Brock Rd, 860m s/o Safari Rd | 200,000 | 260,000.00 | 316,383.00 148,635.03 | | Ongoing - multi-year project. Project curently in ESA Monitoring and EA stages. | 39.5% |
| 2012 | | Bridge 391 - Governor's Rd, 275m w/o Weir Rd Bridge 451 - Hwy 5 E, 120m e/o Mill St S | 150,000 | 150,000.00 | 133,013.36 | | 7 Ongoing - multi-year project. Studies and design 2012 and Construction 2016. Ongoing - multi-year project. Structural Assessment and ESA Monitoring 2014, Functional 2015, 2016 EA, 2017 Design, Construction 2019. | 74.3% 88.7% |
| , | | | 200.000 | 000 000 5 | 0/ //= 1= | | Funds to be reallocated to Signal Moderinatizion to fund West 5th at Mohawk signal | |
| 2012 | | Caroline - Main to King Two-Way Conversion | 230,000 239,759 | 230,000.00 | 34,445.15 123,733.51 | | 5 improvements Ongoing - work in progress. % spent dependent on # of misc. charges for projects that have been closed. | 15.0% |
| 2012 | +031200999 | Closed Projects | 239,/39 | 4.00,/00.41 | 143,733.31 | 110,023.90 | Project is shared equally by all Councillors. Depletion of funds is dependent on timing | 51.6% |
| 2012 | 4031211018 | Council Priority - Minor Rehabilitation - 2012 | 5,722,075 | 5,722,075.98 | 3,994,063.39 | 1,728,011.61 | of requests by each Councillor. Ongoing - work in progress. Mountain Brow - Traffic Circle to Mohawk & Broker and | 69.8% |
| 2012 | 4031219102 | Council Priority Road Reconstruction - 2012 | 4,690,000 | 3,277,870.20 | 3,529,129.58 | 1,160,870.42 | King - Battlefield to Applewood / Mountain / Rosedale to be constructed in 2015. Gas 2 Tax funded. No anticipated surplus. Feasibility and Environmental Assessment underway with MTO for westbound ramp at | 75.2% |
| 2012 | 4031255215 | Highway 403 Ramp Studies | 645,000 | 645,000.00 | 448,288.32 | 196,711.68 | Mohawk Road and Highway 403. On-going negotiations with MTO on project project. Project remains active. | 69.5% |
| 2012 | 4031219101 | Road Reconstruction Program 2012 | 14.438.000 | 18.603 127.11 | 14,398,104.20 | 39 895 80 | Ongoing - work in progress. Project has multiple sources of funding, the majority of which do not permit transfers. West 5th is a multi-year project with additional funding of \$1,140k in 2015. | 99.7% |
| | | | . 1, 100,000 | | | 20,000.00 | | 55.776 |

| | | | , ,, | AI DEGL | | 2017 | |
|------------|---|-------------|---------------|---------------|--------------|--|-----------|
| Year | | | Actual | Project Costs | Available | | % Spent & |
| Approved | Project ID Description/Title | Budget | Revenues | to date | | Status Explanation | Committed |
| | | a | * | <u> </u> | c=(a-b) | tion with the control of the control | d = (b)/a |
| 2012 | 4031251120 Roads Equipment Acquisition 2012/13 | 332,000 | 332,426.96 | 309,482.02 | 22,517.98 | Anticipate100% spent by Q4 2015. | 93.2% |
| | | · | | | · | Transportation analysis & modeling for areas under consideration to support population, business and growth. Determining timing/need of transportation facilities. Issues also | |
| | | 050 000 | | 17 100 50 | 000 500 40 | include inter-regional transportation planning. EA aspects covered as required. | |
| 2012 | 4031255369 Specific Area Transportation MP - 2012 | 250,000 | 250,000.00 | 47,409.52 | 202,590.48 | Eastgate Transportation Management project included. On-going program, Funds support annual TDM Initiatives to reduce vehicle trips, | 19.0% |
| | | 400.000 | 171.440.54 | 04 070 40 | 40.004.54 | encourage active transportation and increasing transit ridership. Account remains | |
| 2012 | 4031255820 Transportation Demand Management Program | 100,000 | 174,112.54 | 81,078.46 | 18,921.54 | | 81.1% |
| 15 | Total 2012 Active Roads Projects | 28,646,834 | 30,934,372 | 23,811,270 | 4,835,564 | = | 83.1% |
| Pre-2012 A | ctive Roads Projects | | | | | | |
| ····· | | | | | | City removed tank at site of General Hospital. HHS to pay 77% of cost upon receiving | |
| 2005 | 4030518579 Tank & Remediation Bridge Ferg | 150,000 | 0.00 | 154,811.44 | -4,811.44 | MOE from City. Legal delays. | 103.2% |
| | | | | | | All available funds have been dedicated to Burlington Street reconstruction. Funding | |
| 0007 | 4000707770 | 4 400 000 | 4 400 000 00 | 447 700 04 | 4 000 000 00 | provided to facilitate various greening initiatives along the Burlington Street corridor. | 00.004 |
| 2007 | 4030707750 Industrial Zone Air Quality | 1,480,000 | 1,480,000.00 | 417,793.04 | 1,062,206.96 | These funds will be used to fund 2015 initiatives through budget approval. | 28.2% |
| | | | | | | Grounding and Bonding program will be rolled out in conjunction with upgrading of | |
| 2007 | 4030720710 Traffic Signal Grounding Project | 900,000 | 900,000.00 | 761,179.18 | 138,820.82 | traffic communication cable and incorporated systems. Tender to go out August 2014 | 84.6% |
| 2008 | 4030819102 Stone Church - Upper James to Garth (SMA) | 3,969,995 | 3,969,994.68 | 3,969,514.63 | 480.05 | Pending outstanding claims and final audit. | 100.0% |
| 2009 | 4030955945 Ancaster Transportation MP - Ph 3&4 EA | 105,000 | 105,000.00 | 18,354.58 | 86,645.42 | Active account related to proposed Mohawk Road ramp project. | 17.5% |
| | | | | | | Study completed. Multi-year project with construction in 2016. Due to WIP funding | |
| 2009 | 4030919104 Highway 8 - Hillcrest to Park | 480,000 | 480,729.50 | 329,375.54 | 150,624.46 | constraints, this project ID will remain open for the construction rather than a 2016 project ID being set up. | 68.6% |
| 2009 | 4030955980 Rail Crossing Safety Review | 90,000 | 90,000.00 | 49,055.57 | 40.944.43 | Awaiting bill from Transport Canada for \$40k for arms, sidewalk restoration will be \$50k this project is underfunded | 54.5% |
| | Tobassass Thair Grocering Surery France | | | | | Ongoing - work in progress. Project is currently in software set up/testing stage. 100% | |
| 2009 | 4030957950 Right of Way AM Business - RAMBO | 1,038,500 | 1,038,659.46 | 948,258.95 | | funded from current contribution. | 91.3% |
| 2009 | 4030955926 T.M.P. Performance Measurement | 300,000 | 200,000.00 | 65,874.71 | | Funds to be utilized in conjunction with Update of the City-wide TMP. | 22.0% |
| 2009 | 4030980986 TrinityChurchCorridor- Rymal & Stone Church | 17,280,000 | 11,111,005.04 | 8,058,906.42 | 9,221,093.58 | Design on hold, pending resolution on eco-passage, possible 2015 construction | 46.6% |
| 2010 | 4041020111 Council Strategic Initiatives - Traffic Signals | 2,700,000 | 2,700,000.00 | 2,057,712.11 | 640 007 00 | Funds required to fund over expenditure in area rating acounts Council appropriation report to be completed | 76.2% |
| 2010 | 4041020030 School Board Flasher | 60,000 | 60,000.00 | 54,218.94 | 5 781 06 | 2014 installations will fully utilize all remaining funding. | 90.4% |
| 2010 | 4031055369 Specific Area Transportation MP - 2010 | 179,410 | 179,440.80 | 65,070.54 | | Active account related to the City-Wide Transportation Master Plan Update project. | 36.3% |
| 2010 | 4031055015 Transportation MP Implement | 157,400 | 157,400.00 | 137,410.44 | | Active account related to the City-Wide Transportation Master Plan Update project. | 87.3% |
| | · | | | | | Traffic Operations has committed funds for the Technical Study Permissive vs. | 911013 |
| 2010 | 4041016103 Truck Route Signage & Monitoring | 75,000 | 75,000.00 | 69,056.11 | 5,943.89 | Prohibitve Truck Route Study by Q4 2014. | 92.1% |
| | | | | | | Ongoing - work in progress. Additional \$4.2m required in 2015 for track detour and | |
| 2011 | 4031118126 Bridge 163 - Centennial Parkway North, 540m n/o Barton St East | 10,400,000 | 6,727,322.00 | 10,957,251.25 | | signal protection. | 105.4% |
| 2011 | 4031118127 Bridges 314, 315 & 316 - Claremont Access Bridge Structures | 400,000 | 400,000.00 | 291,447.06 | 108,552,94 | Ongoing - multi-year project. Construction 2015. Consultant to be engaged in 2014 to study the Sherman Access as part of the | 72.9% |
| 2011 | 4031120122 Sherman Access Lane Control System Upgrade | 250,000 | 200.000.00 | 0.00 | 250,000.00 | Transportation Master Plan. Funding to be returned. | 0.0% |
| | Too Ties Tee Onstituent toosee admire Control of Status oppgrade | 200,000 | 200,000,00 | 0100 | 2001000100 | Account remains active with a variety of Transportation Demand Management & | |
| 2011 | 4031155100 Strategic Initiatives | 330,000 | 280,000.00 | 164,156.43 | | Mobility projects. | 49.7% |
| 19 | Total Pre-2012 Active Roads Projects | 40,345,305 | 30,154,551 | 28,569,447 | 11,775,858 | ्रा ज | 70.8% |
| 135 | TOTAL ACTIVE ROADS PROJECTS | 135,982,839 | 107,163,749 | 97,558,405 | 38,424,434 | - | 71.7% |
| | | | | | | • | |
| Roads Pro | jects Complete - Pending Closing | 2 | | | | | |
| 2014 | 4241409801 Blossom Lane Urbanization | 240,000 | 240.000.00 | 258,574.34 | ~18.574.34 | CLOSE NEXT BER AFTER YEAR END REPORTING | 107.7% |
| 2014 | 5301455820 Transport Demand Mngt Program - 2014 | 200,000 | 186,162.00 | 204,537.70 | | CLOSE NEXT BER AFTER YEAR END REPORTING | 102.3% |
| 2013 | 4031315820 Traffic Counts Program - 2013 | 249,000 | 249,000.00 | 236,512.90 | | Ongoing Program - Close once commitments are paid/cleared/moved | 95.0% |
| 2012 | 4041210017 Downtown Outdoor Lighting Upgrades | 340,000 | 340,000.00 | 364,088.84 | -24,088.84 | Ongoing - work in progress. Additional \$100k in 2015 Budget to complete works. | 107.1% |
| 2012 | 4241209702 Sirente/Towercrest - Full Signal Installation | 150,000 | 150,000.00 | 273,217.58 | -123,217.58 | Work Complete, project to be closed. Over expenditure to be funded from Council Strategic Initiatives - Traffic Signals project. Report being prepared. | 182.1% |
| | | | | | | Close once commitments are paid/cleared/moved. Balance available to Ward | |
| 2013 | 4241309110 Ward 1 Sidewalks | 75,000 | 75,000.00 | 76,183.71 | -1,183.71 | Councillor Close once commitments are paid/cleared/moved. Balance available to Ward | 101.6% |
| 2013 | 4241309207 Ward 2 Sidewalks | 200,000 | 200,000.00 | 179,661.66 | 20,338.34 | Councillor | 89.8% |
| 2013 | 4031320250 Kenilworth - Merchison to Burlington | 2,740,000 | 775,000.00 | 2,727,755.54 | | Ongoing - work in progress. Completion 2015. | 99.6% |
| | | | • | | | Ongoing - work in progress. % spent is dependent upon contaminated soil/excess rock | |
| 2013 | 4031314405 Contaminated Soil & Rock Disposal 2013 | 1,703,748 | 1,703,747.61 | 1,700,123.21 | 3,624.40 | discovered at time of construction. | 99.8% |
| 2013 | 4031311222 New Sidewalk Program 2013 | 570,000 | 570,000.00 | 570,000.00 | 0.00 | Upper Centennial sidewalks complete. Delays due to A-1 Asphalt bankruptcy. | 100.0% |
| 2013 | 4041317124 Bicycle Route Program - 2013 | 360,000 | 360,000.00 | 367,341.55 | _7 3/1 EE | Active account. Projects to be completed by end of Q2 - 2015 include Highland Rd, Mt Albion Rd, Wellington/Stinson, Herkimer/Charlton, bike racks. | 102.0% |
| 2013 | +0+131712+ Dicycle Route Program - 2013 | 300,000 | 300,000.00 | 307,341.55 | -1,341.35 | ADJUST TO, WEININGTON SUITSON, TELKINET/CHANTON, DIKE TACKS. | 102.0% |

| Year Approved | Project ID | Description/Title | Budgeta | Actual Revenues | Project Costs to date b | Available Balance to date Status Explanation c=(a-b) | % Spent & Committed d = (b)/a |
|------------------|-------------|---|------------------------|------------------------------|-------------------------------|--|-------------------------------------|
| 2013 | E2012EE020 | Transport Demand Mnot Program - 2013 | 200,000 | 164,700.89 | 258.847.37 | -58.847.37 | 129.4% |
| | | | | | | Close once commitments are paid/cleared/moved. Balance available to | Ward |
| 2013 | | Ward 7 Mountable Curbs | 100,000 | 100,000.00 | 103,921.68 | -3,921.68 Councillor | 103.99 |
| 2014 | 4241409112 | Main & King @ Dundrn - Pedestrian Intersection | 10,000 | 10,000.00 | 13,192.44 | -3,192.44 Ongoing - work in progress Close once commitments are paid/cleared/moved. Balance available to | 131.9% Ward |
| 2013 | 4241309701 | Ward 7 Sidewalks | 100,000 | 100,000,00 | 88.026.81 | 11.973.19 Councillor | 88.09 |
| 2012 | | | 82,000_ | 0.00 | 80,815.06 | 1,184.94 Close once commitments are paid. | 98.69 |
| 2012 | 4041217124 | Bicycle Route Program - 2012 | 357,380 | 357,384.54 | 326,398.67 | 30,981.33 Close once commitments are paid/cleared | 91.3% |
| 2013 | 4241309104 | Longwood Rd Sidewalks | 100,000 | 100,000.00 | 74,518.31 | 25,481.69 Close once commitments are paid/cleared | 74.5% |
| 2014 | | Specific Area Planning Act-EA | 8,500 790,000 | 8,500.00 792,374,64 | 8,366.50 872.059.28 | 133.50 Close once commitments are paid/cleared -82,059.28 Close once commitments are paid/cleared/moved | 98.49 110.49 |
| 2009 2012 | | Courtcliffe&Joe Sam Turn Lanes Structural Investigations and Reports - 2012 | 400.000 | 400,000.00 | 395,959.20 | 4,040.80 Close once commitments are paid/cleared/moved | 99.09 |
| 2012 | | Asset Preservation - Turnball & Inch Park | 3.085.000 | 2.466.941.11 | 2,907,178.35 | 177,821.65 Close once commitments are paid/cleared/moved | 94.29 |
| 2009 | | Oil-Grit-Water Separator Tank | 60,000 | 60,000.00 | 60,523.69 | -523.69 Close once commitments are paid/cleared/moved | 100.99 |
| 2011 | | Bridge & Culvert Maintenance - 2011 | 1,969,000 | 339,000.00 | 1,969,000.00 | 0.00 Close once commitments are paid/cleared/moved | 100.09 |
| 2013 | | Escarpment Slope Stabilization Program - 2013 | 600,000 | 600,000.00 | 600,000.00 | 0.00 Close once commitments are paid/cleared/moved | 100.0% |
| 2013 | | James Mountain Rd Retaining Wall | 50,000 | 50,000.00 | 60,079.30 | -10,079.30 Close once commitments are paid/cleared/moved | 120.29 |
| 2014 | | Bridge & Culvert Maintenance - 2014 | 1,810,000 | 1,810,000.00 | 1,810,000.00 | 0.00 Close once commitments are paid/cleared/moved | 100.09 |
| 2014 | | Escarpment Slope Stabilization Program - 2014 | 300,000 | 300,000.00 | 300,000.00 | 0.00 Close once commitments are paid/cleared/moved | 100.0% 91.8% |
| 2014 | | Bruleville-Concrete Repairs Full Signal - Hwy 8 & Glover | 50,000 150,000 | 50,000.00 | 45,881.48 182,635.17 | 4,118.52 Close once commitments are paid/cleared/moved -32,635.17 Close once commitments are paid/cleared/moved | 121.89 |
| 2012 | 4041214010 | Full Signal - HWV 8 & Glover | 150,000 | 0.00 | 182,635.17 | -32,533.17 Close once commitments are paid/cleared/moved. McQueston Park As portion of Centennial Parkway - King to Arrowsmith & Queenston (C15-1 | phalt and a |
| 2009 | 4030919101 | Road Reconstruction Program 2009 | 6,428,637 | 6,428,637.40 | 5,531,561.54 | 897,075.86 anticipated surplus. | 86.09 |
| 2014 | | QA-QC Service Contract Program - 2014 | 150,000 | 150,000.00 | 146,133.03 | 3,866.97 Close once commitments are paid/cleared/moved. No anticipated surplu | |
| 2008 | | Hwy 6 - Left Turn Lanes at HSR | 321,307 | 321,306.98 | 97,322.95 | 223,984.03 Complete - pending final review/audit/payment | 30.3% |
| 2014 | | Wildlife Barrier-W side Cootes | 54,000 | 54,000.00 | 19,492.79 | 34,507.21 Complete - pending final review/audit/payment | 36.19 |
| 2014 | | Malta Drive Rehab | 320,000 | 320,000.00 | 317,010.06 | 2,989.94 Complete – pending final review/audit/payment. Area Rating funded. -305.581.92 Complete – pending final review/audit/payment. Gas Tax funded. | 99.19 |
| 2013 | | Bridge 174 - Pearl St Ped Bridge 322 - King @ Kenilworth | 1,250,000 2,530,000 | 1,438,161.13 2,668,803,29 | 1,555,581.92 2,885,673.63 | -355,673.63 Complete - pending final review/audit/payment. Gas Tax funded. | 124.49 114.19 |
| 2013 | | Council Priority Road Rehabilitation - 2012 | 6,630,000 | 5.035.464.90 | 6.452.975.20 | Complete - pending final review/audit/payment. Gas Tax funded. Eleve 177.024.80 been awarded and constructed. | |
| | 1001011011 | | | | | Complete - pending final review/audit/payment. Gas Tax funded. Sever | projects have |
| 2013 | | Council Priority Road Rehabilitation - 2013 | 2,230,217 | 2,230,216.70 | 2,097,303.95 | 132,912.75 been awarded and constructed. | 94.09 |
| 2014 | 4241409104 | W1 Bike Lanes - York | 58,000 | 58,000.00 | 42,899.21 | 15,100.79 Complete. Close once commitments are paid/cleared | 74.0% |
| 2014 | 4031411016 | Asset Preservation - Local Roads - 2014 | 10.622.136 | 10.622.135.56 | 10,449,919.66 | All five neighbourhoods have been tendered and five constructed. Delta due to bankruptcy of A-I Asphalt. Gax Tax and Reserve funded. No ant 172.215.90 surplus. | |
| | 4001411010 | ASSET | 10/082-1100 | 10,000,1100,000 | 701 1 1010 10100 | All projects have been awarded and constructed. Close once commitme | |
| 2012 | | Road Resurfacing Program 2012 | 12,640,000 | 14,320,871.18 | 11,981,964.29 | 658,035.71 paid/cleared/moved (C15-06-12 and C15-26-12). Gas Tax funded. All projects have been awarded and constructed. Close once commitme | |
| 2011 | 4031111015 | Road Resurfacing Program 2011 | 7,270,000 | 5,579,106.92 | 7,104,216.29 | 165,783.71 paid/cleared/moved. Gas Tax funded. | 97.79 |
| 2013 | 4031311015 | Road Resurfacing Program 2013 | 6,348,000 | 5,980,770.43 | 6,291,278.77 | All projects have been awarded and constructed. Close once commitme 56,721.23 paid/cleared/moved. Gas Tax funded. | nts are 99.19 |
| | | | | | | All six neighbourhoods have been tendered and constructed. Close onc | e commitments |
| 2011 | 4031111016 | Asset Preservation - Local Roads - 2011 | 7,323,577 | 7,323,576.69 | 7,177,141.08 | 146,435.61 are paid/cleared/moved. Gax Tax and Reserve funded. No anticipated | surplus. 98.09 |
| | | | | | | All six projects tendered and constructed. Once PW 11-30 - Nash Rd ar | d PW 11-09 - |
| 2011 | | Road Reconstruction Program 2011 | 8,435,000 | 9,775,504.82 | 8,085,549.88 | 349,450.12 Vansitmart contracts are closed, this project ID can be closed. Gas tax for | |
| 2012 | 4241209806 | Mountable Curbs - Ward 8 | 50,000 | 50,000.00 | 55,139.41 | -5,139.41 Work Complete. Correcting journal entries are outstanding | 110.39 |
| 2010 | 4024044045 | Dead Description Occasion 2010 | 6.045,000 | 2.743.671.65 | 5.880.586.56 | Ongoing - work in progress. All ten projects have been tendered. Close commitments are paid/cleared/moved (PW 11-55 - Glover Rd and C15-164.413.44 Burlington St E). Gas Tax funded. | |
| 2010 | ÷ | Road Resurfacing Program 2010 | 0,040,000 | <u> در ۱۰۵، ۱۰۵۵</u> | 0,000,000,00 | Ongoing - work in progress. No future projects. Project to be closed one | |
| 2011 | 4031110003 | Engineering, Utilities & Functional Design 2011/12 | 538,500 | 538,500.00 | 529,231.47 | 9,268.53 commitments are paid/cleared/moved. | 98.39 |
| 2014 | | New Sidewalk Program 2014 | 1,020,000 | 540,000.00 | 1,110,081.83 | -90,081.83 Upper Centennial sidewalks complete. Delays due to A-1 Asphalt bankr | uptcy. 108.89 |
| 2014 | 4031417677 | Preventative Maintenance Program - 2014 | 2,000,000 | 716,066.08 | 2,223,816.15 | -223,816.15 Unfavourable balance to be recovered from Town of Haldimand. | 111.29 |
| 2014 | | Fencing Rehab/Replace within the Road Allowance - 2014 | 200,000 | 200,000.00 | 195,431.15 | 4,568.85 Anticipate 100% spent by Q3 2015 | 97.79 |
| 2014 | | CP Minor Maintenance Ward 11 | 200,000 | 200,000.00 | 198,933.00 | 1,067.00 Expenditures dependant upon request from Ward Councillor | 99.59 |
| 2014 | | CP Minor Maintenance Ward 14 | 200,000 | 200,000.00 | 198,933.00 | 1,067.00 Expenditures dependant upon request from Ward Councillor | 99.59 |
| 54 | lotal Compl | eted Roads Project | 99,914,001 | 90,052,605 | 97,743,577 | 2,170,424 | 97.89 |
| 189 | TOTAL ALL | | 235,896,840 | 197,216,354 | 195,301,982 | 40,594,858 | 82.89 |

| Year Approved | Project ID Description/Title | Budget a | Actual Revenues | Project Costs to date b | Available Balance to date Status Explanation c=(a-b) | % Spent & Committed d = (b)/a |
|------------------|--|--------------------|--|-------------------------------|--|-------------------------------------|
| | | | | · | | u – (bjia |
| | CEMETERIES | | | | | |
| 2014 Proje | | | | | | |
| 2014 | 4241409114 HAAA - Splash pad 4241409202 Chinese Cultural Garden Grant | 25,000 10,000 | 25,000 10,000 | 0.00 917.49 | 25,000.00 Minor upgrade to the HAAA water play features 9,082.51 Pending discussion with Ward Councillor | 0.0% 9.2% |
| 2014 | 4241409202 Chinese Cultural Garden Grant 4241409213 Public Seating | 50,000 | 50,000 | 3,556,52 | 46,443.48 Site locations to be identified - expected completion Q2 2015 | 7.1% |
| 2.0 7 . | 12 1 1 1 1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 | 35,035 | 301000 | 0,000,00 | Survey field work currently underway, program scope ongoing with resident alleyway | 71170 |
| | | | | | improvement team. It is anticipated that an RFT will go out in Q4 2014 with | |
| 2014 | 4241409217 Netwrk of "Urban Trail" Alleys | 230,000 | 230,000.00 | 0.00 | 230,000.00 construction to begin in spring 2015. | 0% |
| 2014 | 4241409508 Lake Ave Community Garden | 18.000 | 18,000 | 0.00 | Pending discussion with Ward Councillor to install a water line, chain link fence and | 0.00 |
| 2014 | 4241409703 Crerar Park Structure | 50,000 | 50,000 | 11,083.06 | 18,000.00 garden supplies 38,916.94 Ongoing - to be completed in 2015 | 0.0% 22.2% |
| 2014 | 4401449002 Marina Pier&Dock Reair-Repic | 125,000 | 125,000 | 0.00 | 125,000.00 Completion Q4 2015 | 0.0% |
| 2014 | 4401449008 Extreme Park Makeover | 20,000 | 20,000 | 15,558.17 | 4,441.83 Completion Q4 2015 | 77.8% |
| 2014 | 4401449104 Parks Lighting Upgrades | 55,794 | 55,794 | 0.00 | 55,793.96 Completion Q4 2015 | 0.0% |
| 2014 | 4401449510 Spraypad Infrastructure Rehab | 85,000 | 85,000 | 67,109.22 | 17,890.78 Completion Q4 2015 | 79.0% |
| 2014 | 4401449607 Outdoor Ice Rink Program | 60,000 70,000 | 70,000 | 39,503.62 0.00 | 20,496.38 Completion Q4 2015 | 65.8% |
| 2014 2014 | 4401451700 2014 Small Equipment Replace 4401452600 Playground Replacement Program | 200.000 | 200,000 | 133,953.65 | 70,000.00 Completion Q4 2015 66,046.35 Completion Q4 2015 | 0.0% 67.0% |
| 2014 | 4401453100 Cemetery Software Replacement | 60.000 | 60,000 | 0.00 | 60,000.00 Computer software; RFP Q3; Completion Q2 2015 | 0.0% |
| 2014 | 4401454699 Tennis court Rehab Program | 163,000 | 163,000 | 92,375.78 | 70,624.22 Completion Q4 2015 | 56.7% |
| 2014 | 4401456001 Leashfree Dog Park Program | 75,000 | 78,300 | 0.00 | 75,000.00 Completion Q4 2015 | 0.0% |
| 16 | Total 2014 Projects | 1,296,794 | 1,300,094 | 364,058 | 932,736 | 28.1% |
| | | | | | | |
| 2013 Proje | | | | | | |
| 2013 | 4241309111 W1 Drinking Fountains | 30,000 | 30,000 | 19,804.54 | 10,195.46 Site locations to be identified | 66.0% |
| 2013 2013 | 4401318002 Pedestrian Bridge Repl&Repair | 75,000 119,149 | 75,000 119,149 | 66,672.80 60,100.07 | 8,327.20 Project to be complete Q4 2015 59,049,38 Project to be complete Q4 2015 | 88.9% |
| 2013 | 4401349801 Woodland Cem-Cremation Design 4401351601 Equipment Aquisitions - DC | 320,000 | 320,000 | 116,004.00 | 203,996.00 To be complete Q4 2016 | 50.4% 36.3% |
| 2013 | 4401351700 2013 Small Equipment Replace | 70,000 | 70,000 | 28.848.32 | 41,151.68 Completion Q4 2015 | 41.2% |
| 2013 | 4401352600 Playground Replacement Program | 278,345 | 278,345 | 210,563.64 | 67,780.95 Completion Q3 2015 | 75.6% |
| 6 | Total 2013 Projects | 892,494 | 892,494 | 501,993 | 390,501 | 56.2% |
| 2012 Deals | nain. | | | | | |
| 2012 Proje | 4401249103 Bocce Court Rehab Program | 55,000 | 55,000 | 40,551.97 | 14,448.03 Project to be complete Q4 2015 | 73.7% |
| 1 | Total 2012 Projects | 55,000 | 55,000 | 40,552 | 14,448 | 73.7% |
| • | | | | | | 701770 |
| Pre-2012 ! | Projects | | | | | |
| 2009 | 4400951700 Small Equipment Replacement Program | 229,105 | 233,760 | 224,513.96 | 4,591.04 Expected completion Q2 2015 | 98.0% |
| 1 | Total Pre-2012 Projects | 229,105 | 233,760 | 224,514 | 4,591 | 98.0% |
| | | | ·- | | | |
| 24 | TOTAL ACTIVE PROJECTS | 2,473,393 | 2,481,349 | 1,131,117 | 1,342,276 | 45.7% |
| Projects C | Complete - Pending Closing | | | | | |
| 2017 | 4401440100 Chair Parling & Dansis Drawn | 105.000 | 125,000 | 127,145.29 | -2,145.29 Completion Q4 2015 | 101 701 |
| 2014 2014 | 4401449100 Stair Replace & Repair Program 4401449103 Bocce Court Rehab Program | 125,000 40,000 | 40,000 | 40,000.00 | -2,145.29 Completion Q4 2015 0.00 Completion Q4 2015 | 101.7% 100.0% |
| 2014 | 4401449107 Park Fencing Program | 130,000 | 130,000 | 156,308.18 | -26,308.18 Completion Q4 2015 | 120.2% |
| 2014 | 4401449610 Park bleacher Replacement | 50,000 | 50,000 | 46,980.87 | 3,019.13 Completion Q4 2015 | 94.0% |
| 2014 | 4401449612 Cemetery ld Signs | 50,000 | 50,000 | 49,941.43 | 58.57 Completion Q4 2015 | 99.9% |
| 2014 | 4401452100 CSA Safety Material Replace | 100,000 | 100,000 | 117,845.90 | -17,845.90 Completion Q4 2015 | 117.8% |
| 2014 | 4401453200 Invasive Species Removal and Native Planting-RHV | 30,000 | 30,000 | 30,372.33 | -372.33 Project to be complete Q3 2015. | 101.2% |
| 2013 | 4401349002 Marina Pier&Dock Repair-Replc | 175,000 | 175,000 | 168,249.31 | 6,750.69 Project to be complete Q4 2015 | 96.1% |
| 2013 | 4401349004 Wtfrt Trail-Shrline&Pth Restor | 216,500 100,000 | 216,500 | 217,527.33 99,409.76 | -1,027.33 Project to be complete Q4 2015, waiting for permits (Dewitt) | 100.5% |
| 2013 2012 | 4401352100 CSA Safety Material Replace 4401253101 Cemeteries Pre-Need& MP Strgy | 100,000 200,000 | 100,000 200,000 | 99,409.76 211,325.89 | 590.24 Completion Q3 2015 -11,325.89 Project to be complete Q2 2015 | 99.4% |
| 2012 | 4400951601 Equipment Acquisitions - DC | 887,310 | 890,894 | 226,614.02 | 660,695.98 CLOSE and return the balance to DC once the Pos are closed | 105.7% 25.5% |
| 12 | Total Completed Projects | 2,103,810 | 2,107,394 | 1,491,720 | 612,090 | 70.9% |
| | | | | | | |
| 36 | TOTAL PARKS & CEMETERIES | 4,577,203 | 4,588,743 | 2,622,837 | 1,954,366 | 57.3% |
| | | | THE RESERVE OF THE PARTY OF THE | | | |

| PORESTRY & HORTICULTURE 2014 4241409703 marks 55 50.00 50.000 | Year | ' | | Actual | Project Costs | Available | Obeline Free Lands | % Spent & Committed |
|--|------------|--|------------|---|---------------|------------|---|---------------------|
| PORESTRY & HORTICULTURE 2014 Projects 2014 42414/9108 WT Beautification 50,000 50,000 0.00 50,000 | Approved | Project ID Description/Title | Budget | Revenues | to date | | Status Explanation | |
| 2014 4241409109 W1 Beautification 50,000 50,000 0.00 50,000 0.00 Pending discussion with new Ward Councillor re; Flower beds, irrigation, planters 0.0 2014 4241409109 W1 Beautification 10,000 10,000 10,000 0.00 10,0000 20,000 | | | a | | | C-(a-D) | | u = (b)ia |
| 2014 4241409109 W1 Beautification 50,000 50,000 0.00 50,000 0.00 Pending discussion with new Ward Councillor re; Flower beds, irrigation, planters 0.0 2014 4241409109 W1 Beautification 10,000 10,000 10,000 0.00 10,0000 20,000 | | | | | | |) | |
| 2014 42414091039 WI Beautification | | | | | | | | |
| 2014 44314309012 Junes SIS SeastMicrollon 10,000 10,000 10,000 10,000 10,000 20 10,000 20 10,000 20 10,000 20 10,000 20 10,000 20 10,000 20 20 10,000 20 20 20 20 20 20 20 | 2014 Proje | ects | | | | | | |
| 2011 | 2014 | | | | | | | 0.0% |
| 2014 4451441401 Pohrhouse Renovations | | | | | | | | 0.0% |
| 2014 445144900 Horizultural Enhancements 385,000 385,000 37,141,25 \$7,881,25 \$7,881,25 \$7,881,25 \$1,900 \$1,000 \$1, | | | | | | | | 14.5% |
| 2014 4451451000 Horicultural Enhancements 385,000 395,000 37,141.25 357,888.75 project completion in 2015 29.2 | 2014 | 4451441401 Polyhouse Renovations | 40,000 | 40,000 | 0.00 | 40,000.00 | | 0.0% |
| 2014 4451451094 Gane Park Tropical House 365,000 365,000 365,000 365,000 365,000 288,283.44 Schematic design complete, detail design expected completion Q3 for tender 2016 29.2 2017 Total 2014 Projects 1,405,000 1,405,000 2,150.75 1,189,925 1,189 | | | | | | | | |
| 2014 4451451008 1301 Upper Ottawa St Yard Enhancement 330,000 330,000 40,000,000 290,000 0.00 | | | | | | | | 9.4% |
| 7 Total 2014 Projects 2013 Projects 2013 4241309112 W1 Hardsurface Tree Planting (Area Rating) 10,000 10,000 0,00 10,0000 0,00 10,0000 0,00 Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in process. Engineering / Design of some enhancements will result in Various projects in projects i | | | | | | | | |
| 2013 4241309112 W1 Hardsurface Tree Planting (Area Ratino) 10,000 10,000 0.00 10,000,0 Sites for planting to be finalized with the new ward Councillor. 0.00 Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Various projects in process. Engineering (Design of some enhancements will result in Special projects in process. Engineering Design of special properiors in 2015 and | 2014 | 4451451009 1301 Upper Ottawa St Yard Enhancement | 330,000 | 27.1 | | 290,000.00 | Design underway. Expected Completion Q3 2015 | 12.1% |
| 2013 4241309112 W1 Hardsurface Tree Planting (Area Rating) 10,000 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 1 | 7 | Total 2014 Projects | 1,405,000 | 1,405,000 | 215,075 | 1,189,925 | · | 15.3% |
| 2013 4241309112 W1 Hardsurface Tree Planting (Area Rating) 10,000 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 1 | | | | 0.11.0.01.0.1.0.1.0.0.0.0.0.0.0.0.0.0.0 | | | - | |
| 2013 4241309112 W1 Hardsurface Tree Planting (Area Rating) 10,000 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 0.00 10,000 1 | 2013 Proje | ante | | | | | | |
| 2013 4451345000 Traffic Island Reinstatement 375,000 375,000 375,000 295,887.45 79,112.55 projects completion in 2015 78,9 | | | 10.000 | 10.000 | 0.00 | 10.000.00 | Sites for planting to be finalized with the new ward Councillor | 0.0% |
| 2013 | | 4241309112 WT Hardsunace Tree Flanting (Area Rating) | 10,000 | | 0.00 | 10,000,00 | | 0.070 |
| 2013 4451351002 Forestry BidgFurniture-Equip 160.000 150.000 157.216.09 2.783.91 substantially complete, minor deficiencies to be addressed in s Q1 2015 98.3 2013 4451351003 6age Park Depot Improvements 187.325 242.175 172.166.46 15.18.54 Expected completion Q4 2015 91.8 2013 4451351005 Sam Lawrence Landscape Redevelopment 70,000 70,000 64.282.13 5.767.87 Project substantially complete Q2 2015 91.8 2013 4451351007 Rural Street & Park Tree Inventory 267.000 267.000 41.874.79 225.125.21 Expected completion Q4 2015 15.7 2013 445135100 Mechanical and Storage Upgrade 125.000 125.000 0.00 125.000 Expected completion Q4 2015 15.7 2013 445135100 Irrigation Improvements 200.000 200.000 153.624.42 46.375.58 Contractor assessing systems and upgrading as required. Completion Q4 2015 76.8 2013 4451351700 2013 Small Equipment Replace 60.000 60.000 5.012.08 54.987.92 Expected completion Q4 2016 8.4 45.987.00 2013 Projects 2.199.000 2.199.000 2.199.000 2.195.225.39 3.774.61 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 2.199.000 2.199.000 2.195.225.39 3.775 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 2.199.000 2.195.225 3.775 2.195.225 | 2012 | 44E1240000 Troffic Island Poinctstoment | 375 000 | 375 000 | 205 887 45 | 79 112 55 | | 78.9% |
| 2013 | | | | | | | | 98.3% |
| 2013 | | | | | | | | 91.9% |
| 2013 4451351007 Rural Street & Park Tree Inventory 287,000 267,000 41,874.79 225,125.21 Expected completion Q4 2015 15.7 | | | | | | | | 91.8% |
| 2013 | | | | | | | | 15.7% |
| 2013 4451351200 Irrigation Improvements 200,000 200,000 153,624.42 46,375,58 Contractor assessing systems and upgrading as required. Completion Q4 2015 76.8 2013 4451351700 2013 Small Equipment Replace 60,000 60,000 5,012.08 54,987,92 Expected completion Q4 2016 8.4 2012 Projects 2,199,000 2,199,000 2,195,225 3,774,61 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 2012 Projects 2,199,000 2,199,000 2,195,225 3,775 99.8 2012 Projects 2,199,000 2,199,000 2,195,225 3,775 99.8 2012 Projects 2,199,000 2,199,000 2,195,225 3,775 99.8 2013 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829.62 621,170.38 Multi yr program, additional funds required in 2015, 10 yr removal strategy to 2022 85.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,974 533,829.59 68,145,41 Tender has been awarded, expected delivery in 2015 88.1 2010 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 889,316 889,316 88.1 2010 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 889,316 889,31 | | | | | | | | 0.0% |
| 2013 4451351700 2013 Small Equipment Replace 60,000 60,000 5,012.08 54,987,92 Expected completion Q4 2016 8.4 9 Total 2013 Projects 1,454,325 1,509,175 890,013 564,312 661.2 2012 Projects 2012 4451241920 Forestry Yard Renovations 2,199,000 2,199,000 2,195,225.39 3,774.51 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 1 Total 2012 Projects 2,199,000 2,199,000 2,199,000 2,195,225 3,775 99.8 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829.62 621,170.38 Multi vr program, additional funds required in 2015, 10 yr removal strategy to 2022 85.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,974 533,829.59 681,454.1 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 8.51 | | | | | | | | 76.8% |
| 9 Total 2013 Projects 2012 Projects 2012 4451241920 Forestry Yard Renovations 2,199,000 2,199,000 2,195,225 39 3,774,51 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 Pre-2012 Projects 2011 4451153001 Emerald Ash Borer Plan 2011 4451153001 Emerald Ash Borer Plan 2010 4451049528 Tree Trimming Vehicle Program 2011 4451049528 Tree Trimming Vehicle Program 2012 4451049528 Tree Trimming Vehicle Program 2013 4451049528 Tree Trimming Vehicle Program 2014 4451049528 Tree Trimming Vehicle Program 2015 4441,975 2,441,974 4,252,659 889,316 2016 Total Pre-2012 Projects 2017 4451049528 Tree Trimming Vehicle Program 2018 4941,975 2,441,974 4,252,659 889,316 | | | | | | | | 8.4% |
| 2012 Projects 2012 4451241920 Forestry Yard Renovations 2,199,000 2,199,000 2,195,225.39 3,774.61 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 Pre-2012 Projects 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829.62 621,170.38 Multi yr program, additional funds required in 2015, 10 yr removal strategy to 2022 85.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,974 533,829.59 68,145.41 Tender has been awarded, expected delivery in 2015 88.1 2 Total Pre-2012 Projects 88.1 | | | | | | | | |
| 2012 4451241920 Forestry Yard Renovations 2,199,000 2,199,000 2,195,225.39 3,774,61 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 Pre-2012 Projects 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829.62 621,170.38 Multi vr. program, additional funds required in 2015, 10 vr removal strategy to 2022 55.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,974 533,829.59 681,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | 9 | Total 2013 Projects | 1,454,325 | 1,509,175 | 090,013 | 504,312 | | 01276 |
| 2012 4451241920 Forestry Yard Renovations 2,199,000 2,199,000 2,195,225.39 3,774,61 New addition substantially complete, renovation of existing bldg complete Q2 2015 99.8 Pre-2012 Projects 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829.62 621,170.38 Multi vr. program, additional funds required in 2015, 10 vr removal strategy to 2022 55.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,974 533,829.59 681,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | | | | | | | | |
| 1 Total 2012 Projects 2,199,000 2,199,000 2,195,225 3,775 Pre-2012 Projects 2011 4451049528 Tree Trimming Vehicle Program 501,975 601,974 533,829.59 68,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | 2012 Proje | | | | | | | |
| Pre-2012 Projects 2011 4451153001 Multi Virgorgam, additional funds required in 2015, 10 virgorgam, additional funds required i | 2012 | 4451241920 Forestry Yard Renovations | 2,199,000 | | | | | 99.8% |
| 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829,62 621,170,38 Multi vr. program, additional funds required in 2015, 10 vr. removal strategy to 2022 55.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,975 601,974 533,829.59 68,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | 1 | Total 2012 Projects | 2,199,000 | 2,199,000 | 2,195,225 | 3,775 | = | 99.8% |
| 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829,62 621,170,38 Multi vr. program, additional funds required in 2015, 10 vr. removal strategy to 2022 55.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,975 601,974 533,829.59 68,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | | | · | | | | | |
| 2011 4451153001 Emerald Ash Borer Plan 4,340,000 1,840,000 3,718,829,62 621,170,38 Multi vr. program, additional funds required in 2015, 10 vr. removal strategy to 2022 55.7 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,975 601,974 533,829.59 68,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | Pre_2012 F | Projects | | | | | | |
| 2010 4451049528 Tree Trimming Vehicle Program 601,975 601,974 533,829.59 68,145.41 Tender has been awarded, expected delivery in 2015 88.7 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 | | | ል ዓልክ በበበ | 1 840 000 | 3 718 829 62 | 621 170 38 | Multi vr program, additional funds required in 2015, 10 vr removal strategy to 2022 | 85.7% |
| 2 Total Pre-2012 Projects 4,941,975 2,441,974 4,252,659 689,316 88.1 | | | | | | | | 88.7% |
| | | | | | | | | 86.1% |
| 19 TOTAL FORESTRY & HORTICULTURE 10,000,300 7,555,149 7,552,973 2,447,327 75.5 | 2 | TOTAL F10-2012 F10 Jocis | 4,541,575 | £,441,3/4 | -,£3£,039 | 005,310 | • | 00.176 |
| 19 101AL PORESTRY & MORTICULTURE 10,000,000 7,552,973 2,447,321 755 | | TOTAL CONCOUNTS HONTING INTERP | 10.000.000 | 7 FFF 140 | 7 FF0 070 | 0.447.007 | - | 7E EW |
| | 19 | I U I AL FUKES I KT & HUK I I CUL I UKE | 10,000,300 | 7,555,149 | 7,552,973 | 2,447,327 | • | /5.576 |

| Year Approved | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | | Status Explanation | % Spent & Committed |
|------------------|--|-------------------|--------------------|--------------------------|--------------|--|------------------------|
| | | a | | b | c=(a-b) | | d = (b)/a |
| WASTE MA | NAGEMENT | | | | | | |
| 2014 710)6 | , is | | | | | Install of additional single stream trash receptacles to be discussed with new Ward 1 | |
| 2014 | 4241409111 W1 Recycling Bins | 10,000 | 10,000 | 0.00 | 10,000.00 | councillor for potential locations for these to be installed in Q2 2015. | 0.09 |
| | | | | | | Funds for capital improvements due to new Ontario Compost Quality Standards being | |
| 2014 | 5121449002 CCF Air Handling-Odour Control | 700,000 | 700,000 | 0.00 | 700,000.00 | implemented inQ3 2015. Anticipate completion Q4 2015 | 0.09 |
| | | | | | | Container acquisition in progress and funds to be committed in 2015. 2015 annual diversion container replacement capital budget request adjusted to reflect 2014 WIP | |
| 2014 | 5121490200 Diversion Container Replace | 696.000 | 0 | 21.000.00 | 675,000.00 | | 3.09 |
| 2017 | 3121430200 Biversion Container Replace | 560,566 | | | | Currently working on a stakeholder engagement strategy, expect to be reporting back to | |
| | | | | | | Council in Q3. If approved, kiosks and poster sleeves to be installed before the end of | |
| 2014 | 5121490530 Sign Kiosks&Poster Sleeve Prgm | 250,000 | 250,000 | 0.00 | 250,000.00 | the 2015 | 0.09 |
| | | | | | | 2015 WIP \$210K to Glanbrook Landfill Capital Improvement Program 5121591000. Funding identified for 2015 projects. Flushing 80k, compliance coordinator 80k, | |
| 2014 | 5121492000 Closed Landfill Program | 172.000 | 0 | 0.00 | 172 000 00 | reporting 129k | 0.09 |
| 2014 | 3121452000 Closed Caridilli Filografii | 172,000 | | 0.00 | 172,000.00 | Stabilization of the south of Chedoke Creek at West Hamilton Landfill. Anticipate | 3.0. |
| 2014 | 5121492410 WH-Bank Stabilization South | 2,000,000 | 0. | 0.00 | 2,000,000.00 | completion Q4 2015 | 0.09 |
| | | | | | | Annual maintenance & capital improvements at the CCF and MRF. 'Funds to be used | |
| | | | | | | for MRF & CCF capital projects 2014/2015 - roll up door replacement, sweeper purchase, shredder, security cameras, possible dust control system, east wall repair. | |
| 2014 | 5121493000 Resource Recovery Centre Imp | 173,000 | 70,451 | 68,873.32 | 104 126 68 | Less capita | 39.89 |
| 2014 | 5121493000 Resource Recovery Centre Imp | 173,000 | 70,431 | 00,073.32 | 104,120.00 | Annual maintenance & capital improvements such as roadway paving, on-going | 33.67 |
| | | | | | | maintenance, bin wall repair, HHW building gas detection upgrades, possible pit scale | |
| 2014 | 5121494000 Transfer Stn CRC Main Improv | 335,000 | 237,437 | 225,040.59 | 109,959.41 | replacement (currently evaluating) | 67.29 |
| | | | | | | To replace the large bay doors at the City's 3 transfer stations; expected completion | |
| 2014 | 5121494002 Transfer Stn Door Replace | 400,000 | 400,000 | 0.00 | 400,000.00 | | 0.09 |
| 9 | Total 2014 Projects | 4,736,000 | 1,667,888 | 314,914 | 4,421,088 | = | 6.6% |
| | | | | | | | |
| 2013 Proje | cts · | | | | | The state of the discretion with a section 140 d. Co. ODO has been second and a description. | |
| 0010 | 5121349001 Backflow Preventer Replacement | 350.000 | 107.673 | 171.564.17 | 170 425 02 | Facilities is leading this project. Work for CRC has been awarded and substantially completed, work for RRC to be completed in 2015 | 49.0% |
| 2013 | 5121349001 Backflow Preventer Replacement | 350,000 | 107,075 | 171,504.17 | 176,430.63 | Funds for capital improvements due to new Ontario Compost Quality Standards being | 49.07 |
| 2013 | 5121349002 CCF Air Handling Odour Control | 700,000 | 0 | 0.00 | 700,000.00 | implemented inQ3 2015. Anticipate completion Q4 2015 | 0.09 |
| | | | | | | Capital was not requested for 2015 research and development initiatives as we will | |
| | | | | | | utilize 2013 WIPs to fund. Projects in 2015 include a multi residential waste audit, MRF | |
| 2013 | 5121355137 Waste Management R&D | 124,660 | 12,557 0 | 12,685.21 0.00 | | optimization and Single stream recycling feasibility study. RFP under development and funds to be committed by Q2 2015 | 10.29 |
| 2013 2013 | 5121357001 GPS System-Curbside Collection 5121390200 Diversion Container Replcmnt | 85,000 700,000 | 415,607 | 534,102,97 | | Ongoing, expected completion Q2 2015 | 76.3% |
| 2013 | 5121390200 Diversion Container Repichin | 700,000 | 413,007 | 334,102.37 | 100,007.00 | Staff reviewing improvements for streetscape furniture (Lead Strategic Planning -Street | 70.07 |
| 2013 | 5121390520 Streetscape Containers | 70,000 | 0 | 0.00 | 70,000.00 | Fumiture Working Group). | 0.09 |
| | | | | | | Expected project completion Q4 2014. Capping rejuvenation at Glanford Landfill | |
| 2013 | 5121392000 Closed Landfill Maint⋒ Imp | 430,000 | 23,594 | 251,598.14 | 178,401.86 | delayed for soil testing. Expected completion Q2 2015. | 58.5% |
| 0040 | Education B | 590,000 | 186,752 | 222.094.94 | 267 005 06 | This project is substantially complete. They are currently working through the deficiencies list before final sign off | 37.69 |
| 2013 | 5121393000 Resource Recovery Centre | 3,049,660 | 746,183 | 1.192.045 | 1,857,615 | | 37.07 |
| 8 | Total 2013 Projects | 3,049,000 | 740,103 | 1,132,040 | 1,007,010 | = | 33.17 |
| | | | | | | | |
| 012 Proje | cts | | | | | The renovation project for Suite 410-77 James Street was tendered. However, a roof | |
| | | | | | | leak in the construction area is delaying reno start. The roof repair is landlord work. | |
| | | | | | | Once the landlord is complete the work, the reno will begin. Legal is reviewing the lack | |
| 2012 | 5121241200 Accommodation Updates | 200,000 | 4,636 | 4,635.53 | 195,364.47 | of response by the landlord. | 2.39 |
| | | | | | | Draft consultant report completed. Currently the draft report from the Consultant | |
| | | | | | *** | estimates the relocation will take place in 2015. SNC has investigated two options, best | |
| 2012 | 5121290111 Leaf&Yard Composting Facility Relocation | 200,000 | 0 | 0.00 | 200,000.00 | option will go forward once the WSP report on stage four is received. Tender for streetscape litter containers issued in October 2014 and funds to be | 0.09 |
| 2012 | 5121290520 Streetscape Containers | 277.400 | 178,159 | 32,268.10 | 245 131 90 | committed for container acquisition in 2015 | 11.69 |
| 2012 | 5121292000 Closed Landfill Maint⋒ Imp | 200,000 | 139,905 | 179,647.40 | | Funds to be spent by the end of Q2, 2015 | 89.89 |
| 4 | Total 2012 Projects | 877.400 | 322,700 | 216,551 | 660,849 | | 24.7% |
| - | 1000 2012 1 10/000 | 377,400 | | | 220,070 | = | |

| Year Approved | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date | Status Explanation | % Spent & Committed |
|------------------|---|--------------------|--------------------|--------------------------|------------------------------|--|---------------------|
| | | а | | b | c=(a-b) | | d = (b)/a |
| Pre-2012 P | rojects | | | | | | |
| | | | | | | Work started in 2009 and continues through 2016. Project being done in conjunction with 5120867101(Relocation of Hall Road Pump Statn) which was delayed. Multi-year | |
| 2009 | 5120991101 Glanbrook Landfill-Stage 3 Development | 2.550.000 | 2,498,405 | 2.300.324.51 | 249.675.50 | project scheduled to be complete in 2017. | 90.2% |
| | | 3,000,000 | | 2,000,000 | 2.5[5.555 | Project has remained open due to a MOE required study of W. Hamilton landfill which was completed end of 2012. Consulting report completed in Q1 2013. Expected completion of the project by end of Q4 2015. Delay due to DFO permit and MOECC | 30,270 |
| 2008 | 5120892410 West Hamilton Landfill Stabilization | 250,000 | 91,466 | 152,366.41 | 97,633.59 | requiring fur | 60.9% |
| _ | | | | | | Dundas regrading, Rennie/Brampton erosion control along Red Hill. Project remains open as funds are required for pending direction from MOE for Central Park | |
| 2007 | 5120792000 Closed Landfill Maintenance & Capital Improvement | 7,124,615 | 5,639,057 | 6,950,402.14 | | investigation and remediation work. Estimated completion in 2015 | 97.6% |
| 3 | Total Pre-2012 Projects | 9,924,615 | 8,228,928 | 9,403,093 | 521,522 | | 94.7% |
| | | | | | | | |
| 24 | TOTAL ACTIVE PROJECTS | 18,587,675 | 10,965,699 | 11,126,603 | 7,461,072 | <u>.</u> | 59.9% |
| Projects C | omplete - Pending Closing | | | | | | 1779 |
| 2014 | 5121490411 MRF Remediation | 210,000 | 210.000 | 200.000.00 | 10 000 00 | Hiring of consultant to prepare Record of Site Condition at 1579 Burlington St. as part of remediation plan for the property. Anticipate completion by Q3 2015. | 95.2% |
| 2014 | 5121490412 MRF Roof Replacement & Repair | 25.000 | 210,000 | 31,137,00 | | Annual roof maintenance. | 124.5% |
| | | , | | | i | per Dec 6 GIC - \$125K WIP fund 2014 Tax levy Impact 'Phase 3 of MRF roof replacement; work has been completed, waiting for final invoices and project can be | |
| 2013 | 5121390412 MRF Roof Repl & Repair | 1,007,884 | 620,254 | 921,984.85 | | closed in June 2015 | 91.5% |
| 2013 | 5121391000 Glan Landfill Cap Improvements | 275,000 | 129,036 | 286,867.54 | -11,867.54 | Expected project completion Q4 2014, project to close at December 2014 | 104.3% |
| | | | | | | Funds to be spent inQ4 2014; project correlated with project 5120867101 Hall Road | |
| 2012 | 5121291000 Glanbrook Landfill Capital Improvements 5121092000 Closed Landfill Sites Maintenance | 761,400 315,000 | 617,625 195,108 | 785,667.20 320,529.47 | | Pump Station which was deferred Project will close after commitments are completed. | 103.2% 101.8% |
| 2010 | 5121092000 Closed Landfill Sites Maintenance | 315,000 | 195,108 | 320,529.47 | -5,529.47 | Completion expected in Q1, 2015. Te project was delayed due to weather conditions, | 101.8% |
| | | | | | | having to relocate a pad, working through a number of deficiencies, the shutdown period and other problems. The project is expected to be completed by the end of Marc, | |
| 2008 | 5120867101 Relocation of Hall Rd Pump Station | 1,087,019 | 695,548 | 965,707.76 | | 2015 barring any unforeseen issues. | 88.8% |
| 7 | Total Completed Projects | 3,681,303 | 2,467,571 | 3,511,894 | 169,409 | | 95.4% |
| 31 | TOTAL WASTE MANAGEMENT | 22,268,978 | 13,433,270 | 14,638,497 | 7,630,481 | - | 65.7% |

| Year Approved | Project ID Description/Title | Budget a | Actual Revenues | Project Costs to date b | Available Balance to date c=(a-b) | Status Explanation . | % Spent & Committed d = (b)/a |
|------------------|--|-------------|--------------------|-------------------------------|---|---|-------------------------------------|
| OPEN SPA | CE DEVELOPMENT | | | | | | |
| 2014 Proje | | | | | | ` | |
| | | | | | | Initiator of the project was potential acquisition of adjacent school board land, which | |
| 2014 | 4241409116 Alexander Pk chng to splash pd | 25,000 | 25,000.00 | 0.00 | 25,000.00 | was unsuccessful. To proceed with wading pool conversion. | 0 |
| 2014 | 4241409204 Outdoor Bake Oven | 15,000 | 15,000.00 | 0.00 | 15 000 00 | Area rating contribution to Beasley Park. Program under review as part of Beasley Park redevelopment. Bake oven component of Beasley might not proceed. | |
| | | | | | | Area rating contribution to Beasley Park. Program under review as part of Beasley Park | |
| 2014 | 4241409214 Beasley Skateboard Park | 80,000 | 80,000.00 | 8,725.76 | 71,274.24 | redevelopment. Tender target Q4'15 On-going program. Funding for testing various sites as identified through pre-screening | 11 |
| 2014 | 4401455600 Parks Testing and Reporting | 50,000 | 50,000.00 | 5,453.46 | 44,546.54 | evaluations. | 11 |
| 0044 | 4404450000 March Hard Colorb Bod | 170,000 | 170,000.00 | 18,541.58 | 151 459 42 | On-going program. Construction of spray pad, detail design planned for fall 2014, construction in 2015 | 11 |
| 2014 | 4401456009 Mount Hope Splash Pad | 170,000 | | | | Development of neighbourhood park - developer build agreement in place keep open | |
| 2014 | 4401456101 Perth Park - Grange School | 425,000 | 425,000.00 | 46,354.96 | 378,645.04 | pending final payment. Confirmation is required on payments to Developer. Multi-yr project. On-going program. Neighbourhood park develop growth related, | |
| 2014 | 4401456300 Parkside Hills | 90,000 | 90,000.00 | 9,816.83 | 80,183.17 | program development required. Currently awaiting completion of land swap. | 11 |
| | 1101100000 | | | | | Multi-yr project. On-going program. Land acquisition complete. Environmental | |
| | | | | | | Assessments and reporting underway. Demolition in 2015. Design work through 2015 | |
| 2014 | 4401456401 Parkland - Stadium Precinct | 12,418,475 | 5,542,233.22 | 7,812,288.65 | | for development of community park. Coordinated effort with Facilities and R&WD. | 63 |
| 8 | Total 2014 Projects | 13,273,475 | 6,397,233 | 7,901,181 | 5,372,294 | | 59.5 |
| | | | | | | | |
| 2013 Proje | cts | | | | | Area Rating, ON-going prpgram. Preliminary location cancelled due to conflicts. New | |
| | | | | | | location search underway coordinated with Recreation. Site selection pending potential | |
| 2013 | 4241309106 W1 Skateboarding BMX Facility | 150,000 | 150,000.00 | 25,184.21 | 124,815,79 | acquisition. Area rating. in coordination with Neighbourhood Action Plan. Phased implementation, | 1 |
| | | | | | | park expansion through land acquisition is in-prog through Real Estate. Tender Target | |
| 2013 | 4241309202 McLaren Park - redevelopment | 826,000 | 276,000.00 | 145,070.23 | | for currently owned parcel Q1 '15. Construction '15. | 1 |
| 2013 | 4241309801 Buchanan Park Spray Pad | 365,000 | 230,000.00 | 118,034.09 | 246,965.91 | Area rating. Detail design underway for community spray pad. Tender target Q2'15. On-going program, Construction in 2015. WIP funded from Chappel Estates and Vern | 3 |
| 2013 | 4401355003 Chappel East Park | 50,868 | 50,867.71 | 10,348.60 | 40,519.11 | Ames | 2 |
| | | | | | | 2015 WIP \$26K to Montgomery Splash Pad 4401556510. On-going program. Park environmental testing and reporting, Central Park under MOE monitoring. On-going | |
| 2013 | 4401355600 Parks Testing and Reporting | 94,000 | 94.000.00 | 45,862.50 | 48,137.50 | keep open. | 4 |
| 2010 | The following and the first terms of the first term | | | | | Park redevelopment program underway with Beasley neighbourhood as part of | |
| | • | | | | | Neighbourhood Action Plan, future works required. Coordinated with 7100854811 community ctr project. 2015 WIP \$1.555M from Beasley Community Centre | |
| 2013 | 4401356002 Beasley Park Rehabilitation | 1,760,000 | 1,760,000.00 | 174,383.03 | 1,585,616.97 | 7100854811, keep open | 1 |
| | | | | | | On-going program. Kopperfield Park walkway tendered through Parks Operations. Mount Hope registered as heritage landscape. WIP funds to other park under | |
| 2013 | 4401356003 Mount Hope & Kopperfield Park | 135,000 | 135,000.00 | 62,969.01 | 72,030.99 | development in community - Mountaingate Dev Build. | 4 |
| | | | | | | Park redevelopment coordinated with donation to provide Cherry Trees, construction | |
| 2013 | 4401356006 Centennial Park Redevelopment | 161,500 | 161,500.00 | 123,942.98 | 37.557.02 | complete. Keep open for reconciliation. Surplus will be used for land acquisition by Parks Operations | 7 |
| 2010 | 440 1000000 Octiverinati dik redovelopinen | | , | | | On-going program. Multi-parcel acquisition to establish waterfront park per Stoney | |
| 2010 | AMMOSCACET Of the Provided American Providence | 724,540 | 724,538.30 | 299,746.02 | 424 702 00 | Creek neighbourhood plan. Acquisitions and shoreline work on-going. Was awaiting completion of MCEA in Oct/14. Real Estate now in process of negotiating | 4 |
| 2013 | 4401356107 Cherry Beach Lakefront Park | 724,340 | 724,000.00 | 299,740.02 | 42.4,730.00 | On-going program. Multi-yr project. Functional design for park development and | |
| 2013 | 4401356124 William Connell Community Park | 540,000 | 540,000.00 | 394,956.41 | 145,043.59 | stormwater management in progress. Tender Target Q2 '15. Construction '15 | 7 |
| 2013 | 4401356411 Durand Park Master Plan | 331,000 | 457,851.30 | 133,012.63 | 197,987.37 | On-going program. Comprehensive public involvement. Tender target Q2 '15. 2015' funds required to complete. | 4 |
| | | | | | | Still under the two year warranty period. Confirmation is required on payments to | |
| 2013 | 4401356514 Summit Park Ph 7 | 527,000 | 527,000.00 | 460,563.44 | 66,436.56 | Developer. Can close with that confirmation. Return 90% to DC reserve. | 8 |
| | | | | | | Multi-yr project. On-going program. 'Program development underway seeking approvals | |
| 2013 | 4401356541 Borers Creek Trail Link | 64,000 | 64,000.00 | 65,135.69 | -1,135.69 | with Halton Conservation. Future works required, future funding to complete. On-going program. Functional design underway in coordination with Feasibility Study. | 10 |
| 2013 | 4401356801 Confederation Park - Sports Park Development | 6,177,685 | 5,290,716.04 | 1,992,897.57 | 4,184,787.26 | On-going program. Functional design underway in coordination with Feasibility Study. Stoney Creek Pond Trail construction underway. Mult-yr project. | 3 |
| | | 5,,000 | | | | | |
| 2012 | 4401356802 Beach Park Dev Program | 100,000 | 100,000.00 | 0.00 | 100 000 00 | On-going program. Various beach park development upgrades coordinated with Parks Operations and Councillor's office. Keep Open. | - |
| 2013 | 440 1000002 Dedut Faik Dev Frograffi | | • | | • | Still under the two year warranty period. Confirmation is required on payments to | |
| 2013 | 4401380713 Summerlea West Park | 595,996 | 563,996.12 | 493,830.22 | | Developer. Can close with that confirmation. Return 90% to DC reserve. | 8 |
| 16 | Total 2013 Projects | 12,602,589 | 11,125,469 | 4,545,937 | 8,056,652 | | 36. |

| Year Approved | Project ID | | Budget a | Actual Revenues | Project Costs to date b | Available Balance to date c=(a-b) | Status Explanation | % Spent & Committed d = (b)/a |
|------------------|--------------|---|---------------------|---------------------------|-------------------------------|---|--|-------------------------------------|
| 2012 Proje | ets | | | | | | | |
| 2012 | | Ryckman's Park | 205.000 | 205.000.00 | 262,712.38 | -57,712.38 | Area Rating. On-going program. 2015 funding to complete works in coordination with adjacent Olmstead site | 128% |
| | | | F20.000 | E20 000 00 | FF 272 24 | 464 606 66 | Area Rating and School Board funded. Tender target March 15. Agreement between | |
| 2012 | | Sir Allan MacNab Track | 520,000 | 520,000.00 | 55,373.34 | | School Brd and Rec delayed the original tender target. 2015 WIP \$34K to Montgomery Splash Pad 4401556515. On-going program. Funding for environmental studies and testing for various parks and open space sites as | 11% |
| 2012 | 4401255600 | Parks Testing and Reporting | 142,000 | 142,160.04 | 148,387.50 | -6,387.50 | identified through pre-screening evaluations. Multi-yr project. Park Development construction complete. On-going program. Additional work required due to Archaeological recommendations for trail development. | 104% |
| 2012 | | Shaver Neighbourhood Park Development | 626,777 | 626,755.36 | 631,575.69 | | 2015 funded required to complete investigations. | 101% |
| 2012 | | Fairgrounds Community Park | 617,846 | 617,846.32 | 280,290.44 | | Additional active recreational needs as per the motion approved Jun '12 | 45% |
| 2012 | | Trillium Garden Park | 30,000 2,324,572 | 30,000.00 1,424,572.00 | 30,079.54 1,597,078.74 | | School board has confirmed no interest in adjacent lands. Design work to begin in 2015. On-going program. Redev of Gage Park walkways & lighting. Construction '15 | 100% 69% |
| 2012 | | Gage Park Redevelopment - Walkway Lighting and Paving Marimat Gardens University Gardens | 160,000 | 160,000.00 | 1,597,078.74 | | On-going program. Growth related park development, development issues resolved. Construction '15 | 79% |
| | | | | | | | On-going program. Future funding required for construction. WIP fund \$25k for 2014 Confederation Park capital | |
| 2012 | 4401256613 | Ancaster Community Center Ball Diamond | 45,000 | 45,000.00 | 40,215.84 | 4,784.15 | On-going program.Developer Build, agreement in place construction underway. Keep | 89% |
| 2012 | 4401256801 | Green Millen Shore Estates Waterfront | 825,000 | 825,000.00 | 54,935.68 | 770,064.32 | open for final payment per PDFA. On-going program. Beach community park projects as identified by the Ward 5 | 7% |
| 2012 | 4401256802 | Beach Park Dev Program | 100,000 | 100,000.00 | 46,539.41 | 53,460.59 | Councillor, funded from the Beach Reserve | 47% |
| | | | | | | | On-going program. Developer build recreation trail complete per Waterdown south secondary plan, invoicing outstanding per finance agreement due to OMB appeal. | |
| 2012 | 4401256912 | Kerns Road-Waterdown S Link | 166,000 | 154,000.00 | 13,882.00 | 152,118.00 | Future funds required to complete. On-going program. Detail design for slope stabilization within Warren Park, scope | 8% |
| 2012 | | Warren Park-Emergency Erosion works | 250,000 | 250,000.00 | 210,840.06 | | change coordinated with ISWP, as per tender C15-41-13(P). | 84% |
| 13 | Total 2012 F | Projects | 6,012,195 | 5,100,334 | 3,498,107 | 2,514,088 | : ■ | 58.2% |
| Pre-2012 P | - | | | | | | On-going program. Multi-year plan. Feasibility & prioritization study to address Recreation Gaps, Parkland Acquisition relative to surplus school site selection for | |
| 2011 | 4401155002 | Park Outdoor Facilities Implementation Plan | 150,000 | 100,000.00 | 46,728.28 | 103,271,72 | acquisition. On-going program. Component of Stadium Precinct Park. Request for Proposals to be | 31% |
| 2011 | 4401156103 | Brian Timmis Field Replacement | 400,000 | 394,671.42 | 394,671.42 | 5,328.58 | issued Q2'15. Coordinating with Stadium Precinct Park staff group. On-going program. Design coordination with new washroom/artificial ice plant building | 99% |
| 2011 | | Freelton Community Park Development | 731,510 | 731,510.78 | 159,807.07 | | coordinated by Facilities, tender Q1 2015. | 22% |
| 2010 | 4401056002 | The Gore Master Plan | 3,343,454 | 2,584,046.05 | 3,530,996.92 | -187,542,53 | Multi-yr project. Future phases planned. Developer Build project. Legal agreement sign with Developer to construct parkette as | 106% |
| 2010 | 4401056005 | Millen Road Parkette | 85,000 | 85,000.00 | 21,138.79 | 63,861.21 | part of waterfront trail. see Green Millen Estates 4401256801. Construction underway keep open. | 25% |
| 2010 | 4401056020 | Village Green Park | 815,370 | 668,896.06 | 387,194.70 | 428,175.30 | Multi-yr project. Spray Pad construction complete. Keep open for deficiencies C15-12- 13 (P). Remaining and future \$ for lawn bowling improvements in 2015. | 47% |
| 2010 | 4401056060 | Open Space Replacement Strategy - East Mountain Trail | 640,000 | 646,020.63 | 331,876.66 | 308,123.34 | Multi-yr project. Land acquisition Open Space Replacement Strategy. Acquisition accounts to be combined on completion of transactions (see 4400656660). Land exchange required with Pritchard Road property keep open. | 52% |
| | | | | | | | On-going . Archaeological Stage 3 complete. Contract awarded Q1'15. Construction | |
| 2010 | 4401056090 | Johnson Tew Park | 1,325,200 | 1,210,187.42 | 504,985.61 | 820,214.39 | 2015 contingent on suitable Bobolink habitat compensation site confirmed. Multi-yr project. Tender target '15. Soccer field conversion construction complete. | 38% |
| 2010 | 4401056127 | Churchill Park-Soccer Field & MP | 1,763,690 | 1,530,666.04 | 835,053.66 | 928,636.34 | Management Plan recently achieved agency sign off. On-going program. Funded through Beach Reserve at Councillor's request. 2015 scope | 47% |
| 2009 | 4400956800 | Beach Park Development Program | 1,089,000 | 1,084,000.00 | 781,620.44 | 307,379.56 | to include Beach Strip naturalization program through Ops. Multi-yr project. On-going program. 2015 funding to complete program. Consultation | 72% |
| 2008 | 4400856600 | Olmstead Natural Open Space | 1,096,000 | 1,096,528.92 | 519,932.72 | 576,067.28 | with Six Nations. Capping of archaeological site. | 47% |
| 2007 | 4400756103 | Heritage Green Sports Park | 3,368,800 ' | 3,367,198.27 | 3,250,325.94 | 118,474.06 | Multi-yr project. Storm water management plan was required prior to site plan approval. Parking and mini fields contract has been awarded. Construction '15 Multi-yr project. One program is proposed to be provided to the project of the project o | 96% |
| 2007 | 4400756755 | Joe Sams Park Phase 2 Development | 1,725,000 | 1,728,684.62 | 1,541,611.64 | 183,388.36 | Multi-yr project. On-going program. Irrigation building design required MOE permit. Funding in 2015 to complete program. Tender target '15, construction '15 | 89% |
| 2006 | 4400650661 | Lifesaver Park | 555,000 | 555,000.00 | 345,725.06 | 209,274.94 | Real Estate transaction. Significant strides made in the litigation, hopeful that we can conclude this matter 2015 | 62% |
| 2004 | 4400054005 | Red Hill Res Remaining Projects | 227,050 | 227,043.40 | 202,872.50 | 24,177.50 | On-going program. Redhill Reserve Acct. On-going for 'green' projects in Wards 4,5&6. Established by City Council '99 for funding equally among the Wards 4,5&6. 2015 WIP \$71K to Wm Connell Community PK 4401356124. Multi-yr project. | 89% |
| 2004 | 4400456404 | William Connell Community Park | 269,000 | 270,584.43 | 268,642,24 | מר רבנ | Functional design for park development and stormwater management study and design underway, HCA approval required, construction tender target O2'15 | 100% |
| 2004 16 | Total Pre-20 | | 17,584,074 | 270,584.43 16,280,038 | 208,042.24 13,123,184 | 4,460,891 | | 74.6% |
| 53 | TOTAL ACT | IVE PROJECTS | 49,472,333 | 38,903,074 | 29,068,409 | 20,403,925 | | 58.8% |
| | | :==:= | | | | | | |

| Year Approved | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | | Status Explanation | % Spent & Committed |
|------------------------|--|-------------------------|--------------------------------|-------------------------------|--------------------------------|---|------------------------|
| | | а | | b | c=(a-b) | | d = (b)/a |
| Projects C | omplete - Pending Closing | | | | | | |
| 2013 | 4241309201 Carter Park - redevelopment | 373.000 | 373.000.00 | 383.181.55 | -10.181.55 | Area rating. Construction contract awarded Q3'14. Construction 2015 | 103 |
| 2012 | 4401255002 Confederation Park Feasibility Study | 240,000 | 240,000.00 | 239,907.82 | 92.18 | On-going program. Economic Feasibility of HCA Master Plan approved Q3 '14. Servicing study for pre-engineering design complete. Report due GIC planned for mid 2015. | 1009 |
| 2012 | 4401256716 Spencer Crk-Main-Thrope Link | 86,000 | 86,000.00 | 85,957.43 | 42 57 | 2015 WIP \$14K to Dundas Valley Highschool Soccer 4401556510. Master plan process underway. Phase 1 coordination required with Spencer Creek sub watershed study lead by HCA. | 1009 |
| 2010 | 4401056521 Trillium Seabreeze Park | 980,000 | 980,418.51 | 986,158.09 | | The City is presently dealing with legal issues on this project. PW11-41, project cannot be closed at this time | |
| 2009 | 4400956653 Battlefield Park Redevelopment | 1,632,895 | 155,873.67 | 1,628,204.77 | | Public Art implemented by Culture. Construction recently completed. PO and project can be closed once reconciliation is confirmed by Construction. | 1009 |
| 2009 | 4400956901 Wm Schwenger Pk SprayPad & Sunshelter | 617.525 | 617,524,82 | 608.507.61 | 9.017.39 | Contract C15-38-12P awarded, construction completed June 2013. Awaiting PO closure. | 999 |
| 2009 | 4400956919 William McCulloch Park | 1.352.330 | 1,352,326.04 | 1.332.951.10 | • | On-going program. Contract PW-10-05(P) Construction complete. Deficiencies outstanding, Construction communications with contractor required. Keep open. Potential to Close Out PO with confirmation from Construction | 999 |
| - | | | | | | Fountain Terraces construction underway C15-10-13 (P). Completion scheduled July | |
| 2008 | 4400856520 Gage Park Redevelopment 4400856891 East Hamilton Recreation Trail & Waterfront Link | 1,545,748 13,087,675 | 1,677,706.82 | 1,542,776.76 13,087,675.17 | | 2014. PO can be closed once reconciliation is confirmed by Construction. Warranty period ends in Sept 2015. then can close project | 100 |
| 2006 | 4400656511 Delottinville Park | 618,000 | 618,390.67 | 624,965.26 | | 2015 WIP \$77K to Dundas Valley Highschool Soccer 4401556510. On-giong program. Construction underway C15-12-14(P), to wrap up in 2015. Funds were required for demolition of 72 Strachan Street as part of this initiative, which | 101 |
| 2006 | 4400656758 Perimeter Road Trail Develop | 297,700 | 297,700 | 300,701.66 | -3,001.66 | was completed by Facilities. Pending PO Closure. | 1019 |
| 11 | Total Completed Projects | 20,830,873 | 19,486,616 | 20,820,987 | 9,886 | | 100.09 |
| 64 | TOTAL OPEN SPACE DEVELOPMENT | 70,303,207 | 58,389,690 | 49,889,396 | 20,413,811 | • | 71.09 |
| WEST HAP 2013 Proje | RBOUR STRATEGIC INIATIVES cts | | | | | | |
| 2012 | MANAGEROOD Wash Under Street Dadie Mantas Diag David L. Davidson Diag A. Davidson Diag | 100,000 | 100,000.00 | 25,805.08 | 74 104 00 | On-going program. Clean up of Bayfront Park beach under study to determine problems and future remediation. Study scheduled for Fall 2014, future works required, Keep | |
| 2012 | 4401256800 West Harbourfront Parks Master Plan Part 1- Bayfront Pier 4, Bayview Pk | 100,000 | 100,000.00 | 25,805.08 | 74,194.92 | open. Multi-year project. Various projects coordinated between Public Works and Planning. 2015: Pier 7 shoreline construction; zoning and draft plan of subdivision, traffic and parking study; Parks works yard in Bayfront Park under design; Pier 4 and Pier 8 | 269 |
| 2013 | 4401356800 West Harbour Development | 13,249,000 | 5,577,000.00 | 1,228,277.12 | 12,020,722.88 | | 99 |
| 2013 | 4241306301 Waterfront Trust Projects 4901355303 Piers 5-8 Prkng&Traffic Study | 1,000,000 | 100,000.00 | 1,152,213.54 0.00 | | Underway, PO to be reduced by \$152K Underway, workplan being prepared | 1159 |
| 2013 | 8201355880 Implementation of Setting Sail | 429,000 | 0.00 | 0.00 | | Consider closing and adding to 4401356800 | 0, |
| 2013 | 8201355302 Urban Design & Dev - Piers 5-8 | 300,000 | 300,000.00 | 101,260.81 | 198,739.19 | Underway; complete by Q4 2015 | 349 |
| 2013 7 | 8201355301 Real Estate Dev Implementation Total 2014 Projects | 100,000 15,278,000 | 100,000.00 6.177.000 | 4,221.62 2,511,778 | 95,778.38 12,766,222 | this is PED; Chris back on March 24th | 16.4 |
| | | 15,275,000 | 0,177,000 | 2,011,770 | 12,700,222 | | 10.4 |
| *Pre-2012 P 2010 | rojects 4241006001 Waterfront Priorities | 2,000,000 | 0.00 | 1.825.000.00 | 175 000 00 | Pier 8 ESA underway and last project to be assigned to this. | 91 |
| 1 | Total Pre-2012 Projects | 2,000,000 | 0.00 | 1,825,000 | 175,000 | and any array and task project to be adolypred to another | 91.3 |
| 8 | TOTAL WEST HARBOUR STRATEGIC INIATIVES | 17,278,000 | 6,177,000 | 4,336,778 | 12,941,222 | | 25.19 |

| Year Approved | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date | Status Explanation | % Spent & Committed |
|------------------|--|------------|--------------------|--------------------------|------------------------------|---|----------------------|
| |) toles in School promitted | a | | b | c=(a-b) | | d = (b)/a |
| | | | | | | | |
| ENERGY | | | | | | ` | |
| 2014 Proje | | 1.525,000 | 500,000 | 0.00 | 1 525 000 00 | Awaiting completion of Kitchen Reno project before this project can commence | 0.0% |
| 2014 2014 | 7901448401 Combined Heat Power Macassa 7901448402 Transit Centre EE Lighting | 290.000 | 500,000 0 | 0.00 | | Design consultant selected. Expect design completion by | 0.0% |
| 2014 | 7901448403 Low E Ceillings-Arenas | 75,000 | 0 | 0.00 | | Concepts for addressing Engineering of sprinkler systems underway. | 0.0% |
| 2014 | 7901448404 EE Lighting Parking Garages | 500,000 | 0 | 0.00 | | Scope of work complete. Ready for Tender document preparation | 0.0% |
| 2014 | 7901448405 EE Lighting Aquatic Centres | 300,000 | 0 | 43,580.00 | | Design and strategy completed. | 14.5% |
| 2014 | 7901448406 Ice Plant Optimization Arenas | 450,000 | 0 | 0.00 | | Sope of work and procurement package being developed. | 0.0% |
| 6 | Total 2014 Projects | 3,140,000 | 500,000 | 43,580 | 3,096,420 | - | 1.4% |
| 6 | TOTAL ENERGY INIATIVES | 3,140,000 | 500,000 | 43,580 | 3,096,420 | - - | 1.4% |
| | | | | | | | |
| CORPORA | ATE ENERGY | | | | | | |
| 2014 Proje | ects | | | | | | |
| | | 400.000 | 400.000 | 004.04 | 00 705 70 | Opportunities for energy reduction have been identified and an implmentation plan and | 0.00/ |
| 2014 2014 | 3541451007 Pump Stn Efficiency Upgrade 3541451403 BAS System Relocate & Upgrade | 100,000 | 100,000 | 234.24 81,231.47 | | schedule is currently being developed. Awaiting receipt of funds from final sale of CUP. | |
| 2014 | Total 2014 Projects | 100,000 | 100,000 | 81,466 | 18,534 | | 81.5% |
| 2 | 10tal 2014 1 10j00ta | 100,000 | 100,000 | 01,100 | 10,00 1 | est · | 01.070 |
| 2013 Proje | ects | | | | | | |
| | | 050 074 | 500 000 | 00 500 44 | FF4 440 FC | Design process underway at this time with roster firm (FVB). Anticipated project completion Q3 2014. Anticipate commitments to clear Q4 2014. | 4E 00V |
| 2013 | 3541341730 Ham Place Lifecycle Repl | 653,974 | 560,000 | 99,560.14 | 554,413.56 | Design process underway at this time with roster firm (FVB). Anticipated project | 15.2% |
| 2013 | 3541341734 Convention Centre Lifecycle | 350,000 | 350,000 | 94.837.52 | 255.162.48 | completion Q3 2014. Anticipate commitments to clear Q4 2014. | 27.1% |
| | OF TO THE OF THE PROPERTY OF T | 300,100 | | | • | Project in design. Anticipated project completion Q3 2014. Commitments to clear Q4 | |
| 2013 | 3541351006 Building Automated Systems | 600,000 | 600,000 | 86,831.85 | 513,168.15 | 2014. | 14.5% |
| | | | | | | Opportunities for energy reduction have been identified and an implmentation plan and | 2.20 |
| 2013 | 3541355002 W&WW Energy Opportunity Assmnt | 200,000 | 200,000 | 0.00 | 200,000.00 1,522,744 | schedule is currently being developed. | 0.0% 15.8% |
| 4 | Total 2013 Projects | 1,803,974 | 1,710,000 | 281,230 | 1,322,744 | = | 13.0% |
| Pre-2012 I | Projects | | | | | | |
| | • | | | | | Project at 100%. Once commitments clear, project can be closed. Project to be closed | |
| 2009 | 3540941736 Chiller Replace Program | 6,204,900 | 5,903,884 | 6,128,954.27 | | pending completion of Service Contract. Q4-2015. | 98.8% |
| 1 | Total Pre-2012 Projects | 6,204,900 | 5,903,884 | 6,128,954 | 75,946 | - | 98.8% |
| 7 | TOTAL ACTIVE PROJECTS | 8,108,874 | 7,713,884 | 6,491,649 | 1,617,224 | - - | 80.1% |
| Projects C | Complete - Pending Closing | | | | | | |
| | | | | | | Project Complete, Corporate Finance is writing a Report to Council to fund deficit. | |
| 2009 | 3540941950 ISF-898-Lister Energy Expansion | 1,220,000 | 821,032 | 1,221,031.82 | -1,031.82 | Close next BER | 100.1% |
| 2010 | 3541041730 Hamilton Place Lifecycle Replacement | 716,126 | 810,084 | 716,110.30 | 16.00 | Project complete. Once commitments are cleared, project can be closed. Transfer available balance to 3541341730. | 100.0% |
| 2 | Total Completed Projects | 1,938,126 | 1,631,116 | 1,937,142 | -1,016 | - | 91.5% |
| | TOTAL CORPORATE ENERGY | 40.047.000 | 0.945.000 | 0 400 700 | 1 010 000 | - | 92.00 |
| 9 | TOTAL CORPORATE ENERGY | 10,045,000 | 9,345,000 | 8,428,792 | 1,616,208 | | 83.9% |

| Year Approved Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date | Status Explanation | % Spent & Committed |
|--|---|--|---|---|--|--|
| | a | | b | c=(a-b) | | d = (b)/a |
| | | | | | | |
| FLEET | | | | | | |
| • | | | | | Code and compliance upgrade work for sites identified in the capital detail sheet. | |
| 2014 4941451003 Restoration - Fleet Fuel Sites | 435,000 | 435,000 | 131,857.48 | | Anticipated completion 2016. | 30.3 |
| 2014 4941451100 Fleet Vehicle & Equipment Repl | 5,391,000 | 652,499 0 | 3,228,772.07 603,005.50 | | Work started in 2014. Anticipated completion 2017 Deficit due to US exchange, 2015 Budget requested for 3 Rebuilds per year | 59.9 ^s |
| 2014 4941451004 Street Sweeper Rebuild Prog | 600,000 | U | 603,005.50 | -3,005.50 | All funds are committed and all remaining vehicle and equipment purchases will be | 100.5 |
| 2013 4941351100 2013 Central Fleet Replacement | 5.390.000 | 3.199.527 | 3.975.468.17 | 1 414 531 83 | completed in 2016. | 73.8 |
| 2013 4941351100 2013 Central Fleet Replacement | 5,550,000 | 5,135,527 | 0,070,400.17 | 1,777,007,00 | All funds are committed and all remaining vehicle and equipment purchases will be | , 0,10 |
| | | | | | completed in 2015 with the exception of one vehicle with a one year build schedule | |
| 2012 4941251100 2012 Central Fleet Replacement | 9,386,000 | 5,690,588 | 6,963,297.02 | 2,422,702.98 | from the vendor that will be delivered in 2016 | 74.2 |
| | | | | **** | Avantis conversion to Hansen 8 is underway. Completion expected by 3rd quarter in | |
| 2010 3541057002 Avantis Software Up-grade | 330,000 | 330,126 | 313,230.93 | 16,769.07 | 2015. Project is in coordination with IS. | 94.9 |
| 6 TOTAL ACTIVE PROJECTS | 21,532,000 | 10,307,739 | 15,215,631 | 6,316,369 |) | 70.7 |
| | | | | | - | |
| Projects Complete - Pending Closing | | | | | | |
| Frojects Complete - Lending Crosm8 | | | | | | |
| | | | 1 | | 330 Wentworth fuel project to be tendered by Procurement in Dec 2014. Trench to be | |
| | | | | | dug in 2014. Construction to commence in Spring 2014 with anticipated work | |
| 2011 4941151002 Motor Fuel Storage Tank | 370,000 | 370,000 | 395,726.29 | -25,726.29 | completion Q4 2015. | 107.0 |
| 1 Total Completed Projects | 370,000 | 370,000 | 395,726 | -25,728 | } | 91.5 |
| 1 1000 00111111111111111111111111111111 | | ··· | | | = | |
| | | | | | = | 71.3 |
| TOTAL ELECT | 24 002 000 | 10 677 720 | 15 611 257 | 8 200 RA2 | | |
| 7 TOTAL FLEET FACILITIES 2014 Periods | 21,902,000 | 10,677,739 | 15,611,357 | 6,290,643 | <u>-</u> | 712 |
| FACILITIES 2014 Projects | | | | | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. | |
| FACILITIES | 21,902,000 252,000 | 10,677,739 252,000.00 | 15,611,357 22,926.62 | | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3 Anticipated completion Q4 2015. | |
| FACILITIES 2014 Projects | | | | | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3 Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents | |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries | 252,000 | 252,000.00 | 22,926.62 | 229,073.38 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 | 9 |
| FACILITIES 2014 Projects | | | | 229,073.38 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3 2015. Construction & move to be complete Aug. 2017. | 9 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices | 252,000 23,380,000 | 252,000.00 0.00 | 22,926.62 1,815,699.67 | 229,073.38 21,564,300.33 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 | 9 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries | 252,000 | 252,000.00 | 22,926.62 | 229,073.38 21,564,300.33 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3. 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2. 5. 2015 with construction Q2/Q3 2015. | 9 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices | 252,000 23,380,000 | 252,000.00 0.00 | 22,926.62 1,815,699.67 | 229,073.38 21,564,300.33 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 | 9 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades | 252,000 23,380,000 | 252,000.00 0.00 | 22,926.62 1,815,699.67 | 229,073.38 21,564,300.33 232,973.46 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3. 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2. 5. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. | 9 8 33 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 | 252,000.00 0.00 0.00 | 22,926.62 1,815,699.67 117,026.54 | 229,073.38 21,564,300.33 232,973.46 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 2015. Remaining funds for construction O2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke | 9 8 33 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades | 252,000 23,380,000 350,000 900,000 | 252,000.00 0.00 0.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 | 229,073.38 21,564,300.33 232,973.46 493,532.77 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated to completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awailting tender. Construction to | 9 8 33 45 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades | 252,000 23,380,000 350,000 | 252,000.00 0.00 0.00 | 22,926.62 1,815,699.67 117,026.54 | 229,073.38 21,564,300.33 232,973.46 493,532.77 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3. 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2. 5. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awailing tender. Construction to 5. commence Spring 2015 with anticipated completion Q4. 2015. | 9 8 33 45 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades 2014 3541441409 Code & Legislative Compliance | 252,000 23,380,000 350,000 900,000 | 252,000.00 0.00 0.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 | 229,073.38 21,564,300.33 232,973.46 493,532.77 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7 completion Q2, 2016. FS. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Iceplant replacement project complete. Currently in contractor Maintenance | 9 8 33 45 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades 2014 3541441409 Code & Legislative Compliance 2014 3541441412 Roof Management Program | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated of completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Leplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice | 9 8 33 45 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades 2014 3541441409 Code & Legislative Compliance | 252,000 23,380,000 350,000 900,000 | 252,000.00 0.00 0.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 | 229,073.38 21,564,300.33 232,973.46 493,532.77 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated conpletion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Iceplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice 5 plant. | 9 8 33 45 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades 2014 3541441409 Code & Legislative Compliance 2014 3541441412 Roof Management Program | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3. 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2. 5. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated Completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awalting tender. Construction to 5 commence Spring 2015 with anticipated completion Q4 2015. FCC Leplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice 5 plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be | 9 8 33 45 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3. 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2. 2. 2015 with construction Q2/Q3.2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FCC Iceplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be returned to | 9 8 33 45 52 |
| FACILITIES 2014 Projects 2014 3541441010 Facility Upgrades Libraries 2014 3541441401 POA Administration Offices 2014 3541441402 MTC - CNG facility upgrades 2014 3541441409 Code & Legislative Compliance 2014 3541441412 Roof Management Program | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated of completion Q2, 2016. FS. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Iceplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice 5 plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be returned to reserve to offset future funding demand (annual). | 9 8 33 45 52 49 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke 7. Y. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Iceplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice 5 plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be returned to reserve to offset future funding demand (annual). MTC Gas Monitoring system design complete. To be combined with MTC - CNG | 9 8 33 45 52 49 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated of completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Iceplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice 5 plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be returned to reserve to offset future funding demand (annual). MTC Gas Monitoring system design complete. To be combined with MTC - CNG program. MacNab Tunnel Tender in process, expected to close Q2 2015. Work | 9 8 33 45 52 49 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 | 229,073.38 21,564,300.33 232,973.46 493,532,77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke 7. Yu. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Leplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be resured to fiset future funding demand (annual). MTC Gas Monitoring system design complete. To be combined with MTC - CNG program. MacNab Tunnel Tender in process, expected to close Q2 2015. Work expected to commence Q2 2015 and completed by Q4 2015. Anticipated Commitments | 9 8 33 45 52 49 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 420,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 420,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 201,959.99 | 229,073.38 21,564,300.33 232,973.46 493,532,77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated of completion Q2, 2016. FS. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke Yd. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Iceplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice 5 plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be teumed to reserve to offset future funding demand (annual). MTC Cas Monitoring system design complete. To be combined with MTC - CNG program. MacNab Tunnel Tender in process, expected to close Q2 2015. Work expected to commence Q2 2015 and completed by Q4 2015. Anticipated Commitments to clear Q2 2016. | 9 8 33 45 52 49 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 420,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 420,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 201,959.99 | 229,073.38 21,564,300.33 232,973.46 493,532,77 285,393.45 214,441.65 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke 7. Yu. & 330 Wentworth roof projects with Procurement awaiting tender. Construction to commence Spring 2015 with anticipated completion Q4 2015. FOC Leplant replacement project complete. Currently in contractor Maintenance holdback period. Remaining funds to be used toward decommissioning of former ice plant. Roof replacement awarded to Flynn & completed Q4 2014. Remaining funding to be used for exterior cladding rehab & heat pumps. Any surplus funding to be resured to fiset future funding demand (annual). MTC Gas Monitoring system design complete. To be combined with MTC - CNG program. MacNab Tunnel Tender in process, expected to close Q2 2015. Work expected to commence Q2 2015 and completed by Q4 2015. Anticipated Commitments | 9 8 33 45 52 49 |
| ### FACILITIES 2014 | 252,000 23,380,000 350,000 900,000 591,000 420,000 | 252,000.00 0.00 0.00 900,000.00 591,000.00 420,000.00 | 22,926.62 1,815,699.67 117,026.54 406,467.23 305,606.55 205,558.35 201,959.99 | 229,073.38 21,564,300.33 232,973.46 493,532.77 285,393.45 214,441.65 232,040.01 | Remaining Library AODA audits to be completed in 2015 utilizing new AODA Roster. 3. Anticipated completion Q4 2015. Contract for PC awarded, working on program and Schematic design. CM documents being prepared & to be issued Q1 2015. Council report will be brought forward Q3 3. 2015. Construction & move to be complete Aug. 2017. MTC - CNG facility compliance upgrades in progress. Anticipated to tenderearly Q2 3. 2015 with construction Q2/Q3 2015. Remaining funds for construction of Parkdale Arena Refrigerant replacement. Project cash flowed, additional funds approved in 2015 capital process. Anticipated 7. completion Q2, 2016. F.S. #1, Mounthope Yard roof replacement complete. Gage Park in process. Chedoke 7. Y. W. | 9 8 33 45 52 49 47 27 |

| Year Approved | I Project ID Description/Title | Budget a | Actual Revenues | Project Costs to date | Available Balance to date c=(a-b) | Status Explanation | % Spent & Committed d = (b)/a |
|------------------|--|-------------|--------------------|---|-----------------------------------|---|-------------------------------|
| , | | <u>a</u> | | | | | u – jujiu |
| 2013 Proj | ects | | | | | | |
| | | | | | | Ongoing annual program for lifecycle renewal in libraries. Remaining funds to be used toward lifecycle renewal of Dundas Library when library project commences as part of | |
| 2013 | 3541341010 Facility Upgrades Libraries | 350,000 | 350,000.00 | 254,705.06 | 95,294.94 | approved 2015 capital. | 73% |
| | | | | | | Gas Monitoring system for F.S. #11 is the only station outstanding. Issues with Building Permit. Completion anticipated by Q3 2015. Ongoing annual program; surplus funding | |
| 2013 | 3541341013 Firestations Facility Upgrade | 411,162 | 411,161.62 | 373,418.90 | 37.742.72 | 2 to offset future funding demand (annual). | 91% |
| 2013 | 3341541013 Thestatons Facility Opyrade | | | | | 330 Wentworth Phase 2 specifications are complete and now sitting in queue for | |
| 2013 | 3541341412 Roof Management Program | 500,000 | 585,000.00 | 398,797.30 | 101,202.70 | Procurement to issue Tender spring 2015. Work to be completed by Spring 2015. Access & Equity requested design changes to ramp. To tender in Q2 2015. Work to be | 80% |
| | | | | | | done in Summer 2015. Surplus funding to be returned to reserve to offset future | |
| 2013 | 3541341910 RCMP-Lease-Capital Replacement | | 210,000.00 | 34,797.38 | 175,202.62 | 2 funding demand (annual). | 17% |
| · · | | | | | | Additional 2015 funds added as part of capital process. Backflow device installation on track to be completed for 2014/2015 identified properties. Roster type of process | |
| 2013 | 3541349003 Backflow Prevention-Facilities | 895,000 | 895,000.00 | 320,208.32 | 574,791.68 | B being developed to expedite remaining installations. | 36% |
| | | | | | | | |
| | OF MODEL OF THE PROPERTY OF TH | 282,000 | 282,000.00 | 179,184.21 | 102 915 70 | Issued for tender and closed March 5th with favourable tender results. Project on track for Q3 completion of phase 2 emergency generator testing and data collection. | 64% |
| 2013 | 3541351005 Generator BlackOut Testing Total 2013 Projects | 2.648.162 | 2,733,162 | | 1,087,050 | | 59.0% |
| · | 10ta 2010 1 10j00t3 | | | | | | |
| 2012 Proj | acts | | | | | | |
| | | | | | | Kenilworth Library construction approx 90% complete. Outstanding construction | |
| | OF HOLIOTO TO THE LEGISLAND TO THE PART OF THE PROPERTY OF THE PART OF THE PAR | 365,000 | 365,000.00 | 319,760.62 | 4E 220 20 | deficiencies to be rectified in the Q2 2015 when improved weather conditions permit. Surplus funding to offset future funding demand (annual). | 88% |
| 2012 1 | 3541241010 Facility Upgrades to Hamilton Public Libraries Program Total 2012 Projects | 365,000 | 365,000 | | 45,239 | | 87.6% |
| • | Total 2012 Projects | | 000,000 | 0.10,701 | | | |
| Pre-2012 | Projects | | | | | | |
| 110-2012 | 1 10,000 | | | | | Rockton Repairs completed. Working through Site Plan Agreement for the new Jones | |
| | | | | 050 550 00 | 44 450 00 | Road Salt Dome. Existing Jones Road dome was recently damaged by salt delivery | 86% |
| 2011 | 3541141041 Salt & Sand Storage Rehabilitation | 300,000 | 300,000.00 | 258,550.00 | 41,450.00 | 0 contractor (\$20,000 in damage). FS #18 leaking door replaced. Waiting for final data related to sources of water | 00 /6 |
| | | | | | | infiltration at station. Data is downloaded monthly and anticipated resolution is still Q2 | |
| 2011 | 3541141106 Fire EMS Stns Mould Repairs | 1,800,000 | 1,625,668.22 | | 119,721.4 | | 93% |
| 2 | Total Pre-2012 Projects | 2,100,000 | 1,925,668 | 1,938,829 | 161,17 | 1 | 92.3% |
| | | | | 0.000.100 | | _ | 22.0% |
| 18 | TOTAL ACTIVE PROJECTS | 31,752,162 | 7,932,830 | 6,982,428 | 24,769,734 | 4 | 22.0% |
| | O selete Busine Olesten | | | | | | |
| Projects | Complete - Pending Closing | | | | | | |
| | | | | *************************************** | | Volunteer firestations work almost complete. Once work is done and commitments | |
| | | 100.007 | 400 007 05 | 000 047 70 | -10.390.7 | clear, deficit to be funded from annual program 3541341013. Anticipated closure Q4 1 2015. | 105% |
| 2014 | 3541441013 Firestations Facility Upgrade | 198,227 | 198,227.05 | 208,617.76 | -10,390.7 | Ongoing program for emergency repairs at facilities due to aging infrastructure. Once | 10376 |
| 2014 | 3541441532 Facility Capital Maintenance | _ 427,692 | 427,691.75 | 433,694.08 | -6,002.33 | 3 final invoicing complete and POs closed, deficit to be funded by 2013 program - | 101% |
| | | | | | | Project to improve building security within City facilities under Facilities Management. Feasibility study draft is complete and awaiting approval. Anticipated commitments to | |
| 2014 | 3541441631 Facilities Security Program | 120,000 | 120,000.00 | 111,689.29 | 8,310.7 | 1 clear Q2 2015. | _93% |
| 2014 | St. 11135. Assumed Second 1 Togram | | | | | Ancaster LB&T parking lot is complete. However, there are some liens placed on the | |
| | OCHIANO Designation to Detect Planting | 50.000 | 50,000.00 | 39,548.94 | 10 451 0 | overall project due to payment issues by the general contractor. Once resolved and 6 commitments clear, project can be closed. | 79% |
| 2014 | 3541441648 Parking Lot Rehabilitation | | 50,000.00 | 38,546.94 | 10,451.0 | Archibus system operation and maintenance is underway. Preventative Maintenance | 13/0 |
| | | | | | | routines being completed. Anticipated completion Q2 2015. Surplus funding to offset | |
| 2014 | 3541457001 Archibus-Facility Maintenance | 50,000 | _50,000.00 | 48,798.94 | 1,201.0 | 6 future funding demand (annual). Project is awarded. HVAC installation Q1 and Q2 2015, completion Q3, 2015. | 98% |
| 2014 | 3541451004 HVAC Energy Efficiency Upgrade | 350,000 | 350,000 | 348,478.68 | 1,521.33 | 2 Anticipated commitments to clear in Q 4, 2015 | 99.6% |
| | | | | | | Ongoing compliance work is in progress. Anticipated completion Q1 2015. | |
| 0010 | OP44044400 Onde Bit anishetica Compliance | 515,000 | 515,000.00 | 507.426.56 | 7 572 4 | Commitments anticipated to clear Q2 2015. Overage to be combined with 2014 program -3541541409; surplus funding to offset future annual funding demand. | _99% |
| 2013 | 3541341409 Code & Legislative Compliance | 515,000 | 313,000,00 | , 307,420.56 | 7,373.4 | Ongoing program for emergency repairs at facilities due to aging infrastructure. Once | _5376 |
| | | | | | | Invoices paid and POS closed, surplus funds to be used to fund deficit in 3541441532. | |
| 2013 | 3541341532 Facility Capital Maintenance | | _600,000.00 | 626,715.36 | 53,577.5 | Reappropriation approved as part of 2015 capital process. Project fully committed. Once invoicing complete and commitments cleared, project | 92% |
| 2013 | 3541355001 Yard Capital Renewal Program | 374.457 | 374.457.45 | 387.303.80 | ~12,846.3 | Project fully committed. Once invoicing complete and commitments cleared, project can be closed. | 103% |
| 2013 | 00 (100000) Tata Capital Nelle Hot Logicali | 2 | | | , | Fire Station Building Condition Audits complete. Ongoing program. Remaining funds | |
| | | 00.000 | 00 000 00 | E7 201 12 | 20.700.0 | to be combined with 2015 program for asset management/condition audits. Surplus funds offset future demand (annual). | 700/ |
| 2013 | 3541355100 Facilities Audit Program | 80,000 | 80,000.00 | 57,291.16 | 22,708.8 | 4 iunus onser iuluie demano (antiuai). | 72% |

| Year Approved | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | | Status Explanation | % Spent & Committed |
|------------------|--|-------------------------|-----------------------------------|----------------------------|-------------------------------|---|----------------------|
| | | a | | b | c=(a-b) | | d = (b)/a |
| 2013 | 3541357001 Archibus-Facility Maintenance | 50,000 | 50,000.00 | 50,031.66 | -31.66 | Data integrity project for 2013 Archibus Facility Maintenance program is complete. Once commitments clear, program to be closed. Building envelope repair to MTC complete. Currently in holdback period. Remaining | 100% |
| 2012 | 3541241005 Structural Repairs - Forestry & MTC | 380,000 | 380,000.00 | 313,492.06 | 66,507.94 | funds to be appropriated to Yard Program to fund anticipated deficit. 2012 Roof Program complete. Once POs paid & closed, project can be closed. | 82% |
| 2012 | 3541241412 Roof Management Program | 675,000 | 675,000.00 | 603,959.81 | 71,040.19 | Remaining funds to be combined with 3541441412&3541341412 to fund Chedoke&330 Wentworth Roofs. Surplus funding to offset future funding demand. | 89% |
| 2011 | 3541141010 Facility Upgrades Libraries | 1,136,945 | 1,136,948.08 | 1,138,058.85 | -1,113.85 | Ongoing annual program for lifecycle renewal in libraries. Construction work complete and deficiencies being resolved. Once Invoices submitted and commitments clear, project to be closed. Deficit to be funded from 3541541010 (annual). Chedoke Yard & Firestation #26 asphalt replacements were completed by Hamilton | 100% |
| 2011 | 3541141648 Parking Lot Rehabilitation | 275,000 | 275,000.00 | 226,679.75 | 48,320.25 | Praving, Once commitments clear, project can be closed. Surplus funding to be used to offset future funding demand (annual program). Project Complete, Corporate Finance is writing a Report to Council to fund deficit. | 82% |
| 2011 | 2051141110 Lister Rehabilitation Project | 29,800,000 | 29,392,657.77 | 29,373,896.78 | -, | Close next BER Project Complete, Corporate Finance is writing a Report to Council to fund deficit. | 99% |
| 2006 | 2050659603 Lister Block Costs | 8,100,000 43,262,614 | 8,288,497.56 42,963,480 | 8,637,463.45 43,113,147 | -537,463.45 149,467 | Close next BER | 107% 99.7% |
| 17 | Total Completed Projects | 43,202,014 | 42,903,400 | 43,113,147 | 149,407 | = | 33.7 % |
| 35 | TOTAL FACILITIES | 75,014,776 | 50,896,310 | 50,095,575 | 24,919,201 | = | 66.8% |
| H.E.C.F.I. | | | | | | | |
| 2014 Proje | cts | | | | | | |
| | | | | | | Roof drain project complete. Window repair project in progress. Finance made a data entry error when entering the PO reg so overage to be used to fund deficit in | |
| 2014 | 3721441805 HCC.HP & CC Lifecycle Renewal | 1.000.000 | 1,000,000 | 281.526.98 | 718.473.02 | 3721441803. Surplus funds to supplement 2015 program (annual). | 28.2% |
| 1 | Total 2014 Projects | 1,000,000 | 1,000,000 | 281,527 | 718,473 | | 28.2% |
| | | | | | | | |
| 2013 Proje | cts | | | | | | |
| 2013 | 3721341800 HCC & CC Replacement & Renos | 800.000 | 800,000 | 777,784.74 | 22.215.26 | Remaining funds to be combined with 2012 program and used toward elevator investigation and repair. Anticipated completion of investigation and design Q2 2015. Construction Q4 2015. | 97.2% |
| | | • | | | | Funding to be used toward elevator investigation, design and repair. Anticipated design | |
| 2013 | 3721341801 HCC Interior Renovations | 200,000 | 200,000 | 14,000.00 | | completion Q1 2015. Anticipated construction completion for Q4 2015. | 7.0% |
| 2 | Total 2013 Projects | 1,000,000 | 1,000,000 | 791,785 | 208,215 | a | 79.2% |
| 2012 Proje | cts | | | | | | |
| 2012 | 3721241801 HCC Interior Renovations | 200,000 | 200,000 | 82,800.00 | 117,200.00 | Remaining funds to be combined with 2013 program and used toward elevator investigation and repair. Anticipated completion of investigation and design Q2 2015. Awaiting final invoicing. Deficit to be funded from 2013 program -3721341803. Once | 41.4% |
| 2012 | 3721241803 HP Replacements & Renovations | 200,000 | 200,000 | 212,005.29 | -12,005.29 | complete, project can be closed. Anticipated Q2, 2015 closure. | 106.0% |
| 2 | Total 2012 Projects | 400,000 | 400,000 | 294,805 | 105,195 | | 73.7% |
| Pre-2012 P | Projects | | | | | • | |
| 2011 | 3721141801 HCC Interior Renovations | 300,000 | 300.000 | 311.578.13 | -11 579 12 | HCC Door design complete. Awaiting final invoices. Deficit to be funded from 3721241801 | 103.9% |
| 1 | Total Pre-2012 Projects | 300,000 | 300,000 | 311,578.13 | -11,578 | | 103.9% |
| В | TOTAL H.E.C.F.L | 2,700,000 | 2,700,000 | 1,679,695 | 1,020,305 | | 62.2% |
| U | I O LATE I LEGAL AL | 2,700,000 | 2,700,000 | 1,073,030 | 1,020,303 | - | VL.Z.70 |

| Year Approved | Project ID | Description/Title | Budget | Actual Revenues | Project Costs to date | | Status Explanation | % Spent & Committed |
|------------------------|-------------------------|--|-------------------------------|--------------------------|--------------------------|--------------|--|---------------------|
| | | | a | | b | c=(a-b) | | d = (b)/a |
| RECREATI 2014 Proje | | | | | | | , | |
| 2014 | | 0 Dalewood & Ryerson pool conversion | 25,000 | 25,000.00 | 2,274.37 | 22,725.63 | Area rating project. Feasibility complete. Additional funding would be required to proceed with design and construction. Project parked pending additional funding. | 9% |
| 2014 | 424140920 | 8 Old Beasley Ctre Kitchen Reno | 22,600 | 22.600.00 | 2.056.12 | 20.543.88 | Architectural design options complete. Meeting with the community groups Q1 2015 to come to common agreement on preferred option. Construction schedule tbd based on agreement of option. | 9%_ |
| - | | | · | | | | Waterdown Hall Reno project recieved SPA. Project out to tender closing Q1. Construction anticipated to start Q2 with completion by year end 2015. Binbrook & | |
| 2014 | 710144170 | 1 Community Halls Retrofit | 700,000 | 700,000.00 | 97,258.25 | 602,741.75 | Mounthope Town Hall refresh projects & Sealy Park kitchen in design. Phase 1 WIFI installation work is complete (11 locations). Project is a 3-phase project as per Report FCS13033, 2015 capital funds for Phase 2 approved and loaded. | 14% |
| 2014 | 710145100 | 2 Recreation Centres WIFI | 57,000 | 57,000.00 | 37,354.97 | 19,645.03 | Anticipated completion of Phase 2 for year end 2015. | 66% |
| 2014 | 710145410 | 5 Park & Fieldhouse Retrofits | 682.910 | 683.909.94 | 75.324.83 | 607 585.11 | Eastdale Park 100% Complete. Mahoney Park SPA to be resubmitted Q1 2015 pending Real Eastate's agreement re easement. Montgomery Park in design and to be submitted for SPA Q1 2015. Funds to be combined with approved 2015 capital. | 11% |
| 2014 | | 2 Waterdown Memorial Pk Ice Loop | 2,200,000 | 1,213,000.00 | 196,155.24 | | Project concept plans approved. Formal Consultation March 2015. Construction to commence September 2015. Anticipated completion early 2016. Additional funding approved as part of the 2015 capital budget process. | 9% |
| | | - | • • | | | | Construction commenced mid January 2015. Phase 1 - New Change Rooms scheduled completion for Q2 2015. Phase 2 - Renovations of existing | |
| 2014 | 710145440 | 3 Spring Valley Arena-Chnge Rm E | 1,213,000 | 1,213,000.00 | 1,205,884.37 | | Changeroomscheduled for end of July 2015. Harry Howell Arena façade letters installed. Monument sign awaiting building permit and MTO permit. Anticipated construction commencement Spring 2015 with | 99% |
| 2014 | | 6 Harry Howell Arena Sign Rename 6 Program - Arena Retrofits | 30,000 263,000 | 30,000.00 | 14,449.37 244.049.29 | | completion Q3 2015. 2014 Arena Retrofit program complete. Surplus funding to offset annual funding demand. Overage to be used to fund deficit in 7101354536. | 48% |
| 2014 | 710145453 | b Program - Arena Ketronis | 263,000 | 263,000.00 | 244,049.29 | | Design underway and almost complete. Plan to complete to tender documents only pending future of the school. Funds for construction approved as part of 2015 capital | 93% |
| 2014 | 710145470 | 4 HPRC Independence from School | 148,000 | 148,000.00 | 152,100.65 | -4,100.65 | process. Design in progress. Adjoining Bishop Ryan was sold and new owner intends to demolish by September 2015. Anticipated construction completion end of Oct 2015. | 103% |
| 2014 | 710145471 | 0 SWL Rec Cntr Independence | 148,000 | 148,000.00 | 211,225.68 | -63,225.68 | Funds for construction approved as part of 2015 capital process. Lawfield HVAC Tender closed and awarded. Work to commence in Q2 2015. | 143% |
| 2014 | 710145471 | 2 Lawfield Arena HVAC & Mech | 195,000 | 195,000.00 | 146,728.84 | 48,271.16 | Anticipated completion end of Summer 2015. Anticipated commitments to clear Q4 2015/Q1 2016 | 75% |
| 2014 13 | 710145840 Total 2014 | 1 Birge Outdoor Pool Redevelop | 1,725,000 7,409,510 | 0.00 4,698,510 | 156,938.17 | | Tender Issued and contract awarded to Caird-Hall. Construction to commence in Spring 2015 with grand opening anticipated for Summer 2016. | 9% |
| | | Projects | 7,409,510 | 4,698,510 | 2,541,800 | 4,867,710 | <u>-</u> | 34.3% |
| 2013 Proje | cts | | | | | | It was requested that this project be deferred until a larger strategy was in place by | |
| 2013 | 424130920 | 3 Cent Mem Rec Cntr - dgtl sign | 35,000 | 35,000.00 | 0.00 | 35,000.00 | community group. Group to reconvene in March for kickoff meeting. Sign timelines tod after this meeting. Project on hold until decision is made regarding partnership facility between HWDSB, | 0% |
| 2013 | 710134135 | 0 Greensville Hall Structure | 200,000 | 200,000.00 | 72,251.17 | 127,748.83 | HPL and City. Waterdown Memorial Hall Reno project recieved SPA. Project is out to tender closing | 36% |
| 2013 | 710134170 | 1 Community Halls Retrofits | 1,200,000 | 600,000.00 | 258,971.13 | 941,028.87 | March 20. Construction anticipated to start Q2 with completion by year end 2015. Funds combined with 2014 program. 7101441701 (\$1.3M value). | 22% |
| 2013 | 710135420 | 2 New Dalewood Community Centre | 1,500,000 | 1,500,000.00 | 261,480.34 | 1,238,519.66 | Design underway. Council approval required to proceed with negotiations for land acquisition or permission to build on HWDSB property. | 17% |
| 4 | Total 2013 | Projects | 2,935,000 | 2,335,000 | 592,703 | 2,342,297 | , ■ | 20.2% |

| | ** ** | | | | | | |
|------------------|--|-----------------------------|--------------------------------|-------------------------------|---|---|-------------------------------|
| Year Approved | Project ID Description/Title | Budget a | Actual Revenues | Project Costs to date b | Available Balance to date c=(a-b) | Status Explanation | % Spent & Committed d = (b)/a |
| 0040 P | | - | | | . () | | |
| 2012 Proje | octs | | | | | Phase 1 Winterization including windows&doors replacement completed Q2 2014. | |
| 2012 | 4241209108 Churchill Prk Bwling Wintrzng | 200,000 | 175.000.00 | 145,594.75 | E4 40E 2E | Phase 2 Winterization, approved in 2014 as part of participatory budget, to include HVAC installation. Currently in design. Construction anticipated Q4 2015. | 73%_ |
| 2012 | 4241209108 Citalenia Fix Swaing Wind 2ng | 200,000 | 173,000.00 | 145,554.75 | 34,403.23 | Demolition of former North Wentworth Arena (NWA) complete. One invoice to be paid. | 7378 |
| 2012 | 7101254107 North Wentworth Arena Demo | 300,000 | 300,000.00 | 204,838.65 | 95,161.35 | Remaining funds to be reappropriated to fund deficit in the new NWA (Harry Howell) construction project (7100554707- Flamborough Twin Pad Arena). | 68% |
| | | | | | | Scott Park Arena demolition complete. PC has been retained and conceptual planning to begin mid-March 2015 with completion of Rec centre Dec 2017. Motion to Council | |
| 2012 | 7101254201 Scott Park-New Senior Centre | 3,200,000 | 3,200,000.00 | 630,506.27 | 2,569,493.73 | Q1 2015 re heritage designation. | 20% |
| | | | | | | SPA delayed due to water consumption calculations. Water needs to calculate if system meets firm capacity requirements. Anticipate SPA will be received and tender | |
| 2012 | 7101254214 Freelton Park Building | 1,580,000 | 1,630,000.00 | 352,642.13 | 1,227,357.87 | issued Q2 2015. | 22% |
| | | | | | 46 | Design complete. Tender issued and contract awarded to Caird-Hall. Construction to | |
| 2012 5 | 7101258701 Birge Outdoor Pool Redevelop Total 2012 Projects | 150,000 5,430,000 | 150,000.00 5,455,000 | 137,298.59 1,470,880 | 12,701.41 3,959,120 | commence in Spring 2015 with grand opening anticipated for Summer 2016. | 92% 27.1% |
| | 10tal 2012 1 10j00t3 | | 3,403,000 | 1,470,000 | 5,353,120 | • | 27.170 |
| Pre-2012 F | Projects | | | | | | |
| 2011 | 7101155601 Winona Feasibility Study | 75,000 | 75,000.00 | 14,360.00 | 60 640 00 | Winona Surplus Elementary School Building Feasibility completed. This project currently parked. | 109/ |
| | | 75,000 | 75,000.00 | 14,360.00 | 60,640.00 | Ongoing Legal issues pending. Litigation by sub trade. Discoveries November 2014. | 19% |
| 2010 | 7101041707 ISF-2425 Morgan Firestone Twin | 10,275,000 | 6,810,698.33 | 10,355,776.40 | -80,776.40 | Awaiting further direction from Legal Services. Dundas parking lot Legal issues almost resolved. Lien garnishment by Sheriff's office | 101% |
| 2010 | 7101054527 Parking Lots-Rehabilitation | 300,000 | 300,000.00 | 299,694.99 | 305.01 | resolved. Anticipated closure Q1 2015. | 100% |
| | | | | | | Project feasibility complete. Negotiation with HWDSB pending for property (land | |
| 2009 | 7100954700 Pinky Lewis Expansion Project | 1.570.000 | 1.577.638.78 | 186,827,29 | 1.383.172.71 | ownership by HWDSB). Council approval required for negotiation of property or permission to build on HWDSB property. | 12% |
| | | | | | | This work is being carried out as part of the Pan-Am Games. Remaining funds to be | |
| 2007 | 7100754711 Ivor Wynne Stadium Rehab | 1,550,000 | 1.550.000.00 | 1,483,726.05 | 66.273.95 | used for equipment and furniture to outfit City area. Anticipated that commitments will clear Q3 2015. | 96% |
| 5 | Total Pre-2012 Projects | 13,770,000 | 10,313,337 | 12,340,385 | 1,429,615 | | 89.6% |
| 27 | TOTAL ACTIVE PROJECTS | 29.544.510 | 22,801,847 | 16,945,768 | 12,598,742 | - | 57.4% |
| | | | | | | | H- |
| Projects C | Complete - Pending Closing | | | | | | |
| | ******* | | | | | 2014 Rec Centre retrofit program complete. Surplus funding to offset annual funding | |
| 2014 | 7101441706 Recreation Centre Retrofits | 336,011 | 336,011.02 | 308,960.33 | 27,050.69 | demand. Overage to be used to fund deficit in 7101341706 and 7101141706. | 92% |
| 2014 | 7101454702 Facilities-Capital Maintenance | 250,000 | 250,000.00 | 286,232.72 | -36.232.72 | Project to be closed once final invoices issued to the City and commitments paid. Ongoing program. Deficit to be funded from 3541541532. | 114% |
| | | | | | | Work complete. Project can be closed once commitments are paid. Deficit to be | |
| 2014 | 7101454706 Golf Course Improvements | 80,000 | 80,000.00 | 102,406.73 | -22,406.73 | funded from Golf Course Improvement reserve. | 128% |
| | · | | | | | Project substantially complete. Holdback release to be processed once posting in Daily | |
| 2013 | 4241309502 Sam Manson Park Clubhouse | 550,000 | 550,000.00 | 551,716.20 | -1,716.20 | Commercial News is complete. Commitments anticipated to clear year Q2 2015. Project to be closed once final invoices issued to the City and commitments paid. | 100% |
| 2013 | 7101341706 Recreation Centre Retrofits | 451,514 | 451,513.57 | 482,520.38 | -31,006.81 | Ongoing program. Deficit to be funded from 7101541706. | 107% |
| | | | | | | Project Complete, final invoice paid to General contractor. Project reconciliation to be completed because of termination and change of general contractor. Once complete, | |
| 2013 | 7101354104 Ancaster Senior Centre Expand | 1,750,000 | 1,750,001.00 | 2,016,307.10 | -266,307.10 | project to be closed. | 115% |
| | | | | | | Ancaster Lawn Bowling&Tennis substantially complete. Legal working w/ Bonding company to rectify outstanding construction deficiencies. Surplus funding to offset | |
| | | | | | | annual funding demand. | |
| 2013 | 7101354105 Park & Fieldhouse Retrofits | 1,205,835 | 955,835.00 | 1,202,543.87 | 3,291.13 | Program fully committed. Once commitments clear, project can be closed. Deficit to be | 100% |
| 2013 | 7101354536 Program - Arena Retrofits | 784,000 | 784,000.00 | 795,771.89 | -11,771.89 | funded from 2014 Arena Program- 7101454536. | 102% |
| | | | | | | \$80,100 committed in Jan 2014 towards 3 year software contract (2014 to 2016) with Ameresco Group Inc. Once invoices paid and commitments clear, project can be | |
| 2012 | 3541255100 Facilities Audits | 106,700 | 106,700.00 | 107,906.00 | -1,206.00 | | 101% |
| | • | | | | | Project construction completed October 2014 with grand opening in November. Minor | |
| 2012 | 4241209807 ChdokePh2 Multi-Purpose Addtn | 1,800,000 | 1,800,000.00 | 1,866,138.15 | -66,138.15 | deficiencies outstanding. Remaining commitments anticipated to clear Q1 2015. | 104% |
| 2012 | 7101241706 Recreation Centre Retrofits | 350,000 | 350,000.00 | 336,518.02 | 13 481 98 | Program to be closed once final invoices issued to the City and commitments paid. Surplus funds to be used to fund 7101341706 | 96% |
| 2012 | / TOTATITO INSCREDING CONTROL NEURING | 330,000 | 000,000.00 | 200,010,02 | 10,701.30 | | 3078 |

| Year Approved | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date | Status Explanation | % Spent & Committed |
|------------------|---|---------------------------------|------------------------------------|------------------------------------|----------------------------------|---|------------------------|
| 7.pp/0100 | | a | | b | c≂(a-b) | | d = (b)/a |
| | | | | | | Copetown Parking and drainage tender awarded. Work to commence in Jun 2015 with anticipated completion Q3 2015. Anticipated commitments to clear end of 2015/early | 4000/ |
| 2012 | 7101245215 Parking Lot Management | 400,000 | 400,000.00 | 424,982.67 | -24,982.67 | Winona roof complete. Sir Winston Churchill Rec roof tender Nov 13 2014. Work to | 106% |
| 2012 | 7101254216 Program - Roof Management | 600,000 | 600,000.00 | 600,135.56 | -135.56 | commence Spring 2015 with anticipated completion Q3 2015. | 100% |
| 2012 | 7101254217 Program - Exterior Structure | 350.000 | 350,000.00 | 353,012.66 | -3.012.66 | Glanbrook repairs complete and users switching over April 2015. Brewster Pool complete. Once all payments are processed and commitments clear, project can be closed. | 101% |
| 2012 | 7101254217 Flogiani - Extenoi Subcute | 000,000 | 000,000.00 | 000,012.00 | 0,0112300 | Ongoing program for emergency repairs at facilities due to aging infrastructure. Project | |
| 2012 | 7101254702 Facility Capital Maintenance | 435,000 | 435,000.00 | 437,292.92 | -2,292.92 | to be closed once final invoices issued to the City and commitments paid. | 101% |
| 2011 | 7101141700 Green Acre Outdoor Pool Refurb | 2,605,000 | 225,000.00 | 2,743,664.10 | -138,664.10 | Construction in progress. Building being closed in. Completion anticipated June 2015 for Summer opening to the public. On schedule. Commitments to clear end of 2015. Project complete and to be closed once final invoices are submitted and commitments | 105% |
| 2011 | 7101154536 Arena Retrofits | 1.000.000 | 1,000,000,00 | 1,005,632.89 | ~5.632.89 | paid. Deficit to be funded from 2014 program - 7101454536. | 101% |
| 2011 | 7101154710 Senior Centre - Waterdown | 1,300,000 | 1,300,000.00 | 1,323,029.75 | -23,029.75 | Anticipated completion mid June 2015. Project was delayed due to severe weather during the winter of 2013-14. Additional delays have been experienced due to delivery of material. | 101.8% |
| 2011 | 7101158709 Rosedale Outdoor Pool | 2,500,000 | 2,600,000.00 | 1,768,661.66 | | Work complete and opened to the public 2014. Once holdback released & POs paid, project can be closed. Surplus funds to be used toward Birge Pool and Green Acres Pool with \$200k being returned to City coffers (per 2015 capital approval.) | 68% |
| 2009 | 7100954703 Public Use Feasibility Study | 400,000 | 401,751.52 | 397,225.04 | 2,774.96 | Project to be closed once Pos closed. Anticipated completion Q1 2015. | 99% |
| 2009 | 7100954900 ISF-2344-Westmount Recreation | 21,000,000 | 8,840,697.18 | 18,476,567.28 | 2,523,432.72 | Project complete. Maintenance holdback released. Corporate Finance will bring forward a Council Report regarding funding strategy to fund the deficit. | 88% |
| 2009 | 7100954901 ISF-2296-Lower SC Recreation | 13,000,000 | 6,275,682.00 | 13,051,982.70 | -51,982.70 | Release of maintenance holdback pending. Outstanding warranty item issues still to be addressed by contractor. May pursue legal action. Corporate Finance to bring forward a Council Report re funding strategy to fund the deficit. Project complete. Retaining \$25k for o/s contractor issues. May pursue legal action. | 100% |
| 2005 23 | 7100554707 Flamborough Twin Pad Arena Total Complete Projects | 18,735,000 70,089,060 | 12,471,726.82 42,313,918 | 19,119,491.38 67,758,700 | -384,491.38 2,330,36 0 | Portion of property to be sold by Real Estate&Rec City Services. Sale proceeds part of funding model. Anticipate sale by Q4 2016. | 102% 98.7% |
| | • | | | | | • | |
| 50 | TOTAL RECREATION | 99,633,570 | 65,115,765 | 84,704,468 | 14,929,102 | | 85.0% |

| Year | Project ID Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date Status Explanation | % Spent & Committed |
|--------------------|--|---------------------------|--------------------|----------------------------|--|-----------------------|
| Approved | Project ID Description/Title | a | Revenues | b | c=(a-b) | d = (b)/a |
| | | | | | | |
| TRANSIT | | | | | | |
| 2014 Proje 2014 | 5301451500 Replace Bus Hoists | 360,000 | 0 | 0.00 | 360,000.00 To be started in Q1 2016. | 0.0% |
| 2014 | 5301483503 2014 Non-Rev Vehicle Replace | 85,000 | 0 | 40,366,00 | 44,634,00 2 vehicles delivered. Up fitting in progress. | 47.5% |
| 2014 | 5301484401 Open Data Project | 150,000 | 105,993 | 105,993.42 | 44,006.58 Ongoing. | 70.7% |
| 2014 | 5301485901 2014 Bus Stop Landing Pads | 73,000 | 0_ | 49,000.00 | 24,000.00 Ongoing. | 67.1% |
| 2014 | 5301485905 Bus Shelter-Bench Repairs&Repl | 100,000 | 0 | 20,000.00 | 80,000.00 Inventory of shelters and rehabilitation strategy completed. Implementation beginning. | 20.0% |
| 5 | Total 2014 Projects | 768,000 | 105,993 | 215,359 | 552,641 | 28.0% |
| 2013 Proie | ects | | | | | |
| 2013 | 5301349001 Rubber Faced Street Curbs | 175,000 | 0 | 0.00 | 175,000,00 Project late starting due to insufficient staffing. | 0.0% |
| 2013 | 5301351500 Replace Bus Hoists | 360,000 | 0 | 296,000.00 | 64,000.00 Work in progress. | 82.2% |
| 2013 | 5301383603 Automated Vehicle Monitoring | 220,000 | 0 | 0.00 | 220,000.00 On agenda for discussion at Transit Management Team meeting on March 11, 2015. | 0.0% |
| 2013 | 550 1565005 Automated Vehicle Monitoring | 220,000 | | 0.00 | The park and ride at the MTC construction complete with the exception of shelters. | 0.0 /0 |
| | | | | | Purchase order issued for A and B-Line enhanced amenities, installation this spring. | |
| 2013 | 5301384001 Rapid Transit - Quick Wins | 11,993,000 | 4,481,792 | 5,850,277.92 | 6,142,722.08 Bike Share installations underway. Mohawk Hub agreement with the College finalized. | 48.8% |
| | | | | | Ongoing program. Integrated transportation strategy complete (Rapid Ready). Funds to be used towards development of supporting transit strategies and projects, e.g. 10 year | |
| 2013 | 5301384002 Mobility Programs | 150.000 | 89,013 | 123,263.11 | 26,736.89 transit strategy. | 82.2% |
| 2013 | 5301385901 2013 Bus Stop Landing Pads | 73,000 | 23,196 | 50,886.84 | 22,113.16 Ongoing. | 69.7% |
| 0040 | FORMOTORS D. O. N. D. A. D. D. A. D. D. A. D. D. A. D. A. D. | 100.000 | | 0.00 | 100 000 00 Inventory of the bare and schooliffeding startery completed. Include a table in the significant | 0.00/ |
| 2013 7 | 5301385905 Bus Shelter-Bench Repairs&Repl Total 2013 Projects | 100,000 13,071,000 | 4,594,002 | 0.00 6,320,428 | 100,000.00 Inventory of shelters and rehabilitation strategy completed. Implementation beginning. 6,750,572 | 0.0% 48.4% |
| , | Total 2013 Flojects | 13,071,000 | 4,554,002 | 0,320,428 | 6,730,572 | 40.470 |
| 2012 Proje | ects | | | | | |
| 2012 | 5301285901 2012 Bus Stop Landing Pads | 73,000 | 44,080 | 72,305.05 | 694.95 Ongoing. | 99.0% |
| | | | | | | |
| 2012 | 5301285905 Bus Shelter-Bench Repairs&Repl | 300,000 | 120 263,442 | 0.00 287.975.43 | 300,000.00 Inventory of shelters and rehabilitation strategy completed. Implementation beginning. 12,024.57 PASS-OPS installation complete. Testing to be completed in Q1/2 2015. | 96.0% |
| 2012 3 | 5311284001 Trapeze PASS-OPS for Darts Total 2012 Projects | 300,000 673.000 | 307,643 | 287,975.43 360,280 | 12,024.57 PASS-OPS installation complete. Testing to be completed in Q 1/2 2015. 312,720 | 96.0% 53.5% |
| • | 10181 2012 110 3003 | 070,000 | 307,043 | 500,200 | VILI7 LV | - 30.0% |
| Pre-2012 F | Projects | | | | | |
| 2011 | 5301151500 Replace Bus Hoists | 720,000 | 0 | 541,560.00 | 178,440.00 Work in progress. | 75.2% |
| 2011 | 5301184002 Trapeze Analysis and Optimize | 100,000 | 1,628 | 28,928.16 | 71,071.84 Ongoing. 2015 completion date. | 28.9% |
| 2011 | 5301185001 Customer Service Software | 720,000 | 559,039 601,142 | 559,038.99 686,142.15 | 160,961.01 Ongoing. 2015 completion date. 438,857.85 Installation complete. DARTS completed testing. | 77.6% 61.0% |
| 2011 | 5311182002 ATS Mobile Data Terminals 5311055001 ATS Rebranding & Marketing Survey | 1,125,000 485,000 | 100,061 | 466,504.50 | 18,495.50 PO issued and project underway. | 96.2% |
| | SST 100001 ATO Hebrahang a Wantang Out Vol | 100,000 | 700,00 | 100 00 1100 | Terminal security to be undertaken in conjunction with park and ride development. | |
| 2009 | 5300985904 Park 'n Ride Terminal Security | 1,935,000 | 1,000,360 | 1,002,716.96 | 932,283.04 Construction substantially complete. | 51.8% |
| 2006 | 5310641001 ATS Accomodation | 2,500,000 | 1,974,150 | 2,137,850.06 | Current phase: Renovate Maintenance Training room and brake room - Completion Q4 362,149.94 2015 | 85.5% |
| | 5310641001 A15 Accomodation | 2,300,000 | 1,574,130 | 2,137,830.00 | Multi-year implementation underway. Initial installation complete. Still outstanding: | 00.076 |
| | | | | | Para transit, Upass applications, self service devices, limited use media, third party | |
| 2005 | 5300583504 Fare Cards-System Enhancement | 7,500,000 | 5,903,519 | 7,058,694.69 | 441,305.31 network - Scheduled for 2015. | 94.1% |
| 2004 | 5300483400 ATS Master Plan-Policy Revise | 900,000 | 594,748.44 | 1,341,798.44 | -441,798.44 Implementing new eligibility on Nov. 1, 2012. 55,000 trips built into 2015 budget. | 149% |
| 9 | Total Pre-2012 Projects | 15,985,000 | 10,734,646 | 13,823,234 | 2,161,766 | 86.5% |
| 24 | TOTAL ACTIVE PROJECTS | 30,497,000 | 15,742,284 | 20,719,302 | 9,777,698 | 67.9% |
| Projects C | Complete - Pending Closing | | | | | |
| | | 1E E00 000 | 4.470 | 15 406 200 20 | 2.740.64. Buses on order. First delivery in C2.9045 | 100.0% |
| 2014 | 5301483100 2014 HSR Bus Replacement 4241309301 W3 Bus Shelters | 15,500,000 60,000 | 1,172 60,000 | 15,496,280.36 60,000.00 | 3,719.64 Buses on order. First delivery in Q2 2015. 0.00 W3 funded - Processed in conjunction with 2013 Shelter Expansion Program. | 100.0% |
| 2013 | 4241309401 W4 Bus Shelter King & Justine | 20,000 | 20,000 | 20,000.00 | 0.00 W4 funded - Processed in conjunction with 2013 Shelter Expansion Program. | 100.0% |
| 2013 | 4241409118 HSR Shelter-Longwood opp MIP | 11,000 | 11,000 | 11,000.00 | 0.00 W1 funded Shelter Expansion Request. | 100.0% |
| 2013 | 5301385906 Transit Shelter Expansion | 560,000 | 467,647 | 568,089.14 | -8,089.14 Work completed. | 101.4% |
| 2013 | 5301355100 Rapid Transit Studies | 315.000 | 315,000 | 289,005.99 | Project Complete, Corporate Finance is writing a Report to Council to fund deficit. 25.994.01 Close next BER | 91.7% |
| | | | | • | Project Complete, Corporate Finance is writing a Report to Council to fund deficit. | |
| 2008 | 5300855100 Rapid Transit Studies | 11,203,390 | 7,583,390 | 10,720,988.46 | 482,401.54 Close next BER | 95.7% |
| 7 | Total Completed Projects | 27,669,390 | 8,458,209 | 27,165,364 | 504,026 | 98.2% |
| 31 | TOTAL TRANSIT | 58,166,390 | 24,200,493 | 47,884,666 | 10,281,724 | 82.3% |
| | | | | | and the second s | |

| Year Approved | Project ID [| Description/Title | Budget | Actual Revenues | Project Costs to date | Available Balance to date St | tatus Explanation | % Spent & Committed |
|------------------|--------------------|---|---------------------|--------------------|--------------------------|---------------------------------|---|------------------------|
| | | | <u>a</u> | | <u>b</u> | c=(a-b) | | d = (b)/a |
| RED HILL | VALLEY PROJE | ECT | | | | | | |
| | | · | | | | 0 | verruns in one Project Id will be offset by savings in another as needed over life of | the |
| | 4060087001 F | Expressway - Land Purchases | 58,768,000 | 14.203,071.34 | 67,062,536.64 | | oject. Expressway scheduled to be completed 2007/08 | 114% |
| | | xpressway - Property Mtnce | 2,669,000 | 2,506,482.51 | 2,761,855.18 | | ame explanation as above | 103% |
| | | Expressway - Completed Works | 235,118,148 | 1.098.672.77 | 230.089.461.94 | 5,028,685.67 S | ame explanation as above | 98% |
| | 4060087004 | Expressway Capital Holding Acct | 0 | 412,285,236,51 | 0.00 | -0.00 S | ame explanation as above | #DIV/0I |
| | | North-South Holding | -3,680,860 | 813,745.36 | 0.00 | -3,680,859.86 S | ame explanation as above | 0% |
| | 4060087008 | Administration Holding Account | 12,997,000 | 9,818,860.90 | 16,268,268.30 | -3,271,268.30 S | ame explanation as above | 125% |
| | | tems Not Eligible For Subsidy | 6,098,000 | 556,000.00 | 10,179,466.70 | -4,081,466.70 S | ame explanation as above | 167% |
| | 4060088002 E | Environmental Studies | 2,641,000 | 0.00 | 2,346,221.94 | 294,778.06 S | ame explanation as above | 89% |
| | | EA Exemption Order N-S | 5.223.000 | 0.00 | 6.919.822.76 | -1.696.822.76 Si | ame explanation as above | 132% |
| | | Miscellaneous Construction | 1.106.000 | 55,235.00 | 1,069,670,84 | 36.329.16 Si | ame explanation as above | 97% |
| | | Pipe Relocate-Burlnotn St-QEW | 250,000 | 9.446.830 | 9.016.896.03 | | ame explanation as above | 3607% |
| | | Mud St to Greenhill-ML Grading | 22,657,893 | 0.00 | 22,178,667.03 | 479,225.78 S | ame explanation as above | 98% |
| | | ML Grading N Queenston-Nash | 52,974,874 | 4,461,355.26 | 55,478,165.83 | -2,503,291.53 S | ame explanation as above | 105% |
| | | 100% RHCE items Claimable MTO | 5.825,000 | 2,777,987,89 | 1,948,085,53 | | ame explanation as above. | 33% |
| | | Paving & Stormwater Managemnt | 28.467.945 | 0.00 | 29.332.993.96 | -865,048,82 S | ame explanation as above | 103% |
| | | Con Grow-Instal&Main Plant Mat | 5,400,000 | 0.00 | 3,759,137.16 | 1.640.862.84 S | ame explanation as above | 70% |
| | | ntegrated Enviro Monitor Pro | 2,500,000 | 0 | 1,502,899,44 | | ame explanation as above | 60% |
| | 1000700020 1 | modesta Ermo Mante. 1 g | 439,015,000 | 458,023,477 | 459,914,149 | -20,899,149 | | 105% |
| | | | | • | | | | |
| | 4060389020 | 100% RHCE items Claimable MTO | 0 | 1,718,918.16 | 1,528,090.37 | -1,528,090.37 | | |
| | | 100% MTO funded projects estimated to date (June 30, 2013) | 0 | 19,013,438.01 | 18,780,199.34 | -18,780,199.34 | | |
| | | 100% OTHER funded projects estimated to date (June 30, 2013) | 0 | 630,057,34 | 630,057,34 | -630.057.34 | | |
| | | Total 100% MTO funded items | 0 | 21,362,414 | 20,938,347 | -20,938,347 | | |
| | | | | | | | | |
| 18 | TOTAL RED H | HILL VALLEY PROJECT Less 100% MTO Funded Items | 439,015,000 | 436,661,064 | 438,975,802 | 39,198 | | 100.0% |
| Note: | 1) Funds will be r | eappropriated from 4060087007 North/South holding to Project Id's currently sho | owing no budget all | ocation | | | | |
| | 2) Financing requ | ired to budget is balance of expenditures to be funded. The financing will includ | e various funding s | ources including s | ubsidies, land | | | |
| 511 | TOTAL PUBL | IC WORKS - TAX SUPPORTED | 1,221,201,563 | 964,023,014 | 1,034,018,222 | 187,183,340 | | 84.7% |

| | d Project ID Description/Title | Budget | Project Costs to date | Available Balance to date Status Explanation c=(a-b) | % Speni Commit d = (b) |
|--|---|---|--|---|--|
| ATES | - STORM | . | | C=(a=u) | u - (b) |
| | ctive Storm Projects | | | | |
| 2014 | 5181417458 Catch Basin Replace & Rehab | 500.000 | 473,411.38 | 26.588.62 Anticipate 100% spent by Q2 2015 | 94 |
| 2014 | 5181455556 Mapping Update - 2014 | 70,000 | 71,373.16 | -1,373.16 Ongoing Program - Close once commitments are paid/cleared/moved | 102 |
| 2014 | 5181460722 Municipal Drain Maintenance Program - 2014/15 | 199,000 | 47,488.88 | 151,511.12 Reactive account - subject to application from the public. Unspent funds will be rolled forward to 2015. | 23 |
| 2014 | 5181417152 Roadside Drainage Improvement Program - 2014 | 1,073,000 | | 52,577.35 Anticipate 100% spent Q2 2015 | 95 |
| 2014 | 5181461450 Satellite City Trunk Sewer Rehabilitation | 940,000 | 141,688.98 | 798,311.02 Increased scope of work. To be addressed through future budget process. Surplus available. | 15 |
| 2014 | 5181455420 SERG - Flooding & Drianage MP | 550,000 | 0.00 | 550,000.00 STATUS: Preparing RFP. NEXT STEP: RFP for Flooding and Drainage Master Plan Q1 2015. | 0 |
| 2014 | 5181460422 SERG - Holbrook SW Improvement | 940,000 | 218,132.33 | 721,867.67 Ongoing - work in progress | 23 |
| 2014 | 5181460423 SERG - Princess at Birch | 90,000 | 11,172.53 | 78,827.47 Ongoing - work in progress | 12 |
| | | | | STATUS: Modeling and Flood Protection - Churchill Park Neighbourhood area, Watercourse 5 and 6 Flood plain mapping and hydrologic analysis, Assessment of Development Intensification in Rural Ancaster. | |
| 2014 | 5181455421 SERG - Stormwater Sys Planning | 390.000 | 291.155.27 | 98,844.73 NEXT STEPS: Anticipated completion by Q4 2015. | 74 |
| 2014 | 5181460452 Shoreline Protection Program | 200,000 | 0.00 | 200,000,00 Awalting Engineering Report - anticipate 50% spent Q3 2015 | 0 |
| 2014 | 3101400432 Shoreline Florection Flogram | 200,000 | 0.00 | Eight of nine projects have been awarded. Burlington & Industrial - Ottawa to Kenilworth - 2016 | 0. |
| 2014 | 5181472290 Storm Sewer Upgrades - 2014 | 5,930,000 | 5,749,255.95 | 180,744.05 construction | 97 |
| 2014 | 5181460622 SWM Pond-Creek Maintenance Program - 2014 | 1,600,000 | | 469,661.23 Work in progress to be completed Q4 2015 - Awaiting Conserv, Auth approvals for new works. | 70 |
| 12 | Total 2014 Active Storm Projects | 12,482,000 | 9,154,440 | 3.327.560 | 73 |
| 013 Ac | ctive Storm Projects | | | | |
| | | | | | |
| 2013 | 5181372074 Contingency for Unscheduled Works Program - 2013 | 200,000 | 36,414,47 | % spent dependent on # of unscheduled works that arise. Future budgets on hold until these funds have 163,585,53 been depleted. | 18 |
| 2013 | 5181372074 Contingency for Orischeduled Works Program #2013 | 200,000 | 30,414.47 | Ongoing - work in progress. CN-Centennial Parkway - Replacement of Grade Seperation:Bridge 163, | |
| 2013 | 5181370000 Coordinated Road and Subsurface Works - 2013 | 1,100,000 | 990.637.27 | 109.362.73 Cenetennial Parkway undergass . | 90 |
| 2010 | OTOTOTOGO GOOTAMISES TOSS STATE OF THE CONTROL COTO | 1,100,000 | | Continuous enhancements to data within Asset Management systems. No 2014 or future budgets until | |
| 2013 | 5181362073 Field Data Systems Program - 2013/14 | 130,000 | 27,916,42 | 102,083.58 these funds have been depleted. | - |
| 2013 | | | | | 21 |
| 2013 | 5181360312 Greenhill - Hwy 20 Culverts | 110,000 | 94,495.13 | 15,504.87 In detailed design, tendering and construction to follow for repairs. | |
| 2013 | 5181360312 Greenhill - Hwy 20 Culverts | 110,000 | 94,495.13 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair | . 85 |
| 2013 | 5181360312 Greenhill - Hwy 20 Culverts 5181372295 SERG - Mount Albion SWMF Rehab | | | 15,504.87 In detailed design, tendering and construction to follow for repairs. | 8 |
| | | 110,000 500,000 | 94,495.13 165,638.56 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management | 33 |
| | | 110,000 | 94,495.13 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. | 3: |
| 2013 | 5181372295 SERG - Mount Albion SWMF Rehab | 110,000 500,000 | 94,495.13 165,638.56 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2.2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements | 3: |
| 2013 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wtrcourse Erosion Study 5181355350 SERG Studies & Assessments | 110,000 500,000 840,000 520,000 | 94,495.13 165,638.56 91,647.84 146,980.34 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. | 8: 3: 10 |
| 2013 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wtrcourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 | 110,000 500,000 840,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 526,646.37 Ongoing - works in progress. All projects have been tendered and awarded. | 8 3 1 1 2 2 7. |
| 2013 2013 2013 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wtrcourse Erosion Study 5181355350 SERG Studies & Assessments | 110,000 500,000 840,000 520,000 | 94,495.13 165,638.56 91,647.84 146,980.34 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. | 8 3 1 1 2 2 7. |
| 2013 2013 2013 2013 8 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wtrcourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 | 110,000 500,000 840,000 520,000 2,291,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 526,646.37 Ongoing - works in progress. All projects have been tendered and awarded. | 8 3 1 1 2 2 7. |
| 2013 2013 2013 2013 8 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects | 110,000 500,000 840,000 520,000 2,291,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 526,646.37 Ongoing - works in progress. All projects have been tendered and awarded. | 8 3 1 1 2 2 7. |
| 2013 2013 2013 2013 8 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects | 110,000 500,000 840,000 520,000 2,291,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report O2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472,916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. | 33 10 22 72 56 |
| 2013 2013 2013 2013 8 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects | 500,000 840,000 520,000 2,291,000 5,891,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS; Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472,916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment | 85 |
| 2013 2013 2013 2013 8 012 Ac | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects 5181260216 Golf Course SWMP Rosedale | 500,000 840,000 520,000 2,291,000 5,891,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 reparding the work on private properties. NEXT STEPS; Completion of Final Report O2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 526,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2,472,916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the developement of City-Wide Flood related Communication Framework. NEXT STEPS: Roster for a | 85 33 10 23 72 56 |
| 2013 2013 2013 2013 8 012 Ac | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects | 500,000 840,000 520,000 2,291,000 5,891,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.18 regarding the work on private properties. NEXT STEPS; Completion of Final Report O2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472.916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment O1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the developement of City-Wide Flood related Communication Framework. NEXT STEPS: Roster for a 73,338.81 Cityvide Climate Change Adaptation Framework Q4 2015. | 88 33 10 22 77 56 |
| 2013 2013 2013 2013 8 2012 Ac | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects 5181260216 Golf Course SWMP Rosedale | 500,000 840,000 520,000 2,291,000 5,891,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2,472,916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the developement of City-Wide Flood related Communication Framework. NEXT STEPS: Roster for a 73.338.81 Citywide Climate Change Adaptation Framework Q4 2015. STATUS: Work in Progress - Modeling and Flood Protection work (Churchill Park Neighbourhood area). | 8: 3: 10 2: 7: 5: |
| 2013 2013 2013 2013 8 012 Ac 2012 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects 5181260216 Golf Course SWMP Rosedale 5181255247 Implement SERG ICP Recommend | 110,000 500,000 840,000 520,000 2,291,000 5,691,000 390,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 38,650.05 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 reparding the work on private properties. NEXT STEPS; Completion of Final Report O2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472.916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the development of City-Wide Floor related Communication Framework. NEXT STEPS: Roster for a 73,338.81 Citywide Climate Change Adaptation Framework Q4 2015. STATUS: Work in Progress - Modeling and Flood Protection work (Churchill Park Neighbourhood area). Analysis of Low Impact Development Solution Complete. NEXT STEPS: Topographic Survey - Churchill | 2: 7: 56 |
| 2013 2013 2013 2013 8 2012 Ac | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects 5181260216 Golf Course SWMP Rosedale | 500,000 840,000 520,000 2,291,000 5,891,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472.916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the developement of City-Wide Flood related Communication Framework. NEXT STEPS: Roster for a 73,338.81 Citywide Climate Change Adaptation Framework Q4 2015. STATUS: Work in Progress - Modeling and Flood Protection work (Churchill Park Neighbourhood area). Analysis of Low Impact Development Solution Complete. NEXT STEPS: Topographic Survey - Churchill 217,357.71 Park Neighbourhood Area Q1 2015. | 2: 7: 56 |
| 2013 2013 2013 2013 8 2012 Ac 2012 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects 5181260216 Golf Course SWMP Rosedale 5181255247 Implement SERG ICP Recommend | 110,000 500,000 840,000 520,000 2,291,000 5,691,000 390,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 38,650.05 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete, Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 526,846.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472,916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the developement of City-Wide Flood related Communication Framework. NEXT STEPS: Roster for a 73.338.81 Citywide Climate Change Adaptation Framework Q4 2015. STATUS: Work in Progress - Modeling and Flood Protection work (Churchill Park Neighbourhood area). Analysis of Low Impact Development Solution Complete. NEXT STEPS: Topographic Survey - Churchill 217,357.71 Park Neighbourhood Area Q1 2015. | 8: 3: 10 2: 7: 5: 5: |
| 2013 2013 2013 2013 8 2012 Ac 2012 | 5181372295 SERG - Mount Albion SWMF Rehab 5181355347 SERG - Wircourse Erosion Study 5181355350 SERG Studies & Assessments 5181372290 Storm Sewer Upgrades - 2013 Total 2013 Active Storm Projects ctive Storm Projects 5181260216 Golf Course SWMP Rosedale 5181255247 Implement SERG ICP Recommend | 110,000 500,000 840,000 520,000 2,291,000 5,691,000 390,000 | 94,495.13 165,638.56 91,647.84 146,980.34 1,664,353.63 3,218,084 38,650.05 | 15,504.87 In detailed design, tendering and construction to follow for repairs. Implementation of the recommendations from the Conceptual Design Report for enhancement and repair 334,361.44 for this SWM facility. Design and Construction 2015. STATUS: Study Complete. Final Report is on hold subject to further consultation with Senior Management 748,352.16 regarding the work on private properties. NEXT STEPS; Completion of Final Report Q2 2015. STATUS: Work in Progress - Mill Street Erosion Site (complete), Aubrey Avenue drainage improvements 373,019.66 ongoing, Intensity Duration Frequency Analysis. NEXT STEPS: Completion by Q1 2015. 626,646.37 Ongoing - works in progress. All projects have been tendered and awarded. 2.472.916 STATUS: Feasibility of installing stormwater management in the adjacent golf course lands complete. 351,349.95 NEXT STEPS: Enhanced Functional Design assignment Q1 2015. STATUS: Work in Progress - Field investigations and data sharing in partnership with HCA & assignment for the developement of City-Wide Flood related Communication Framework. NEXT STEPS: Roster for a 73,338.81 Citywide Climate Change Adaptation Framework Q4 2015. STATUS: Work in Progress - Modeling and Flood Protection work (Churchill Park Neighbourhood area). Analysis of Low Impact Development Solution Complete. NEXT STEPS: Topographic Survey - Churchill 217,357.71 Park Neighbourhood Area Q1 2015. | 88 33 10 23 72 56 |

| ar oved Project ID Description/Title | Budget | | | Status Explanation | % Spe Comm |
|--|---|--|---|--|---|
| | a | <u> </u> | c=(a-b) | | d = (|
| 2012 Active Storm Projects | | | | | |
| D6 5180660641 Little John & Lynden Outfalls | 460,000 | 345,793.78 | 114,206.22 | Ongoing - work in progress. 100% Current Contribution. No anticipated surplus. STATUS: Jasper and Bland, Centennial Parkway Underpass, Conceptual design for Winona Areas. NEXT | |
| 08 5180855850 Storm Event Response Grp-SERG | 1,100,000 | 973,688.10 | 126,311.90 | STEPS: Completion Q2 2015. STATUS: Work in Progress - Lower East End Drainage Study Analysis & Priority Solutions, Cumberland | |
| D9 5180955950 SERG-LEED Study-Design | 960,000 | 935,981.23 | 24,018.77 | Avenue Flood Mitigation. NEXT STEPS: Completion Q4 2015. STATUS: Work in Progress - Greenhill Avenue Storm Drainage EA, Assessment of Battlefield Creek | |
| 10 5181055060 Greenhill Storm Drainage - EA | 120.000 | 111,883.96 | 8,116.04 | Hydrology and Hydraulics at Centennial Pkwy and CPR Culvert Crossings. NEXT STEPS: Completion Q3 | |
| 10 5181060015 Inlet-Outlet Storm Damage Repair | 1.700.000 | | | Ongoing – work in progress. Project driven by wet weather events | |
| To totado to inicroductorim pomago repair | 7,700,000 | 1,000,720,01 | | Ongoing - work in progress. Approx. \$700k still to be awarded - Barnesdale - King to Cannon & Cope. | |
| 10 5181072295 SERG - LEEDS Implementation - 2010 | 5,130,000 | 2,485,793.94 | 2,644,206.06 | Unfunded therefore no surplus. | |
| | | | | STATUS; Work in Progress - Lower Spencer Creek Subwatershed Study, Coordinated partnership | |
| | | | | workplan with the Hamilton Conservation Authority, Climate Change Study. NEXT STEPS: GAP Analysis - | |
| 10 5181055075 Watershed Coord & Stewardship | 1,160,000 | 740,682.50 | 419,317.50 | Red Hill Creek Subwatershed Study Q1 2015. | |
| 10 5181055059 West Harbour MP Implementation | 100,000 | 23,876.28 | 76 122 72 | STATUS: Work Completed. NEXT STEPS: Transfer surplus available budget to the West Harbour Implementation Team for Breakwater/shoreline rehab work. | |
| 11 5181117112 Millgrove Drainage Improvements | 150,000 | 136,521.84 | | Ongoing - work in progress | |
| 11 5181159150 Residential Drainage Assistance Program | 520,000 | 287,772.59 | | Ongoing - work in progress | |
| 11 5181172295 SERG - LEEDS Implementation - 2011 | 8,100,000 | 6,859,712.61 | | Ongoing - work in progress. Gage Park Pond still to be tendered. | |
| | 41 | -,, | 1,, | STATUS: Stoney Creek and Battlefield Creek Flood & Erosion Control Class Environmental Assessment | |
| 11 5181155101 Stoney&Battlefield Crk Control | 2,690,000 | 386,439.46 | | Ongoing. NEXT STEPS: EA Completion Q4 2015. | |
| 12 5181260215 Battlefield Creek Tributary Erosion Control and Slope stability project | 760,000 | 758,720.17 | | Conceptual Design 2012; detailed design 2013 by Engineering Services; construction to follow. | |
| 3 Total Pre-2012 Active Storm Projects | 22,950,000 | 15,547,589 | 7,402,411 | _ | |
| | | | | ■ | |
| 7 TOTAL ACTIVE STORM PROJECTS | 45,913,000 | 28,576,295 | 17,336,705 | - | |
| · | 45,913,000 | 28,576,295 | 17,336,705 | - | |
| 7 TOTAL ACTIVE STORM PROJECTS | 45,913,000 715,000 | 28,576,295 690,226.74 | | Complete - pending final review/audit/payment | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 5180661645 Mill Street CSO Outfall | 715,000 | 690,226.74 | 24,773.26 | Complete - pending final review/audit/payment | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 5180661645 Mill Street CSO Outfall 08 5180662640 QEW Beach Blvd Flood Protect | 715,000 12,170,000 | 690,226.74 11,775,416.90 | 24,773.26 394,583.10 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 5180661645 Mill Street CSO Outfall 08 5180662640 OEW Beach Blvd Flood Protect 09 5180972292 SERG - Kenilworth Underpass | 715,000 | 690,226.74 11,775,416.90 | 24,773.26 394,583.10 -182,102.91 | Complete - pending final review/audit/payment | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 5180661645 Mill Street CSO Outfall 08 5180662640 QEW Beach Blvd Flood Protect | 715,000 12,170,000 6,210,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved. | |
| 7 TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 5180661645 Mill Street CSO Outfall 08 5180662640 QEW Beach Blvd Flood Protect 09 5180972292 SERG - Kenilworth Underpass 10 5181061150 Princess St Sewer Replacement 10 5181060071 Rehabilitation Program - 2010/11/12 10 5181055369 Specific Area Stormwater MP - 2010 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. | |
| 7 TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing D6 5180661645 Mill Street CSO Outfall D8 5180662640 OEW Beach Bivd Flood Protect D9 5180972292 SERG - Kenilworth Underpass 10 5181061150 Princess St Sewer Replacement 10 5181060071 Rehabilitation Program - 2010/11/12 10 518105369 Specific Area Stormwater MP - 2010 11 5181774110 Lower Davis Creek Erosion Mitigation | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). | |
| 7 TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 5180661645 Mill Street CSO Outfall 08 5180662640 QEW Beach Blvd Flood Protect 09 5180972292 SERG - Kenilworth Underpass 10 5181061071 Rehabilitation Program - 2010/11/12 10 5181055369 Specific Area Stormwater MP - 2010 11 5181174110 Lower Davis Creek Erosion Mitigation 12 5181260222 Bland Storm Water Improvements | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment | |
| 7 TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing D6 5180661645 Mill Street CSO Outfall D8 5180662640 OEW Beach Bivd Flood Protect D9 5180972292 SERG - Kenilworth Underpass 10 5181061150 Princess St Sewer Replacement 10 5181060071 Rehabilitation Program - 2010/11/12 10 518105369 Specific Area Stormwater MP - 2010 11 5181774110 Lower Davis Creek Erosion Mitigation | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). | |
| 7 TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 5180661645 Mill Street CSO Outfall 08 5180662640 QEW Beach Blvd Flood Protect 09 5180972292 SERG - Kenilworth Underpass 10 5181061071 Rehabilitation Program - 2010/11/12 10 5181055369 Specific Area Stormwater MP - 2010 11 5181174110 Lower Davis Creek Erosion Mitigation 12 5181260222 Bland Storm Water Improvements | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 | 24,773.26 394,583.10 -182,702.91 1,584.81 103,160.97 101,412.33 -196,250 4,038.45 106,985.86 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 2,935,250.82 2,143,014.14 17,276.15 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.86 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. | |
| ### TOTAL ACTIVE STORM PROJECTS ### Projects Complete - Pending Closing ### Projects Closing | 715,000 12,170,000 6.210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 2,143,014.14 17,276.15 4,074,802.49 242,924.90 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.25 4,038.45 106,985.86 28,864.65 5,197.64 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 2,935,250.82 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.86 28,864.65 5,197.64 257,075.10 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment | |
| ## Projects Complete - Pending Closing ### Projects Complete - Pending Closing #### Projects Complete - Pending Closing ################################### | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,282.67 2,935,250.82 355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 1,7719,496.77 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.66 28,864.65 5,197.64 257,075.10 15,757.78 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 2,935,250.82 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.66 28,864.65 5,197.64 257,075.10 15,757.78 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 7,820,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,282.67 2,335,250.82 2,355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 7,719,496.77 7,837,513.09 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.86 28,864.65 5,197.64 257,075.10 15,757.78 275,503.23 -17,513.09 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. Close once commitments are paid/cleared/moved Construction comm against C15-21-13 ? Roads has \$6K | 6 |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 7,820,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 2,143,014.14 17,276,15 4,074,802.36 242,924.90 1,874,242.22 7,719,496.77 7,837,513.09 | 24,773.26 394,583.10 -182,102.91 1.584.81 103,160.97 101,412.33 -196,250 4.038.45 106,985.86 28,864.65 5.197.64 257,075.10 15,757.78 275,503.23 -17,513.09 -2,009.24 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. | 1 |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 7,995,000 7,820,000 1,144,000 50,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,3935,250.82 355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,934.90 1,874,242.22 7,719,496.77 7,837,513.09 1,146,00.92.4 50,037.72 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.86 28,864.65 5,197.64 257,075.778 275,503.23 -17,513.09 -2,009.24 -37,72 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. Close once commitments are paid/cleared/moved Construction comm against C15-21-13 ? Roads has \$6k in po com*? | 1 |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6.210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 7,520,000 1,144,000 50,000 10,000 50,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.27 7,7837,513.09 1,146,009.24 50,037,772 91,362.51 50,000.00 | 24,773.26 394,583.10 -182,102.91 15,848.11 103,160.97 101,412.33 -196,250.24 4,038.45 106,985.86 28,864.65 5,197.64 257,075.10 15,757.78 275,507.28 275,507.28 -2,009.24 -37.72 8,637.49 0.00 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. Close once commitments are paid/cleared/moved Construction comm against C15-21-13 ? Roads has \$6k in po com's Close once commitments are paid/cleared/moved Ongoing - work in progress | |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6,210,000 130,000 190,000 897,675 2,739,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 1,144,000 50,000 1,144,000 50,000 100,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,282.67 2,335,250.82 355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 7,719,496.77 7,837,513.09 1,146,009,24 50,037.72 91,362.51 | 24,773.26 394,583.10 -182,102.91 15,848.11 103,160.97 101,412.33 -196,250.24 4,038.45 106,985.86 28,864.65 5,197.64 257,075.10 15,757.78 275,507.28 275,507.28 -2,009.24 -37.72 8,637.49 0.00 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. Close once commitments are paid/cleared/moved Construction comm against C15-21-13 ? Roads has \$6k in po com's Close once commitments are paid/cleared/moved | 1 |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 6.210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 7,520,000 1,144,000 50,000 10,000 50,000 | 590,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.62 355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 7,719,496.77 7,837,513.09 1,146,009.24 50,037.72 91,362.55 50,000.00 130,232.34 | 24,773.26 394,583.10 -182,102.91 15,848.11 103,160.97 101,412.33 -196,250.24 4,038.45 106,985.86 28,864.65 5,197.64 257,075.10 15,757.78 275,507.28 275,507.28 -2,009.24 -37.72 8,637.49 0.00 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. Close once commitments are paid/cleared/moved Construction comm against C15-21-13 ? Roads has \$6k in po com's Close once commitments are paid/cleared/moved Ongoing - work in progress Ongoing - work in progress Ongoing - work in progress Ongoing Program - Close once commitments are paid/cleared/moved | 1 |
| TOTAL ACTIVE STORM PROJECTS m Projects Complete - Pending Closing 06 | 715,000 12,170,000 5,210,000 130,000 190,000 897,675 2,739,000 360,000 2,250,000 46,141 4,080,000 500,000 1,890,000 7,995,000 7,820,000 1,144,000 50,000 100,000 50,000 130,000 | 690,226.74 11,775,416.90 6,392,102.91 128,415.19 86,839.03 796,262.67 2,935,250.82 355,961.55 2,143,014.14 17,276.15 4,074,802.36 242,924.90 1,874,242.22 7,719,496.77 7,837,513.09 1,146,009,24 50,037.72 91,362,51 50,000.00 130,232.34 | 24,773.26 394,583.10 -182,102.91 1,584.81 103,160.97 101,412.33 -196,250.82 4,038.45 106,985.86 28,864.65 5,197.64 257,075.10 15,757.78 275,503.23 -17,513.09 -2,009.24 -37,72 8,637.49 0,00 -232.34 | Complete - pending final review/audit/payment Construction complete. Commissioning is ongoing. Waiting to be handed over to the operating department. Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved. Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved Close once commitments are paid/cleared/moved (PW 10-10 still open). Complete - pending final review/audit/payment Complete - pending final review/audit/payment Work in progress. Surplus funds to be reallocated to future planned Burlington St projects. % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these funds. Complete - pending final review/audit/payment Complete - pending final review/audit/payment Close once commitments are paid/cleared/moved Complete - pending final review/audit/payment Ongoing - work in progress. No anticipated surplus. Close once commitments are paid/cleared/moved Construction comm against C15-21-13 ? Roads has \$6k in po com's Close once commitments are paid/cleared/moved Ongoing - work in progress Ongoing - work in progress Ongoing - work in progress Ongoing Program - Close once commitments are paid/cleared/moved | |

| Year | | | Project Costs | Available | % Sp |
|------------|---|----------------------|-------------------------|--|-------------------------------|
| proved | Project ID Description/Title | Budget a | to date b | ance to date Status Explanation | |
| | | | | | |
| TES - | - WASTEWATER | | | | |
| 14 Ac | tive Wastewater Projects | | | | |
| 2014 | 5161469076 BCOS-Beyond Complianace OP Sys | 243,000 | 99,475.66 | 143,524.34 Upgrade BCOS (Intelex) database & learning management database. | |
| 2014 | 5161471420 Burlington & Industrial - Ottawa to Kenilworth | 50,000 | 5,696.95 | 44,303.05 Design only in 2014, Construction 2016 | |
| 2014 | 5161471441 CP - Alanson/Grant/Ontario/Erie/Blythe/Emerald - s/o Stinson | 200,000 | 173,836.26 | 26,163.74 Ongoing - work in progress. To be completed by end of 2015. | |
| 2014 | 5161471445 CP - Don/Dunning/Colmar/Osler & Grant - Osler to Don | 80,000 | 141,339.51 | -61,339.51 Design only in 2014, Construction 2015 | 1 |
| 2014 | 5161471421 CP - Franklin-Norwood etc | 100,000 | 11,394.93 | 88,605.07 Ongoing - work in progress. To be tendered Q1 2015. 62,023.45 Design only in 2014, Construction 2015. | |
| 2014 | 5161471435 CP - Mountain Brow - Traffic Circle | 70,000 | 7,976.55 150,162.51 | 79,837.49 Ongoing - work in progress | |
| 2014 | 5161472425 CP - Park - Cross to York Road | | 335,299.30 | 364,700.70 Ongoing - work in progress | |
| 2014 | 5161460302 Emergency Repairs - Cross Connections Program - 2014 | | | Laboratory Equipment Purchases required in order to ensure the lab has th | |
| | | | | available to analyse regulatory drinking water, wastewater & to monitor indu | |
| 2014 | 5161469075 Environmental Lab Improvements - 2014 | 110.000 | 0.00 | 110,000,00 sewer use by-law. | |
| .014 | 3101403073 Environmental Cab improvements - 2014 | 110,000 | 0.00 | STATUS: Preparing Roster Invitation Q1 2015 for a Life Cycle Analysis Rel | nab vs Replacement Strategy. |
| 014 | 5161467756 Greenhill & Cochrane HCS01 | 110,000 | 0.00 | 110,000.00 Next Steps: Completion Q1 2018. | ., |
| 014 | 5161460450 Iona Trunk Sewer Odour Control | 150,000 | 0.00 | 150,000.00 Project behind schedule. Engineering design & tender will be paid from this | account in 2015. |
| 014 | 5161472470 James - Barton to Strachan | 560,000 | 274,761.61 | 285,238.39 Ongoing - work in progress. To be completed Q2 2015. | |
| 014 | 5161460575 Mainline Sewer Condition Assessment Program - 2014 | 1,100,000 | 608,438.59 | 491,561.41 Ongoing - work in progress - CLOSE once new PO for 2015 is in place. | |
| 014 | 5161455556 Mapping Update - 2014 | 70,000 | 47,439.98 | 22,560.02 Ongoing - work in progress | |
| | | _ | | STATUS: Work in Progress - Flow Investigation Inspection (RTC Site HCG | |
| | | | | Monitoring and Analysis. NEXT STEPS: Future Flow Monitoring related to F | looding, Growth, System |
| 14 | 5161455640 Non-Trunk Flow Monitoring | 400,000 | 170,116.86 | 229,883.14 Performance Evaluation Needs at Locations not yet identified. | |
|)14 | 5161461422 Patrick - Walnut to west end | 330,000 | 37,602.24 | 292,397.76 Delays due to land acquisition. | |
| 114 | 5161460240 Private Drain Reimbursements - SLMP - 2014 | 450,000 | 535,650.42 | -85,650.42 Ongoing - work in progress | |
| 014 | 5161449555 QA-QC Service Contract Program - 2014 | 100,000 | 96,675.39 | 3,324.61 Ongoing - work in progress | |
| 014 | 5161411101 Road Restoration Program - 2014 | 2,050,000 610,000 | 2,050,000.00 | 0.00 Ongoing Program 610,000.00 STATUS: Preparing RFP. NEXT STEP: RFP for Flooding and Drainage Ma | eter Plan O1 2016 |
| 014 | 5161455420 SERG - Flooding & Drainage MP | 158.000 | 151.038.23 | 6,961.77 Sewer Use Bylaw database development | ister Flair Q1 2013. |
| 014 | 5161455820 Sewer by-law Studies 5161460576 Sewer Lateral Condition Assessment Program - 2014 | 900,000 | 907,756.36 | -7,756.36 Ongoing - work in progress | |
| 014 014 | 5161461444 Sewer Lateral Replace/Rehab Program - 2014 | 4,000,000 | 3,969,845.70 | 30.154.30 Ongoing - work in progress. Anticipate 100% spend by end 2014. | |
| 014 | 5161471015 Sewer Lateral Replacement for Co-ordinated Projects | 500,000 | 267,746.31 | 232.253.69 Ongoing - work in progress. Anticipate 100% spend by end Q3 2015. | |
| 014 | 5161466713 Wastewater Maintenance Capital - 2014 | 2,200,000 | 477,980.03 | 1,722,019.97 Currently several emergency works underway totalling approximately \$830 | k |
| 14 | 5161460390 Wastewater System Lining Program - 2014 | 4,800,000 | 4,800,000.00 | 0.00 Ongoing - work in progress. Anticipate 100% spend by end 2014. | |
| 1-7 | 310140030 Wastewater Oystein Emmig Frogram - 2014 | 1,000,000 | | STATUS: Work in Progress - Sewer Flow Monitoring and Data Reporting. N | |
| | | | | Assessment related to Intensification in the Donwtown, Storm Sewer Hydra | |
| 114 | 5161455010 Water System Planning | 600,000 | 30,810.34 | 569,189.66 Validation related to growth will be undertaken in 2015 & 2016. | |
| | | | | STATUS: Dundas WWTP structural assessment, WWW System Wide Ene | rgy Audit. Next Steps: |
| 14 | 5161467752 WW Outstation Inspection - AM | 220,000 | 210,938.11 | 9,061.89 Completion Q3 2015. | |
| 28 | Total 2014 Active Wastewater Projects | 21,091,000 | 15,561,982 | 5,529,018 | |
| 3 Ac | tive Wastewater Projects | | | | |
| | | | 40.004 == | 2740000 O | loto 04 2015 |
| 013 | 5161360307 Charlton and Catharine - Sewer | 110,000 3,510,000 | 12,861.77 637.357.95 | 97,138.23 Ongoing - work in progress. Delays due to other plant projects. To be comp 2,872,642.05 STATUS; Work in Progress - Design. NEXT STEPS: Tender for Construction | |
| 13 | 5161367360 Cormorant & Osprey (HC014) | | 637,357,95 | Laboratory Equipment Purchases required in order to ensure the lab has th | |
| | | | | available to analyse regulatory drinking water, wastewater & to monitor indi | |
| 013 | 5161369075 Environmental Lab Improvements - 2013 | 593,000 | 69,823.98 | 523.176.02 sewer use by-law. | • |
| , , , , | 0.01000010 Entitioning Equi improvements - 2010 | 000,000 | | Continuous enhancements to data within Asset Management systems. No | 2014 or future budgets until |
| 13 | 5161362073 Field Data Systems Program - 2013/14 | 110,000 | 12,861.77 | 97,138.23 these funds have been depleted. | |
| 013 | 5161366360 Flares at Biogas Facility | 2,050,000 | 564,977.62 | 1,485,022.38 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction | on Q1 2015. |
| 013 | 5161395358 Hwy 56 Forcemain&Twinning WW21 | 3,980,000 | 861,067.25 | 3,118,932.75 Detailed Design underway, Construction in 2015. | |
| 113 | 5161366713 Wastewater Maintenance Capital - 2013 | 2,055,000 | 1,446,053.75 | 608,946.25 Dundas Inlet closes December 18, allocated value \$575,000 | |
| 13 | 5161360390 Wastewater System Lining Program - 2013 | 6,100,000 | 5,627,608.84 | 472,391.16 Ongoing - work in progress. Burlington Street sewer lining. | |
| | 5161367374 Waterdown Outstation Upgrades | 3,240,000 | 140.025.28 | 3,099,974.72 STATUS: Work in Progress - Design (DC013, FC003). NEXT STEPS: Ten | der for Construction Q1 2015. |
| 013 | | | | | |
| 013 | 5161367752 WW Outstation Inspection - AM | 645,000 | 548,093.65 | 96,906.35 STATUS: Design for Facility Asset Management Program. NEXT STEPS: (| Completion Q4 2016. |

| Year proved Project ID Description/Title | Budget | Project Costs to date | Available lance to date Status Explanation c=(a-b) | | % Spe Comm d = (|
|--|----------------------|--------------------------|---|--|------------------------|
| | | | | | |
| 12 Active Wastewater Projects | | | | | |
| | | | STEPS: Request for Tender Q4 2015 (HC009 | HC013) and Pump Assessment Study (HC005). NEXT , HC013) and Request for Propsoals for Design Q1 2015 | |
| 2012 5161267270 Ancaster WW Outstations | 3,280,000 | 737,382.40 | 2,542,617.60 (HC005). | | |
| 2012 5161270240 Burlington - Birch to MTO limits | 2,250,000 | | 72,440.92 Work in progress. Surplus funds to be reallocated 2,403,396.00 Staff continuing to analyze options for centrali | | |
| 2012 5161241226 Centralized Water and Wastewater Operations Centre | 2,500,000 | 90,004.00 | 2,403,396.00 Stall continuing to analyze options for central | zing water Operations stan. | |
| 2012 5161260999 Closed Projects | 49,147 | 18,610,90 | 30,536.55 % spent dependent on # of unscheduled work STATUS: Work in Progress - Design (DC005, | s. Future budgets on hold pending depletion of these funds. DC006). NEXT STEPS: Tender for Construction Q1 2015 | |
| 2012 5161267273 <u>Dundas WW Outstations</u> | 1,440,000 | 413,663.34 | 1,026,336.66 (DC005, DC006) and Preparing for RFP (DC0 | 10) Q2 2015. | |
| 2012 5161266213 Dundas WWTP Improvements | 3,070,000 | 274,774.69 | 2,795,225.31 for Design Q1 2015 | et Replacement Study. NEXT STEPS: Request for Proposals | |
| 2012 5161255640 Non-Trunk Flow Monitoring | 100,000 | | 61,226.40 NEXT STEPS: Flow Monitoring related to Inte | nsification in Downton Core. | |
| 2012 5161261740 Unscheduled Manhole & Sewermain - 2012 2012 5161266713 Wastewater Maintenance Capital - 2012 | 533,393 2,000,000 | | 235,925.70 Ongoing - work in progress 335,240.20 Dundas Inlet closes December 18, allocated v | ralua \$335,000 | |
| 2012 5161266713 Wastewater Maintenance Capital - 2012 2012 5161255010 Wastewater System Planning | 300,000 | | STATUS: Work in Progress - Main/King CSO 17,739.17 Conceptual Design. NEXT STEPS: Completic | tank performance review, Vern Ames Park Stormwater LID | |
| 2012 5161261240 WSI-Leeds-Burl E Gate Removal | 300,000 | | | TEPS: Delayed to 2016 which is to be cooridnated with City's | |
| 11 Total 2012 Active Wastewater Projects | 15,822,541 | 6,264,394 | 9,558,146 | | |
| -2012 Active Wastewater Projects | | VP2 (100) | 3,333,113 | . = | ********** |
| 001 5160161102 Greenhill-Cortina to CSO Tnk | 2 780 000 | 2,310,594.73 | STATUS: Substantially Performed. NEXT STI 469,405.27 period expires Q1 2015. | EPS: Account to be closed once maintenance and warranty | |
| 001 S160161102 Greenma-Contina to CSO 111k | 2,760,000 | 2,310,394.73 | STATUS: Substantially Performed, NEXT ST | EPS: Account to be closed once outstanding deficiencies, | _ |
| 003 5160366302 Primary Treatment Capacity Exp | 80.360.000 | 79,882,063.02 | 477,936.98 maintenance and warranty period expires, an | | |
| 006 5160660625 Post Zoom Camera Rehab | | 1,004,161.09 | -54,161.09 Ongoing - work in progress 2015 Budget wil | l address current deficit. | |
| | | | Disinfection Upgrades). NEXT STEPS: Comp | se 1, Windermere Basin Enhancements, Dundas WWTP letion of Windemere Basin Monitoring Q1 2015. Reduce | |
| 007 5160766711 Canadian Infra Renewal | 44,605,000 | 39,516,286.57 | 5,088,713.43 Project Budget by of \$4.5M. | | |
| 007 5160795757 Centennial Trnk Swr-WW14,WW33 | 57.800.000 | 23,298,587.82 | Ongoing - work in progress. Design, construct 34,501,412.18 2016. | tion expected to commence 2014 and be completed Q4, | |
| 007 5160755640 Non-trunk Flow Monitoring | 500,000 | | STATUS: Design and Implementation - Wet V -478.25 Harbour Program. NEXT STEPS: Completion | | |
| 007 5160795784 Twenty PS & Forcemain - HC018 | 4 770 000 | 4,821,196.13 | STATUS: Forcemain Construction Complete51,196.13 STEP: Substantial Performance (Pumping St | Work in Progress - Construction (Pumping Station). NEXT | |
| 3100793764 TWellity F.S. & Folice Halli - Fico Ib | 4,770,000 | 4,021,130.18 | STATUS: On Hold - Conceptual Design place | d on hold pending revised Woodward Expansion phasing | _ |
| 008 5160866810 New Maintenance Building | 6,650,000 | 4,459,967.25 | 2,190,032.75 plan. | di Di di di di Constituti di | |
| 5160896855 Royal to Main-King San Upgrade | 8,630,000 | 1,414,242.63 | 7,215,757.37 acquisition. | als. Development (Tony Sergi) is leading land transaction/ | |
| | | | | a project that Finance cash flowed. Remaining cash flow | |
| 008 5160866801 Woodward WWTP - Clean Harbour | 60,776,000 | 50,793,065.74 | 9,982,934.26 installments reflecting revised Woodward Exp | | - |
| 008 5160867751 WW Outstns - Asset Management | 2 655 000 | 2,668,560.65 | | Veather Control Phase 2 Ongoing. Coordinated with the Clean 2020. Negative balance due to unanticipated tax changes. | |
| 5100007731 WW Outsuts-Asset Management | 2,000,000 | 2,000,000.00 | | w Monitoring Within Separated Sewer Network and | |
| | | | | d to Analysis, Assessment and Reporting. NEXT STEPS: | |
| 09 5160955955 Annual I&I Studies & Control | 550,000 | 550,160.27 | -160.27 Completion Q4 2015. | | |
| | | | | ne sanitary and combined sewer model files and calibration is | |
| 109 5160955953 Annual-Hydraulic Sewer Model | 1,500,000 | 964,409.32 | ongoing. NEXT STEPS: Detailed Storm Sewe 535,590.68 will be undertaken in 2015 & 2016. | r Hydraulic Model Calibration / Validation related to growth | |
| 109 5160959935 Annual-rryuladiic Sewer Model 109 5160966912 Decomision Waterdown WWTP-WW08 | 6,000,000 | | 5,386,661,26 STATUS: Work in Progress - Design, NEXT S | TEPS: Tender for Construction Q2 2015. | _ |
| | • | | STATUS: Substantially Performed. Next Step | s: Account to be closed once extended warranty period | |
| 109 5160966911 ISF-660-Biogas Digester | 45,000,000 | 44,798,472.78 | | osolids Management Project (Retained Transaction Advisor | |
| 009 5160966910 WWTP - Biosolids MP Implement | 3,610,000 | 2,965,229.90 | 644,770.10 Operate-Maintain Contract) Q2 2015. | anada - Biosolids Management Project (Design-Bid-Finance- | |
| | 450,000 | 431,693,36 | STATUS: Work in Progress - Wastewater Flo- 18,306.64 Street Sanitary Catchment Study. NEXT STE | w Monitoring Within Separated Sewer Network, West 18th | |
| 010 5161055955 Annual I & I Studies & Control 010 5161061015 Burlington Street Trunk Sewer | 450,000 2,160,000 | | 1,968,899.68 Ongoing – work in progress, coordinated with | | |
| | | | % spent dependent on # of unscheduled work | | _ |
| 010 5161071074 Contingency for Unscheduled Works Program - 2010/11/12 | 340,021 | 336,794.30 | 3,226.33 paid/cleared/moved. | Manager NEVT OTEDS: Complete of Code | |
| 2010 5161055640 NonTrunk Flow Monitoring 2010 5161066065 Waste Hauler Receiving Station | 200,000 1,880,000 | | 8,070.08 STATUS: Work in Progress - Interceptor Flow 1,373,094.24 STATUS: Work in Progress - Design. NEXT | | |
| UTO STOTOGOGO VVASIE FIAURI NECEIVING STATION | 1,000,000 | 300,303.70 | | | |
| | | | STATUS: Work in Progress - Construction (He | C019 & HC031 Carbon Filters). NEXT STEPS: Substantial | |

| Year | d. Desirat ID. Description/Ethe | Distant | Project Costs to date | Available | Status Explanation | % Spent & |
|---------------------|--|--------------------|-----------------------------|-------------|--|----------------|
| Approved | d Project ID Description/Title | Budget | to date | c=(a-b) | Status Explanation | d = (b)/a |
| 2011 | 5161155955 Annual I & I Studies & Control | 500,000 | 94,762.96 | , , | STATUS: Work in Progress - Business Case I & I Reduction for Binbrook and Ancaster. NEXT STEPS: Construction Q1 2015. C13-58-10 SCADA Phase I Hub room Complete C13-05-12 SCADA Phase II Critical Sites Completed | 19.0% |
| <u>2011</u> 2011 | 5161166151 SCADA Master Plan Implement 5161155010 Wastewater System Planning | 15,875,000 | 13,018,491.30 993,439.29 | | C13-05-13 SCADA Phase III Legacy Sites Substantial Given C13-15-13 SCADA Phase IV Plant under construction completion Q4 2015 C13-22-14 SCADA Phase V Site Upgrades under construction completion Q4 2015 STATUS: Work in Progress - Pollution Control Plan and Riverdale East & Surrounding Neighbourhood Flooding Investigation Ongoing. NEXT STEPS: Completion Q4 2015. | 82.0% 99.3% |
| 2011 | STOTTOGOTO WESTERNALE CYSCHIT MINING | 1,000,000 | 000,100.20 | 9,000.7.1 | Tooling in soligation original to the original areas of | 50.070 |
| 2011 | 5161167751 WW Outstns-Asset Management | 1,200,000 | 1,207,460.89 | -7,460.89 | STATUS: Work in Progress - Design (DC013, FC003). NEXT STEPS: Tender for Construction Q1 2015. | 100.6% |
| 26 | Total Pre-2012 Active Wastewater Projects | 351,451,021 | 278,326,817 | 73,124,204 | _ | 79.2% |
| | | | | | _ | |
| 75 | TOTAL ACTIVE WASTEWATER PROJECTS | 410,757,561 | 310,073,925 | 100,683,636 | _ | 75.5% |
| | rater Projects Complete - Pending Closing | | | | | |
| 2014 | 5161460820 Open Cut Repairs for CIPP Program - 2014 | 250,000 | 250,000.00 | | CLOSE - June 2015 After Year End Reporting | 100.0% |
| 2014 | 5161460711 PW Capital Water Consumption Program - 2014 | 50,000 | 50,000.00 | | CLOSE - June 2015 After Year End Reporting | 100.0% |
| 2001 | 5160168111 Ewen Rd CSO Tank | 8,400,000 | | | Close once commitments are paid/cleared/moved | 100.9% |
| 2010 | 5161061150 Princess St Sewer Replacement | 120,000 | 103,514.92 | | Close once commitments are paid/cleared/moved | 86.3% |
| 2011 | 5161171121 Brunswick / Waverly / Vansitmart / Walmer | 680,000 77,000 | 676,481.51 76.678.10 | | Close once commitments are paid/cleared/moved (PW 11-09 - Vansitmart still open). Close once commitments are paid/cleared/moved. | 99.5% 99.6% |
| 2010 2012 | 5161060071 Rehabilitation Program - 2010/11/12 5161262073 Field Data Systems Program - 2012 | 117,000 | 125,484.13 | | Close once commitments are paid/cleared/moved. No anticipated surplus. | 107.3% |
| | | ., | 448,270.89 | • | Close once commitments are paid/cleared/moved. Notice that there is an outstanding PO of \$126.174,23 associated with the HVAC that was used by Capital Delivery group. This account should be closed once commitments are paid. | 99.6% |
| 2010 2013 | 5161069075 Environmental Lab Improvements - 2010 5161371340 CP - Chesley Chester Annabell | 450,000 120,000 | 97.014.82 | | Complete – pending final review/audit/payment | 80.8% |
| 2013 | 5161471442 Barton - Nash to Centennial | 190,000 | 190,432,71 | | Complete - pending final review/audit/payment | 100.2% |
| 2014 | 5161471440 Centennial - King to Arrowsmith | 263,000 | 263,792,95 | | Complete - pending final review/audit/payment | 100.3% |
| | 5161360575 Mainline Sewer Condition Assessment Program - 2013 | | 1,100,000.00 | | Complete - pending final review/audit/payment - CLOSE once new PO for 2015 is in place. | 100.0% |
| 2013 | 5101360575 Mainline Sewer Condition Assessment Program - 2013 | 1,100,000 | 1,100,000.00 | 0.00 | Complete - pending final review/audit/payment. In keeping with the Appropriation & WIP Transfer Policy, | 100.076 |
| 1998 | 5169860825 Western San Intercept Rehab SW | 3 155 000 | 3,126,754,57 | 28 245 43 | \$200k surplus being used to WIP fund the 2015 program. | 99.1% |
| 2014 | 5161460522 Sewer Lateral Management Program (WWC) - 2014 | 3,500,000 | | | Ongoing Program - Close once commitments are paid/cleared/moved | 103.1% |
| 2014 | 5161461740 Unscheduled Manhole & Sewermain - 2014 | 250,000 | 105,061.56 | | Ongoing Program - Close once commitments are paid/cleared/moved | 42.0% |
| 2014 | 5161455076 Zoom Camera Investigation - 2014 | 300,000 | 310,815.54 | | Ongoing Program - Close once commitments are paid/cleared/moved | 103.6% |
| 16 | Total Completed Wastewater Projects | 19,022,000 | 19,010,545 | 11,455 | = | 99.9% |
| 91 | TOTAL ALL WASTEWATER | 429,779,561 | 329,084,471 | 100,695,091 | ■ | 76.6% |

| Year Approve | d Project ID Description/Title | Budget | Project Costs to date | Available Balance to date | Status Explanation | % Spent & Committed |
|-----------------|--|------------|--------------------------|------------------------------|--|---------------------|
| | | a | b | c=(a-b) | | d = (b)/a |
| RATES | -WATER | | | | | |
| 2014 Ad | etive Water Projects | | | | | |
| | | | | | Consultant has been hired to re-visit the business case for considering AMR/AMI technology for water meter reading to be finalized in late 2014 and go to Council in 2015. The funds will be used as part of a | |
| 2014 | 5141457850 Automated Meter Reading - 2014 | 150,000 | 4,000.00 | | scoped AMR project in 2015. | 2.79 |
| 2014 | 5141455425 Concrete Pipe Condition Assess | 500,000 | 504,773.50 | -4,773.50 | Ongoing - work in progress. To be finalized by end of 2014. | 101.09 |
| 2014 | 5141470000 Coordinated Road and Subsurface Works - 2014 | 10 100 000 | 10,046,346.08 | 53,653.92 | All fourteen projects awarded. Due to complexity and magnitude of West 5th, no anticipated surplus at this time. | 99.59 |
| 2014 | 5141457626 Critical WM Inspection Program - 2014 | 600,000 | 505,975.91 | | Ongoing - work in progress. | 84.39 |
| 2014 | 5141457650 DWQMS - Drinking Water Quality | 95,000 | 0.00 | | Maintenance of the drinking water QMS. | 0.09 |
| | 11 | | | | 2014 Project - Laboratory Equipment Purchases are required in order to ensure the lab has the most current technologies available to analyse regulatory drinking water, wastewater and to monitor industries | |
| 2014 | 5141469075 Environmental Lab Improvements - 2014 | 15,000 | 0.00 | 15,000.00 | for compliance with the sewer use by-law. | 0.09 |
| 2014 | 5141451410 Fleet Additions - Hamilton Water | 240,000 | 0.00 | 240 000 00 | 2014 Purchases include a new Broaderson Crane and Pick Up Truck for Plant Operations Section (currently in the process of obtainig quotes) and fund Multi-Purpose Valve Maintenance Trailers for WD WWC Section. | 0.09 |
| 2017 | OTT (NOTT) OT (CCC/Additions - Manifest Francis | 210,000 | 0.00 | 2-10,000100 | 2014 Purchases include a new Broaderson Crane and Pick Up Truck for Plant Operations Section and fund | |
| 2014 | 5141451410 Fleet Additions - Hamilton Water | 240,000 | 0.00 | 240,000.00 | Multi-Purpose Valve Maintenance Trailers for WD WWC Section | 0.09 |
| 2014 | 5141455556 Mapping Update - 2014 | 70,000 | 73,556.05 | -3,556.05 | Ongoing Program - Close once commitments are paid/cleared/moved | 105.19 |
| | | | | | Ongoing - work in progress. No request for funds in 2015 through the Capital Budget pending depletion of | |
| 2014 | 5141461502 New & Replacement Water Meters - 2014 | 4,950,000 | | 319,462.82 | | 93.59 |
| 2014 | 5141495551 PD7 Elevated Reservior W-23 | 110,000 | 0.00 | | NEXT STEPS: EA to be undertaken in Q2 2015. | 0.09 |
| 2014 | 5141411101 Road Restoration Program - 2014 | 5,750,000 | 5,749,999.76 | 0.24 | Ongoing Program STATUS: Clean Water Act compliance including Source Protection Plans through Risk Management Office | 100.09 |
| 2014 | 5141455701 Source Water Protection | 640,000 | 465,369.45 | | Wells Monitoring Network, Hydrogeological studies review & Input, Groundwater-Surface Water Computer Model. Next Steps: Completeion Q3 2015. | 72.79 |
| 2014 | 5141460072 Structural WM Lining Program - 2014 | 5,360,000 | 4,791,474.82 | 568,525.18 | Ongoing - work in progress | 89.49 |
| 2014 | 5141460750 Unscheduled Valve, Hydrant etc - 2014 | 3,680,000 | 3,659,171.09 | 20,828.91 | Ongoing Program - Close once commitments are paid/cleared/moved | 99.49 |
| | | | | | Ongoing - work in progress. Ongoing - capital contracts scheduled for release in 2014 and beyond. \$350k | |
| 2014 | 5141460080 Valve Replacement - 2014 | 1,505,000 | 294,302.49 | | used to WIP fund 2015 program (Kenilworth Pumping Station (HD005) - Ph 2). | 19.69 |
| 2014 | 5141455851 Water Efficiency Plan - 2014 | 239,218 | 65,097.68 | 174,120.02 | Ongoing - work in progress | 27.29 |
| 2014 | 5141455922 Water Loss Audit - 2014 | 200,000 | 16,211.44 | 183,788.56 | Ongoing - work in progress. 2015 budget has been reduced to zero pending depletion of these funds. Low Lift Travelling Screen Refurbishment, documents currently with Procurement and waiting to go to | 8.19 |
| 2014 | 5141466713 Water Maintenance - 2014 | 1,700,000 | 94.240.06 | 1 605 759.94 | tender, allocation \$750,000 | 5.59 |
| 2014 | 5141466711 Water Treatment Studies - 2014 | 400,000 | 15,214.00 | | Ongoing - work in progress | 3.89 |
| | The state of the s | | | | Seventeen of nineteen projects awarded. Burlington & Industrial - Ottawa to Kenilworth and Franklin / | |
| 2014 | 5141471301 WM Replace Program - Coordinated with Roads - 2014 | 10,750,000 | 10,858,433.73 | -108,433.73 | Norwood / Edgevale / Dufferin / Parkview / Freeland - construction 2016. | 101.09 |
| 2011 | Ed 4d 404000 \W/- DI Brandon - 0014 | 1 200 200 | 202 460 67 | 4 000 000 00 | One of five projects awarded in 2014. Several multi-year projects with construction in 2016. No anticipated | |
| 2014 | 5141461300 Wm Replacement Program - 2014 | 1,360,000 | 293,169.67 | 1,066,830.33 | surplus. STATUS: HDR05 Stonechurch/Garth water reservoir cells 1 & 2 (complete), Hamilton Water and | 21.69 |
| | | | | | Wastewater System-Wide Entergy Assessment Plan and Development, HD08A Ben Nevis. NEXT STEPS: | |
| 2014 | 5141467752 WW Outstation Inspection - AM | 550,000 | 175.209.55 | 374.790.45 | Completion Q4 2015. | 31.99 |
| | The state of the s | 550,000 | | 5,. 50.40 | the state of the s | 0.107 |
| 23 | Total 2014 Active Water Projects | 49,204,218 | 42,243,082 | 6,961,135 | · · · · · · · · · · · · · · · · · · · | 85.9% |
| | | | | | = | |

| | d Project ID Description/Title | Budget | Project Costs to date | Available Balance to date Status Explanation | % Spe |
|--|---|---|---|--|--|
| | | a | b | c=(a-b) | d = (I |
| | | | | | |
| 3 A | tive Water Projects | | | | |
| 013 | 5141360344 Burlington Trunk Inspection | 660,000 | 699,340.43 | Postponed as per construction schedule and Dofasco Shut-down schedule. To be completed Q2-2015 -39,340,43 Ongoing | 11 |
| <u> </u> | | | | All 15 projects have been tendered & awarded. 100% funded from current contribution. No anticipate -80.042.01 surplus. | d 1 |
|)13)13 | 5141370000 Coordinated Road and Subsurface Works - 2013 5141357626 Critical WM Inspection Program - 2013 | 7,600,000 500,000 | 7,680,042.01 466,732.77 | 33,267.23 Ongoing - work in progress. Anticipate 100% spent by year end. Close once commitments are paid. | |
| 13 | 5141395353 Ferguson HD002 Pumping Stn | 1,940,000 | 56,676.86 | 1.883,323,14 STATUS: Preparing RFP, NEXT STEPS: Request for Proposals for Design Q1 2015. | |
| | | 110,000 | 15,673.60 | Continuous enhancements to data within Asset Management systems. No 2014 or future budgets unt 94,326.40 these funds have been depleted. | |
| 13 | 5141362073 Field Data Systems Program - 2013/14 | 110,000 | 15,673.60 | Preliminary Design is underway. Project does not need to be constructed in the immediate future per | |
| 13 | 5141396351 Garner Watermain Trunk W09 | 530,000 | 178,642.41 | 351,357.59 Hamilton Water. STATUS: Class EA and Conceptual Design underway, Terrestrial and Avian Assessments ongoing. N | |
| 13 | 5141395354 PD18 Elevated Reservoir W14 | 1,820,000 | 62,010.70 | 1,757,989.30 STEPS: Anticipated Completion of EA is Q4 2015, Detailed Design to follow. | |
| | | | | Ongoing - capital contracts scheduled for release in 2012, 2013 and beyond. These funds are being u | sed |
| 13 | 5141360080 Valve Replacement - 2013 | 250,000 | 209,181.68 | 40,818.32 to WIP fund the 2015 program. | |
| | | | | Ongoing - work in progress. Lynden / York & Valley PS is going to Procurement in December. Emerg | ncy |
| 13 13 | 5141366713 Water Maintenance - 2013 5141366711 Water Treatment Studies - 2013 | 1,200,000 250,000 | 875,145.82 40,341.98 | 324,854.18 Work; Electrical Grounding System work is currently being completed and to be billed in January. 209,658.02 Ongoing Program | |
| 13 | 5141371301 WM Replace Program - Coordinated with Roads - 2013 | | 10,583,957.42 | 786,042.58 Ongoing - work in progress | |
| | 5141361300 WM Replacement Program - 2013 | 1 540 000 | 1,024,343.17 | Two of three projects tendered. Scenic Drive: 1009 to 1097 still to be awarded. No anticipated surplu 515.656.83 this time. | at |
| 13 | 5141361300 WWi Replacement Program - 2013 | 1,340,000 | 1,024,545.17 | STATUS: Design for Facility Asset Management Program, HDR05 Stone Church/Garth Water Reserv | ir |
| | | 1,065,000 | 1,194,028.78 | Cells 3 & 4 (complete), HWSUR Woodward WTP Surge Tower, Abandoned HDR08 Millen and Maple -129,028.78 Water Reservoir (complete), NEXT STEPS: Completion Q4 2016. | |
| 13 3 | 5141367752 WW Outstation Inspection - AM Total 2013 Active Water Projects | 28,835,000 | 23,086,118 | 5,748,882 | |
| | | | | STATUS: Conceptual Design and EA on hold for a Water Conservation Program being undertaken wi | nin |
| 11 | 5141195152 Carlisle Addl Water Storage-EA | 1,800,000 | 543,637.39 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. | |
| | 5141195152 Carlisle Addl Water Storage-EA 5141166150 GAC Replacement | | 543,637.39 4,292,317.80 | STATUS: Conceptual Design and EA on hold for a Water Conservation Program being undertaken wi 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires 04 2015. Reduce Project Budget by \$1M. | |
| | | | | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. | nty |
| 11 | | | | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. | ting |
| 11 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA | 6,360,000 720,000 | 4,292,317.80 296,616.67 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar | ting |
| 11 | 5141166150 GAC Replacement | 6,360,000 720,000 7,360,000 | 4,292,317.80 296,616.67 6,689,919.88 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to the Control of | ting |
| 11 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA | 6,360,000 720,000 7,360,000 | 4,292,317.80 296,616.67 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Accidented the Status of the Status S | ting ty |
| 11 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management | 6,360,000 720,000 7,360,000 4,210,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Accult 1,514.03 be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Accult 1,514.03 be closed once maintenance and warranty period expires Q4 2015. STATUS: Wish in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT | ting ty unt to |
| 11 11 11 11 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Acci. 1,514.03 be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4.590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. | ting ty unt to |
| 111 111 111 111 112 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrat period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. | ting ty unt to |
| 11 11 11 11 11 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Acci. 1,514.03 be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4.590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. | ting ty unt to |
| 11 11 11 11 11 12 12 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 34,594 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Request for Proposals for Design and Peer Review for Control Plan Q2 2015. STATUS: Substantially Performed - Pesign HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Request for Proposals for Design and Peer Review | ting ty unt to |
| 11 11 11 11 11 12 12 12 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 5141267272 Hillcrest Reservior – HDR02 | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 34,594 250,000 12,200,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account 1,514.03 be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,396,00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. % spent dependent on # of misc. charges for projects that have been closed oncomplete the progress - Design. NEXT STEPS: Tender for Construction Q1 2015. | ting ty unt to |
| 11 11 11 11 11 12 12 12 12 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 34,594 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar for 70,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Acc. 1,514.03 be closed once maintenance and warranty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan Q2 Evidence Q2 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. & spent dependent on # of misc. charges for projects that have been closed on the progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,238,131.64 StATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2015. 1.689,255.35 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. | tty ting ty unt to |
| 11 11 11 11 12 12 12 12 12 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewaler Operations Centre 514126999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 5141267272 Hillcrest Reservior – HDR02 5141269250 HVAC Upgrade New Lab & Admin 5141267274 Kenilworth PS – HD005 Upgrades | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 34,594 250,000 12,200,000 2,900,000 2,210,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 661,868.36 512,744.47 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account 1,514.03 be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. We spent dependent on # of misc. charges for projects that have been closed on the spending depletion of these fits 11,260,701.17 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,238,131.64 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. 1,697,255.53 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Pesign. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Pesign. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Pesign. NEXT STEPS: Tender for Construction Q2 2015. | tty ting ty unt to |
| 11 11 11 11 11 12 12 12 12 12 12 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 5141267272 Hillcrest Reservior – HDR02 5141269250 HVAC Upgrade New Lab & Admin | 6,360,000 720,000 7,360,000 4,210,000 2,500,000 34,594 250,000 12,200,000 2,900,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 661,888.36 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar for 70,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Acc. 1,514.03 be closed once maintenance and warranty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan Q2 Evidence Q2 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. & spent dependent on # of misc. charges for projects that have been closed on the progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,238,131.64 StATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2015. 1.689,255.35 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. | ting ty unt to ced. inds. |
| 111 111 111 112 112 112 112 112 112 112 | 5141167150 Greensville New Well – EA 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141267272 Hillcrest Reservior – HDR02 5141267272 Hillcrest Reservior – HDR02 5141267274 Kenilworth PS – HD005 Upgrades 5141267274 Kenilworth PS – HD005 Upgrades 5141267277 PS HD018 Hwy 53 & HD011 Osler | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 34,594 250,000 12,200,000 2,900,000 2,600,000 3,220,000 3,220,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 651,878.447 200,197.75 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 2 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. % spent dependent on # of misc. charges for projects that have been clo 63,531.64 % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these fit 1,260,701.17 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,239,131.44 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. 1,697,255.53 STATUS: Work in Progress - Design, NEXT STEPS: Tender for Construction Q2 2015. 3,898,02.25 NEXT STEPS: To be determined based on results of feasibility study. STATUS: Work in Progress - Design NEXT STEPS: Tender for Construction Q2 2015. 2,410,644.94 Q12015. | ting ty unt to ced. hds. |
| 011 011 011 011 012 012 012 012 012 012 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 5141267272 Hillcrest Reservior – HDR02 5141269250 HVAC Upgrade New Lab & Admin 5141267274 Kenitworth PS – HD005 Upgrades 5141267271 PS HD018 Hwy 53 & HD011 Osler 5141267275 SC Water Outstations Upgrade 5141267270 Water Control Valve Upgrades | 6,360,000 720,000 7,360,000 4,210,000 2,500,000 34,594 250,000 12,200,000 2,210,000 2,600,000 3,220,000 3,450,000 3,450,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 661,868.36 512,744.47 200,197.75 809,355.06 13,122.46 | 1,256,362.61 the community of Carlisle, NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Work in Progress - Woodward WT7 Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. & spent dependent on # of misc. charges for projects that have been closed once the period of the per | ting ty unt to ced. inds. |
| 011 011 011 011 012 012 012 012 012 012 | 5141167150 Greensville New Well – EA 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141267272 Hillcrest Reservior – HDR02 5141267272 Hillcrest Reservior – HDR02 5141267274 Kenilworth PS – HD005 Upgrades 5141267274 Kenilworth PS – HD005 Upgrades 5141267277 PS HD018 Hwy 53 & HD011 Osler | 6,360,000 720,000 7,360,000 4,210,000 6,000,000 2,500,000 34,594 250,000 12,200,000 2,900,000 2,600,000 3,220,000 3,220,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 661,868.36 512,744.47 200,197.75 809,355.06 13,122.46 1,131,838.85 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account 1,514.03 be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,399.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,393,8131.64 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,238,131.64 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2015. 1,697,255.53 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2015. STATUS: Work in Progress - Design of Stoney Creek Water Outstations (HD009, HDR10 and HDR10 Greenhill Avenue Reservoir (HDR18) and Vavehouse Upgrades. NEXT STEPS: Tender for Construction Q3 2015. 8,435,877.54 STATUS: Preparing RFP. NEXT STEPS: Request for Proposals for Design Q1 2015. 8,436,877.54 STATUS: Preparing RFP. NEXT STEPS: Request for Proposals for Design Q1 2015. 8,436,877.54 STATUS: Preparing RFP. NEXT STEPS: Request for Proposals for Design Q1 2015. | ting ty unt to ed. onds. |
| 011 011 011 011 012 012 012 012 012 012 | 5141166150 GAC Replacement 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 5141267272 Hillcrest Reservior – HDR02 5141269250 HVAC Upgrade New Lab & Admin 5141267274 Kenitworth PS – HD005 Upgrades 5141267271 PS HD018 Hwy 53 & HD011 Osler 5141267275 SC Water Outstations Upgrade 5141267270 Water Control Valve Upgrades | 6,360,000 720,000 7,360,000 4,210,000 2,500,000 34,594 250,000 12,200,000 2,210,000 2,600,000 3,220,000 3,450,000 3,450,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 661,868.36 512,744.47 200,197.75 809,355.06 13,122.46 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account 5 STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account 5 STATUS: Work in Progress - Woodward WT Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,396.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress. * Spent dependent on # of misc. charges for projects that have been clo 63,531.64 % spent dependent on # of unscheduled works. Future budgets on hold pending depletion of these full, 260,701.17 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 1,697,255.53 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Design of Stoney Creek Water Outstations (HD009, HDR10 and HDR10 Greehall Avenue Reservoir (HDR18) and Valvehouse Upgrades. NEXT STEPS: Tender for Construction Q2 2015. 8,161.15 Ongoing Program - Close once commitments are | ty ty unt to conduct t |
| 011 011 011 011 011 012 012 012 012 012 | 5141167150 Greensville New Well – EA 5141167150 Greensville New Well – EA 5141195151 HD007 Highland PS 5141167751 Outstations – Asset Management 5141166110 WTP – Process Upgrades 5141241226 Centralized Water and Wastewater Operations Centre 5141260999 Closed Projects 5141271074 Contingency for Unscheduled Works Program – 2012 5141267272 Hillcrest Reservior – HDR02 5141269250 HVAC Upgrade New Lab & Admin 5141269250 HVAC Upgrade New Lab & Admin 5141267274 Kenitworth PS – HD005 Upgrades 5141267271 PS HD018 Hwy 53 & HD011 Osler 5141267275 SC Water Outstations Upgrade 5141267270 Water Control Valve Upgrades 5141267270 Water Control Valve Upgrades 514126713 Water Maintenance – 2012 | 6,360,000 720,000 7,360,000 4,210,000 2,500,000 34,594 250,000 12,200,000 2,210,000 2,600,000 3,450,000 3,450,000 1,200,000 | 4,292,317.80 296,616.67 6,689,919.88 4,208,485.97 1,409,801.05 96,604.00 16,679.60 186,468.36 939,298.83 661,868.36 512,744.47 200,197.75 809,355.06 13,122.46 1,131,838.85 | 1,256,362.61 the community of Carlisle. NEXT STEPS: Completion 2018. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warra 2,067,682.20 period expires Q4 2015. Reduce Project Budget by \$1M. STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Te 423,383.33 throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warrar 670,080.12 period expires Q4 2015. Reduce Project Budget by \$5M. STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account 1,514.03 be closed once maintenance and warrarty period expires Q4 2015. STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WT 4,590,198.95 Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. 2,403,399.00 Staff continuing to analyze options for centralizing Water Operations staff. 17,914.69 Ongoing - work in progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,393,8131.64 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q1 2015. 2,238,131.64 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q2 2015. STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2015. 1,697,255.53 STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2015. STATUS: Work in Progress - Design of Stoney Creek Water Outstations (HD009, HDR10 and HDR10 Greenhill Avenue Reservoir (HDR18) and Vavehouse Upgrades. NEXT STEPS: Tender for Construction Q3 2015. 8,435,877.54 STATUS: Preparing RFP. NEXT STEPS: Request for Proposals for Design Q1 2015. 8,436,877.54 STATUS: Preparing RFP. NEXT STEPS: Request for Proposals for Design Q1 2015. 8,436,877.54 STATUS: Preparing RFP. NEXT STEPS: Request for Proposals for Design Q1 2015. | ty ty unt to conduct t |

| Year Approved Project ID Description/Title | Budget a | roject Costs to date b | Available Balance to date c=(a-b) | Status Explanation | % Spent & Committed d = (b)/a |
|--|-----------------------------|-------------------------------------|---|---|-------------------------------------|
| Pre-2012 Active Water Projects | | | | | |
| PIG-2012 Active Water Projects | | | | | |
| | | | | STATUS: Land acquisition completed, Initial well yielded poor water quality results. Additional drilling and water testing underway, Class EA ongoing, NEXT STEPS: Additional Well Drilling to undertaken Q2 2015 & | |
| 2005 5140566508 Lynden Water Supply - Land&EA | 2,180,000 | 1,628,040.45 | 551,95 <u>9.55</u> | Completion of EA Q1 2016. | <u>74.79</u> |
| | | | | STATUS; Land acquisition completed. Initial well yielded poor water quality results. Additional drilling and water testing underway. Class EA ongoing. NEXT STEPS; Additional Well Drilling to undertaken Q2 2015 & | <u>.</u> |
| 2005 5140566508 Lynden Water Supply - Land&EA | 2,180,000 | 1,628,040,45 | 551,959.55 | Completion of EA Q1 2016. | 74.79 |
| 2006 5140667650 Carlise Communal Well Upgrade | 4,840,000 | 4 537 241 37 | 302 758.63 | STATUS: Substantially Performed. NEXT STEPS: Account can be closed once maintenance and warranty period expires Q1 2015. | 93.7% |
| | | | | STATUS: Substantially Performed. NEXT STEPS: Account can be closed once maintenance and warranty | , |
| 2006 5140667650 Carlise Communal Well Upgrade 2006 5140657627 Hansen Software - 7 To 8 | 4,840,000 | <u>4,537,241.37</u> 1,363,449.75 | | B period expires Q1 2015. Multiple year contract. Consultant retained, anticipated substantial completion in Q4 of 2015. | 93.79 97.19 |
| 2006 5140657627 Hansen Sollware - 7 10 8 | 1,404,012 | 1,000,445.70 | 41,102.20 | STATUS: Substantially Performed (LLPS Upgrades). NEXT STEPS: Closing Purchase Orders. Negative | 37.17 |
| | 0.000.040.4 | 0.050.004.60 | 220 201 62 | balance due to unanticipated tax changes and revised staffing allocation; anticipate a project surplus upon completion which will reconcile overrun. | 103.39 |
| 2006 5140666501 WTP-Annual Low Lift Station | 9,926,240 1 | 0,258,601.03 | -332,301.03 | STATUS: Substantially Performed (LLPS Upgrades). NEXT STEPS: Closing Purchase Orders. Negative | 103.37 |
| | | | | balance due to unanticipated tax changes and revised staffing allocation; anticipate a project surplus upon | 400.00 |
| 2006 5140666501 WTP-Annual Low Lift Station 2007 5140795750 Centennial Pkwy Feedermain-W12 | 9,926,240 1 15,800,000 1 | | | 3 completion which will reconcile overrun. 3 Ongoing - work in progress. | 103.39 100.49 |
| 2007 5140795750 Centerman F kwy Fesaerman F W Y 2007 5140795752 PD3 PS Hahlnd Grdns-W08 | 7,700,000 | 6,766,350.00 | 933,650.00 |) STATUS: Work in Progress - Construction, NEXT STEPS: Substantial Performance Q2 2015. | 87.99 |
| 2007 5140795752 PD3 PS Hghlnd Grdns-W08 | 7,700,000 | 6,766,350.00 | 933,650.00 |) STATUS: Work in Progress - Construction, NEXT STEPS: Substantial Performance Q2 2015. Data integration is an ongoing process and with the conversion from Hansen 7 - 8 we are anticipating | 87.99 |
| 2007 5140755704 W & WW Data Integration | 500,000 | 333,509.08 | | 2 further data integration projects. | 66.7% |
| 2008 5140851810 Fleet Additions | 1,260,000 | 1,255,138.84 | | Ongoing - Close once commitments are paid/cleared/moved | 99.6% 117.4% |
| 2009 5140957644 Intergraph Software - License | 2,060,000 | 2,417,905.66 | -357,905.66 | 6 Ongoing - 3 year software license (with 2, 1 year extensions), expires end of 2014 STATUS: Woodward Water Treatment Plant Architectural and Structural Rehabilitation (Complete). High | 117.47 |
| | | | | Lift Pumping Station Electrical Upgrades (Substantially Performed). NEXT STEPS: Account to be closed | |
| 2009 5140966910 ISF-1212-WTP Upgrades | 44,165,000 4 | 3,757,191.83 | 407,80 <u>8.17</u> | 7 once HLPS Upgrades PO is closed Q1 2015. STATUS: Woodward Water Treatment Plant Architectural and Structural Rehabilitation (Complete). High | 99.19 |
| | | | | Lift Pumping Station Electrical Upgrades (Substantially Performed). NEXT STEPS: Account to be closed | |
| 2009 5140966910 ISF-1212-WTP Upgrades | 44,165,000 4 | 3,757,191.83 | 407,808.17 | 7 once HLPS Upgrades PO is closed Q1 2015. STATUS: Substantially Performed. NEXT STEPS: Account to be closed once final documentation from | 99.1% |
| | | | | Contractor is received. Negative balance due to unanticipated tax changes and revised internal staffing | |
| 2009 5140967950 ISF-672-Ferguson PS Upgrade | 22,730,000 2 | 2,901,791.35 | -171,791.35 | 5 allocation. | 100.8% |
| • | | | | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once final documentation from Contractor is received. Negative balance due to unanticipated tax changes and revised internal staffing | |
| 2009 5140967950 ISF-672-Ferguson PS Upgrade | 22,730,000 2 | 2,901,791.35 | -171,791.35 | allocation. | 100.8% |
| | | | | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once deficiency repairs are | |
| 2009 5140967952 ISF-687-Kenilworth Reservoir | 10,175,000 1 | 0,296,621.72 | -121,621.72 | 2 completed Q4 2015. Negative balance due to unanticipated tax changes and revised staffing allocation. | 101.29 |
| | | | | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once deficiency repairs are | |
| 2009 5140967952 ISF-687-Kenilworth Reservoir | 10,175,000 1 | 0.296.621.72 | -121,621,72 | 2 completed Q4 2015. Negative balance due to unanticipated tax changes and revised staffing allocation. | 101.2% |
| | | | | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once paperwork is completed. | |
| 2009 5140967951 ISF-714-Hillcrest Reservoir | 13,400,000 1 | 3 613 206 33 | -213 206.33 | Negative balance due to unanticipated tax changes and revised staffing allocation; anticipate a project 3 surplus upon completion which will reconcile overrun. | 101.69 |
| 2000 017030730710177771110160171620170 | | .,, | | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once paperwork is completed. | |
| 2009 5140967951 ISF-714-Hillcrest Reservoir | 13,400,000 1 | 3 613 206 33 | -213 206 33 | Negative balance due to unanticipated tax changes and revised staffing allocation; anticipate a project 3 surplus upon completion which will reconcile overrun. | 101.6% |
| 2009 5140967951 ISF-714-Hillcrest Reservoir | | | | NEXT STEPS: Water CAD Boundary Condition and Fire Demand, Automated Interface, Capacity | |
| 2009 5140995956 Water Distribution Model | 500,000 | 71,561.89 | 428,438.11 | Assessment related to Intensification in the Donwtown. NEXT STEPS: Water CAD Boundary Condition and Fire Demand, Automated Interface, Capacity | 14.3% |
| 2009 5140995956 Water Distribution Model | 500,000 | 71,561.89 | 428,438.11 | 1 Assessment related to Intensification in the Donwtown. | 14.39 |
| 2000 | | | | STATUS: Substantially Performed (LLPS Intake). NEXT STEPS: Closing Purchase Orders. Negative | |
| 2009 5140967751 Water Outstns-Asset Management | 4 855 000 | 4,896,681.46 | -41 681.4£ | balance due to unanticipated tax changes and revised staffing allocation; anticipate a project surplus upon 6 completion which will reconcile overrun | 100.9% |
| 2000 STADSOTTO FRANCE ON SOLD ASSET MAINS GENERIC | 7,000,000 | | . 1,00,1170 | STATUS: Substantially Performed (LLPS Intake). NEXT STEPS: Closing Purchase Orders. Negative | |
| 2009 5140967751 Water Outstns-Asset Management | A SEE DOD | 4,896,681.46 | _41 ER1 4E | balance due to unanticipated tax changes and revised staffing allocation; anticipate a project surplus upon 5 completion which will reconcile overrun | 100.99 |
| 2010 5141060623 Air Valve Management | 319,589 | 335,411.67 | -15,822.95 | Ongoing - work in progress 2015 Budget will address current deficit. | 105.09 |
| 2010 5141095058 Old Ancaster PS - HD012 W-16 | | 3,190,893.87 | 159,106.13 | 3 STATUS: Work in Progress - Construction, NEXT STEPS: Substantial Performance Q1 2015. 3 STATUS: Work in Progress - Construction, NEXT STEPS; Substantial Performance Q1 2015. | 95.39 95.39 |
| 2010 5141095058 Old Ancaster PS - HD012 W-16 2010 5141061303 Valve Chamber No 3 First-Isaac | 3,350,000 1,790,000 | 3,190,893.87 505,185.09 | | 1 STATUS: Work in Progress - Construction, NEXT STEPS: Substantial Performance Q1 2015. 1 STATUS: Work in Progress - Design, NEXT STEPS: Tender for Construction Q2 2015. | 28.29 |
| 2010 5141061303 Valve Chamber No 3 First-Isaac | 1,790,000 | 505,185.09 | 1,284,814.91 | 1 STATUS: Work in Progress - Design, NEXT STEPS: Tender for Construction Q2 2015. | 28.29 |
| 2010 5141060080 Valve Replacement - 2010/11/12 2010 5141066713 Water Maintenance - 2010 | 533,790 2,300,000 | 492,258.19 2,303,819.03 | 41,531.81 -3 819 02 | 1 Ongoing Program - Close once commitments are paid/cleared/moved 3 Ongoing Program - Close once commitments are paid/cleared/moved | 92.2% 100.2% |
| | | | | STATUS: Conceptual Design and EA on hold for a Water Conservation Program being undertaken within | |
| 2011 5141195152 Carlisle Addl Water Storage-EA | 1,800,000 | 543,637.39 | 1,256,362.61 | 1 the community of Carlisle, NEXT STEPS: Completion 2018. | 30.2% |

| | scription/Title | Budget | Project Costs to date | Available Balance to date | Status Explanation | % Sp Com |
|---------------------|---|--------------------|----------------------------|---|--|-------------|
| · | | a | b | c=(a-b) | The Experiment | d= |
| | | | | | CTATICS Colored All Defended NEW OTTOO | |
| 011 5141166150 GA | C Replacement | 6.360.000 | 4,292,317.80 | 2 057 602 20 | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. Reduce Project Budget by \$1M. | |
| | | 0,300,000 | 4,232,317.00 | 2,007,082.20 | period expires Q4 2015. Reduce Project Budget by \$1M. | |
| | | | | | STATUS: Preliminary results indicate two suitable wells, pumping test completed. Continued Field Testing | |
| 011 5141167150 Gre | eensville New Well - EA | 720,000 | 296,616.67 | 423,383.33 | throughout 2015 required. NEXT STEPS: Completion of PIC and Application to Take Water Q4 2015. | |
| | | | | | STATUS: Substantially Performed. NEXT STEPS: Account to be closed once maintenance and warranty | |
| 011 5141195151 HD | 007 Highland PS | 7,360,000 | 6,689,919.88 | 670,080.12 | period expires Q4 2015. Reduce Project Budget by \$5M. | |
| | | | | | | |
| 011 5141161502 Nev | w & Replacement Water Meters - 2011/12 | 2 500 000 | 0.440.470.07 | 07.004.70 | Ongoing - work in progress. Close once committments are paid/cleared/moved. Projects from 2 PO drawn | |
| 01111010021101 | W d replacement Water Weters - 201 1/12 | 2,500,000 | 2,412,178.27 | 87,821.73 | from this proj ID are nearing completion. Once invoices are paid we will ask to clear/move remaining funds. | |
| 011 5141167751 Out | tstations - Asset Management | 4 210 000 | 4.208.485.97 | 1 514 00 | STATUS: Substantially Performed - Design HDT01 Kelly Street Tower Upgrades. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q4 2015. | |
| | | 7,210,000 | 4,200,400.57 | 1,514.03 | C13-58-10 SCADA Phase I Hub room Complete | |
| | | | | | C13-05-12 SCADA Phase II Critical Sites Completed | |
| | | | | | C13-05-13 SCADA Phase III Legacy Sites Substantial Given | |
| | | | | | C13-15-13 SCADA Phase IV Plant under construction completion Q4 2015 | |
| 011 5141166151 SC/ | ADA Master Plan Implement | 15,580,000 | 12,482,764.62 | 3.097,235,38 | C13-22-14 SCADA Phase V Site Upgrades under construction completion O4 2015 | |
| 011 5141196111 Sce | nic Dr - 250 metres n/o San Pedro to Goulding | 350,000 | 43,096.82 | 306,903.18 | To be tendered with Development requirements, Delayed due to legal/land/easements | _ |
| | RG - LEEDS Implementation - 2011 | 1,840,000 | 1,721,900.11 | 118,099.89 | Ongoing - work in progress. Close once committments are paid/cleared/moved. | |
| 11 5141166711 Wat | ter Treatment Studies - 2011/12 | 100,000 | 100,095.07 | -95.07 | Ongoing Program - Close once commitments are paid/cleared/moved | |
| 11 5141155122 Woo | - 1 1 1 | | | | Ongoing - work in progress. Physical inspection complete, finalized reporting to be completely end of 2014 | |
| 111 5141155122 WO | odward-Greenhill Transmission Main - Assessment & Rehab | 1,000,000 | 889,116.14 | 110,883.86 | KEEP OPEN - Further inspection required. | |
| | | | | | STATUS: Work in Progress - Woodward WTP Upgrades Investigation & Conceptual Design and Peer | |
| 11 5141166110 WT | P - Process Upgrades | 0.000.000 | 4 400 004 05 | 4 200 400 05 | Review for Corrosion Control Plan. NEXT STEPS: Request for Proposals for Design - Woodward WTP | |
| | 2 Active Water Projects | | 1,409,801.05 | | Upgrades Q3 2015 and Design - Corrosion Control Plan Q2 2015. | |
| | 270110 110101 1 1010013 | 323,220,471 | 304,295,108 | 18,925,363 | = | |
| 8 TOTAL ACTIV | E WATER PROJECTS | 459.424.283 | 392,704,442 | 68,719,840 | - | |
| | | | | 30/2 10/010 | = | |
| er Projects Comple | ete - Pending Closing | | | | • | |
| 00 5140071096 Univ | | ····· | \ | *************************************** | Complete - pending final review/audit/payment. An audit needs to be done to determine why the revenues | |
| 00 5140071096 UNIX | versal Meter Installation | 9,000,000 | 8,877,473.81 | 122,526.19 | do not equal the expenditures prior to be closed. | |
| 08 5140857850 Auto | omated Meter Reading - 2008 | 450.000 | 445.074.00 | | Close once commitments are paid/cleared/moved. This PO is nearing it completion. We will ask to close | |
| | abilitation Program - 2010/11/12 | 150,000 230,000 | 145,874.32 128,987.17 | 4,125.68 | out once comittments are paid. | |
| 10 9141000071 Neil | ADMIRATION F 10014111 = 20 10/11/12 | 230,000 | 128,987.17 | 101,012.83 | Close once commitments are paid/cleared/moved. Progress payments pending. | |
| 12 5141262073 Field | d Data Systems Program - 2012 | 217,900 | 129,463.91 | 88 436 00 | CLOSE cores no has been poid/shared. Any surplus for the William H. Line H. Line H. | |
| 14 5141460711 PW | Capital Water Consumption Program - 2014 | 80,000 | 80,000.00 | 00, 100.09 | CLOSE - once p.o. has been paid/cleared. Any surplus funds will be rolled into the 2013/14 program. CLOSE - June 2015 After Year End Reporting | |
| 114 5141449555 QA- | QC Service Contract Program - 2014 | 100,000 | 97,956.20 | 2,043.80 | Close once commitments are paid/cleared/moved. | |
| 14 5141462078 Sub | standard Water Service Replacement Program - 2014 | 400,000 | 400,000.00 | 0.00 | CLOSE NEXT BER AFTER YEAR END REPORTING | |
| | ed Water Projects | 10,177,900 | 9,859,755 | 318,145 | | |
| 7 Total Complet | | | -1 | 0.10,7.10 | • | |
| • | | | | | | |
| | /ATER | 469,602,183 | 402,564,198 | 67,037,985 | • | 100 |
| • | ATER | 469,602,183 | 402,564,198 | 67,037,985 | | 100 |
| • | | | 402,564,198 808,762,351 | 67,037,985 185,999,209 | · - | :0. |

SUMMARY OF FOOD SERVICE VEHICLE PILOT PROGRAM PHASE 2

Cost

Phase 2 of the pilot program will allow food service vehicles, which are licensed under the Licensing By-Law, to book one of three predetermined spaces at eligible parks for a daily rate of \$50.

Eligible Park Locations

- Bayfront Park
- Pier 4 Park
- Confederation Park
- Gage Park
- Heritage Green Community Sports Park
- Turner Park
- Sam Lawrence Park
- Valley Park

These parks are zoned to permit restaurant use, do not have an established volunteer group selling concession items, have a high volume of visitors, and are regularly monitored by City staff.

Operating Season

The food service vehicle pilot program Phase 2 operating season shall be May 1 to September 30, 2015.

Rain Date Provision

A "rain date" provision will allow food service vehicles to rebook in the event of adverse weather

★ For further detail regarding the Food Service Vehicle Pilot Program Phase 2 please refer to *Analysis and Rationale for Recommendation* section on Page 4 of Report PW14026a.

As directed by Council and outlined in Report PW14091, staff was directed to prepare a multi-year Strategic Marketing Plan for Tim Hortons Field to maximize use and revenue opportunities.

Objectives:

- 1. To provide extensive community programming as identified in the Stadium Precinct planning process.
- 2. To maximize use and revenue opportunities for Tim Hortons Field upon opening and through to the end of 2016.

Background:

Tim Hortons Field will have numerous spaces that will be available for rent to many user groups simultaneously and as a result needs a sophisticated and reliable browser based event management booking system. In addition to the field of play, the new venue also has five club level rooms, a media conference centre and multiple community meeting rooms.

The Facility Agreement between the Toronto 2015 Organizing Committee and the City of Hamilton calls for Tim Hortons Field to be made available for high performance athletes and community sports use for 1,100 hours per year, with an associated obligation to report on such use on an annual basis.

Community Programming opportunities have been identified and will be implemented post Pan Am Games. A Recreation Development Consultant has been assigned to work with the community to develop the programs. Outreach will be to South Sherman, Crown Point and GALA planning hubs, local schools and local residents within the Precinct to develop the programs.

Marketing Plan Overview

For each of the following target markets, key tactics have been outlined.

PROGRAMMING

Preamble

Event programming will be in accordance with existing event by-laws. Any request for relief from the by-laws will be presented to Council on a case by case basis.

Recreation Division Programming

The Recreation Development Consultant will work in consultation with the Senior Project Manager to provide a Community Programming (i.e. youth, teen and senior programs, meeting location for neighbourhood planning teams, physical literacy programs, community gatherings, local community soccer program etc.). Outreach will be to South Sherman, Crown Point and GALA planning hubs, local schools and local residents within the Precinct to develop the programs.

The proposed plan will follow the Recreation Division's program development model in terms of program fees and rental rates for community use to ensure programs are

accessible and/or meet the Recreation Affordable Access Policies and rental rates fall within the Community Group or Resident Rental Fee structure found across all recreation facilities.

Community Sport Programming

Community sports programming is defined as meaning non-professional recreational multi-sport activities undertaken by individuals, associations, partnerships etc., and includes field sport events only. Balanced programming will be ensured by providing an allocation of youth, adult, programming in a variety of sports for both genders with a focus on soccer and football. Historical programming will not be a consideration. Staff will work closely with the Recreation Division to ensure the allocation processes are aligned and communication to user groups is consistent.

Tim Hortons Field offers hourly field rentals for youth and adult users groups. These non-spectator events will occur all season and it is anticipated that rentals will be the most frequent in the spring and fall when natural grass fields in the community are not playable or accessible. From mid-March until mid-May the majority of use will consist of youth, high school and adult soccer. In the fall, the primary community users will be minor, junior and high school football.

Tactics

- Work with City of Hamilton Recreation staff to inform community sport user groups of the availability of Tim Hortons Field - Ongoing
- Present programming opportunities at Community Sport User Group Sessions -Ongoing
- Collaborate with the Recreation's Sport and Active Lifestyle staff members within the new City Enrichment Fund program Q3 and Q4 annually
- Implement Direct Marketing programs to community user groups Ongoing
- Provide relevant content to the Recreation Guide September 2015 & 2016,
 March 2016
- Provide relevant content to the Sport Development E-Newsletter Quarterly
- Integrate relevant information into the new City website Ongoing
- Comprehensive site tours Tourism Product Development Specialist Sport Tourism and Revenue Generation Division team - May 2015

Community Room Rentals - Level 2

A number of rooms have been identified for Community rentals as identified in Appendix C. These rental rates align with the City of Hamilton Recreation Centres rental rates policy. The customer types are identified as follows:

- <u>Affiliate Groups</u> are those sport groups who are affiliated as per the Affiliation Policy and other City departments

- Community Groups are organized groups of Hamilton residents meeting to share a collective interest or goal
- Residents are individuals who reside in the City of Hamilton
- <u>Commercial/Non Residents</u> are individuals who reside outside of the City of Hamilton or those who are renting space to generate a revenue or profit

Tactics

- Site Tours Tourism Industry, Sherman Hub Executive, Sport Hamilton April and May 2015
- Work with City of Hamilton Recreation staff to inform community user groups of the availability of the Tim Hortons Field community rooms - Ongoing
- Rental information, photos and video posted on Stadium website Summer 2015
- Recreation Guide September 2015 & 2016, March 2016
- Provide relevant content in the Sport Development E-Newsletter Quarterly

Amateur Sport Events - Spectator Events (lower bowl, west side only)

Hosting spectator events requires a higher level of service than hourly field rentals. The associated operating costs are also proportionately higher in order to provide a consistent baseline level of service for spectator events such as: ticketing, concessions, field conversions, utilities, janitorial services, event staffing and security. These costs will be variable based on the number of spectators.

Since these are events that need to be planned in advance, the City of Hamilton will not cancel the events once an agreement is finalized.

To be considered an amateur sports event - spectator events the following criteria must be met:

- Must be an amateur sport as defined by the Ministry of Tourism, Culture and Sport, Sport Recognition Policy, Definition of Sport
- Spectator events limited to the lower bowl, west stands only

Amateur Sport Events - Spectator Events (full stadium or both levels of west stands) - not-for profit and charitable organizations

Amateur sports events that have spectator seating in excess of the west stands lower bowl are those provincial, national or international events that have a sport tourism impact. These events are the properties of National or Provincial Sports Organizations or International Events hosted by either of these organizations.

Tactics

- Site tours with event rights holders Ongoing
- Attend the Canadian Sport Tourism Alliance Sport Event Congress April 2015

- Execute Direct Marketing programs to targeted event rights holders including National Sports Organizations, Provincial Sports Organizations and Multi-Sports Organizations - Ongoing
- Collaborate with Tourism Product Development Specialists Sport Tourism-Ongoing

Film Shoots

Hamilton has become a very popular destination for filmmakers and the Hamilton Film & Television Office and the citizens of Hamilton are committed to further development of this industry.

The City of Hamilton will continue to be a community that boasts hundreds of unique filming locations; Tim Hortons Field being one of those unique locations that may attract multiple film and television productions each year.

Filming is an important new industry for Hamilton because it brings substantial revenue to the community and it is part of our broader Creative Industries strategy. Production companies pay residents and businesses for the rental of their properties, they use our hotels and restaurants and, many of the professionals in the filmmaking community are now choosing Hamilton as their home.

Tactics

- Hamilton Film & Music Office (Tourism & Culture Division) will continue to be the corporate lead and will liaise with Stadium management staff. - Ongoing
- Ontario Ontario Media Development Corporation Film Location Database May 2015

Concerts

In alignment with the Hamilton Music Strategy Framework, solicit Tim Hortons Field to concert promoters as an ideal outdoor concert venue in the Southern Ontario marketplace.

Both the City of Hamilton and Hamilton Tiger-Cats plan to attract concerts to the Stadium. The Tiger-Cats can choose up to four license event days annually between June 1 and November 30 as outlined in the Stadium License Agreement.

Stadium concerts in most cases incur more in facility expenses than arena shows, however, they also have the potential for increased ticket revenue due to the larger capacity. Additional stadium expenses include field covering, stage rental and floor seating. The outdoor concert season is from May 24 to September 15 annually. Based on 2016 projections, we would host a maximum five shows as follows; May to June one, August - one, September - one. This is the best case scenario and is subject to tour acts availability/routing, scheduling around tenant games and practices and opportunities for promoters' profitability. It will also be necessary to ensure promoters are aware of festival and concerts in the market place to avoid significant programming overlaps that cannibalize the addressable target audience. Promoters are looking for

P

Tim Hortons Field Strategic Marketing Plans 2015 - 2016

availability for the following year beginning in July through to December. Since the CFL schedule is not released until February or March, this creates a significant challenge.

The City will offer two different concert set-ups. The full stadium with the stage at the north end of the venue below the video board will offer a capacity upwards of 30,000. The west stands only set up (centre stage), is designed for a capacity ranging from 5,000 to 12,000.

The rental rate will be negotiated with the promoter and will be based on the following variables. The variables will include load in and load out requirements, concert set-up (west stands or full stadium), % of ticket sales versus flat fee, per ticket building fee.

All concerts with a projected attendance of 5,000 or more spectators, staff will provide Council with an Information Update Report.

Tactics

- Site tours and collaboration with Hamilton Film & Music Office (Tourism & Culture Division) - Ongoing
- Meetings and direct sales with promoters in the Canadian marketplace Ongoing
- Site Tours with promoters Ongoing
- Develop concert set-up floor plans Ongoing
- Produce a stadium overview video for promoters to share with agents and artists
 June 2015
- Liaise with Canadian stadium event booking staff on tour opportunities and best practices - Ongoing
- Provide appropriate Marketing resources to execute individual marketing and promotional programs for each event in support of the Promotors' efforts - per event

Corporate Gatherings

Corporate gatherings vary in size and scope but include corporate challenges, employee events and product launches. These are events that expand beyond the use of the identified meeting space. This could also include professional sports events however, as identified per the Stadium License Agreement, the Hamilton Tiger-Cats have exclusive rights to both professional football and soccer events in the stadium.

Tactics

- Site Tours Ongoing
- Rental information, photos and video posted on Stadium and City websites -Summer 2015

Tim Hortons Field Strategic Marketing Plans 2015 - 2016

 Collaborate with Tourism Product Development Specialists - Meetings / Conventions targeting local, provincial and national meetings and the corporate sector in our community - Ongoing

Corporate Room Rentals - Level 4

A number of rooms have been identified for Corporate rentals as identified in Appendix D. Rates have been established based on a comparison of similar size rooms in Hamilton. Levy Restaurants has the exclusive catering rights for the venue and will play an integral role in its success.

Tactics

- Rental information, photos and video posted on Stadium website Summer 2015
- Collaborate with Tourism Product Development Specialists Meetings / Conventions targeting local, provincial and national meetings and the corporate sector in our community - Ongoing

MARKETING

Website

A site will be developed that will be visually appealing and be easy to navigate with content such as event information, rental information and guest relations information. These web pages will be incorporated into the new City of Hamilton website.

Event Promotions & Advertising

Staff will work with events right holders in promoting Tim Hortons Field public events. This will include advertising, media conferences, customer relationship management (CRM) and public relations.

Public Tours

Beyond the tours outlined above, public tours will be offered once substantial completion has been determined. These tours will occur in 2015 and in 2016 based on demand.

Virtual Tours

Once substantial completion has been met, staff will ensure that the venues' photography and videography is completed in order for the public to have virtual tours at their convenience.

City of Hamilton Suite 26 (Private Box)

The City of Hamilton Suite 26 usage protocol and policy will be developed and reside with the City Manager's Office.

Department: Public Works

Division:

| Service or Activity Provided or Use of City Property | 2015 Fee | | HST (Y/N)* | |
|---|----------|--------|---------------|------------------|
| RENTAL RATES | | | | |
| Community Sport Programming | | | | |
| Adults & Non-affiliated Youth (Hourly) | \$ | 120.00 | | APPROVED FEE |
| Youth Affiliated (Hourly) | \$ | 60.00 | | APPROVED FEE |
| Lights when required (Hourly) | \$ | 25.00 | Y | APPROVED FEE |
| The above rates were approved as part of User Fees Report FCS15005 approved by Council on Feb. 11, 2015 | | | | |
| Community Room Rentals - Level 2 | | | | |
| Room 2W 600 - Media Court (1,625 sq ft.) | | | | |
| Daily Max (Rentals >5hrs charged 5hrs) - Commercial/Non-resident | \$ | 250.00 | Υ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Resident | \$ | 150.00 | Υ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Community Group | \$ | 70.00 | Υ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Affiliate Group | \$ | 50.00 | Y | PROPOSED NEW FEE |
| Room 2W 336 - Community Video Room (194 sq ft.) | | | | , |
| Daily Max (Rentals >5hrs charged 5hrs) - Commercial/Non-resident | \$ | 100.00 | Y | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Resident | \$ | 60.00 | Υ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Community Group | \$ | 20.00 | Y | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Affiliate Group | \$ | 10.00 | Y | PROPOSED NEW FEE |
| Room 2W 601 - Community Room (280 sq ft.) | | | | |
| Daily Max (Rentals >5hrs charged 5hrs) - Commercial/Non-resident | \$ | 100.00 | Y | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Resident | \$ | 60.00 | Ý | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Community Group | \$ | 20.00 | Ÿ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Affiliate Group | \$ | 10.00 | Y | PROPOSED NEW FEE |
| Room 2W 602 - Community Room (280 sq ft.) | | | | |
| Daily Max (Rentals >5hrs charged 5hrs) - Commercial/Non-resident | \$ | 100.00 | Υ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Resident | \$ | 60.00 | Ý | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Community Group | \$ | 20.00 | Ý | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Affiliate Group | \$ | 10.00 | Y | PROPOSED NEW FEE |
| Room 2W 603 - Community Room (366 sq ft.) | | | | , |
| Daily Max (Rentals >5hrs charged 5hrs) - Commercial/Non-resident | \$ | 100.00 | Υ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Resident | \$ | 60.00 | Ϋ́ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Community Group | \$ | 20.00 | Ϋ́ | PROPOSED NEW FEE |
| Daily Max (Rentals >5hrs charged 5hrs) - Affiliate Group | \$ | 10.00 | Y | PROPOSED NEW FEE |

Department: Public Works

Division:

| Service or Activity Provided or Use of City Property | 2015 Fee | HST (Y/N)* | |
|--|--|--------------------|------------------|
| Amateur Sport Events - Spectator Events | | | |
| (not-for-profit and charitable organizations) Lower Bowl - west side only (Hourly) | \$120.00 per hour | Y | PROPOSED NEW FEE |
| Upper & Lower Bowl - west side only (Daily) | plus all additional operational expenses \$5,000.00 per day | Y | PROPOSED NEW FEE |
| Full Stadium (Daily) | plus all additional operational expenses \$7,500.00 per day plus all additional operational expenses | Y | PROPOSED NEW FEE |
| Film Shoots | Negotiable | Y | PROPOSED NEW FEE |
| Photography | \$400.00 per hour (minimum 4 hours or \$1,600.00) | Y | PROPOSED NEW FEE |
| Concerts | Negotiable | _Y | PROPOSED NEW FEE |
| West Stands Only Full Stadium | Negotiable | Y | PROPOSED NEW FEE |
| Corporate Gatherings/Professional Sports Upper & Lower Bowl - west side only (Daily) | \$10,000.00 per day plus all additional operational expenses | Y | PROPOSED NEW FEE |
| Full Stadium (Daily) | \$15,000.00 per day plus all additional operational expenses | Y | PROPOSED NEW FEE |
| Corporate Room Rentals - Level 4 | | | |
| Room 4W 300 (1,012 sq ft.) | \$ 300.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Day Rate * | \$ 300.00 \$ 300.00 | | PROPOSED NEW FEE |
| Social/Corporate - Evening Rate * | \$ 540.00 | 1 ' | PROPOSED NEW FEE |
| Social/Corporate - Day & Evening Rate * Community Groups (not-for-profit) - Day Rate * | \$ 180.00 | 1 | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Evening Rate * | \$ 180.00 | , | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day & Evening * | \$ 324.00 | 1 | PROPOSED NEW FEE |
| City of Hamilton - Day Rate * | \$ 90.00 | 1 | PROPOSED NEW FEE |
| City of Hamilton - Evening Rate * | \$ 90.00 | 1 | PROPOSED NEW FEE |
| City of Hamilton - Day & Evening Rate * | \$ 162.00 | Y | PROPOSED NEW FEE |
| * all additional operational expenses are to be added to the above noted rates | plus all additional operational expenses | <u> </u> | PROPOSED NEW FEE |

Department: Public Works

Division:

| Service or Activity Provided or Use of City Property | 2015 Fee | HST (Y/N)* | |
|--|--|---------------|------------------|
| Corporate Room Rentals - Level 4 | | | |
| Room 4W 301 (1,410 sq ft.) | | | , |
| Social/Corporate - Day Rate * | \$ 450.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Evening Rate * | \$ 450.00 | 1 | PROPOSED NEW FEE |
| Social/Corporate - Day & Evening Rate * | \$ 810.00 | 1 | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day Rate * | \$ 270.00 | 1 | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Evening Rate * | \$ 270.00 | 1 | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day & Evening * | \$ 486.00 | 1 | PROPOSED NEW FEE |
| City of Hamilton - Day Rate * | \$ 135.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Evening Rate * | \$ 135.00 | 1 | PROPOSED NEW FEE |
| City of Hamilton - Day & Evening Rate * | \$ 243.00 | 1 | PROPOSED NEW FEE |
| * all additional operational expenses are to be added to the above noted rates | plus all additional operational expenses | Y | PROPOSED NEW FEE |
| Room 4W 313 (5,952 sq ft.) | | | |
| Social/Corporate - Day Rate * | \$ 1,400.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Evening Rate * | \$ 1,400.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Day & Evening Rate * | \$ 2,520.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day Rate * | \$ 840.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Evening Rate * | \$ 840.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day & Evening * | \$ 1,512.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Day Rate * | \$ 420.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Evening Rate * | \$ 420.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Day & Evening Rate * | \$ 756.00 | Y | PROPOSED NEW FEE |
| * all additional operational expenses are to be added to the above noted rates | plus all additional operational expenses | Y | PROPOSED NEW FEE |
| Room 4W 314 (1,410 sq ft.) | | | , |
| Social/Corporate - Day Rate * | \$ 450.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Evening Rate * | \$ 450.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Day & Evening Rate * | \$ 810.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day Rate * | \$ 270.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Evening Rate * | \$ 270.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day & Evening * | \$ 486.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Day Rate * | \$ 135.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Evening Rate * | \$ 135.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Day & Evening Rate * | \$ 243.00 | Y | PROPOSED NEW FEE |
| * all additional operational expenses are to be added to the above noted rates | plus all additional operational expenses | Υ | PROPOSED NEW FEE |

Department: Public Works

Division:

| Service or Activity Provided or Use of City Property | | 2015 Fee | | |
|--|-------------------|--------------------------|-----|------------------|
| Corporate Room Rentals - Level 4 | | | | |
| Room 4W 315 (1,012 sq ft.) | | | | |
| Social/Corporate - Day Rate * | \$ | 300.00 | Y | PROPOSED NEW FFF |
| Social/Corporate - Evening Rate * | Š | 300.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Day & Evening Rate * | \$ | 540.00 | Ÿ | PROPOSED NEW FFF |
| Community Groups (not-for-profit) - Day Rate * | \$ | 180.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Evening Rate * | \$ | 180.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day & Evening * | \$ | 324.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Day Rate * | \$ | 90.00 | ' Y | PROPOSED NEW FEE |
| City of Hamilton - Evening Rate * | \$ | 90.00 | Υ | PROPOSED NEW FEE |
| City of Hamilton - Day & Evening Rate * | \$ | 162.00 | Υ | PROPOSED NEW FEE |
| * all additional operational expenses are to be added to the above noted rates | plus all addition | nal operational expenses | Υ | PROPOSED NEW FEE |
| Club Level - includes all rooms noted above (10,796 sq ft.) | | | | |
| Social/Corporate - Day Rate * | \$ | 2,050.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Evening Rate * | \$ | 2,050.00 | Y | PROPOSED NEW FEE |
| Social/Corporate - Day & Evening Rate * | \$ | 3,690.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day Rate * | \$ | 1,230.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Evening Rate * | \$ | 1,230.00 | Y | PROPOSED NEW FEE |
| Community Groups (not-for-profit) - Day & Evening * | \$ | 2,214.00 | ·Y | PROPOSED NEW FEE |
| City of Hamilton - Day Rate * | \$ | 617.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Evening Rate * | \$ | 617.00 | Y | PROPOSED NEW FEE |
| City of Hamilton - Day & Evening Rate * | \$ | 1,107.00 | Y | PROPOSED NEW FEE |
| * all additional operational expenses are to be added to the above noted rates | plus all addition | nal operational expenses | Y | PROPOSED NEW FEE |

^{*} Note: HST is not included in the 2015 Proposed Fee. If HST = "Y", HST is collected in addition to the fee.

Authority: Item: Name of Committee

Report: CM: Date

Bill No. *

CITY OF HAMILTON BY-LAW NO. *

To Regulate Trees on or Affecting Public Property

WHEREAS the urban forest benefits the City of Hamilton by, amongst other things, providing natural habitat, better air quality, shade, storm water control and an improved pedestrian experience through enhanced landscapes and aesthetic beauty;

AND WHEREAS the City of Hamilton promotes and preserves a sustainable urban forest through diversity of tree species, health management and community awareness with the goal of increasing the tree canopy coverage in the City to over 35%.

AND WHEREAS the protection of the City of Hamilton's highways and those using the highways requires the maintenance of trees on or affecting the highways;

AND WHEREAS sections 8, 9 and 10 of the *Municipal Act, 2001* authorize the City of Hamilton to pass by-laws necessary or desirable for municipal purposes, and in particular, paragraphs 4, 5, 6 and 8 of subsection 10(2) authorize by-laws respecting public assets of the municipality, the economic, social and environmental well-being of the municipality, the safety and well-being of persons and the protection of persons and property;

AND WHEREAS section 135 of the *Municipal Act, 2001* authorizes the City of Hamilton to prohibit or regulate the destruction or injuring of trees;

AND WHEREAS subsection 62(1) of the *Municipal Act, 2001* authorizes the City of Hamilton, at any reasonable time, to enter upon land lying along any of its highways to inspect trees and conduct tests on trees, and to remove decayed, damaged or dangerous trees or branches of trees if, in the opinion of the City of Hamilton, the trees or branches pose a danger to the health or safety of any person using the highway;

AND WHEREAS subsection 62(2) of the *Municipal Act, 2001* authorizes an employee or agent of the City of Hamilton to remove a decayed, damaged or dangerous tree or branch of a tree immediately without notice to the owner of the land upon which the tree is located, if, in the opinion of the employee or agent, the tree or branch poses an immediate danger to the health or safety of any person using the highway;

AND WHEREAS the *Municipal Act*, 2001 authorizes the City of Hamilton, amongst other things, to delegate its authority, to impose fees or charges on persons for services or activities provided or done by or on behalf of it, to provide for inspections and inspection orders, and to make orders to discontinue activity or to do work;

NOW THEREFORE the Council of the City of Hamilton enacts as follows:

Definitions

1. In this By-law:

"business day" means 8:30 a.m. to 4:30 p.m. on any day on which the City of Hamilton's administration buildings are open for business;

"City" means the geographical area of the City of Hamilton or the municipal corporation as the context requires;

"Council" means the Council of the City of Hamilton;

"Director" means the Director of Environmental Services for the City of Hamilton or his or her designate;

"drip line" means an imaginary line running directly beneath the outermost branches of an individual tree;

"highway" includes a common and public highway, street, avenue, parkway, driveway, square, place, bridge, viaduct, or trestle, any part of which is intended for, or used by, the public for the passage of vehicles and includes the area between the lateral property lines thereof;

"Municipal Law Enforcement Officer" means the Director or a person appointed by Council or by the Director for the enforcement or administration of this By-law, and includes a person employed by the City whose duties are to enforce or administer this By-law;

"owner" means a person having any right title, interest, or equity in land including right, title, interest, or equity to the trees standing on the land;

"person" includes an individual, sole proprietorship, partnership, association, or corporation;

"policy" means a policy respecting trees which the Director is authorized to issue under this By-law or is otherwise issued by the City;

"private property" means land other than public property;

"private tree" means any tree which has greater than 50 per cent of its trunk diameter measured at ground level on private property;

"public property" means any land that is owned by, leased to, controlled by, or vested in the City including those public unassumed alleys which have been occupied or fenced by a person other than the City;

"public tree" means any tree which has greater than or equal to 50 per cent of its trunk diameter measured at ground level on public property;

"tree" means a self-supporting woody perennial plant which has reached or can reach a height of at least 3 metres at physiological maturity;

"tree protection zone" means a restricted area around the base of a tree one metre from the dripline, which serves to protect a tree and its root zone as established by the Director or another authorized City employee or agent in accordance any applicable City by-law or policy; and

"work" includes excavating, constructing, developing, ditching, tunnelling, trenching, disturbing soil, compacting soil or removing part or all of a public tree.

Application

2. This By-law applies in addition to the City Parks By-law No. 01-219 and the *Plant Protection Act* (Canada) and its regulations or any other by-law, statute or regulation that applies to trees.

Prohibitions

- 3. (1) No person shall injure or destroy a public tree, or permit the injury or destruction of a public tree.
 - (2) For the purposes of section 3(1), the injury or destruction of a public tree may include but is not limited to:
 - (a) pruning or altering a public tree;
 - (b) placing any item which may impede the free passage of water, air, or nutrients to the roots of a public tree;
 - (c) performing any work within the drip line or the tree protection zone of a public tree;
 - (d) fastening any object to a public tree or to the stakes or posts that protect a public tree;

- (e) allowing a toxic substance to come into contact with a public tree;
- (f) setting a fire that affects a public tree;
- (g) altering or removing anything protecting a public tree including stakes, poles, tree trunk wraps or watering bags;
- (h) altering soil levels within the drip line of a public tree;
- (i) excavating any ditch, tunnel or trench, or laying any walkway or driveway within the drip line of a public tree; or
- (j) climbing a public tree.
- (3) Despite section 3(1), a person may only perform work on, in or around a public tree, including removing any part of a tree, if:
 - (a) a permit is first obtained from the Director in accordance with the applicable policy;
 - (b) the work is done in accordance with the conditions of the permit; and
 - (c) the work is done in accordance with all applicable by-laws and policies.
- 4. No person shall plant or permit the planting of a tree on public property.
- 5. No person shall remove or permit the removal of any part of a public tree that has fallen, including but not limited to any part of a public tree that has fallen on public property that is a park, trail, or natural area.
- 6. The owner of a private tree shall ensure that the private tree:
 - (a) does not obstruct the use of a highway;
 - (b) does not pose a danger to public property or people accessing public property; and
 - (c) is maintained so as to prevent an obstruction as described in 6(a) or a danger as described in 6(b) from occurring.

Administration

- 7. The Director is authorized to administer and enforce this By-law including, but not limited to:
 - (a) arranging for the:
 - (i) assistance or work of City staff, City agents, or police officers;

- (ii) making of orders or other requirements and the imposition of conditions, as authorized under this By-law;
- (iii) obtaining of court orders or warrants, as may be required;
- (iv) commencement of such actions on behalf of the City to recover costs or restrain contravention of this By-law, as deemed necessary;
- (b) issuing policies with respect to trees on or affecting highways which may include but are not limited to criteria to guide the Director in exercising his or her discretion concerning such matters as issuing a permit under subsection 3(3); and
- (c) prescribing the format and content of any forms, permits or other documents required under this By-law.
- 8. The Director may assign Municipal Law Enforcement Officers to enforce this By-law, and Municipal Law Enforcement Officers so assigned or appointed by Council to enforce this By-law shall have the authority to:
 - (a) carry out inspections;
 - (b) make orders or other requirements, as authorized under this By-law; and
 - (c) give immediate effect to any orders or other requirements made under this By-law.
- 9. The Director may assign duties or delegate tasks under this By-law to be carried out in the Director's absence or otherwise.

Entry and Inspections

- 10. A Municipal Law Enforcement Officer may enter on land at any reasonable time, and in accordance with the conditions set out in sections 435 and 437 of the *Municipal Act, 2001*, for the purpose of carrying out an inspection to determine whether or not the following are being complied with:
 - (a) this By-law;
 - (b) a direction or order made under this By-law;
 - (c) a condition of consent granted by the Director under this By-law, or
 - (d) an order made under Section 431 of the Municipal Act, 2001.
- 11. A Municipal Law Enforcement Officer may, in accordance with subsection 62(1) of the *Municipal Act, 2001* and with the conditions set out in sections 435 and 437 of the *Municipal Act 2001*, at any reasonable time, enter upon land lying along any of its highways, to:
 - (a) inspect or conduct tests on trees;

- (b) remove decayed, damaged or dangerous trees or branches of trees if, in the opinion of the Director, the trees or branches pose a danger to the health or safety of any person using the highway.
- 12. The Director may, in accordance with subsection 62(2) of the Municipal Act 2001 and with the conditions set out in sections 435 and 437 of the Municipal Act 2001, arrange for the removal of a decayed, damaged or dangerous tree or branch of a tree immediately and without notice to the owner of the land upon which the tree is located if, in the opinion of the Director, the tree or branch poses an immediate danger to the health or safety of any person using the highway.
- 13. A Municipal Law Enforcement Officer may, for the purposes of an inspection under section 10 or section 11 and in accordance with the conditions set out in section 436 of the *Municipal Act*, 2001:
 - (a) require the production for inspection of documents or things relevant to the inspection;
 - (b) inspect and remove documents or things relevant to the inspection for the purpose of making copies or extracts;
 - (c) require information, in writing or otherwise, from any person concerning a matter related to the inspection;
 - (d) alone or in conjunction with a person possessing special or expert knowledge, make examinations or take tests, samples, or photographs necessary for the purposes of the inspection.
- 14. A Municipal Law Enforcement Officer may undertake an inspection pursuant to an order issued by a Provincial Judge or Justice of the Peace under section 438 of the *Municipal Act*, 2001 in accordance with the conditions set out in that section.

Orders

- 15. If a Municipal Law Enforcement Officer is satisfied that a contravention of this Bylaw has occurred, he or she may make an order requiring the person who contravened the By-law or who caused or permitted the contravention or the owner or occupier of the property on which the contravention occurred, to discontinue the contravening activity.
- 16. An order under section 15 shall set out:
 - (a) reasonable particulars of the contravention adequate to identify the contravention and the location of the property on which the contravention occurred; and,
 - (b) the date or dates by which there must be compliance with the order, which may be of immediate effect should the Municipal Law Enforcement Officer determine that the circumstances warrant.

- 17. If a Municipal Law Enforcement Officer is satisfied that a contravention of this Bylaw has occurred, he or she may make an order requiring the person who contravened the By-law or who caused or permitted the contravention or the owner or occupier of the property on which the contravention occurred, to do work to correct the contravention.
- 18. An order under section 17 shall set out:
 - (a) reasonable particulars of the contravention adequate to identify the contravention and the location of property on which the contravention occurred;
 - (b) the work to be completed which may include but is not limited to requiring any one or more of the following:
 - (i) removal of any item which may impede the free passage of water, air, or nutrients to the roots of a public tree;
 - (ii) removal of any object fastened to a public tree or to the stakes or posts that protect a public tree;
 - (iii) any structure protecting a public tree that has been altered or removed be restored to its original condition;
 - (iv) any soil level within the drip line of a public tree that has been altered be restored to its original condition;
 - (v) any excavation of a ditch, tunnel or trench within the drip line of a public tree be filled;
 - (vi) removal of any walkway or driveway laid within the drip line of a public tree;
 - (vii) payment to the City for the replacement of any public tree which has been injured or destroyed as determined by the Director in accordance with any applicable policy;
 - (c) the date or dates by which the work must be completed; and,
 - (d) notice that if the order is not complied with, then the work may be completed by the City at the expense of the person ordered to do the work.
- 19. Delivery of an order to discontinue a contravening activity made under section 15, or an order to do work made under section 17, may be given personally or by registered mail to the last known address of:
 - (a) the person ordered to do the work;
 - (b) such other persons affected by the order as a Municipal Law Enforcement Officer determines.

Delivery by registered mail shall be deemed to have taken place five business days after the date of mailing.

- 20. In addition to delivery in accordance with section 19, an order to discontinue a contravening activity made under section 15 or an order to do work made under section 17 may be delivered by a Municipal Law Enforcement Officer by placing a placard containing the order in a conspicuous place on the property where the contravention occurred.
- 21. Where delivery cannot be made in accordance with section 19, sufficient delivery is deemed to have taken place when made in accordance with section 20,
- 22. Where a time frame is set out in an order for carrying out any action, a Municipal Law Enforcement Officer may extend the time for compliance beyond the established deadline, provided such extension is acceptable to the Municipal Law Enforcement Officer.

City Carrying Out Work

- 23. Where a person does not comply with a direction or a requirement, including an order under this By-law to do a matter or thing, the Director, with such assistance by others as may be required, may carry out such direction or requirement at the person's expense.
- 24. Where the costs of doing a matter or thing under section 23 are estimated to be:
 - (a) less than \$10,000, the Director may proceed without further approval, and in accordance with the City's Procurement Policy; or,
 - (b) \$10,000 or more, the Director may proceed with approval of an authorized person or of Council, and in accordance with the City's Procurement Policy.
- 25. The City may recover the costs of doing a matter or thing under section 23 by action or by adding the costs to the tax roll and collecting them in the same manner as property taxes, and such costs shall include an interest rate of 15 per cent commencing on the day the City incurs the costs and ending on the day the costs, including the interest, are paid in full. The amount of the City's costs, including interest to the date payment is made in full, constitutes a lien upon the land, upon the registration of a notice of lien upon the land.

Penalties

26. Every person who contravenes any provision of this By-law, and every Director or Officer of a Corporation who knowingly concurs in the contravention of this By-law by the Corporation is, upon conviction, guilty of an offence and is liable:

- (a) on a first conviction, to a fine of not more \$10,000 or a fine of \$1,000 per tree, whichever is greater; and,
- (b) on any subsequent conviction, to a fine of not more than \$25,000 or a fine of \$2,500 per tree, whichever is greater.
- 27. Despite section 26, where the person convicted is a corporation,
 - (a) the maximum fines in subsection 26(a) are \$50,000 or \$5,000 per tree; and,
 - (b) the maximum fines in subsection 26(b) are \$100,000 or \$10,000 per tree.
- 28. Every person who is convicted of an offence under this By-law may be liable, in addition to the fines established under sections 26 and 27, to a special fine, which may exceed \$100,000, designed to eliminate or reduce any economic advantage or gain from contravening this By-law or failing to comply with an order made under this By-law.
- 29. Where a person has been convicted of an offence, the court in which the conviction has been entered and any court of competent jurisdiction thereafter may, in addition to any other remedy and to any penalty imposed by this By-law, make an order:
 - (a) prohibiting the continuation or repetition of the offence by the person convicted;
 - (b) requiring the person convicted to correct the contravention in the manner and within the period that the court considers appropriate.

General Provisions

- 30. This By-law may be referred to as the Hamilton Public Tree Protection By-law or the Public Tree Protection By-law.
- 31. If a court of competent jurisdiction declares any subsection, section, or part of this By-law invalid, it is the intention of Council that the remainder of the By-law shall continue to be in force.
- 32. The provisions of this By-law apply in addition to the provisions contained in any other applicable By-laws of the City or applicable provincial or federal statutes or regulations.
- 33. In the event of a conflict between this By-law and any other applicable By-law of the City:
 - (a) where one or more conflicting provisions provides for public health or safety, then the provision which is most protective of public health or safety prevails; or

(b) where none of the conflicting provisions provides for public health or safety, then the provision which is most protective of trees prevails.

Repeals and Enactment

- 34. By-law 06-151, being the City of Hamilton Public Trees By-law, as amended, is repealed.
- 35. Despite the repeal of By-law No. 06-151 under section 34:
 - (a) that By-law shall continue to apply to proceedings in respect of offences that occurred before its repeal;
 - (b) all approvals issued under that by-law that are in effect at the time of the repeal shall be deemed to be approvals issued under this By-law with all necessary modifications, and all the requirements of this By-law shall apply.
- 36. (1) The City of Hamilton's Street Tree Planting Policies for Planning and Design and for New Developments, Reforestation Policy for Municipally Owned Lands, Tree Preservation and Protective Measures for Trees Affected by Construction Policy, and Public Tree Removal Policy are all repealed on August 10, 2015.
 - (2) The Director will issue policies, to be effective on August 10, 2015, to replace the policies repealed under subsection 37(1).
- 37. This By-law comes into force on the date of its passing.

| PASSED and ENACTED this | day of |
|-------------------------|--------|
|-------------------------|--------|

, 2015.

| F. | Eisenberger |
|----|-------------|
| Ma | ayor |

Rose Caterini City Clerk