YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			a	b	С	d	е		
Pan-Am (Games								
2011	3621154100	Pan Am Games - Ivor Wynne	149,700,000	146,710,882	115,693	2,873,425	98.1%	C. Ippolito	Stadium settlement has been reached. Agreements have been finalized and final payments/monies owed has taken place. Final works to be completed within the next 24 months.
		<u>Total Pan-Am</u>	149,700,000	146,710,882	115,693	2,873,425	98.1%		
Parks & (Cemetery								
2014	4401453100	Cemetery Software Replacement	60,000	50,000	-	10,000	83.3%	A. McDonald	Project completed, funds required for Cemetery Building Repairs 4401841001.
2015	4401549002	Marina Pier&Dock Reair-Replc	252,100	142,268	109,892	(61)	100.0%	W.Kindree	Waterfront shoreline Project underway, to be closed Q4 2018.
2015	4401549503	Cemetery Development	203,320	59,399	123,921	20,000	90.2%	A. McDonald	Pending payment of final invoices. To be closed Q3 2018.
2015	4241509110*	Victoria Park - Resurface Splash Pad	140,000	-	-	140,000	0.0%	W. Kindree / A. McDonald	Design Build RFP for Refurbishment of spray pad to be completed in Q3 2018, for demo Q4 2018, install Q2 2019.
2016	4401611601	Cemetery Roads Rehabilitation Program	95,000	37,098	38,354	19,548	79.4%	W.Kindree / S. Clarke	Completion Q4 2018 - Woodland cemetery improvements.
2016	4401641001	Cemetery Building Repairs	80,000	43,093	30,929	5,978	92.5%	W.Kindree / S. Clarke	Mount Hamilton Cemetery Building improvements Q4 2018
2016	4401649008	Extreme Park Makeover Program	70,000	31,926	-	38,074	45.6%	A. Moroz	Funds to be expensed by Q3 2018 - purchasing materials and supplies for an extreme park makeover at Woodland Park.
2016	4401649102	Sports Field Rehab Program	80,000	(11,833)	11,628	80,205	-0.3%	W. Kindree / A. McDonald	Investigate location for field improvement, Q3-2018
2016	4401656001	Leashfree Dog Park Program	60,000	7,121	11,355	41,524	30.8%	A. McDonald	Funding proposed for fence improvements and new shade structure Q4 2018
2016	4241609103*	Upgrades to Dow Parkette	300,000	174,126	-	125,874	58.0%	K. Bunn	Project managed through the Ward Councillors Office directly.
2016	4241609104*	Victoria Park Playground	80,000	60,776	14,190	5,034	93.7%	K. Bunn	Project completed Q2 2018 final invoices to be paid.
2017	4401711601	Cemetery Roads Rehab Program	80,000	65,000	15,750	(750)	100.9%	W.Kindree / S. Clarke	Pending PO closure - to be closed Q3 2018.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES	PO COMMITMENTS	AVAILABLE BALANCE (\$) d	% COMPLETE e	Project Manager	STATUS EXPLANATION
APPROVED	ID		BODGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a		as of June 30, 2018
			а	b	С	d	е		
2017	4401741001	Cemetery Building Repairs	75,000	-	-	75,000	0.0%	W.Kindree/ S. Clarke	Mount Hamilton Cemetery building repairs, Q4 2018
2017	4401749007	Cemetery Columbarium	62,250	35,804	15,335	11,111	82.2%	A. McDonald	Completion Q2 2019 for Mount Hamilton Columbarium
2017	4401749008	Extreme Park Makeover	23,000	19,836	-	3,164	86.2%	A. Moroz	Funds will be used for the EPM at Woodlands Park Q3 2018.
2017	4401749104	Security Lighting Program	69,700	1,832	-	67,868	2.6%	W. Kindree / A. McDonald	LED upgrades and replacements to park lighting Q4 2018
2017	4401749107	Park Fencing Program	100,000	(995)	142,630	(41,635)	141.6%	W. Kindree / A. McDonald	Fencing installation at Montgomery Park Multi-use Courts in Q3 2018
2017	4401749510	Spraypad Infrastructure Rehab	116,300	-	-	116,300	0.0%	W. Kindree / A. McDonald	Funding proposed for Victoria Park improvement and Gage Park spray Pads Q2 2019
2017	4401749607	Outdoor Ice Rink Program	35,000	893	1,100	33,007	5.7%	W. Kindree / A. McDonald	Power supply required at Captain Cornelius Park outdoor rink, Q4-2018, subject to Alectra timing.
2017	4401749612	Cemetery Id Signs	45,000	24,678	9,712	10,610	76.4%	W. Kindree / A. McDonald	Remaining funds for Grove cemetery sign Completion Q3 2018
2017	4401751501	Sportsfield Irrigation System	60,000	23,050	1,647	35,303	41.2%	W. Kindree / A. McDonald	Various irrigation improvements at parks, complete Q3 3018
2017	4401751601	Equipment Acquisitions - DC	363,155	174,263	67,800	121,093	66.7%		Completed by end of Q3 2018. Using to pay for the difference in a larger forestry aerial truck and a service truck for Playgrounds.
2017	4401751700	2017 Small Equipment Replace	102,200	22,621	49,047	30,532	70.1%	S. Williams	Completed by end of Q3 2018. To purchase weed eaters, chain saws and implements for Parks and Cemeteries.
2017	4401752100	CSA Safety Material Replace	101,900	93,665	725	7,510	92.6%	W. Kindree / S. Ames	Various locations, work complete Q3 2018
2017	4401752600	Playground Lifecycle Replace	264,100	167,658	22,627	73,814	72.1%	W. Kindree / S. Ames	Various locations, work complete Q2 2018
2017	4401756001	Leash free Dog Park Program	107,400	41,642	-	65,758	38.8%	A. McDonald	Funding proposed for fence improvements and new shade structure Q4 2018
2017	4401756711	Felker Park-Play Structure	95,000	74,112	8,500	12,388	87.0%	K. Bunn	Project initiated, minor additions to be completed Q4-2018
2018	4401811601	Cemetery Roads Rehabilitation	85,000	2,926	-	82,074	3.4%	W. Kindree / A. McDonald	Asphalt Paving to be reviewed and replaced or widened at Woodlands & Mount Hamilton Cemeteries in Q3 & Q4 2018
2018	4401841001	Cemetery Building Repairs	199,999	-	28,424	171,575	14.2%	W. Kindree / A. McDonald	Mount Hamilton Works building repairs, Q4 2018

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2018	4401849007	Cemetery Columbarium	50,000	-	-	50,000	0.0%	W. Kindree / A. McDonald	New Columbarium at Woodlands Cemetery Q4 2018
2018	4401849008	Extreme Park Makeover Program	15,000	-	-	15,000	0.0%	A. Moroz	Funds to be expensed by Q3 2018 - purchasing materials and supplies for an extreme park makeover at Woodland Park; plus planning for 2019 site at Rockview Park.
2018	4401849101	Park Pathway Resurfacing	254,590	14,993	255,520	(15,922)	106.3%	W. Kindree / A. McDonald	Park pathway work on numerous sites throughout Q2, Q3 & Q4 continuing including to increase accessibility to playgrounds, deficit to be reconciled with annual program
2018	4401849107	Park Fencing Program	133,650	916	60,355	72,379	45.8%	W. Kindree / A. McDonald	Improvements at Gourley Park, Parkdale Park and other park sites as required.
2018	4401849510	Spraypad Infrastructure Rehab	40,000	-	-	40,000	0.0%	W. Kindree / A. McDonald	Gage Park review 2018
2018	4401849801	Monitoring & Repairs of the Escarpment & Waterfront	65,000	5,852	14,366	44,782	31.1%	A. McDonald / K. Bunn	Erosion study at the Rail Trail, to be initiated in Q4 2018
2018	4401849802	Heritage Green Maint building	263,900	2,926	-	260,974	1.1%	A. McDonald / K. Bunn	Project tender Q2 2018, construction Q4 2018
2018	4401851601	Equipment Acquisitions - DC	247,000	27,825	-	219,175	11.3%	S. Williams	New equipment related to growth. Majority will be used for the new William Connell Park to purchase a mini packer, tractor and utility vehicle.
2018	4401851700	Small Equipment Replacement	75,000	-	-	75,000	0.0%	S. Williams	2018 replacement to be completed in Q4 as per small equipment inventory procedure based on condition and age of equipment. Will be used to purchase weed eaters, chainsaws, snow blowers and push mowers.
2018	4401852100	CSA Safety Material Replacement	145,000	9,032	34,589	101,380	30.1%	W. Kindree / S. Ames	Wood Fibre supply and install continuing through numerous sites in Q3 & Q4 of 2018
2018	4401852600	Playground Lifecycle Replacement	200,000	8,761	278,013	(86,774)	143.4%	W. Kindree / S. Ames	Numerous sites continuing install in Q3 & Q4 2018. Costs from Woodlands Park to be transferred to Extreme Park Makeover, with funding revenue from Ryan Ellis Foundation, deficit to be reconciled with annual program
2018	4401855800	QC CA Material Testing	10,000	-	-	10,000	0.0%	A. McDonald / W. Kindree	Ongoing various projects, completed Q4 2018
2018	4401855802	Confeder Beach Shoreline Rep	875,000	44,916	84,244	745,841	14.8%	A. McDonald	Work to continue into Q3 and Q4 2018 for repairs at 4 sites at Confed Beach under RFT, following receipt of shoreline engineer's design work currently underway
2018	4401856001	Leash free Dog Park Program	80,000	-	-	80,000	0.0%	A. McDonald	Review of new dog park location in Ward 14
2018	4241809704*	Inch Park Improvement	150,000	37,163	-	112,837	24.8%	A. McDonald / K. Bunn	Project ongoing, includes shade structure, pathways and fencing improvements. Completed Q4 2018.
		Total Parks & Cemetery	6,009,564	1,493,344	1,430,653	3,085,568	48.7%		
		•							

Note: * Project is partially or fully funded from Area Rating (Wards 1 to 8) reserves.

YEAR	PROJECT	DESCRIPTION	APPROVED	ACTUAL EXPENDITURES	PO COMMITMENTS	AVAILABLE BALANCE (\$) d	% COMPLETE e	Project Manager	STATUS EXPLANATION
APPROVED	ID		BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a	, ,	as of June 30, 2018
			а	b	С	d	е		
<u>Forestry</u>	<u>& Horticulture</u>								
2011	4451153001	Emerald Ash Borer Plan	14,376,631	11,586,268	1,081,643	1,708,721	88.1%	L. Seely	Multi-yr. program. 10-yr removal and replanting strategy. Additional funds to this project ID until 2022. Expenditures of the 10-yr life of the program will be as approved by Council
2014	4451451004*	Gage Park Tropical House	5,576,500	4,042,997	1,377,292	156,211	97.2%	L. Seely	Construction ongoing. Completion target Fall 2018.
2015	4241509678*	Mountain Brow Vista Study Plan	278,000	132,050	630	145,320	47.7%	M. Monaghan	This program includes implementation which will be complete in 2018.
2016	4451653644	Tree Planting Program Wards 3-5	398,910	125,982	-	272,928	31.6%	L. Seely	'Multi-year Councillor initiated project, Community coordination and Staff Directed programs in progress. Funds are anticipated to be 100% committed by year end 2018
2016	4241609507*	Tree Planting Ward 5	400,000	177,142	18,399	204,459	48.9%	L. Seely	'Multi-year Councillor initiated project, Community coordination and Staff Directed programs in progress. Funds are anticipated to be 100% committed by year end 2018
2017	4451751007	Rural Street Parks and Cemeteries Tree Inventory	237,000	117,866	104,416	14,717	93.8%	L. Seely	Multi-year project, in year 3 of 3. Expected completion Q4 2018.
2017	4451751700	2017 Small Equipment Replace	60,000	15,534	11,544	32,921	45.1%	L. Seely	Year 2 of 3 for replacing small equipment for Forestry and Hort. Year 2 to be used up in Q3 2018 to purchase 5-7k for Hort and 10-12k for Forestry (chain saws, weed eaters, blowers).
2017	4451753444	Tree Planting Program	2,001,020	1,294,336	923,725	(217,041)	110.8%	L. Seely	Project ongoing, variance to be mitigated by end of Q3.
2018	4451853444	Tree Planting Program	1,405,000	416,430	641,818	346,753	75.3%	L. Seely	Project Ongoing.
2018	4451853701	Gypsy Moth Monitoring	1,950,000	1,922,484	-	27,516	98.6%	L. Seely	2018 Phase of Project near completion, on budget.
	<u>Total</u>	Forestry & Horticulture	26,683,061	19,831,089	4,159,467	2,692,506	89.9%	<u>.</u>	
Waste Ma	anagement	,							
2009	5120991101	Glanbrook Landfill- Stage 3 Development	6,800,000	3,082,106	3,682,507	35,386	99.5%	R. Conley	Project is scheduled to be complete August 2018.
2012	5121241200	Accommodation Updates	200,000	4,636	-	195,364	2.3%	R. Ellis	Final layout provided by Facilities March 2018. Facilities to quote based on layout proposed. Should be complete Q2/Q3. Project to be closed when complete.
2012	5121290111	Leaf&Yard Composting Facility	200,000	119,049	81,385	(434)	100.2%	R. Conley	Waiting on final comments and approval from the MOECC. Once received this project ID will be closed out. Expect an answer by Q3 of

2018.

Note: * Project is partially or fully funded from Area Rating (Wards 1 to 8) reserves.

Relocation

				I	1			1	
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	е		
2014	5121449002	CCF Air Handling- Odour Control	1,246,000	333,504	-	912,496	26.8%	J. McCormick	Building modifications and equipment are being revaluated based on new operating requirements and funds will be allocated in Q4 2018 or Q1 2019.
2014	5121490411	MRF Remediation	210,000	112,635	89,314	8,052	96.2%	E. Prpic	RSC is nearing completion. Anticipate project completion Q3 2018.
2014	5121490530	Sign Kiosks&Poster Sleeve Prgm	200,000	-	51,590	148,410	25.8%	P. Wobschall	Specifications and detailed design being finalized by roster consultant. RFT process beginning with Procurement. Installation planned for Q4 2018.
2014	5121492000	Closed Landfill Maint⋒ Impr	172,000	147,614	21,216	3,171	98.2%	R. Conley	AMR reports will be finalized and submitted to the MOECC by July of 2018. Once submitted this project will be completed. Early Q3.
2014	4241409206*	Poster Kiosks	70,000	1,505	-	68,495	2.2%	P. Wobschall	Specifications and detailed design being finalized by roster consultant. RFT process beginning with Procurement. Installation planned for Q4 2018.
2015	5121591000	Glan Landfill Cap Improvements	222,000	155,720	22,727	43,553	80.4%	R. Conley	Committed projects expected to be completed by end of Q3 of 2018.
2015	5121594511	Transfer Stn & CRC Expansion	200,000	73,926	-	126,074	37.0%	J. McCormick	A consultant has been hired to review the feasibility of improving access at the MCRC. Work is expected to be complete by Q4 2018
2016	5121651602	New Driver/Vehicle Technology	100,000	29,277	6,495	64,228	35.8%	C. Vidler	Route optimization RFP bidders all disqualified by procurement. Back to square one with the issuance of a RFP. Account needs to remain open.
2016	5121655610	2020 Waste System Planning	525,001	132,059	-	392,942	25.2%	E. Prpic	Funds to be committed / spent by Q4 2018. Projects include route optimization, 2020 system planning which includes review best practices, determining contractual implications of WFOA, hiring consultants, etc.
2016	5121691000	Glanbrook Landfill Capital Improvement Program	275,000	230,519	43,499	983	99.6%	R. Conley	Main tipping face access ramp to be completed once final cover contractor completes work at end of August installed. Anticipate ramp will be completed in Q3 2018 and final invoice is paid the project can be closed. Project has been delayed due to spring weather conditions
2016	5121692000	Closed Landfill Maintenance & Capital Improvement Program	290,000	220,905	50,061	19,034	93.4%	E. Prpic	Once final invoice has been received and paid the project ID will be closed. Q2/3 of 2018.
2016	5121693000	Maint & Capital Improvements- Resource Recovery Centre	87,200	57,028	24,000	6,172	92.9%	E. Prpic	Project complete, pending PO closure

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES				Project Manager	STATUS EXPLANATION
			a	(\$) b	(\$) C	= a - b - c	= (b+c) / a e		as of June 30, 2018
2016	5121695525	SWMMP - Planning & Approvals Program	90,000	25,237	-	64,763	28.0%	E. Prpic	Funds to be committed by Q3 2018 on SWMMP diversion programs such as multi-res, reducing recycling contamination rates, etc.
2017	5121755137	Waste Management R&D	135,000	66,679	-	68,321	49.4%	E. Prpic	Funds to be used for 2018 audit program, public space recycling, etc.
2017	5121790100	CCF Rolling Stock Replacement	1,017,000	671,617	-	345,383	66.0%	E. Prpic	Tender has closed and the PO has been issued for loaders and delivery/payment is expected in Q3/Q4 2018
2017	5121790200	Diversion Container Replacement	695,000	662,037	2,160	30,803	95.6%	C. Vidler	Project complete, pending PO closure.
2017	5121790700	PublicSpace&Sp Event Containrs	250,000	189,049	3,147	57,804	76.9%	C. Vidler	Balance of funds to be fully committed in 2018.
2017	5121791000	Glan Landfill Cap Improvements	305,000	286,575	15,764	2,660	99.1%	R. Conley	Anticipate project completion by Q3 2018.
2017	5121792000	Closed Landfill Maint⋒ Imp	141,000	91,334	11,547	38,119	73.0%	E. Prpic	Year 3 of maintenance agreement will be committed to the project ID. Fully committed by end of Q2 of 2018.
2017	5121793000	Resource Recovery Centre	220,000	146,217	56,761	17,023	92.3%	J. McCormick	The wall repair was delayed due to operational constraints i.e. overflow of fibre materials. Anticipate project to be completed Q3/Q4 2018.
2017	5121794000	Transf Stn CRC Main Improv	543,850	459,275	16,135	68,440	87.4%	J. McCormick	Project complete, pending PO closure.
2017	5121794002	Transfer Stn Door Replace	200,000	124,267	-	75,734	62.1%	J. McCormick	Transfer Station Door project is complete. Remaining funds can be appropriated to 5121893000
2017	5121795525	SWMMP- Planning&Approvals Prgrm	120,000	-	-	120,000	0.0%	E. Prpic	Funds to be committed / spent by Q4 2018 as part of SWMMP report back.
2018	5121849800	CCF Air Handling Upgrades	1,700,000	-	-	1,700,000	0.0%	J. McCormick	Building modifications and equipment are being revaluated based on new operating requirements and funds will be allocated in Q4 2018 or Q1 2019.
2018	5121855137	Waste Management R & D Program	230,000	28,247	-	201,753	12.3%	E. Prpic	Conducting residential waste audits, new initiatives for the City's multi- res program, completing studies to help optimize operations at the City's waste facilities. Anticipate projects to be committed or completed by Q4 2018.
2018	5121890200	Diversion Container Replacmnt	870,000	289,292	548,637	32,071	96.3%	C. Vidler	For the supply of diversion containers including green carts and blue boxes. Anticipate all funds will be committed or spent by Q4 2018.
2018	5121890700	PubSpace&SpecEvent Containers	250,000	6,449	-	243,551	2.6%	C. Vidler	PO waiting for Procurement sign off. Funds to be fully committed Q4 2018.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)		PO COMMITMENTS			Project Manager	
7			a	(\$) b	(\$) C	= a - b - c d	= (b+c) / a e		as of June 30, 2018
		01 1 1511 0	a	D	C	u u	е		To be used for surface water mitigation, tree planting, flushing of force
2018	5121891000	Glan Landfill Cap Improvements	330,000	-	•	330,000	0.0%		main, etc. Anticipate that all work will be committed and/or completed by Q4 2018.
2018	5121892000	Closed Landfill Maintenance	456,000	38,710	152,045	265,245	41.8%	E. Prpic	To be used for flushing of leachate collection systems, well installation/decommissioning, closed landfill maintenance contract, etc. Anticipate that all work will be committed and/or completed by Q4 2018.
2018	5121893000	RRC Maintenance & Capital	190,000	13,278	24,210	152,512	19.7%	J. McCormick	Some delays in capital works due to industry changes, it is anticipated funds will be spent by Q1 2019
2018	5121894000	Transfer Station CRC	205,000	3,053	85,879	116,068	43.4%	J. McCormick	2018 Capital maintenance program is going well and funds will be spent by the end of Q4 2018 or Q1 2019
2018	5121895525	SWMMP Approvals	150,000	-	-	150,000	0.0%	E. Prpic	2018 program includes: Outcome of the 5 year SWMMP review and any other recommendations requiring consideration / investigation, Bill 151 (Waste Free Ontario Act), municipal partnerships, etc.
	<u>To:</u>	tal Waste Management	18,895,051	7,801,797	4,989,077	6,104,177	67.7%		
Open Spa	ace Development								
2007	4400756103	Heritage Green Sports Park	3,263,800	3,253,135	15,000	(4,335)	100.1%	M. Kosiuk	Works yard construction ongoing per site plan approval. Project coordinated by Parks Operations staff. Keep open until construction complete.
2007	4400756755	Joe Sams Park Phase 2 Development	3,665,000	3,172,011	188,430	304,559	91.7%	W. Kindree	Ball diamond lighting is complete, with netting to be completed imminently. Picnic shelter and playground tender awarded in June 2018. Multi-phase, multi-year project, keep open.
2008	4400856600	Olmstead Natural Open Space	1,386,000	1,326,324	33,629	26,047	98.1%	C. Graham	ongoing monitoring for vegetation establishment and erosion mitigation. Keep open.
2010	4401056060	Open Space Replacement Strategy - East Mountain Trail	1,236,000	796,826	413,913	25,260	98.0%	K. Wheaton	Tender awarded, and construction delayed due to HCA permit. Construction to begin in Q3 2018. Keep open.
2010	4401056090	Johnson Tew Park	1,345,200	1,306,798	43,962	(5,559)	100.4%	C. Graham	Ongoing work to plant arboretum. Future funds required for tree planting. Keep open
2010	4401056521	Trillium Seabreeze Park	980,000	917,470	-	62,530	93.6%	I. McQueen / M. Kosiuk	The city is presently dealing with legal issues on the project. PW11-41 cannot be closed at this time.
2010	4401056002*	The Gore Master Plan	3,699,454	3,513,360	45,512	140,583	96.2%	M. Stewart	Phase 3 construction anticipated in future years, pending finalization of grades required for LRT. Keep open.
2010	4401056127*	Churchill Park-Soccer Field & MP	2,163,690	863,080	56,501	1,244,109	42.5%	K. Wheaton	NEC permit secured, and tender to close early July. Construction to begin in August. Multi-year, multi-phase program, keep open.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C C	d d	e		as of duffe 30, 2010
2012	4401255002	Confederation Park Feasibility Study	256,000	242,497	12,800	703	99.7%	L. Stasiuk	Final version of the study pending. Keep open.
2012	4401256126	Shaver Neighbourhood Park Development	1,523,877	981,474	73,323	469,080	69.2%	S. Eakins	Tender awarded and contractor to be mobilized in early July 2018. Construction to be completed in 2018. Keep open.
2012	4401256201	Fairgrounds Community Park	297,096	278,767	-	18,329	93.8%	M. Kosiuk / Construction Services	Glanbrook reserve funded, to be used at Mount Hope Park, awaiting reappropriation approval
2012	4401256516	Trillium Garden Park	344,450	102,904	-	241,546	29.9%	L. Thomassin	Report PW18040 reallocated this funding to Waterford Park new project id. Close once transfer is complete.
2012	4401256520	Gage Park Redevelopment - Walkway Lighting and Paving	3,294,416	2,208,061	47,489	1,038,866	68.5%	L. Thomassin	Tender closed and awarded for lighting as part of the stormwater management project. Construction in 2018. Keep open.
2012	4401256613	Ancaster Community Center Ball Diamond	578,305	118,878	452,619	6,808	98.8%	K. Wheaton	Tender closed and awarded, and construction to begin early July. Keep open.
2012	4401256801	Green Millen Shore Estates Waterfront	825,000	653,318	1,770	169,912	79.4%	M. Kosiuk	Final payments pending for the construction of the trail. Developer build. Keep open for final payment per PDFA.
2013	4401356002	Beasley Park Rehabilitation	2,157,675	568,237	1,558,144	31,294	98.5%	L. Stasiuk	Beasley Park is currently under construction, with completion of Phase 1 anticipated late in 2018. Keep open.
2013	4401356107	Cherry Beach Lakefront Park	3,162,100	2,429,587	213,237	519,276	83.6%	M. Kosiuk / Real Estate	Warranty period underway for shoreline works. Ongoing monitoring by DFO. Keep open, multi-year program.
2013	4401356124	William Connell Community Park	5,440,000	3,889,931	1,586,221	(36,151)	100.7%	M. Kosiuk	Construction ongoing to complete the park work. Anticipated completion in July 2018. Future phase for field house anticipated for fall 2018. Keep open.
2013	4401356541	Borers Creek Trail Link	774,000	778,540	14,272	(18,813)	102.4%	L. Thomassin	Construction is complete. Keep open to reconcile payments and close PO.
2013	4401356801	Confederation Park - Sports Park Development	9,161,685	5,161,698	680,393	3,319,593	63.8%	Jonathan Epp	MTO permits and ECA permit required. Tender to be advertised early July. Keep open.
2014	4401456009	Mount Hope Park Redevelopment	1,555,000	498,532	1,175,025	(118,558)	107.6%	M. Kosiuk	Tender awarded and construction is underway. Keep open.
2014	4401456300	Parkside Hills	45,155	9,800	-	35,355	21.7%	J. Vandriel	Land exchange still pending. City does not yet own full extent of the property. Preliminary design work started, however, cannot proceed until land ownership is confirmed. Keep open.
2014	4241409341*	Pipeline Master Trail Plan	830,000	391,482	57,619	380,898	54.1%	S. Eakins	Design of trail from Brampton To Grace underway. Construction anticipated in 2019.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	е		uo 0. 0uno 00, 2010
2014	4401456401*	Parkland - Stadium Precinct	12,418,475	8,934,642	329,490	3,154,343	74.6%	M Stowart	Monitoring for delineation on site required prior to commencement of Risk Assessment, which will occur during the rest of 2018. Keep Open.
2015	4401556503	Heritage Green Sports Pk Ph II	935,000	739,617	114,799	80,584	91.4%	M. Kosiuk	Spray pad and play area construction complete. Keep open pending final payments and holdback release. Future phases for road and field construction. Keep open.
2015	4401556504	Trails Master Plan Update	458,300	319,101	91,572	47,627	89.6%	S. Eakins	Kay Drage Trail is complete, pending final payments and holdback release. Studies underway for future trail connections in preparation for 2019 capital budget. Keep open.
2015	4401556506	Vincent Massey Park Development	624,000	565,862	-	58,138	90.7%	C. Graham	Contractor in breach of contract. City to use former holdback fund to rectify deficiencies. Keep Open.
2015	4401556510	Dundas Valley HS Soccer	250,000	31,478	-	218,522	12.6%	C. Graham	Funding contribution for soccer field. Funds to be committed on invoicing. Coordinated project through Recreation.
2015	4401556802	Beach Park Dev Program	100,000	32,193	-	67,807	32.2%	C. Graham	On-going program. Funded through Beach Reserve at Councillor's request. For use at Cllr discretion.
2015	4401556511*	Nash Orchard Park	18,646	10,367	-	8,279	55.6%		Pre-design work has been initiated. Future funds required for implementation. Requirement for area development to progress prior ro park work.
2015	4401556512*	Glanbrook Hills Park	810,000	687,457	114,302	8,240	99.0%	S. Eakins	Swings and sun shelter tender awarded, and construction completion anticipated in July 2018. Keep open until construction is complete.
2015	4401556513*	Riverdale East Park Spray Pad	520,000	505,641	-	14,359	97.2%	K. Wheaton	Reconcile and close. Surplus funds to go to 4401456009 Mt. Hope Park Redev
2015	4401556514*	St Christopher's Park	230,000	98,868	500	130,632	43.2%	A. McDonald / C. Graham	Ongoing work to improve play area and walkways, keep open
2015	4401556516*	Carpenter Park Redevelopment	669,000	515,805	-	153,195	77.1%	L. Thomassin	Project complete. Reconcile and close.
2016	4401649620	Confederation Park - Wild Waterworks - Creation of a Master Plan for the Waterpark - HCA Lead	200,000	163,356	38,804	(2,160)	101.1%	J. DiDomenico	HCA Lead; Project is a Ward Councillor priority. Funds are for Waterpark improvements and a visioning exercise to be used as input to future business strategy for the facility. Anticipated completion by Q3-2018
2016	4401656002	Gore Master Plan Phase 2 (Open Space Development Blk)	1,652,000	1,458,464	221,506	(27,969)	101.7%	M. Stewart	Phase 3 construction anticipated in future years, pending finalization of grades required for LRT. Keep open.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2016	4401656601	Bobolink Replacement Habitat	201,500	136,779	19,755	44,966	77.7%		Bobolink habitat enhancement at Upper Ottawa Landfill site. Keep open for duration of the contract. Ongoing project, monitoring by MNR.
2016	4401656603	Sam Lawrence Park	170,000	95,414	2,271	72,315	57.5%	L. Stasiuk	Geotechnical study being reviewed for future steps for walkway repair. Keep open.
2016	4401656605	Upper Stoney Creek Splash Pad #2	836,510	600,618	238,740	(2,848)	100.3%	L. Thomassin	Construction is complete. Final payments to contractor pending as well as holdback release. Keep open.
2016	4401656610	Turner Park Ball Field Irrigation	100,000	100,762	-	(762)	100.8%	A. Mcdonald / C. Graham	Reconcile and close
2016	4401656802	Beach Park Development Program	100,000	20,000	-	80,000	20.0%	C. Graham	On-going program. Funded through Beach Reserve at Councillor's request. For use at Cllr discretion.
2017	4401756402	Waterdown S Pk 2 (Agro Pk)	710,000	71,117	598,224	40,659	94.3%	M. Kosiuk	Construction is complete. Payment from PO pending. Keep open.
2017	4401756612	Up Country Ests Proposed Pk DB	680,000	71,000	495,313	113,687	83.3%	M. Kosiuk	Developer-build park. Tender and construction in 2017. Keep open pending final payments and holdback release.
2017	4401756701	North Wentworth Pk Lands Exp	350,000	35,000	-	315,000	10.0%	S. Eakins	Funds for acquisition of additional parkland at North Central Park (Mars Park), from Industrial subdivision development adjacent. Keep open pending payment.
2017	4401756702	Fallen Firefighter's Memorial	125,000	23,716	73,758	27,526	78.0%	J. Epp	Detailed design work underway for location at Gage Park. Multi-year project, keep open.
2017	4401756703	Mountain Brow Path	180,000	142,736	17,058	20,206	88.8%		Public consultation in March 2018, and finalization of report by summer 2018. Future fund swill be required for implementation of the recommended route.
2017	4401756706	Roxborough Park ReDev & Design	91,000	21,457	-	69,543	23.6%	L. Thomassin	Public consultation scheduled for September 2018 for park redevelopment, anticipate construction in 2019. Keep open.
2017	4401756710	Valley Prk-Skateboard Prk	100,000	-	-	100,000	0.0%	W. Kindree	Public consultation has begun, and formal design work will start in Q2. RFP for consultant pending. Keep open.
2017	4401756718	Ancaster Meadows Pk (Proposed)	70,000	17,728	-	52,272	25.3%	L. Thomassin	Public consultation in October 2017. Detailed design to be completed in 2018. Future funds required for construction, pending transfer of ownership to city.
2017	4401756802	Beach Park Dev Program	100,000	-	-	100,000	0.0%	C. Graham	On-going program. Funded through Beach Reserve at Councillor's request. For use at Cllr discretion.
2017	4401756824	William Connell Community Park	950,000	575,241	408,982	(34,223)	103.6%	M. Kosiuk	Construction completion anticipated July 2018. Delays due to wet weather in 2017 and soil conditions. Future phase for building to be tendered by Facilities. Keep open until construction complete.
2017	4401756907	Century Street Park	220,000	41,731	1,000	177,269	19.4%	W. Kindree	Detailed design work underway in preparation for tender in Q2 and construction in 2018. keep open. Future coordination with public art.

YEAR	PROJECT	DEGOD!:=::::	APPROVED	ACTUAL	РО	AVAILABLE	%	D 1 / 12	STATUS
APPROVED	ID	DESCRIPTION	BUDGET (\$)	(\$)	COMMITMENTS (\$)	= a - b - c	= (b+c) / a	Project Manager	EXPLANATION as of June 30, 2018
			а	b	C	d	е		
2018	4401855600	Parks Testing and Reporting	58,200	20,913	37,600	(313)	100.5%		Ongoing program required for testing and quality control at park and trail development projects.
2018	4401856127	Churchill Park Phase 2	50,000	12,200	-	37,800	24.4%	K. Wheaton	Phase 2 of masterplan implementation for Churchill park. Design work to begin in Q3 2018, future funds required for construction. Keep open.
2018	4401856300	Parkside Hills	158,000	111,748	-	46,252	70.7%		Land exchange still pending. City does not yet own full extent of the property. Preliminary design work started, however, cannot proceed until land ownership is confirmed. Keep open.
2018	4401856601	Legislated Monitoring	50,000	12,200	-	37,800	24.4%	C. Graham	Park development & redevelopment work occasionally require MNR and MOE monitoring. Funds will be used towards the obligations of that monitoring. Currently being used for Bobolink Replacement habitat monitoring for Johnson Tew Pk, Butternut replacement planting for Village Green Pk, and any future projects. Keep open
2018	4401856615	John St N Rebecca Master Plan	2,860,000	88,805	149,655	2,621,540	8.3%	M. Stewart	Detailed design and tendering of John Rebecca Park. Anticipate tender early in 2019, construction to be complete in 2019. Keep Open.
2018	4401856802	Beach Park Development	100,000	10,000	-	90,000	10.0%	C. Graham	On-going program. Funded through Beach Reserve at Councillor's request. For use at Cllr discretion.
2018	4401856803	RHV Trails Mstr Plan The Nest	300,000	73,197	-	226,803	24.4%	K. Wheaton	The third of the Gathering Places as part of the Red Hill Valley Project. Pending HCA and NEC approvals. Design and construction in 2019.
2018	4401856804	Highbury Meadows North Park	80,000	19,519	-	60,481	24.4%	J. Vandriel	Design to start late in 2018. Future construction funds required. Keep open.
2018	4401856805	Cline Park Redevelopment	60,000	14,639	-	45,361	24.4%	J. Vandriel	Public consultation scheduled for September 2018 for park redevelopment. Future funds required for construction. Keep open.
2018	4401856806	BookjansW PropPrk- AncasterGlen	70,000	17,280	-	52,720	24.7%		New park development. Public consultation held spring 2018. Future funding required for construction. Keep open.
2018	4401856807	Glanbrook Hills Phase 2	100,000	24,399	74,255	1,346	98.7%	S. Eakins	Construction of sun shelter and swings to complete the park to be finished by July 2018. Keep open pending final payments and holdback release.
2018	4401856812	Spencer Creek Estates (14)	60,000	14,639	-	45,361	24.4%	J. Vandriel	Conceptual design underway. Future funds required for construction. Keep open.
2018	4401856813	Chedoke Falls Viewing Study	60,000	18,994	39,220	1,786	97.0%		Feasibility study for increased access to the falls. Anticipate study completion in fall 2018. Future funds will be required for the construction of the access, per the recommendations of the study. Keep open.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018	
			а	b	С	d	е			
2018	4401856815	Caterini Park (Binbrook)	610,000	61,000	-	549,000	10.0%	J. Epp	Developer-build park in Binbrook. Keep open pending final payment.	
2018	4401856817	Fifty Road Parkette Redev	700,000	24,399	31,000	644,601	7.9%	W. Kindree	Replacement of shoreline protection and parkette which was removed due to extreme storm event in 2017. Project in design currently and anticipate tender in fall 2018. Keep open.	
2018	4401856819	Waterfalls Viewing	162,500	29,279	120,270	12,951	92.0%	L. Thomassin	Design of south viewing platform for Albion Falls to address health and safety concerns. environmental studies and design work in 2018. Future funds required for construction. NEC, MNR, and HCA approvals anticipated. Keep open.	
2018	4401856900	Bruce Park Spraypad	530,000	55,046	52,188	422,766	20.2%	K. Wheaton	Design/build RFP to be advertised in July 2018. Keep open pending award.	
2018	4401856910	John St N & Rebecca Land Acq	1,550,000	20,000	-	1,530,000	1.3%	M. Stewart	Payment for lands required for future park development. Keep open.	
2018	4401858800	Skatepark Facility - Rec Study	100,000	24,399	-	75,601	24.4%	W. Kindree	Location at Valley Park in Ward 9. Design work underway, with RFP for consultant anticipated soon. Future fund required for construction. Keep open.	
2018	4411806201	Central Park Redevelopment	1,647,000	401,854	-	1,245,146	24.4%	L. Thomassin	Detailed design for redevelopment of park. Pending final grades from capping and infrastructure project. Keep open.	
2018	4241809401*	AM Cunningham Parkette	338,000	82,469	16,780	238,751	29.4%	S. Eakins	Parkette is in design, anticipating tender and development this fall	
2018	4241809403*	AM Cunningham Park redevelopment	437,200	30,209	408,301	(1,310)	100.3%	S. Eakins	Playground and sun shelter installation at park located at school. Work to be complete by August 31, 2018. Keep open.	
2018	4241809801*	GarthReservoir- WllmConnell Prk	200,000	20,000	-	180,000	10.0%	M. Stewart	William Connell expansion lands to create winter destination park. Design work underway for concept presented to committee on June 18, per PW18046.	
	Total Ope	en Space Development	82,134,235	50,666,049	10,365,202	21,102,983	74.3%	-		

West Harbour Strategic Initiative

2012	5181206222	Setting Sail-Floating Breakwater	4,040,000	4,012,825	26,420	755	100.0%	G. Norman	Project complete. Keep open until storm damage issue resolved, then CLOSE.
2013	4901355303	Piers 5-8 Prkng&Traffic Study	100,000	95,493	4,497	10	100.0%	G. Norman	This project may be closed now.
2013	8201355302	Urban Design & Dev - Piers 5-8	292,000	235,349	-	56,651	80.6%	G. Norman	UDS complete; available funds to be transferred to 8201355880 Implementation of Setting Sail to address shortfall and residual funds to 4411506104 Pier 8 Draft Plan / Zoning. This project can be closed.
2013	8201355880	Implementation of Setting Sail	437,000	319,296	140,362	(22,658)	105.2%	G. Norman	In-progress supporting various WHSI projects including Pier 8 Solicitation. Appropriate overage related to chargebacks from 8201355302 Urban Design & Dev - Piers 5-8

YEAR	PROJECT		APPROVED	ACTUAL	РО	AVAILABLE	%		STATUS
APPROVED	ID	DESCRIPTION	BUDGET (\$)	EXPENDITURES (\$)	COMMITMENTS (\$)	BALANCE (\$) d = a - b - c	complete e = (b+c) / a	Project Manager	EXPLANATION as of June 30, 2018
			а	b	C	d	е		
2015	4411506103	Pier 8 Sanitary PS & Forcemain	5,850,000	523,761	254,607	5,071,632	13.3%	G. Norman	Detailed design at 90%; refining detailed design prior to tender
2015	4411506104	West Harbour Draft Plan&Zoning	610,000	507,940	37,311	64,749	89.4%	G. Norman	Draft plan and zoning under appeal; additional study in support of appeal is underway; appeal set for April and Sept 2018
2015	4411506105	Pier 5-7 Marina Reconstruction	7,635,000	8,989,555	205,484	(1,560,040)	120.4%	G. Norman	Project complete; HPA and RHYC to be invoiced in 2018 pending finalizing details. Variance is made up of revenues expected from RYHC and HPA per finance agreements.
2015	4411506106	Marina Services & Gas Dock	700,000	342,348	7,500	350,152	50.0%	G. Norman	Project underway ; being coordinated with Piers 5-7 (HWT)
2015	4411506107	Pier5-7 Marina Shoreline Rehab	10,170,000	1,382,769	600	8,786,631	13.6%	G. Norman	Project underway by HWT
2015	4411506108	West Harbour RSC	1,633,900	1,589,736	60,389	(16,225)	101.0%	G. Norman	In progress; RA / RMP complete; finalizing approvals. Anticipate surplus when RSC is filed in late 2018
2015	4411506109	West Harbour Site Remediation	2,182,000	785,167	353,608	1,043,226	52.2%	G. Norman	Demolition 90% complete; remediation complete; site prep complete in Q3 2018
2015	4411506111	Bayfront Park Beach Study	300,000	196,014	30,951	73,035	75.7%	G. Norman	Study complete. However, Council gave direction to report back in January 2019 with options.
2015	4411506201	Central Park Master Plan	100,000	56,224	56,924	(13,148)	113.1%	G. Norman	Earlier accounting error resulted in variance; will be resolved upon finalizing detail design in 2018.
2016	4411606001	CHH Site Servicing Study	120,000	15,453	-	104,547	12.9%	G. Norman	Jamesville site - Project to start early 2019
2016	4411606002	Real Estate Disposition Process	714,200	343,397	54,370	316,432	55.7%	G. Norman	Preferred developer identified and approved by Council. Preparing development agreement.
2016	4411606003	Community Engagement Imp.	460,000	168,054	-	291,946	36.5%	G. Norman	Program in support of public-facing WHSI projects; on-going; complete in 2019.
2016	4411606004	Marketing Communication Imp.	450,000	102,261	13,078	334,661	25.6%	G. Norman	Program on-going; includes Pier 8 Solicitation Process, "Barton- Tiffany" lands & Pier 6-7 Commercial Village.
2016	4411606101	Pier 6-8 Servicing Design	1,785,000	655,879	339,805	789,316	55.8%	G. Norman	Detailed design complete. Preparing tender documents.
2016	4411606102	Pier 5-7 Boardwalk	1,135,000	19,316	-	1,115,684	1.7%	G. Norman	Project underway by HWT
2016	4411606103	Pier 6 Artisan Village (CAN150)	1,170,000	21,892	-	1,148,108	1.9%	G. Norman	Project underway by HWT
2016	4411606104	Pier 7 Commercial Village	3,050,000	45,722	6,360	2,997,918	1.7%	G. Norman	Project underway by HWT
2016	4411606105	Pier 8 Shorewall	13,095,000	1,058,929	113,686	11,922,385	9.0%	G. Norman	Detailed design complete. Preparing tender documents.
2016	4411606106	Pier 8 Promenade	8,010,000	884,632	196,000	6,929,368	13.5%	G. Norman	Detailed design complete. Preparing tender documents.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	е		
2016	4411606111	Bayfront Park Beach Rehab	280,000	83,634	-	196,366	29.9%	G. Norman	Implementation on hold until after report to Council in Q1 2019
2016	4411606201	Bar-Tiff Site Remediation	1,350,000	136,328	19,702	1,193,970	11.6%	G. Norman	draft Phase 1 ESA complete
2016	4411606202	Bar-Tiff Site Servicing Study	180,000	32,362	-	147,638	18.0%	G. Norman	Additional study to be scoped through development of B-T Disposition Strategy
2016	5121692001	Central Park Remediation	4,900,000	188,471	147,034	4,564,495	6.8%	G. Norman	Risk assessment and risk management plan work underway.
2017	4411706101	Pier 6-8 Servicing Constrn	8,830,000	523,907	-	8,306,093	5.9%	G. Norman	Construction to start in Q3 2018
2017	4411706102	Pier 8 Park	1,419,300	272,266	44,918	1,102,116	22.3%	G. Norman	Detailed design complete. Preparing tender documents.
2017	4411706103	Bayfront Park Upgrades Ph 1	500,000	22,190	-	477,810	4.4%	G. Norman	Project delayed to accommodate shift in priority to have public realm projects on Piers 5-8 expedited
2017	4411706104	Artisan Village Design Study	110,000	-	-	110,000	0.0%	G. Norman	Project underway by HWT
2017	4411706105	WH Parking Garage Feasibility	300,000	13,314	-	286,686	4.4%	G. Norman	RFP in Q3 2018
2017	4411706201	Bar-Tiff Real Est Solicitation	200,000	-	-	200,000	0.0%	G. Norman	Report to Council with Recommendations expected in Q3/Q4 2018.
2017	4411706202	Adaptive Comm Reuse 125 Barton St. W	800,000	298,227	507,096	(5,323)	100.7%	G. Norman	Under construction anticipated completion Sept.18.
2017	4411756700	57 Discovery- Leasehold buyback	3,067,750	635,421	-	2,432,329	20.7%	G. Norman	Lease termination between City and HWT is complete. Staff Report to Council expected Q.1 2019.
2018	4411806102	Macassa Bay Shoreline Improv	150,000	5,266	-	144,734	3.5%	G. Norman	not started
2018	4411806103	Macassa Bay Boardwalk Trail	150,000	5,266	-	144,734	3.5%	G. Norman	not started
2018	4411806104	West Harbour Public Art	450,000	15,798	-	434,202	3.5%	G. Norman	plan underway
2018	4411806105	Police Marine Facility Replac	300,000	10,532	22,326	267,142	11.0%	G. Norman	interim relocation underway
2018	4411806106	James St CSO Tank ovrflow pipe	375,000	13,165	-	361,835	3.5%	G. Norman	Project underway by HWT
2018	4411806202	Central Neighbourhood Park	3,890,000	69,036	158,278	3,662,687	5.8%	G. Norman	Detailed design at 80%; preparing for Q3 tender.
	Total	West Harbour Initiative	91,291,150	24,677,196	2,801,306	63,812,648	30.1%		

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
Enormy Ir	ritiativas		а	b	С	d	е		
Energy Ir 2014	7901448403	Low E Ceilings-Arenas	100,000	101,699	-	(1,699)	101.7%	M. Carson	Incentives received less than expected. Deficit to be funded from WIPS through appropriation.
2014	7901448406	Ice Plant Optimization Arenas	425,000	63,071	-	361,929	14.8%	M. Carson	Continue to resolve procurement process.
2016	7901641600	Hamilton Place LED Light	590,000	383,968	63,738	142,295	75.9%	M. Carson	Phase 1 complete. Phase 2 tenders being revised
2016	7901641601	First Ontario Centre	530,000	361,018	40,437	128,545	75.7%	M. Carson	100% complete. PO to close then Project to Close. Remaining funds to be returned to Enterprise Reserve.
2016	7901641602	Fire Stations LED Light	215,000	17,401	196,028	1,571	99.3%	F. Jilani	Substantially complete. Will close after all commitments fulfilled
2016	7901641603	Parkdale Firestone Ceiling	98,000	96,390	400	1,210	98.8%	M. Carson	100% complete. PO to close then Project to Close. Remaining funds to be returned to Energy Reserve.
2016	7901641604	Aquatic Centres Ext LED Light	106,000	-	13,706	92,294	12.9%	M. Carson	Project is out for tender
2016	7901641605	Valley Park LED Light	220,000	-	6,864	213,136	3.1%	M. Carson	Project is out for tender
2016	7901641606	Ice Arena LED Light	1,221,000	988,923	216,624	15,453	98.7%	M. Carson	Substantially complete. Will close after all commitments fulfilled. Remaining funds to be returned to Enterprise Reserve
2016	7901641609	Macassa BAS Upgrade	60,000	-	-	60,000	0.0%	F. Jilani	Chiller system has been upgraded. Evaluation of BAS requirements to begin Q3
		Total Energy Initiative	3,565,000	2,012,470	537,797	1,014,733	71.5%		
Fleet									
2014	4941451003	Restoration - Fleet Fuel Sites	1,280,000	648,449	246,682	384,869	69.9%	A. Fletcher / J. Sheen	Tank removal completed at 2 locations - 4 sites at 70% completion, 1 site on hold
2015	4941551100	Fleet-Vehicle & Equipment Repl	5,860,860	5,306,144	596,970	(42,254)	100.7%	Tom Kagianis	Final vehicle was delivered in June. Post delivery inspection identified several deficiencies. Vehicle was returned to vendor for corrective action. Proposed delivery is July 9, 2018. Appropriation from current project to fund deficit
2016	4941651001	Shop Equipment Replacement	165,000	103,686	51,319	9,995	93.9%	Tom Kagianis	Work in process, scheduled for Q4 2018 completion
2016	4941651004	Street Sweeper Purchase	1,300,000	1,009,584	302,753	(12,337)	100.9%	Jack Sheen	On schedule to close in July 2018. Appropriation from current project to fund deficit
2016	4941651100	Fleet Vehicle&Equipment Replace Program	8,314,210	6,723,672	716,494	874,044	89.5%	T. Kagianis	On schedule for completion end of 2018
2017	4941751001	Shop Equipment Replacement	160,000	35,206	22,578	102,216	36.1%	T. Kagianis	Tenders not accepted - retender diagnostic equipment. Verifying yard priorities.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	е		,
2017	4941751100	Fleet-Vehicle & Equipment Repl	7,085,000	4,329,969	2,611,589	143,442	98.0%	T. Kagianis	On schedule for completion end of 2019
2018	4941851001	Shop Equipment Replacement	162,000	-	-	162,000	0.0%	T. Kagianis	Scheduled for completion 2019
2018	4941851004	Street Sweeper Purchase	720,000	-	492,258	227,742	68.4%	T. Kagianis	Scheduled for completion Q2 2019
2018	4941851100	2018 Central Fleet Replacement	6,857,000	(143,280)	1,886,055	5,114,226	25.4%	T. Kagianis	Scheduled for completion end of 2020
		Total Fleet	31,904,070	18,013,429	6,926,697	6,963,943	78.2%		
Facilities									
2013	3541349003	Backflow Prevention- Facilities	2,003,000	1,363,018	-	639,982	68.0%	C. McKay / K.Zukauskas	Ongoing through 2018/2019.
2013	3541351005	Generator BlackOut Testing	282,000	206,980	30,000	45,020	84.0%	T. Briatico	Completion 2017. Surplus to be utilized for electrical and generator fuel compliance deficiencies in 2018/2019.
2013	4401356800	Bayfront Park Work Yard	436,000	364,700	88,589	(17,288)	104.0%	C. Euale	Multi-year project. Project currently in shovel ready state pending funding approval. Ongoing into 2019.
2014	3541441401	POA Administration Offices	37,260,998	29,763,953	7,454,968	42,077	99.9%	L. Nelson / J. Warner	Construction nearing completion. Targeting move-in summer 2018 and public opening late August 2018. Report approved which went to GIC March 21, 2018, (PW18021) (FCS18024) to address shortfall.
2014	3541441910	RCMP Lease-Capital Replacement	434,000	436,017	2,020	(4,037)	100.9%	T. Briatico	Project in construction. Expected financial completion Q4-2018.
2015	3541541409	Code & Legislative Compliance	450,000	385,151	63,121	1,728	99.6%	R. Ellis	Waiting for commitments to clear. Remaining funds to be used for the Compliance program for 2018, targeting completion in 2018/2019.
2015	3541541510	Control Ctre & Automation Upgr	1,100,000	340,495	-	759,505	31.0%	R. Ellis	Priorities include immediate commitment for capital reinvestment in the central plant equipment with HCE. Ongoing 2018/2019.
2015	3541541631	Facilities Security Program	150,000	129,470	20,530	-	100.0%	R. Ellis	Corporate Security Review has been completed. Funds are to implement and execute the recommendations of the review in 2017. Ongoing priorities into 2018.
2015	3541557001	Archibus-Facility Maintenance	50,000	5,684	-	44,316	11.4%	R. Ellis	Next phase of inventory and PMs to commence in 2018/2019. Ongoing.
2016	3541641010	Facility Upgrades Libraries	312,000	226,184	127,270	(41,454)	113.3%	R. Ellis	Library facilities renewals ongoing in 2018. Financial housekeeping in process on annual program. Once commitments clear, then reconcile with annual program to fund ongoing priorities then CLOSE.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2016	3541641013	Firestations Facility Upgrade	363,121	100,344	109,950	152,827	57.9%	R. Ellis	Firestation facilities renewals ongoing in 2018.
2016	3541641402	MTC - CNG Facility Upgrades	1,309,000	1,339,334	20,280	(50,614)	103.9%	R. Ellis	Construction complete. Targeting financial close by early 2019.
2016	3541641409	Code & Legislative Compliance	720,000	587,409	122,520	10,071	98.6%	R. Ellis	City Hall structural rehabilitation was completed in 2016. After the financial close, once all commitments have cleared, reconcile to 2018 Compliance then CLOSE.
2016	3541641412	Roof Management Program	920,000	677,693	46,464	195,843	78.7%	R. Ellis	Roof replacements ongoing in 2018. Reconcile then CLOSE. Once commitments clear in 2019, then reconcile with annual program and CLOSE.
2016	3541641532	Facility Capital Maintenance	300,000	179,790	82,015	38,195	87.3%	R. Ellis	Commitments anticipated to clear in 2018. Once commitments clear, then in 2019, reconcile with annual program and CLOSE.
2016	3541641601	Animal Control Facility Design	75,000	70,421	•	4,579	93.9%	R. Ellis	Animal control works complete. Reconcile then close.
2016	3541641602	Ancaster Memorial Arts & Cultural Centre	14,400,000	993,966	399,965	13,006,069	9.7%	R. Ellis	Design is at 95%. Anticipated tender for construction in 2018, pending funding announcements.
2016	3541641631	Facilities Security Program	150,000	139,660	10,340	-	100.0%	R. Ellis	Corporate Security Review has been completed. Funds are to implement and execute the recommendations of the review in 2017. Ongoing into 2018/2019.
2016	3541641638	Overhead Door Replacement Program	100,000	45,630	-	54,370	45.6%	R. Ellis	Overhead Door Replacements ongoing in 2018.
2016	3541641648	Parking Lot Rehabilitation	250,000	40,228	-	209,772	16.1%	R. Ellis	Parking lot rehabilitations in multiple locations complete and underway. Design & construction ongoing into 2018.
2016	3541641910	RCMP-Lease-Capital Replacement	210,000	85,533	53,573	70,894	66.2%	R. Ellis	Project in construction. Expected financial close Q4-2018.
2016	3541655001	Yard Capital Renewal Program	292,190	192,240	77,015	22,934	92.2%	R. Ellis	Work at yards ongoing into 2018.
2016	3541657001	Archibus-Facility Maintenance	100,000	10,082	-	89,918	10.1%	R. Ellis	2018 work in Archibus ongoing with programmers (e.g. space planning and links to AutoCAD)
2017	3541741010	Facility Upgrades Libraries	81,000	90,704	10,764	(20,469)	125.3%	R. Ellis	2018 work in Libraries is ongoing. Unfavourable variance to be corrected through annual program.
2017	3541741013	Firestations Facility Upgrade	150,000	23,191	-	126,809	15.5%	R. Ellis	2018 work in Firestations is ongoing
2017	3541741409	Code & Legislative Compliance	511,000	267,469	34,608	208,923	59.1%	R. Ellis	2018 work on Compliance is ongoing.
2017	3541741412	Program - Roof Management	671,800	560,741	91,339	19,719	97.1%	R. Ellis	2018 roof design and construction work is ongoing.

									27.7.10
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	e		
2017	3541741532	Facility Capital Maintenance	733,965	825,171	54,345	(145,551)	119.8%	R. Ellis	2018 work on Facility Capital Maintenance is ongoing. deficit to be reconciled with annual program
2017	3541741603	Central Library Window Replacement	2,576,000	1,382,542	1,042,446	151,012	94.1%	R. Ellis	Construction completed on time and on budget for the Canada 150 project with deadline of March 2018. Phase 2 of Central Library Windows nearly complete. Phase 3 of windows will commence in coming months in 2018 to conclude the project in 2018, financial close in 2019.
2017	3541741604	Binbrook Town Hall Skylights	250,000	247,739	10,511	(8,250)	103.3%	R. Ellis	Work completed. Financial close expected Q3 2019.
2017	3541741605	HAMILTON Sign	300,000	287,762	7,215	5,022	98.3%	R. Ellis	New Exterior Signage/Art "Hamilton" at City Hall is complete. Financial close anticipated in 2019.
2017	3541741631	Facilities Security Program	100,000	31,933	-	68,067	31.9%	R. Ellis	Corporate Security Review has been completed. Funds are to implement and execute the recommendations of the review in 2017. Ongoing into 2018/2019.
2017	3541741648	Parking Lot Rehabilitation	195,300	121,141	54,360	19,799	89.9%	R. Ellis	2017 work on parking lots is ongoing into 2018/2019.
2017	3541741910	RCMP Lease-Capital Replacement	210,000	225,715	-	(15,715)	107.5%	R. Ellis	Project in construction. Expected financial completion Q3-2019.
2017	3541755001	Yard Capital Renewal Program	200,000	113,485	66,133	20,381	89.8%	R. Ellis	Ongoing through 2018/2019.
2017	3541755700	Downtown Office Accommodation	100,000	15,460	-	84,540	15.5%	R. Ellis	Ongoing through 2018.
2017	3541757001	Archibus-Facility Maintenance	100,000	15,460	-	84,540	15.5%	R. Ellis	Ongoing through 2018/2019.
2018	3541841010	Facility Upgrades Libraries	100,000	-	-	100,000	0.0%	R. Ellis	Ongoing through 2018/2019.
2018	3541841013	Firestations Facility Upgrade	350,000	-	-	350,000	0.0%	R. Ellis	Ongoing through 2018/2019.
2018	3541841409	Facilities Code & Compliance	601,000	-	-	601,000	0.0%	R. Ellis	Ongoing through 2018/2019.
2018	3541841412	Roof Management	600,000	-	487,245	112,755	81.2%	R. Ellis	Ongoing through 2018/2019.
2018	3541841532	Facility Capital Maintenance	359,024	-	318,725	40,299	88.8%	R. Ellis	Ongoing through 2018/2019.
2018	3541841631	Facilities Security	150,000	-	-	150,000	0.0%	R. Ellis	Ongoing through 2018/2019.
2018	3541841648	Parking Lot Rehabilitation	350,000	-	-	350,000	0.0%	R. Ellis	Various priorities Ongoing through 2018/2019
2018	3541841801	Rymal Yard Building Repairs	300,000	-	-	300,000	0.0%	R. Ellis	Ongoing through 2018/2019.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2018	3541841910	Stoney Creek City Hall - RCMP	210,000	209	-	209,791	0.1%	R. Ellis	Ongoing through 2018/2019.
2018	3541849003	Backflow Prevention Various	450,000	2,179	506,066	(58,245)	112.9%	R. Ellis	Ongoing through 2018/2019. Deficit to be reconciled with annual program
2018	3541855001	Yard Capital Renewal	150,000	-	-	150,000	0.0%	R. Ellis	Ongoing through 2018/2019.
2018	3541855100	Facilities Audit Program	100,000	-	99,625	375	99.6%	R. Ellis	Ongoing through 2018/2019.
2018	3541855701	ConfederationPrkFacilit yAssmnt	150,000	-	-	150,000	0.0%	R. Ellis	Ongoing through 2018/2019.
		Total Facilities	71,716,398	41,894,887	11,492,001	18,329,510	74.4%		
	. =								
<u>Entertainn</u>	ment Facilities								
2015	3721541805	HCC HP & FOC Lifecycle Renewal	720,519	551,624	104,518	64,377	91.1%	R. Ellis	Lifecycle renewal priorities ongoing at HCC, FOC and FOCH (formerly HP) are currently underway. Items completed such as security measures at FOC and compliance item with Fire Order at FOCH.
2016	3721641805	HCC, HP & FOC Lifecycle Renewal	282,080	201,165	58,086	22,829	91.9%	R. Ellis	Lifecycle renewal priorities at HCC, FOC and FOCH (formerly HP) are currently underway. Items completed such as security measures at FOC and compliance item with Fire Order at FOCH.
2017	3721741600	Commonwealth Sq&Summers Ln	779,000	81,940	99,999	597,061	23.4%	R. Ellis	Work currently in design for Commonwealth Square & Summer's Lane.
2017	3721741805	HCC HP & FOC Lifecycle Renewal	922,000	677,554	193,081	51,365	94.4%	R. Ellis	Ongoing in 2018/2019. Lifecycle renewal priorities at HCC, FOC and FOCH (formerly HP) are currently underway. Items completed such as security measures at FOC and compliance item with Fire Order at FOCH.
2017	3721751701	HP Audio Equipment Repair&Repl	60,000	44,270	4,506	11,224	81.3%	R. Ellis	Ongoing in 2018/2019.
2018	3721841801	Program FirstOntario Concert Hall Replacements and Renovations	200,000	142,736	57,264	-	100.0%	R. Ellis	Ongoing in 2018/2019.
2018	3721841805	Program HCC, FOCH & FOC Lifecycle Renewal	520,300	-	50,584	469,716	9.7%	R. Ellis	Ongoing in 2018/2019.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	(\$) b	C (4)	d d	e		as of Julie 30, 2016
2018	3721851801	First Ontario Centre Vertical Transportation	4,300,000	-	7,700	4,292,300	0.2%	R. Ellis	Design drawings complete. Work to be tendered in 2018.
2018		Hamilton Convention Centre Exterior Restoration Program of Courtyard, Stairwells and Elevate	2,000,000	-	-	2,000,000	0.0%	R. Ellis	Design drawings complete. Work to be tendered in 2018.
	Total E	Entertainment Facilities	9,783,899	1,699,289	575,738	7,508,871	23.3%		
Recreatio	n Facilities								
2005	7100554707	Flamborough Twin Pad Arena	18,820,170	18,992,128	-	(171,958)	100.9%	C. Euale	Project complete. Portion of property to be sold by Real Estate&Rec City Services. Sale proceeds part of the funding model. Review in 2018/2019.
2011	7101154710	Senior Centre - Waterdown	1,300,000	1,342,886	114,000	(156,886)	112.1%	J. Warner	Construction complete/Facility open. Lower Deficit anticipated. Financial close anticipated in 2018.
2012	7101254201*	Scott Park-New Senior Centre	23,900,000	20,104,633	4,484,953	(689,586)	102.9%	S. Gargarello	Construction underway. Target construction completion in 2018. Add'I costs continue to be incurred due to poor soil conditions. Anticipated deficit will be reconciled prior to project close. Reconcile with PID 7101649602 and through 2019 capital budget process.
2013	7101354105*	Park & Fieldhouse Retrofits	1,205,835	1,153,245	-	52,590	95.6%	J. Warner	Reconcile then CLOSE, pending land sale.
2013	7101354202*	New Dalewood Community Centre	1,900,000	1,642,784	179,757	77,459	95.9%	K. Berry	Construction complete. Waiting for commitments to clear. Project to financially close in 2018.
2014	7101454202	Waterdown Memorial Pk Ice Loop	3,380,000	3,205,037	54,000	120,963	96.4%	L. Keermaa	Construction complete. Deficit mitigated in 2018 capital budget. Project to financially closed in 2019, pending completion of public art.
2014	7101454704	HPRC Independence from School	99,000	170,358	-	(71,358)	172.1%	L. Nelson	Reconcile then CLOSE.
2014	7101454710	SWL Rec Cntr Independence	1,648,000	1,269,532	127,535	250,932	84.8%	L. Keermaa	Construction complete. Project to Close financially in 2018, to be reconciled with 7101754805.
2014	4241409208*	Old Beasley Ctre Kitchen Reno	46,600	47,602	255	(1,257)	102.7%	C. Euale	Project Complete. Reconcile and close by end of 2018.
2015	7101541706	Recreation Centre Retrofits	218,969	194,246	8,785	15,938	92.7%	C. Euale	Elevator repairs and refurbishment ongoing in 2018 based on 3rd party recommendations. Reconcile then close

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2015	7101551501	Facility Vehicles	160,000	87,352	-	72,648	54.6%	K. Berry	Facilities Operations completed specifications for a vehicle RFT. Some vehicles were replaced. Additional vehicle replacements anticipated in 2018.
2015	7101554105	Park & Fieldhouse Retrofits	936,000	899,414	47,923	(11,337)	101.2%	C. Euale	Mahoney Pk construction complete. Montgomery Pk Construction completed. Reconcile from annual program then close.
2015	7101554506	Valley Park Community Ctr-Expn	300,000	116,607	8,830	174,563	41.8%	C. Euale	Library has chosen option which is an addition onto the existing Recreation Centre. Valley Park Recreation Centre renos will be slightly rescoped in 2018 and targeted to start in 2020.
2015	7101554507	Chedoke Arena Roof	1,200,000	1,159,728	-	40,272	96.6%	R. Ellis	Reconcile with Roof Program then CLOSE.
2015	7101554508	Public Use Feasibility Study	150,000	65,527	83,613	860	99.4%	R. Ellis	Phase 1 of the Recreation Indoor Use study presented to E & CS Committee in Q3 2016. Phase 2 was deemed necessary, ongoing in 2018.
2015	7101554510	Dundas JLGrightmire Arena Reno	7,000,000	2,385,973	4,784,755	(170,728)	102.4%	R. Ellis	Construction underway. Target fall 2018 completion.
2015	7101554536	Program - Arena Retrofits	184,000	128,327	17,800	37,873	79.4%	R. Ellis	Once commitments clear, reappropriate to annual program in order to fund ongoing priorities then close.
2015	7101557501	Scheduling&Payroll Sftware App	50,000	-	-	50,000	0.0%	R. Ellis	Recreation administered software project. In process of PID clean-up.
2015	7101557502	CLASS Software Upgrades	260,380	52,170	24,144	184,066	29.3%	R. Ellis	Recreation administered software project. In process of PID clean-up. PO in process to commit these funds.
2015	7101558501	Parkdale Outdoor Pool Redev	1,225,000	87,398	136,075	1,001,527	18.2%	R. Ellis	Design well underway in 2018/2019. Progress beyond design contingent on additional funding.
2015	7101554509*	Mohawk Track - Redesign	900,000	877,864	22,184	(48)	100.0%	L. Keermaa	Construction complete. Ribbon cutting Oct. 21 2017. Financial close anticipated in 2019.
2016	7101641601	Ancaster Aquatic Centre Refurbishment	1,375,000	1,382,890	-	(7,890)	100.6%	R. Ellis	Canada 150 and Ontario 150 Project. Construction completed. Public opening took place October 14 2017. Financial close anticipated in 2019
2016	7101641701	Program - Community Halls Retrofits	550,000	397,749	215,783	(63,532)	111.6%	R. Ellis	Deficit to be mitigated through the annual program and closure of PO's
2016	7101641706	Program - Recreation Centre Retrofits	71,630	61,745	3,720	6,165	91.4%	R. Ellis	Reconcile and close in 2017/2018. Modest surplus will resolve with reconciliation of Annual Program.
2016	7101649601	Bernie Arbour Stadium - Upgrades	300,000	133,911	28,749	137,341	54.2%	R. Ellis	Improvements underway and ongoing in 2017/2018. Planning focus on safety improvements in 2018.
2016	7101654536	Program - Arena Retrofits	561,250	453,724	67,806	39,720	92.9%	R. Ellis	Arena projects ongoing in 2018. Once completed, reconcile with annual program then close.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2016	7101654603	Beverly Recreation Centre/School	1,800,000	85,170	67,292	1,647,538	8.5%		Project in design. Collaboration with HWDSB ongoing. Project tender has closed and is awaiting award by fall 2018.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES		• •		Project Manager	
7.1 T. KOVED				(\$)	(\$)	= a - b - c	= (b+c) / a		as of June 30, 2018
			а	b	С	d	е		
2016	7101654608	William Schwenger Park Washroom Facility	500,000	491,727	16,562	(8,289)	101.7%	R. Ellis	Construction complete. Facility is open.
2016	7101654609	Greensville Recreation Centre/School	1,800,000	246,010	73,165	1,480,825	17.7%	R. Gatto	Project in design. Collaboration with HWDSB ongoing. Project will tender Summer 2018.
2016	7101654610	Carlisle & Beverly Arena Accessibility Upgrades & Expansion	790,000	783,081	14,675	(7,756)	101.0%		Canada 150 Projects. Construction complete on time. Project will financially close in 2019.
2016	7101654611	Mt. Hope and Binbrook Hall Renovations & Accessibility Upgrades	1,920,200	1,862,554	59,778	(2,132)	100.1%		Canada 150 Projects. Binbrook Memorial Hall construction complete Q3 2017. Mt. Hope complete Q1 2018, both on time. Financial close anticipated by Q4 2019.
2016	7101654613	Westoby (Olympic) Arena Roof	572,000	469,700	-	102,300	82.1%	R. Ellis	Canada 150 Project complete on time and on budget. Financial close end of 2018
2016	7101654700	Pinky Lewis Recreation Centre Expansion Project	2,070,000	287,671	1,782,503	(175)	100.0%	R. Ellis	Infrastructure Project in Design. Tender awarded. Construction ongoing.
2016	7101654702	Program - Facility Capital Maintenance	295,000	126,124	183,985	(15,108)	105.1%	R. Ellis	Emergency and maintenance renewal works ongoing in 2018. Anticipated deficit to be mitigated through the annual program.
2016	7101654802	William Connell Park Washroom Facility	3,175,200	1,123,725	265,442	1,786,033	43.8%	R. Ellis	Construction ongoing in park. Remaining facility tender to be awarded August 2018, pending funding.
2016	7101655501	Recreation Studies	36,430	32,845	-	3,585	90.2%	R. Ellis	Funds are being appropriated to fund shortfall in William Connell Park. Funds for Ph2 of the Rec Indoor Study will proceed from elsewhere in order to reflect current demographics, community needs, etc.
2016	7101657601	Class Software Licensing Fees	70,000	-	-	70,000	0.0%	R. Ellis	Recreation project concerning software purchase. Clean-up in process with Recreation.
2016	7101649602*	Scott Park Precinct Ice Pad & Spray Pad Installation	2,400,000	298,390	1,965,184	136,426	94.3%	R. Ellis	Tender Awarded. Reconcile with PID 7101254201.
2016	7101654105*	Program - Park & Fieldhouse Retrofits	1,194,000	1,234,537	15,780	(56,317)	104.7%	R. Ellis	Mahoney Pk construction nearly complete Q1 2018. Montgomery Pk Construction completed. Reconcile/mitigate from annual program then close.

				ACTUAL	PO	AVAILABLE	%		STATUS
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED	EXPENDITURES	_			Project Manager	
APPROVED	טו		BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a		as of June 30, 2018
			а	b	С	d	е		
2016	7101654612*	Bobby Kerr & Trenholme Park Washroom Facilities	850,000	1,045,272	23,771	(219,042)	125.8%		Projects completed. Amenities opened in 2018. Smaller deficit is anticipated once final invoices are paid. Anticipated deficit will be mitigated through reappropraition and the 2019 capital budget process.
2017	3541755101	Recreation Facilities Audit Program	142,100	79,342	69,789	(7,031)	104.9%	R. Ellis	Reconcile and close 2018.
2017	7101741701	Community Halls Retrofits	100,000	50,141	-	49,859	50.1%	R. Ellis	Community Halls projects ongoing in 2018.
2017	7101741706	Recreation Centre Retrofits	190,700	147,594	9,285	33,821	82.3%	R. Ellis	Recreation projects ongoing in 2018.
2017	7101754105	Park & Fieldhouse Retrofits	80,000	110,437	59,765	(90,203)	212.8%	R. Ellis	Park & Fieldhouse projects ongoing in 2018. Reconcile with annual program then close at financial close in 2019.
2017	7101754508	Public Use Feasibility Study	150,000	18,826	3,735	127,439	15.0%	R. Ellis	Ph2 of the Rec Indoor Study is ongoing in 2018/2019 in order to reflect current demographics, community needs, etc.
2017	7101754536	Program - Arena Retrofits	500,000	393,917	62,383	43,700	91.3%	R. Ellis	Arena projects ongoing in 2018.
2017	7101754701	Glanbrook Arena Elevator	800,000	549,001	52,967	198,032	75.2%	R. Ellis	Canada 150 Project ongoing in 2018.
2017	7101754702	Mountain Arena Elevator	330,000	254,594	25,426	49,980	84.9%	R. Ellis	Canada 150 Project complete on time. Financial close in 2019.
2017	7101754703	Senior Centre Retrofits	27,500	16,840	•	10,660	61.2%	R. Ellis	Senior Centre Projects ongoing in 2018.
2017	7101754704	Huntington Pk Rec Centre Reno	1,600,000	1,629,072	•	(29,072)	101.8%	R. Ellis	Construction complete. Grand re-opening complete. Largely infrastructure renewal. Financial close anticipated in 2019.
2017	7101754705	Turner Park Washrooms	662,000	589,407	96,342	(23,749)	103.6%	R. Ellis	Construction completed on time for the Canada 150 project with deadline of March 2018. Washroom can opened in 2018. Financial close in 2019.
2017	7101754708	Waterdown Pool & RecCtr Fsblty	100,000	15,460	35,060	49,480	50.5%	R. Ellis	Feasibility study underway in 2018/2019 with architect.
2017	7101754709	Wolverton Parkland Imprv&Demo	160,000	24,737	-	135,263	15.5%	R. Ellis	Specification complete. Demolition in 2018.
2017	7101754805	SirWilfridLaurier GymRepl Addn	1,100,000	-	56,500	1,043,500	5.1%	R. Ellis	Design ongoing. Site Plan Control approval anticipated in 2019/2020, required for permit.
2017	7101758002*	Alexander Park Splashpad	767,502	532,522	115,269	119,711	84.4%	R. Ellis	Construction completed on time and on budget for the Canada 150 project with deadline of March 2018. Spraypad opened 2018. Financial close in 2019.

				ACTUAL	PO	AVAILABLE	%		STATUS
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	EXPENDITURES (\$)				Project Manager	EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2018	3541855101	Recreation Facilities Audit Program	110,000	-	-	110,000	0.0%	J. Joginder	Ongoing in 2018/2019.
2018	7101841213	Flamborough Seniors Recreation Centre Barrier -Free Washroom	220,000	1,935	28,787	189,278	14.0%	R. Ellis	Design complete. Tender in 2018.
2018	7101841701	Program - Community Halls Retrofits	10,000	1,272	-	8,728	12.7%	R. Ellis	Ongoing in 2018.
2018	7101841706	Program - Recreation Centre Retrofits	200,000	772	-	199,228	0.4%	R. Ellis	Ongoing in 2018.
2018	7101841800	Parks North Yard at Bayfront Park	3,115,000	4,020	98,311	3,012,669	3.3%	R. Ellis	In design phase pending renewed Site Plan Control approval with Planning. Construction anticipated in 2019.
2018	7101845801	Waterdown Mem Pk Parking Lot	680,000	-	-	680,000	0.0%	R. Ellis	Not Started
2018	7101854105	Program - Park & Fieldhouse Retrofits	250,000	397	71,114	178,490	28.6%	R. Ellis	Ongoing in 2018.
2018	7101854508	Public Use Feasibility Needs & Study	150,000	1,676	-	148,324	1.1%	R. Ellis	Ph2 of the Rec Indoor Study is ongoing in 2018/2019 in order to reflect current demographics, community needs, etc.
2018	7101854536	Program - Arena Retrofits	250,000	1,200	138,095	110,705	55.7%	R. Ellis	Ongoing in 2018.
2018	7101854702	Program - Facility Capital Maintenance	200,000	-	138,000	62,000	69.0%	R. Ellis	Ongoing in 2018.
2018	7101854703	Program - Senior Centre Retrofits	100,000	-	-	100,000	0.0%	R. Ellis	Ongoing in 2018.
2018	7101854803	Domenic Agostino Riverdale Community Centre - Expansion	405,000	(11,086)	22,950	393,136	2.9%	R. Ellis	In design in 2018. Recreation Report to Council as part of 2019 capital budget process with an update on design.
2018	7101854807	Dundas Valley Community Park Improvement & Pavilion Feasibility	350,000	-	-	350,000	0.0%	R. Ellis	Design complete. Pavilion construction to begin in 2018.
2018	7101854810	Durand Washroom Facility	303,000	-	-	303,000	0.0%	R. Ellis	Design complete. Construction to start in fall 2018.
2018	7101854811	Hill Park Recreation Centre - Renovation	232,000	106,568	-	125,432	45.9%	R. Ellis	Ongoing in 2018.
2018	7101858802	Maplewood Park Washroom Lifecycle Repairs	100,000	<u> </u>	-	100,000	0.0%	R. Ellis	Ongoing in 2018/2019 in coordination with LAS.

Note: * Project is partially or fully funded from Area Rating (Wards 1 to 8) reserves.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
•		Total Recreation	98,599,466	69,018,281	15,962,582	13,618,603	86.2%		

YEAR	PROJECT	DESCRIPTION	APPROVED	ACTUAL EXPENDITURES	PO COMMITMENTS	AVAILABLE	%	Project Manager	STATUS EXPLANATION
APPROVED	ID	DEGOIGH HOIL	BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a	i roject manager	as of June 30, 2018
			а	b	c	d	е		
_									
Transpor	<u>tation</u>	T - = T			T	T			
2004	5300483400	ATS Master Plan- Policy Revise	900,000	755,225	79,578	65,197	92.8%		Open PO's to be closed. Project nearing completion and will be added to a future closure report
2005	5300583504	Fare Cards-System Enhancement	7,500,000	6,906,711	170,098	423,191	94.4%	N. Purser	Multi-year implementation underway. Initial installation complete. Still outstanding: Para transit - begin Q4 2018, Upass applications - Q2 2018, self service devices - TBD, third party network - Q3 2018.
2008	5300855100	Rapid Transit Studies	11,203,390	10,785,674	-	417,716	96.3%	J. Vander Heide	Project Complete. Corporate Finance to determine status of Council request for funding from Metrolinx and close once funding complete.
2011	5301185001	Customer Service Software	720,000	608,176	-	111,824	84.5%	D. Guy	Ongoing with final installation of upload capabilities Q4 2018
2011	5311182002	ATS Mobile Data Terminals	1,125,000	710,302	-	414,698	63.1%	D. Guy	Ongoing; continue to add as fleet changes. Expected completion Q4 2018
2013	5301384001	Rapid Transit - Quick Wins	11,993,000	8,399,817	290,808	3,302,376	72.5%	J. Vander Heide	All projects complete, final billing and holdbacks for A & B Line amenities pending. Surplus funds proposed for Limeridge Mall Terminal rehabilitation to be coordinated with CF Limeridge Master Plan redevelopment.
2013	5301384002	Mobility Programs	422,500	359,888	105,627	(43,015)	110.2%		Open PO's to be closed. Project nearing completion and will be added to a future closure report
2015	5301555500	Mtnc&Storage FacilityExpn Stdy	150,000	4,568	-	145,432	3.0%	J. Vander Heide	Project initiated. Feasibility studies & property acquisition underway.
2015	5301555501	Transit Priority Measures	130,000	99,216	15,500	15,284	88.2%	J. Vander Heide	Study complete, project now under PTIF program.
2015	5301583501	Transit Hybrd Bus Battery Repl	601,000	61,056	-	539,944	10.2%	M. Selkirk	Ongoing.
2015	5301584501	Trapeze EAM Fleet Mmgnt	800,000	469,656	218,758	111,586	86.1%	D. Guy	On Hold. Expected to restart in Q4 2018
2015	5301584505	Transit Passenger Count System	500,000	493,188	1,324	5,488	98.9%	D. Guy	Open PO's to be closed. Project nearing completion and will be added to a future closure report
2015	5311584501	PASS SUS&CERT Software Modules	197,000	209,161	457	(12,618)	106.4%	D. Guy	Training; expected to be complete Q4 2018
2016	5301641100	330 Wentworth HSR Storage	311,000	209,440	3,950	97,610	68.6%	J. Vander Heide	On Hold.
2016	5301641500	Transit Storage Facility	2,000,000	3,260,029	122,045	(1,382,074)	169.1%	J. Vander Heide	Ongoing Facilities Management expenditures.
2016	5301683503	Nonrevenue Vehicle Replace Program	127,000	24,294	-	102,706	19.1%	M. Selkirk	Joining in RFP with Central Garage.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2016	5301684503	Security Cameras on Buses	1,700,000	1,504,428	231,357	(35,785)	102.1%	M. Selkirk	Estimated completion Q4 2018. Upfitting expansion buses.
2017	5301749700	Garage Door Repl - MTC	1,320,000	62,864	728,345	528,791	59.9%	J. Vander Heide	Anticipated completion date Q4 2018. PTIF funding extended to March 31, 2020.
2017	5301749701	Transit Capital Infrastructure	3,300,000	207,051	180,430	2,912,519	11.7%	J. Vander Heide	Multi-year construction (2018/19). PTIF funding extended to March 31, 2020.
2017	5301751500	Replace Bus Hoists	3,025,000	1,768,936	-	1,256,064	58.5%	M. Selkirk	Ongoing. Q4 2019.
2017	5301751701	HVAC Upgrades-2200 Upper James	2,200,000	661,441	110,000	1,428,559	35.1%	M. Selkirk	Work complete. Invoices still to be paid.
2017	5301755700	Transit Priority Measures	3,850,000	-	586,000	3,264,000	15.2%	J. Vander Heide	Multi-year software and hardware installation (2018/19). PTIF funding extended to March 31, 2020.
2017	5301783100	2017 HSR Bus Replacement	11,400,000	7,796,271	3,880,166	(276,437)	102.4%	M. Selkirk	Completion date Q3 2018.
2017	5301783503	2017 Non-Rev Vehicle Replace	85,000	-	-	85,000	0.0%	M. Selkirk	Joining in RFP with Central Garage.
2017	5301783700	HSR Bus Expansion Prgrm-10 Yr	10,380,000	8,979,187	2,292,628	(891,815)	108.6%	M. Selkirk	Completion date Q3 2018.
2017	5301783701	Non Revenue Vehicle Exp-Growth	400,000	-	-	400,000	0.0%	M. Selkirk	Completion date Q2 2019.
2017	5301784700	Radio Equipment Replacement	3,000,000	7,591	1,961,298	1,031,111	65.6%	D. Guy	95% Complete. Ongoing
2017	5301784707	Rapid Ready & 10yr Strategy	550,000	-	-	550,000	0.0%	J. Vander Heide	Studies to be initiated 2018
2017	5301784710	Automated Passenger Counters	4,300,000	2,207,070	60,645	2,032,286	52.7%	D. Guy	Open PO's to be closed. Project nearing completion and will be added to a future closure report
2017	5301785602	Shelter Expansion & Rehab	7,043,000	38,013	44,044	6,960,942	1.2%	J. Vander Heide	RFP awarded. Multi-year implementation (2018/19). PTIF funding extended to March 31, 2020.
2017	5301785700	Bus Wash Rack Replacement	880,000	112,282	737,751	29,967	96.6%	M. Selkirk	Completion date Q3 2018.
2017	5301785701	Transit Mtnce&Storage Facility	28,650,000	107,076	2,848,805	25,694,118	10.3%	J. Vander Heide	Design Consultant awarded. Multi-year design and remediation works (2018/19). PTIF funding extended to March 31, 2020.
2017	5301785702	Express Bus (L-A-S-T Lines) Enhanced Passenger Amenities	420,000	-	-	420,000	0.0%	J. Vander Heide	2018 Project ongoing
2017	5301785703	Limeridge Mall Terminal Redev	2,500,000	-	-	2,500,000	0.0%	J. Vander Heide	Awaiting agreement with Limeridge management. Ongoing.
2017	5301785704	Sustainable NetworkConnections	3,025,000	2,162,224	483,150	379,626	87.5%	J. Vander Heide	Project 95% complete, minor concrete repairs to be completed by Q3 2018

					7.0 0.	00 00, _00			
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2017	5301785708	Customer Service Software	1,605,000	653,946	553,439	397,614	75.2%	D. Guy	Ongoing; extension granted until March 2020; web and mobile app to launch Q3 2018; will pilot early Q3 2018
2018	5301883100	2018 HSR Bus Replacement	14,485,000	-	3,598,048	10,886,952	24.8%	C. Lee-Morrison	Completion date Q3 2019.
2018	5301883503	2018 Non-Rev Vehicle Replace	103,000	-	-	103,000	0.0%	C. Lee-Morrison	Joining in RFP with Central Garage.
2018	5301885803	Terminal and End Line Rehab	75,000	-	-	75,000	0.0%	C. Lee-Morrison	2018 - Ongoing.
2018	5301885804	Bus Shelter Rehabilitation	125,000	1,352	-	123,648	1.1%	M. Selkirk	2018 - Ongoing.
		Total Transportation	143,100,890	59,626,135	19,304,251	64,170,504	55.2%		
Roads - E	ingineering Servi	<u>ces</u>							
2007	4030720250	Dofasco Ingot Truck Route	3,995,000	2,990,804	-	1,004,196	74.9%	P. McNab	Once payment from Dofasco is processed, project can be closed.
2009	4030957950	Right of Way AM	1,038,500	892,859	-	145,641	86.0%	R. Andoga /	Ongoing - work in progress. Project is currently active with ongoing

	Engineering eer vi	500							
2007	4030720250	Dofasco Ingot Truck Route	3,995,000	2,990,804	-	1,004,196	74.9%	P. McNab	Once payment from Dofasco is processed, project can be closed.
2009	4030957950	Right of Way AM Business - RAMBO	1,038,500	892,859	-	145,641	86.0%	R. Andoga / A. Jazvac	Ongoing - work in progress. Project is currently active with ongoing calibration and development
2011	4031118126	Bridge 163 - Centennial Parkway North, 540m n/o Barton St East	14,690,000	11,016,355	668,377	3,005,267	79.5%	M. Oddi	Construction complete. Awaiting billing from CN
2012	4031218212	Bridge 185 - Bay St N - 65m s/o Strachan St W	500,000	64,118		435,882	12.8%	M. Oddi	Construction complete. Awaiting billing from CN
2012	4031218222	Bridge 329 - Burlington St E at Wilcox St	350,000	150,565	-	199,435	43.0%	R. Andoga / T. McClung	Ongoing - multi-year project. Design funding not used from 2017 is to be used to complete EA in 2019. Construction has been deferred to 2024
2012	4031218225	Bridge 391 - Governor's Rd, 275m w/o Weir Rd	2,049,000	1,741,763	304,869	2,367	99.9%	M. Oddi	Complete - Close once commitments are paid/cleared
2012	4031218228	Bridge 248 - King St W 145 m w/o Bond St	400,000	132,096	48,676	219,228	45.2%	R. Andoga / T. McClung	Ongoing multi-year project. Class EA/ESA study complete. Design that was scheduled in 2017 has been deferred to 2018/2019 due to EA and Heritage Impact Study delays, Construction deferred to 2021.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	е		
2012	4031218526	Bridge 451 - Hwy 5 E, 120m e/o Mill St S	550,000	250,038	128,272	171,690	68.8%	R. Andoga / T. McClung	Ongoing - multi-year project. Ongoing Functional & Archaeological review, 2017 Design, Construction 2024.
2013	4031319101	Road Reconstruction Program - 2013	10,476,000	10,080,246	172,172	223,582	97.9%	M. Oddi / P. McNab	Multi-year project. 8 of 9 projects have been awarded. Burlington & Industrial - Ottawa to Kenilworth has been delayed and rebudgeted in 2020. CNR p.o. for Centennial major contributor to existing purchase orders. Per the 2018 approved Capital Budget, \$200k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$200k.
2014	4031412002	Perimeter Rd - Property Mainte	349,338	59,517	-	289,822	17.0%	P. McNab	Project required for rent and maintenance
2014	4031418425	Bridge 450 - Highway No 5	1,950,000	431,081	1,336,339	182,580	90.6%	R. Andoga / T. McClung	Ongoing multi-year project. Design ongoing and Construction 2018.
2014	4031418426	Bridge 088 - Mill St	1,799,000	1,774,285	22,254	2,461	99.9%	M. Oddi	Complete - pending final review/audit/payment
2014	4031418430	Bridge 344 - Concession 5W	650,000	532,778	52,252	64,971	90.0%	M. Oddi	Complete - Close once commitments are paid/cleared
2014	4031418436	Bridge 449 - Hwy 52	2,450,000	2,424,876	65,794	(40,671)	101.7%	M. Oddi	Complete - Close once commitments are paid/cleared
2014	4031418437	Bridge 417 - Harrison Road	150,000	39,192	-	110,808	26.1%	R. Andoga / T. McClung	Ongoing multi-year project. Design ongoing and Construction in 2019
2014	4031418438	Bridge 397 - Glancaster Road	490,000	95,153	127,298	267,549	45.4%	1. McClung	Ongoing multi-year project. Construction in 2018.
2014	4031418447	Bridge 447 - Bell Rd	570,000	423,490	50,271	96,239	83.1%		Complete - Close once commitments are paid/cleared
2014	4031419101	Road Reconstruction Program - 2014	18,080,000	13,018,502	4,788,816	272,682	98.5%	M. Oddi /	Multi-year project. Rymal - Garth to West 5th construction 2018, surface asphalt 2019. Surplus unknown until completion of all projects.
2015	4031511015	Road Resurfacing Program - 2015	4,890,000	4,137,073	134,181	618,746	87.3%	M. Oddi / P. McNab	Complete - Close once commitments are paid/cleared. Per the 2018 approved Capital Budget, \$500k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$500k. Additional \$118k surplus
2015	4031518347	Bridge 347 - Carlisle Rd, 355 m w/o Wildberry Way	400,000	65,082	6,659	328,259	17.9%	R. Andoga / T. McClung	Close PO if not already done. CLOSE once p.o. has been paid/closed - REBUDGETED FOR CONSTRUCTION IN 2024. Per the 2018 approved Capital Budget, \$300k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$300k.
2015	4031518360	Bridge 360 - Blackheath Rd, 360m n/o Haldibrook	150,000	44,813	4,846	100,340	33.1%	R. Andoga / T. McClung	Ongoing multi-year project. Design ongoing and Construction 2019.

				1					T
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	C	d	e		
2015	4031518405	Bridge 405 - Blackheath Rd, 225m n/o Haldibrook Rd	150,000	34,267	-	115,733	22.8%	R. Andoga / T. McClung	Ongoing multi-year project. Design ongoing and Construction 2019.
2015	4031518409	Bridge 409 - Regional Rd 97	150,000	26,282	12	123,706	17.5%	R. Andoga /	CLOSE once p.o. has been paid/closed - REBUDGETED FOR CONSTRUCTION IN 2024. Per the 2018 approved Capital Budget, \$100k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$100k.
2015	4031518533	Hwy 8 Culvert (Dundas Hill) - 230 m n/o Springhill Rd	1,000,000	660,207	53,720	286,074	71.4%	M. Oddi	Complete - Close once commitments are paid/cleared. Per the 2018 approved Capital Budget, \$250k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$250k.
2015	4031560999	Closed Projects - Roads	307,725	93,103	420,266	(205,645)	166.8%	M. Oddi / P. McNab	This project is primarily used to hold the contingency lines of purchase orders for several completed works until the maintenance period has expired. This allows for the closure all of the original project ID. % spent is dependent on maintenance required.
2015	4031519101*	Road Reconstruction Program - 2015	9,840,000	8,696,906	369,571	773,523	92.1%	M. Oddi / P. McNab	Multi-year project. 5 of 6 project awarded. Hwy 8 - Bridge over Spencer Creek to Hillcrest is construction 2020. Per the 2018 approved Capital Budget, \$470k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$470k.
2015	4241509114*	Cromwell Cres Roads & Sidewalk	300,000	264,937	25,318	9,745	96.8%	M. Oddi	Complete - Close once commitments are paid/cleared
2016	4031611015	Road Resurfacing Program - 2016	4,980,000	4,313,886	99,838	566,276	88.6%	M. Oddi / P. McNab	Multi-year project. 7 of 7 projects awarded. Complete - Close once commitments are paid/cleared. \$550k surplus at this time.
2016	4031611016	Asset Preservation - Local Roads - 2016	8,500,000	7,644,973	31,705	823,321	90.3%	M. Oddi / P. McNab	Complete - Close once commitments are paid/cleared. Per the 2018 approved Capital Budget, \$800k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$800k.
2016	4031611222	New Sidewalk Program - 2016	480,000	387,875	10,010	82,115	82.9%	M. Oddi	Complete - pending final review/audit/payment
2016	4031611601	CP Minor Mntce Ward	560,310	189,111	(6,265)	377,464	32.6%	R. Andoga / P. McNab	% spent based on Councillor requests. \$150k earmarked for Haddon.
2016	4031611602	CP Minor Mntce Ward 2	1,871,310	196,857	23,566	1,650,887	11.8%	R. Andoga / P. McNab	% spent based on Councillor requests. \$30K earmarked for Hess - Hunter to Main; \$1.1m earmarked for Ferguson - Simcoe to Burlington and \$25k earmarked for Cannon & James Intersection Improvements.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2016	4031611603	CP Minor Mntce Ward 3	1,748,450	804,283	762,046	182,121	89.6%	R. Andoga / P. McNah	% spent based on Councillor requests. \$30k earmarked for speed humps on Fife and \$15k for Victoria Curling Club - Alleyway/Driveway Rehab.

				ACTUAL	DO	AVAILABLE	0/		CTATUC
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	EXPENDITURES	PO COMMITMENTS			Project Manager	STATUS EXPLANATION as of June 30, 2018
			a	(\$) b	(\$) C	= a - b - c	= (b+c) / a		as of Julie 30, 2016
2016	4031611604	CP Minor Mntce Ward	1,186,890	479,488	147,219	560,183	52.8%	R. Andoga / P. McNab	% spent based on Councillor requests. \$500k has been earmarked for concrete repairs.
2016	4031611605	CP Minor Mntce Ward 5	1,211,300	756,642	140,506	314,152	74.1%	R. Andoga / P. McNab	% spent based on Councillor requests
2016	4031611606	CP Minor Mntce Ward 6	1,549,160	1,088,418	315,808	144,934	90.6%	R. Andoga / P. McNab	% spent based on Councillor requests.
2016	4031611607	CP Minor Mntce Ward 7	1,367,960	368,228	227,987	771,745	43.6%	R. Andoga / P. McNab	% spent based on Councillor requests - \$100k earmarked for Springside - Rymal to Hydro corridor and \$90k for Eleanor - Dulgaren to Eaglewood and \$142k for concrete and asphalt repairs.
2016	4031611608	CP Minor Mntce Ward 8	2,081,830	1,534,343	253,221	294,267	85.9%	R. Andoga / P. McNab	% spent based on Councillor requests
2016	4031611609	CP Minor Mntce Ward 9	1,551,700	525,224	211,122	815,353	47.5%	R. Andoga / P. McNab	% spent based on Councillor requests. \$70k for Galbraith - Lake to park entrance and \$142k for concrete repairs.
2016	4031611610	CP Minor Mntce Ward 10	960,340	316,458	-	643,882	33.0%	R. Andoga / P. McNab	% spent based on Councillor requests. \$460k earmarked for Hewitson -Dupont To Barton.
2016	4031611611	CP Minor Mntce Ward	1,053,960	583,660	10,660	459,640	56.4%	R. Andoga / P. McNab	% spent based on Councillor requests. \$60k earmarked for Springside Dr - hydro corridor to Spalding Drive - road repairs.
2016	4031611612	CP Minor Mntce Ward 12	1,543,660	120,502	-	1,423,158	7.8%	R. Andoga / P. McNab	% spent based on Councillor requests
2016	4031611613	CP Minor Mntce Ward	1,655,310	763,711	66,378	825,221	50.1%		% spent based on Councillor requests. \$70k earmarked for Bond - King to Park & Park - Bond to West Limit - resurfacing; \$90k for Peel - Mill to King - road maintenance; \$75k for sidewalks on Creekside Dr and \$50k for concrete repairs.
2016	4031611614	CP Minor Mntce Ward 14	1,035,420	295,549	-	739,871	28.5%	R. Andoga / P. McNab	% spent based on Councillor requests
2016	4031611615	CP Minor Mntce Ward 15	732,990	472,584	30,711	229,695	68.7%	R. Andoga / P. McNab	% spent based on Councillor requests. \$40k earmarked for William Street - Closure
2016	4031614405	Contaminated Soil & Rock Disposal 2016	637,000	173,108	368,668	95,225	85.1%	R. Andoga / P. McNab	Ongoing - work in progress. % spent is dependant upon contaminated soil/excess rock discovered at time of construction.
2016	4031615820	Traffic Counts Program - 2016	150,000	52,516	42,878	54,606	63.6%	D. Lamont	Ongoing - work in progress
2016	4031617642	Sherman Access Retaining Wall	3,800,000	2,909,787	817,741	72,472	98.1%	M. Oddi	Ongoing - completion Fall 2018
2016	4031618090	Bridge 090 - McMurray	250,000	42,889	5,377	201,735	19.3%	R. Andoga / T. McClung	Ongoing multi-year project. Design in 2018, Construction in 2020

YEAR	PROJECT		APPROVED	ACTUAL	РО	AVAILABLE	%		STATUS
APPROVED	ID	DESCRIPTION	BUDGET (\$)		COMMITMENTS (\$)	BALANCE (\$) d = a - b - c	COMPLETE e = (b+c) / a	Project Manager	EXPLANATION as of June 30, 2018
			a	(\$) b	(a)	= a - b - c	e (D+C) / a		as of Julie 30, 2016
2016	4031618219	Structural Investigations and Reports - 2016	400,000	192,087	176,393	31,520	92.1%	R. Andoga / T. McClung	Complete - Close once commitments are paid/cleared
2016	4031618355	Bridge 355 - White Church	1,220,000	1,107,217	141,598	(28,815)	102.4%	M. Oddi	Complete - pending final review/audit/payment
2016	4031618385	Bridge 385 - Westover Rd	150,000	31,871	49,489	68,640	54.2%	R. Andoga / T. McClung	Ongoing multi-year project. Design ongoing and Construction 2019.
2016	4031619101	Road Reconstruction Program - 2016	5,660,000	3,896,682	1,904,615	(141,297)	102.5%		Multi-year project. 3 of 5 projects awarded and 1 cancelled. Mohawk - Upper Ottawa to Upper Kenilworth construction ongoing until late Fall 2018. Surplus/deficit unknown at this time.
2016	4031619104	Highway 8 - Hillcrest to Park	230,000	78,517	-	151,483	34.1%	R. Andoga / A. Jazvac	Funding for design. Any unspent surplus to be carried over to 2020 construction.
2016	4031655522	State of the Infrastructure - Asset Management	600,000	8,228	1	591,772	1.4%	R. Andoga / A. Jazvac	2018 pavement condition assessment and analysis to be carried out citywide
2016	4041610018	Low-Wattage-LED Replace	8,700,000	7,616,768	927,647	155,585	98.2%	D, Lamont	Project has reached substantial completion Q3 2018, minor project clean-up will continue up and until Q1 2019 end.
2016	4241609601	Mohawk - Up Sherman to Up Gage	680,000	513,811	29,188	137,001	79.9%	M. Oddi	Complete - Close once commitments are paid/cleared
2016	4241609602	Mohawk - Up Gage to Up Ottawa	880,000	620,417	35,674	223,908	74.6%	M. Oddi	Complete - Close once commitments are paid/cleared
2016	4031619102*	Britannia / Oriole / Adair / Glassco	2,750,000	2,075,947	503,056	170,996	93.8%	Oddi/McNab	Complete - Close once commitments are paid/cleared
2016	4031619669*	Winterberry - LINC to Old Mud	190,000	203,032	1,571	(14,603)	107.7%	M. Oddi	Complete - Close once commitments are paid/cleared
2017	4031710006	Minor Construction - 2017	250,000	111,187	90,938	47,875	80.8%	R. Andoga / P. McNab	Ongoing - work in progress
2017	4031711015	Road Resurfacing Program - 2017	6,510,000	3,444,125	1,332,142	1,733,733	73.4%	M. Oddi / P. McNab	Multi-year project. 3 of 4 projects tendered. Southcote - Calder to Garner is design only with construction proposed in 2022. \$1.2m Gas Tax surplus at this time due to favourable tenders.
2017	4031711222	New Sidewalk Program - 2017	490,000	286,369	33,863	169,769	65.4%	M. Oddi / P. McNab	Complete - pending final review/audit/payment
2017	4031711225	Geotechnical Investigation Program - 2017	200,000	115,388	84,612	-	100.0%	R. Andoga / A. Jazvac	Complete - Close once commitments are paid/cleared
2017	4031718218	OSIM Bridge and Culvert Inspections - 2017	300,000	141,051	56,608	102,342	65.9%	R. Andoga / T. McClung	Ongoing - work in progress

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2017	4031718219	Structural Investigations and Reports - 2017	400,000	55,155	70,364	274,481	31.4%	R. Andoga / T. McClung	Ongoing - work in progress
2017	4031718452	Bridge 452 - Centennial Pkwy, 990m n/o Ridge	100,000	48,946	40,915	10,139	89.9%		Ongoing multi-year project. Tech Study in 2018, Design in 2019, Construction in 2022
2017	4031719101	Road Reconstruction Program - 2017	2,371,000	1,748,694	560,108	62,198	97.4%	M. Oddi / P. McNab	Multi-year project. McNeilly Road complete. Sanatorium 2017/2018 construction. Burlington & Industrial - Birch to Gage rebudgeted to 2023/24.
2017	4031749555	QA-QC Service Contract - 2017	150,000	16,453	134,918	(1,371)	100.9%	M. Oddi	Ongoing
2017	4031755019	Lincoln M. Alexander & Red Hill Valley Parkway Lighting Study	130,000	10,522	116,220	3,258	97.5%	D. Lamont	Study on-going, anticipated completion Q2 2018
2017	4031755333	Butternuts on Beckett	50,000	428	19,434	30,139	39.7%	M. Becke	As per the Ministry of Natural Resources, this project is required for the monitoring of new tree plantings until 2020.
2017	4031755522	State of the Infrastructure - Asset Management	400,000	46,095	-	353,905	11.5%	R. Andoga / A. Jazvac	Various reporting currently under development including Asset Management Plan for Provincial Compliance. Further budget allocations suspended until these funds have been depleted. Per the 2018 approved Capital Budget, \$160k surplus was returned to gas tax reserve to offset deficit. Finance to reduce budget by \$160k.
2017	4031755556	Mapping Update - 2017	70,000	-	-	70,000	0.0%	D. Lamont	Ongoing - work in progress. Anticipated 100% spent/committed by year end 2018.
2017	4041710016	Street Lighting Program - New Lights - 2017	700,000	311,018	63,918	325,065	53.6%	D. Lamont	On-going - funding allocated to PW capital construction projects
2017	4041710017	Street Lighting Capital Program - 2017	740,000	444,699	117,661	177,640	76.0%	D. Lamont	On-going - funding allocated to PW capital construction projects
2017	4031711016*	Asset Preservation - Local Roads - 2017	11,920,000	9,222,263	2,279,913	417,824	96.5%	M. Oddi / P. McNab	6 of 6 projects ongoing with Redhill North to be completed in Fall of 2018. Surplus unknown at this time.
2017	4241709201*	Area Rating - Ferguson Ave N - Simcoe to Burlington (W2 A/R)	300,000	-	-	300,000	0.0%	R. Andoga / A. Jazvac	Funding for design and utility relocation. Any unspent surplus to be carried over to 2019 construction.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2017	4241709202*	Area Rating - Stinson - Wentworth to Wellington (W2 A/R)	224,000	166,856	63,533	(6,389)	102.9%	M. Oddi	Complete - pending final review/audit/payment
2017	4241709203*	Area Rating - James - Duke to Bridge (W2 A/R)	150,000	37,986	66,256	45,758	69.5%	M. Oddi	Construction ongoing. \$440k area rating surplus as a result of favourable tender.
2017	4241709501*	Area Rating - Kentley Dr / Crawford Dr / Hart PI (W5 A/R)	300,000	152,036	107,836	40,128	86.6%	M. Oddi	Complete - pending final review/audit/payment. \$30k area rating surplus as a result of favourable tender.
2017	4241709502*	Area Rating - Covington - Barton to Cascade (New Sidewalk) (W5 A/R)	120,000	102,562	15,126	2,313	98.1%	M. Oddi	Complete - Close once commitments are paid/cleared
2017	4241709505*	Road Work Mount Albion	800,000	500,181	285,219	14,600	98.2%	M. Oddi	Complete - Close once commitments are paid/cleared
2017	4241709601*	Area Rating - Upper Ottawa - Reno to Mountain Brow (W6 A/R)	1,850,000	1,256,626	165,398	427,977	76.9%	M. Oddi	Complete - pending final review/audit/payment. \$111k area rating surplus as a result of favourable tender.
2017	4241709602*	Area Rating - Fennell - Upper Gage to Upper Ottawa (W6 A/R)	800,000	482,607	127,907	189,486	76.3%	M. Oddi	Complete - pending final review/audit/payment. \$131k area rating surplus as a result of favourable tender.
2017	4241709603*	Area Rating - Fern / Doreen / Tilbury / Filer / Cecilia (W6 A/R)	300,000	191,658	51,163	57,179	80.9%	M. Oddi	Complete - pending final review/audit/payment. \$32k area rating surplus as a result of favourable tender.
2017	4241709801*	Area Rating - Cranbrook Dr / Gardiner Dr / Courtland Ave (W8 A/R)	920,000	917,706	1,693	601	99.9%	M. Oddi	Complete - Close once commitments are paid/cleared
2017	4241709802*	Area Rating - San Francisco / San Pedro / Goulding (W8 A/R)	1,300,000	1,074,746	222,687	2,567	99.8%	M. Oddi	Complete - pending final review/audit/payment

YEAR	PROJECT	DECODIDE	APPROVED	ACTUAL	PO	AVAILABLE	%		STATUS
APPROVED	ID	DESCRIPTION	BUDGET (\$)		COMMITMENTS			Project Manager	EXPLANATION
			a	(\$) b	(\$) C	= a - b - c d	= (b+c) / a e		as of June 30, 2018
		Area Rating - Upper					-		
2017	4241709803*	Horning (north of LINC) / Appleford / Millstream (W8 A/R)	400,000	298,197	20,196	81,608	79.6%	M. Oddi	Complete - pending final review/audit/payment. \$80k area rating surplus as a result of favourable tender.
2017	4241709804*	Area Rating - Upper Horning (south of LINC) / Adis Ave (W8 A/R)	1,080,000	895,222	60,587	124,191	88.5%	M. Oddi	Complete - pending final review/audit/payment. \$123k area rating surplus as a result of favourable tender.
2017	4241709805*	Area Rating - Courtland / Regent / Dydzak / Skyview (W8 A/R)	650,000	611,028	1,693	37,279	94.3%	M. Oddi	Complete - Close once commitments are paid/cleared. \$35k area rating surplus as a result of favourable tender.
2018	4031810006	Minor Construction - 2018	300,000	52,835	89,978	157,187	47.6%	R. Andoga / P. McNab	Ongoing - work in progress
2018	4031811015	Road Resurfacing Program - 2018	11,950,000	1,505,491	2,450,547	7,993,962	33.1%	R. Andoga / A. Jazvac	2 of 4 projects awarded. One p.o. not processed. \$7m earmarked for Barton - Gray to Green (2018) and RHVP Rehabilitation (2019). Surplus unknown at this time.
2018	4031811016	Asset Preservation - Local Roads - 2018	4,700,000	975,010	3,352,039	372,951	92.1%	R. Andoga / A. Jazvac	Burkholme Neighbourhood currently under construction
2018	4031811017	City Wide Road Priorities	5,900,000	353,420	-	5,546,580	6.0%	R. Andoga / A. Jazvac	Ongoing project. Burlington St and Upper Gage to be resurfaced in 2018. Cannon St to be resurfaced in 2019.
2018	4031811020	Main St W Emergency Rd Works	950,000	836,941	127,536	(14,477)	101.5%	M. Oddi	Complete. Possible crack sealing 2019.
2018	4031811225	Geotechnical Investigation Program - 2018	700,000	140,433	455,093	104,475	85.1%	R. Andoga / A. Jazvac	Ongoing - work in progress
2018	4031811801	NBHD RD Priorities W1	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Proposed 2019 construction
2018	4031811802	NBHD RD Priorities W2	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811803	NBHD RD Priorities W3	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Proposed 2019 construction
2018	4031811804	NBHD RD Priorities W4	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Proposed 2019 construction
2018	4031811805	NBHD RD Priorities W5	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811806	NBHD RD Priorities W6	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction

YEAR	PROJECT	DESCRIPTION	APPROVED	ACTUAL EXPENDITURES	PO	AVAILABLE	%	Project Manager	STATUS EXPLANATION
APPROVED	ID	DESCRIPTION	BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a	Project Manager	as of June 30, 2018
			а	b	C	d	e		45 5. 54.15 55, 2 5.15
2018	4031811807	NBHD RD Priorities W7	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811808	NBHD RD Priorities W8	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811809	NBHD RD Priorities W9	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811810	NBHD RD Priorities W10	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	2019 construction
2018	4031811811	NBHD RD Priorities W11	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811812	NBHD RD Priorities W12	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811813	NBHD RD Priorities W13	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	Proposed 2019 construction
2018	4031811814	NBHD RD Priorities W14	900,000	-	888,561	11,439	98.7%	R. Andoga / A. Jazvac	Ongoing 2018 construction
2018	4031811815	NBHD RD Priorities W15	900,000	-	-	900,000	0.0%	R. Andoga / A. Jazvac	2019 construction
2018	4031814405	Contaminated Soil & Rock Disposal 2018	400,000	48,056	167,737	184,207	53.9%	R. Andoga / P. McNab	Ongoing - work in progress. % spent is dependant upon contaminated soil/excess rock discovered at time of construction.
2018	4031817644	Claremont - Bin Wall Removal	170,000	20,367	-	149,633	12.0%	M. Oddi	Complete - Close once commitments are paid/cleared
2018	4031818089	Bridge 089 - Creighton Rd	200,000	23,961	-	176,039	12.0%	R. Andoga / T. McClung	Ongoing multi-year project. Technical Study in 2018, ESA deferred to 2019. Design in 2019, Construction in 2022. There is surplus funding from the 2018 study, therefore 2019 funding for this project has been reduced.
2018	4031818108	Bridge 108 - Indian Trail	130,000	15,574	-	114,426	12.0%	R. Andoga / T. McClung	Ongoing multi-year project. Design in 2018, ESA deferred to 2019. Construction in 2021
2018	4031818150	Bridge 150 - Tapleytown Rd	200,000	23,961	17,428	158,612	20.7%	R. Andoga / T. McClung	Ongoing multi-year project. Design/ESA in 2018, Construction in 2020
2018	4031818159	Bridge 159 - RR 56 near HalL	30,000	3,594	13,539	12,867	57.1%	R. Andoga / T. McClung	Ongoing multi-year project. ESA in 2018, Design in 2019, Construction in 2021
2018	4031818189	Bridge 189 - RR 56 near Kirk	30,000	3,594	7,616	18,790	37.4%	R. Andoga / T. McClung	Ongoing multi-year project. ESA in 2018, Design in 2019, Construction in 2021
2018	4031818218	OSIM Bridge and Culvert Inspections - 2018	300,000	77,589	216,983	5,429	98.2%	R. Andoga / T. McClung	Ongoing - work in progress

YEAR	PROJECT	DESCRIPTION	APPROVED	ACTUAL EXPENDITURES	PO COMMITMENTS	AVAILABLE BALANCE (\$) d	% COMPLETE e	Project Manager	STATUS EXPLANATION
APPROVED	ID		BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a		as of June 30, 2018
		,	a	b	С	d	е		
2018	4031818219	Structural Investigations and Reports - 2018	400,000	47,921	-	352,079	12.0%	R. Andoga / T. McClung	2018 Project
2018	4031818296	Bridge 296 - Governors Rd	170,000	20,367	-	149,633	12.0%	R. Andoga / T. McClung	Ongoing multi-year project. Technical Study in 2018, ESA in 2019, Design in 2020, Construction in 2022. Surplus funding from 2018, therefore 2019 ESA funding removed.
2018	4031818313	Bridge 313 - Arkledun Ave	350,000	41,931	-	308,069	12.0%	R. Andoga / T. McClung	Construction in 2018
2018	4031818366	Bridge 366 - Mud St W	100,000	11,980	-	88,020	12.0%	R. Andoga / T. McClung	Ongoing multi-year project. Design 2018 and Construction 2019.
2018	4031818404	Bridge 404 - Harrison Rd	170,000	20,367	7,901	141,733	16.6%	R. Andoga / T. McClung	Ongoing multi-year project. Design in 2018, Construction in 2022.
2018	4031818407	Bridge 407 - Queenston Rd	130,000	15,574	17,428	96,998	25.4%	R. Andoga / T. McClung	Ongoing multi-year project. Design/ESA in 2018, Construction in 2020.
2018	4031818437	Bridge 437 - Miles Rd	130,000	15,574	7,616	106,810	17.8%	R. Andoga / T. McClung	Ongoing - multi-year project. Design in 2018 and Construction 2020.
2018	4031818441	Bridge 441 - Harrison Rd	100,000	11,980	8,200	79,820	20.2%	R. Andoga / T. McClung	Ongoing - multi-year project. Design in 2018 and Construction 2019.
2018	4031818444	Bridge 444 - Guyatt Rd	130,000	15,574	13,539	100,887	22.4%	R. Andoga / T. McClung	Ongoing - multi-year project. Design in 2018 and Construction 2020
2018	4031819101	Road Reconstruction Program - 2018	3,300,000	678,641	1,831,963	789,396	76.1%	R. Andoga / A. Jazvac	Ongoing 2018 Project
2018	4031819104	Hewitson - Dupont to Barton	300,000	-	7,430	292,570	2.5%	R. Andoga / A. Jazvac	Funding for design and utility relocation. Any unspent surplus to be carried over to 2019 construction.
2018	4031849555	QA-QC Service Contract - 2018	150,000	17,971	115,277	16,753	88.8%	M. Oddi / P. McNab	Ongoing
2018	4031855556	Mapping Update - 2018	40,000	4,792	12,500	22,708	43.2%	.D Lamont	Ongoing - work in progress. Anticipated 100% spent/committed by year end 2018.
2018	4041810017	Street Lighting Capital Program - 2018	420,000	11,458	126,348	282,194	32.8%	D. Lamont	On-going - funding allocated to PW capital construction projects
2018	4241809203*	Road Surface Treatment	600,000	-	-	600,000	0.0%	R. Andoga / A. Jazvac	Ongoing. To be completed by year end 2018.
2018	4241809402*	AR - Barnaby Corbett etc	1,360,000	537	826,833	532,631	60.8%	M. Oddi	Construction ongoing. \$519k area rating surplus as a result of favourable tender.
2018	4241809501*	AR - Dumbarton - Rosedale	300,000	43,978	231,248	24,774	91.7%	M. Oddi	Construction ongoing. \$21k area rating surplus as a result of favourable tender.
2018	4241809502*	AR - Bow Valley Drive	670,000	401	399,253	270,346	59.6%	M. Oddi	Construction ongoing. \$260k area rating surplus as a result of favourable tender.

					1				, , , , , , , , , , , , , , , , , , ,
YEAR	PROJECT		APPROVED	ACTUAL	PO	AVAILABLE	%		STATUS
APPROVED	ID	DESCRIPTION	BUDGET (\$)	EXPENDITURES	COMMITMENTS	BALANCE (\$) d		Project Manager	EXPLANATION
ATTROVED	10		Βουσεί (ψ)	(\$)	(\$)	= a - b - c	= (b+c) / a		as of June 30, 2018
			а	b	С	d	е		
2018	4241809503*	Ward 5 Rehabilitation and Repaving	430,000	-	-	430,000	0.0%	M. Oddi	Complete - pending final review/audit/payment (Vincent North/Davis Creek)
2018	4241809601*	AR - Fennell - Sherman to Gage	800,000	21,349	765,488	13,163	98.4%	M. Oddi	Construction ongoing
2018	4241809604*	AR-Up Gage - 7th to Concession	1,010,000	103,282	891,433	15,285	98.5%	M. Oddi	Construction ongoing
2018	4241809701*	AR-Mall - private rd to Mohawk	350,000	4,615	280,940	64,445	81.6%	R. Andoga / A. Jazvac	Construction ongoing. \$64k area rating surplus as a result of favourable tender.
2018	4241809702*	AR - Thorner Neighbrhd (North)	1,000,000	-	796,391	203,609	79.6%	M. Oddi	Construction ongoing. \$189k area rating surplus as a result of favourable tender.
2018	4241809703*	AR- Viceroy - Callie northerly	200,000	-	168,267	31,733	84.1%	R. Andoga / A. Jazvac	Construction ongoing. \$28k area rating surplus as a result of favourable tender.
2018	4241809705*	Upper Sherman Resurfacing	1,370,000	-	-	1,370,000	0.0%	R. Andoga / A. Jazvac	Ongoing 2018 construction.
	Total Roads	- Engineering Services	225,507,153	128,363,979	36,594,383	60,548,792	73.1%		
Roads - O	perations & Main								
2014	4031441460	Salt/Sand Storage Rehab	400,000	352,793	10,760	36,447	90.9%	B. Hughes	Anticipate 100% spent Q4-2018
2015	4031541910	Snow Disposal Facility	2,085,000	345,393	80,841	1,658,765	20.4%	B. Hughes	Works at Upper Ottawa facility to be completed Q4 2017. North end land acquisition with Portfolio Mgmt. Group
2015	4041511351	Roads - Alleyway Rehabilitation - 2015	41,000	1,288	12,130	27,582	32.7%	B. Hughes	Complete - Close once commitments are paid/cleared
2016	4031618217	Bridge & Culvert Maintenance - 2016	2,388,000	2,183,006	205,790	(796)	100.0%	B. Hughes	Bridge 344/457/128- related rehab/maintenance and inspections. Anticipate completion mid 2109
2016	4031641762	Yard Facility Maintenance & Improvement Program - 2016	294,000	251,042	10,825	32,134	89.1%	B. Hughes	Anticipate 100% spent/committed Q4 2018
2016	4031651410	Roads Small Equip Purchase - 2016	147,002	106,323	40,687	(8)	100.0%	B. Hughes	Complete - Close once commitments are paid/cleared
2016	4031651620	Road O&M Fleet Replacement	1,000,000	500,000	398,323	101,677	89.8%	B. Hughes	Ongoing - work in progress
2017	4031710005	Major Road Maintenance Program - 2017	1,000,000	790,135	190,671	19,194	98.1%	B. Hughes	Anticipate 100% committed/spent Q3-2018
				•	•				

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2017	4031710012	Railway Roadway Crossings Rehab Program - 2017	150,000	10,476	-	139,524	7.0%	B. Hughes	Kenora crossing subject to CN rail scheduling.
2017	4031711224	Sidewalk Rehabilitation Program - 2017	700,000	633,283	62,293	4,424	99.4%	B. Hughes	Anticipate 100% spent Q2 2018
2017	4031717241	Fencing/Sound Barrier Rehab/Replace within Road Allowance - 2017	210,000	52,950	32,755	124,294	40.8%	B. Hughes	2017 Works in progress; work in Q3, 2018
2017	4031717677	Preventative Maintenance Program - 2017	2,700,000	2,332,346	367,526	128	100.0%	B. Hughes	Anticipate 100% spent Q3-2018
2017	4031718217	Bridge & Culvert Maintenance - 2017	2,000,000	662,011	1,190,468	147,521	92.6%	B. Hughes	Anticipate 100% committed Q3 2018
2017	4031721350	Fleet Additions - Roads O&M - 2017	230,000	96,789	32,940	100,271	56.4%	B. Hughes	Anticipate 100% spent/committed Q3-2018
2017	4031741760	Chedoke Yard Salt Dome	91,000	80,034	4,151	6,815	92.5%	B. Hughes	Anticipate 100% spent/committed Q3-2018
2017	4031741762	Yard Facility Maintenance & Improvement Program - 2017	150,000	41,877	12,061	96,062	36.0%	B. Hughes	Anticipate 100% spent/committed Q4 2018
2017	4031751410	Roads Small Equip Purchase - 2017	50,000	30,247	19,753	-	100.0%	B. Hughes	Complete - Close once commitments are paid/cleared
2017	4041710004	Escarpment Slope Stabilization Program - 2017	694,000	619,594	57,799	16,607	97.6%	B. Hughes	Awaiting consultant report
2017	4041710417	Retaining Wall Rehabilitation - 2017	700,000	417,855	271,342	10,803	98.5%	B. Hughes	Anticipate spent/committed Q4 2018
2017	4041757722	Road Operations - GPS/AVL Service	470,000	362,172	25,470	82,357	82.5%	B. Hughes	Anticipate 100% spent Q4- 2018
2017	4041757723	CMMS Mobile Application	360,000	60,346	205,348	94,306	73.8%	B. Hughes	PO commitment Q2-2018 - anticipated implementation Q3-2018
2017	4241709104*	W1 Sidewalk Repairs	100,000	-	98,270	1,730	98.3%	B. Hughes	Works in progress
2017	4241709504*	2017 Mountable Curbs (Ward 5)	200,000	173,160	14,741	12,099	94.0%	B. Hughes	Complete - Close once commitments are paid/cleared

YEAR	PROJECT	DESCRIPTION	APPROVED	ACTUAL EXPENDITURES	PO COMMITMENTS	AVAILABLE	%	Project Manager	STATUS EXPLANATION
APPROVED	ID	DESCRIPTION	BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a	Project Manager	as of June 30, 2018
			а	b	c	d	e		
2018	4031810005	Major Road Maintenance Program - 2018	1,000,000	-	983,456	16,544	98.3%	B. Hughes	Works in progress
2018	4031810012	Railway Roadway Crossings Rehab Program - 2018	150,000	4,008	-	145,992	2.7%	B. Hughes	Ottawa ST crossing subject to SOR scheduling
2018	4031811224	Sidewalk Rehabilitation Program - 2018	703,300	32,483	669,468	1,349	99.8%	B. Hughes	Anticipate 100% spent/committed by Q4 - 2018
2018	4031817241	Fencing/Sound Barrier Rehab/Replace within Road Allowance - 2018	150,000	-	13,750	136,250	9.2%	B. Hughes	Works in progress
2018	4031817677	Preventative Maintenance Program - 2018	2,790,000	-	2,365,532	424,468	84.8%	B. Hughes	Works in progress
2018	4031818217	Bridge & Culvert Maintenance - 2018	2,000,000	-	1,077,775	922,225	53.9%	B. Hughes	2018 Project - PO commitments for bridge #'s 235/080/215/458
2018	4031821350	Fleet Additions - Roads O&M - 2018	300,000	-	-	300,000	0.0%	B. Hughes	Work in progress
2018	4031841762	Yard Facility Maintenance & Improvement Program - 2018	117,000	-	-	117,000	0.0%	B. Hughes	Anticipate 100% spent/committed Q4 2018
2018	4031851410	Roads Small Equip Purchase - 2018	50,000	12,203	-	37,797	24.4%	B. Hughes	Work in progress
2018	4041810004	Escarpment Slope Stabilization Program - 2018	1,000,000	104,095	856,537	39,369	96.1%	B. Hughes	Work in progress
2018	4041810417	Retaining Wall Rehabilitation - 2018	880,000	180,522	507,374	192,104	78.2%	B. Hughes	Works in progress
2018	4041811351	Roads - Alleyway Rehabilitation - 2018	100,000	-	-	100,000	0.0%	B. Hughes	No requests to date
2018	4041817384	Guide Rail Replacement Program - 2018	400,000	1,659	-	398,341	0.4%	B. Hughes	Preparation of tender for services required.
2018	4241809207	Laneway/Alleyway Maintenance	30,000	-	-	30,000	0.0%	B. Hughes	Work in progress

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	c	d	е		
2018	4241809101*	Ward 1 Road Repair & Rehab	1,617,000	-	-	1,617,000	0.0%	B. Hughes	2018 councillor funded project
2018	4241809505*	W5 Sidewalks & Mountable Curbs	256,000	-	215,000	41,000	84.0%	B. Hughes	2018 councillor funded project
2018	4241809802*	Sidewalks-Mountable Curbs W8	215,000	-	115,000	100,000	53.5%	B. Hughes	2018 councillor funded project
		Total Roads - O&M	27,918,302	10,438,091	10,148,837	7,331,373	73.7%		
D									
2013	<u>Fraffic Operations</u> 4241309302*	Ward 3 Speed Humps	75,000	37,109	-	37,891	49.5%	M. White / K. Wyskiel	Working with Ward 3 Councillor on location for speed humps
2014	4031420425	HWDSB - Upper Wentworth & Fieldway	250,000	412,801	-	(162,801)	165.1%	M. White / K. Wyskiel	This project is to be cost recovered from the school board (funds not recovered yet) Work has been completed and legal is reviewing.
2014	4031420622	North End Traffic Mgmnt Plan	1,300,000	708,425	522,145	69,431	94.7%	M. White / K. Wyskiel	Contractor working as of May 1/18 and will be completed by Sept 2018.
2014	4041416102	Traffic Calming - Various	370,000	309,692	39,308	20,999	94.3%	M. White / K. Wyskiel	Tender closes May, Construction Q3, Completion Q4
2014	4041420017	Traffic Signal LED Upgrades - 2014	990,000	866,644	-	123,356	87.5%	M. White / K. Wyskiel	\$120k surplus to WIP fund ATMS (4661920001) and then this project can be closed.
2014	4041457411	Video Detection and Intelligent Transportation System	1,096,000	676,875	40,200	378,925	65.4%	M. White / K. Wyskiel	Detection equipment ordered will utilize all funds by Q3 2018
2014	4241409106*	W1 Calming Strip & Speed Bumps etc	200,000	63,979	-	136,021	32.0%	M. White / K. Wyskiel	Temporary speed humps to be converted to permanent utilizing these funds
2015	4031555215	Highway 403 Ramp Studies	951,440	50,832	22,913	877,695	7.8%	M. White / K. Wyskiel	Meeting with MTO to discuss proposed agreement. Working towards an agreement between City and MTO to proceed with final approval and then undertake detailed design and tender.
2015	4041514009	New Traffic Signal - Mall Rd (395 Mohawk Rd E)	160,000	-	-	160,000	0.0%	M. White / K. Wyskiel	Design is complete, waiting on Hamilton Housing before beginning construction.
2015	4041514011	New Traffic Signal - Parkside and Hollybush	500,000	29,689	70,424	399,887	20.0%	M. White / K. Wyskiel	Parkside and Hollybus, Parkside @ Braeheid not complete will be funded from this account, completion Q3 2018.
2015	4041514012	New Traffic Signal - Fifty & South Service Rd (Walmart)	500,000	64,324	-	435,676	12.9%	M. White / K. Wyskiel	Close once cost recovery from Walmart received. \$435k surplus.
		· · · / · · · · · · · · · · · · · · · ·			•				-

		<u>, </u>							
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			а	b	С	d	е		
2015	4041520525	IPS - Intersection Pedestrian Signal - 2015	597,000	173,268	-	423,732	29.0%		\$100k surplus to WIP fund 2019 IPS (4661920525), remaining funds to pay for Main & Parkside which is delayed due to construction section.
2015	4041520540	Traffic Signal Modernization Coordinated with ESI - 2015	1,046,000	627,496	-	418,504	60.0%		\$415k surplus to WIP fund 2019 Signal Modernization (4661920540) and then this project can be closed.
2015	4241509108*	Road Work - Aberdeen from Queen	80,000	18,498	-	61,502	23.1%	M. White / K. Wyskiel	Transportation Master Plan present to Council in June 2018. Pending outcome, the Roster assignment to review Aberdeen can be initiated in Q3 2018 with a completion of Q3 2019.
2015	4241509123*	Traffic Ops - Functional Design	50,000	42,182	8,548	(730)	101.5%	M. White / K. Wyskiel	Report presented to Public Works in 2017. Committee received report with further action pending public engagement Kenilworth - Barton to Main
2016	4031655642	Victoria - 2-way Conversion	360,000	18,742	11,500	329,758	8.4%	M. White / K. Wyskiel	On-going
2016	4031655643	Area Specific TM Plans	564,970	74,476	95,252	395,242	30.0%	M. White / K. Wyskiel	Funds to be used for studies and plans related to Aberdeen, Kenilworth, Queen and Victoria
2016	4241609213	James St Pedestrian Crossover	50,000	-	-	50,000	0.0%	M. White / K. Wyskiel	James @ Mulberry - contract tender closed May. Construction Q3, Completion Q4 2018.
2016	4661620008	New Traffic Signal Installation Program - 2016	2,380,000	651,758	77,991	1,650,251	30.7%	M. White / K. Wyskiel	\$600k surplus to WIP fund 2019 New Signal Installation (4661920008) and \$530k to WIP fund 2019 ATMS (4661920001). Balance is DC funding to be returned to DC reserve once project is closed.
2016	4661620017	Traffic Signal LED Upgrades - 2016	400,000	73,849	-	326,151	18.5%	M. White / K. Wyskiel	\$150k surplus to WIP fund 2019 Traffic Signal LED (4661920017) and 175k to fund ATMS 2019 and then this project can be closed.
2016	4661620019	Traffic Controller Replacement - 2016	600,000	225,696	-	374,304	37.6%	M. White / K. Wyskiel	Awaiting delivery of controllers
2016	4661620053	New Traffic Signal - Rymal @ Second	150,000	-	-	150,000	0.0%	M. White / K. Wyskiel	Temporary Signal installed. This is to fund permanent signal once road widening is completed in 2020.
2016	4661620525	IPS - Intersection Pedestrian Signal - 2016	550,000	144,414	32,146	373,440	32.1%		\$150k surplus to WIP fund 2019 APS (4661920531), balance to pay for Parkside @ Cole. Parkside @ Cole to be completed, delayed due to construction section.
2016	4661620540	Traffic Signal Modernization Coordinated with ESI - 2016	1,230,000	668,622	19,452	541,926	55.9%		Queenston resurfacing, Resurfacing Mohawk Upper Gage to Upper Ottawa, Resurfacing Upper Sherman to Upper Gage projects not completed yet
2016	4661620550	Hwy 6 Signal - Conc 5 & Hwy 6	1,500,000	-	-	1,500,000	0.0%	M. White / K. Wyskiel	Signals won't be installed, awaiting Ward 15 Councillors direction. Funds not required for installation of a signal.

YEAR	PROJECT		APPROVED	ACTUAL	РО	AVAILABLE	%		STATUS
APPROVED	ID	DESCRIPTION	BUDGET (\$)	EXPENDITURES (\$)	COMMITMENTS (\$)	BALANCE (\$) d = a - b - c	COMPLETE e = (b+c) / a	Project Manager	EXPLANATION as of June 30, 2018
		<u>'</u>	а	b	C	d	е		
2016	4661620630	Two Way Road Conversion	1,130,000	231,706	7,014	891,280	21.1%	M. White / K. Wyskiel	Work is underway
2016	4241609106*	Westdale Streets Master Plan	150,000	-	144,345	5,656	96.2%	M. White / K. Wyskiel	Analysis is underway to determine areas to cover.
2016	4241609107*	Ainslie Wood St Master Plan	150,000	-	147,388	2,613	98.3%	M. White / K. Wyskiel	Study underway with anticipated final report in Q1 2019
2016	4241609217*	Pedestrian Crossover Charlton	5,000	-	-	5,000	0.0%	M. White / K. Wyskiel	Tender closes May, Construction Q3, Completion Q4
2016	4241609219*	Pedestrian Crossover Hunter	5,000	-	-	5,000	0.0%	K. Wyskiel	Tender closes May, Construction Q3, Completion Q4
2016	4241609220*	Pedestrian Crossover Herkimer	5,000	-	-	5,000	0.0%	M. White / K. Wyskiel	Tender closes May, Construction Q3, Completion Q4
2016	4241609222*	Pedestrian Crossover Augusta	5,000	-	-	5,000	0.0%	K. Wyskiel	To be converted to an all way stop funds to be returned. AWS funded from Corktown Intersection Safety Account.
2016	4241609226*	Stinson Wellington Intersection	5,000	-	-	5,000	0.0%	M. White / K. Wyskiel	Being constructed in 2018.
2017	4031710715	Railway Crossings - Review and Upgrades	1,063,000	25,895	72,943	964,162	9.3%	M. White / K. Wyskiel	Studies to be completed Q3-2018
2017	4031720722	North End Traffic Management Plan (NETMP) Study	200,000	47,051	89,928	63,021	68.5%	M. White / K. Wyskiel	Contractor working as of May 1/18 and will be completed by Sept 2018
2017	4031780180	Mohawk - Wilson to Hwy 403	150,000	-	149,674	326	99.8%	M. White / K. Wyskiel	Study underway with an anticipated final report in Q1 2019
2017	4661720001	ATMS - Advanced Traffic Management System - 2017	2,910,000	477,773	1,561,869	870,358	70.1%	M. White / K. Wyskiel	Funds to be used to pay for the Globe Net purchase order of 770k
2017	4661720008	New Traffic Signal Installation Program - 2017	750,000	575,890	127,534	46,576	93.8%	M. White / K. Wyskiel	\$45k surplus to WIP fund 2019 Signal Installation (4661920008) and then this project can be closed.
2017	4661720010	Traffic Signal Modernization & Upgrades Program - 2017	800,000	609,400	53,620	136,980	82.9%	M. White / K. Wyskiel	Airport & Upper James not completed yet estimated cost is 250k
2017	4661720017	Traffic Signal LED Upgrades - 2017	100,000	1,526	-	98,474	1.5%	M. White / K. Wyskiel	\$95k surplus to WIP fund 2019 ATMS (4661920001) and then this project can be closed.
2017	4661720019	Traffic Controller Replacement - 2017	150,000	-	-	150,000	0.0%	M. White / K. Wyskiel	Awaiting delivery of controllers

									<u></u>
YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
		<u>'</u>	а	b	c	d	e		,
2017	4661720522	Traffic Engineering - Signal Design - 2017	200,000	34,954	159,511	5,535	97.2%	M. White / K. Wyskiel	\$115k surplus to WIP fund 2019 Signal Design work (4661920522) and then this project can be closed.
2017	4661720525	IPS - Intersection Pedestrian Signal - 2017	250,000	169,528	7,152	73,320	70.7%	M. White / K. Wyskiel	\$70k surplus to WIP fund 2019 ATMS (4661920001) and then this project can be closed.
2017	4661720531	APS - Accessible Pedestrian Signals - 2017	150,000	23,718	41,754	84,529	43.6%	M. White / K. Wyskiel	Hatt @ Ogilivie, King @ Market, Barton @ Wentworth - no bases installed, project was delayed due to priority directives, ran out of construction time in 2017, to be completed before the end of the year 2018
2017	4661720540	Traffic Signal Modernization Coordinated with ESI - 2017	750,000	141,043	66,591	542,366	27.7%	M. White / K. Wyskiel	Rymal @ Bishop Ryan Way/Hazelton CPMS 104807 and Rymal at West 5th - CPMS 10480 not completed yet.
2017	4661720720	Annual Plastic Pavement Marking Rehabilitation	100,000	-	-	100,000	0.0%	M. White / K. Wyskiel	Work is contracted out funds to be spent by Q4 2018
2017	4661720721	Pedestrian Crossovers	700,000	95,197	82,308	522,495	25.4%	M. White / K. Wyskiel	Rollout of 2018 underway, 2018 funding included in this account.
2017	4661720722	Overhead Sign Structure	300,000	142,525	2,540	154,935	48.4%	M. White / K. Wyskiel	Repair work to be completed Q3 2018, study completed and tender awarded.
2017	4661720723	Wentworth Trail - Intersection Pedestrian Signal - IPS	300,000	129,928	75,373	94,699	68.4%	M. White / K. Wyskiel	\$90k to WIP fund 2019 ATMS (4661920001) and then this project can be closed.
2017	4661720725	New Traffic Signal - Upper Sherman @ Acadia Street/Dulgaren	200,000	92,364	-	107,636	46.2%	M. White / K. Wyskiel	Close once \$25k has been recovered from Developer. Sally Yong-Lee investigating.
2017	4661720726	New Traffic Signal - Dundas @ Evans/Skinner	250,000	-	-	250,000	0.0%	M. White / K. Wyskiel	Still in Design by the Developer, awaiting submission for review and comment prior to proceeding
2017	4661720727	New Traffic Signal - Dundas @ Avonside	250,000	47,793	-	202,207	19.1%	M. White / K. Wyskiel	Close once \$47k has been recovered from Developer. Sally Yong- Lee investigating.
2017	4661720730	New Traffic Signal - Dundurn @ Chatham	375,000	147,437	4,951	222,612	40.6%	M. White / K. Wyskiel	Close once \$50k has been recovered from Developer. Sally Yong- Lee investigating.
2017	4661720924	Truck Route Master Plan	200,000	-	-	200,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4031815820	Traffic Counts Program - 2018	150,000	-	97,347	52,653	64.9%	M. White / K. Wyskiel	Purchase order issued, remaining funds to be spent by year end.

									2717112
YEAR	PROJECT	DESCRIPTION	APPROVED	ACTUAL EXPENDITURES	PO COMMITMENTS	AVAILABLE	%	Project Manager	STATUS EXPLANATION
APPROVED	ID	DESCRIPTION	BUDGET (\$)	(\$)	(\$)	= a - b - c	= (b+c) / a	i roject manager	as of June 30, 2018
			а	b	C	d	е		
2018	4031855815	South Mtn Arterial Study SMATS	150,000	-	-	150,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820001	ATMS - Advanced Traffic Management System - 2018	790,000	511,997	233,446	44,557	94.4%	M. White / K. Wyskiel	Funds to be utilized by Q4 2018
2018	4661820008	New Traffic Signal Installation Program - 2018	600,000	6,765	-	593,235	1.1%	M. White / K. Wyskiel	2018 program underway
2018	4661820010	Traffic Signal Modernization & Upgrades Program - 2018	870,000	42,004	308,837	519,159	40.3%	M. White / K. Wyskiel	2018 program underway
2018	4661820017	Traffic Signal LED Upgrades - 2018	150,000	-	-	150,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820019	Traffic Controller Replacement - 2018	600,000	-	-	600,000	0.0%	M. White / K. Wyskiel	Awaiting delivery of controllers
2018	4661820522	Traffic Engineering - Signal Design - 2018	360,000	-	16,225	343,775	4.5%	M. White / K. Wyskiel	2018 program underway
2018	4661820525	IPS - Intersection Pedestrian Signal - 2018	600,000	-	-	600,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820531	APS - Accessible Pedestrian Signals - 2018	150,000	-	-	150,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820540	Traffic Signal Modernization Coordinated with ESI - 2018	650,000	18,063	67,986	563,950	13.2%	M. White / K. Wyskiel	2018 program underway
2018	4661820720	Annual Plastic Pavement Marking Rehabilitation	200,000	-	-	200,000	0.0%	M. White / K. Wyskiel	Work is contracted out funds to be spent by Q4 2018
2018	4661820810	Queen - Aberdeen to Main Two Way Conversion	1,100,000	-	148,478	951,522	13.5%	M. White / K. Wyskiel	2018 program underway
2018	4661820820	New Traffic Signal - Garner & Raymond	250,000	-	-	250,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820821	New Traffic Signal - Drakes @ North S Rd	80,000	-	-	80,000	0.0%	M. White / K. Wyskiel	Not built yet.

YEAR APPROVED	PROJECT ID	DESCRIPTION	APPROVED BUDGET (\$)	ACTUAL EXPENDITURES (\$)	PO COMMITMENTS (\$)	AVAILABLE BALANCE (\$) d = a - b - c	% COMPLETE e = (b+c) / a	Project Manager	STATUS EXPLANATION as of June 30, 2018
			a	b	С	d	е		
2018	4661820822	New Traffic Signal - Fifty @ North S Rd	80,000	-	-	80,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820823	New Traffic Signal - Fruitland@North S R	80,000	-	-	80,000	0.0%	M. White / K. Wyskiel	2018 program underway
2018	4661820828	New Traffic Signal - Dundas @ Riverwalk	250,000	-	-	250,000	0.0%	M. White / K. Wyskiel	Development Related design not submitted.
2018	4661820829	New Traffic Signal - Dundas @ Spring Crk	250,000	-	-	250,000	0.0%	M. White / K. Wyskiel	Development Related design not submitted.
2018	4241809201*	AR-New Signal - John @ Forest	200,000	720	-	199,280	0.4%	M. White / K. Wyskiel	Contract awarded construction not begun.
2018	4241809202*	AR-New Signal- Main & Ferguson	200,000	680	-	199,320	0.3%	M. White / K. Wyskiel	Contract awarded construction not begun.
2018	4241809206*	Corktown Intersection Safety	22,000	2,457	-	19,543	11.2%	M. White / K. Wyskiel	2018 project underway.
	Total Roa	ds - Traffic Operations	35,335,410	9,515,788	4,606,691	21,212,931	40.0%		
		Total Public Works - Tax Supported	1,022,143,649	591,762,707	130,010,375	300,370,567	70.6%		