

	Project	Ward	Segment	Stage	length (km)
	2020 Planned install				
	Queen St @ Napier St	1-2		Design complete, install 2020	
	Queen St @ Hunter/ Car	1-2		DONE	0.05
	Queen St @ Herkimer	1-2		DONE	
OMCC	Hunter centre	2	MacNab to Catharine	contractor selected, May-June 2021 construction	0.9
	Shamrock Park path	2	Ferguson to Corktown rail tunnel	planned for autumn install	0.1
	Ferguson/ General Hospital connection	2-3	Ferguson to Victoria	City staff to proceed with final arrangements - signage, etc.	
OMCC	Claremont/ Keddy	2-3-7-8	Hunter to Brantdale/ Gateview & side connectors	Construction 80% complete	2.88
	Cannon	3	Sherman to stadium	DONE, minor signage works to do	0.9
	Delaware/ Maplewood	3	Wentworth to Gage	Functional design complete	3.2
	Britannia/ Melvin	4	Cannon to Woodward	DONE except Strathearne to Walter	4.1
	Beach Blvd	5	Eastport to Van Wagners	project underway, markings installed this fall or early 2021	3.5
OMCC	Limeridge	8-14	Bonaventure to Hawkridge	Design complete, WO submitted to install, planned for 2021 install	2.75
	Terryberry/ Dalglish	11	Rymal to Reg Rd 56	Dalglish pathway to Bellagio in construction, bicycle lanes north of Bellagio design in progress	0.9
	Hwy 8 (Dundas)	13	Park Ave to escarpment/ CNR	construction 80% complete	1.39
	Creighton/ Market	13	Governor's to MacNab (not Hatt)	Detailed design 95% complete	1.5
CV19	York Blvd	1	Dundurn to Queen	Design 80% complete (@ Dundurn to address)	1.6
CV19	King @ 403	1	Paradise to Breadalbane	Design 40% complete	1.4
CV19	Locke @ King	1	King to George	Install 80% complete	0.2
CV19	Herkimer/ Charlton	2	adding planters	DONE	
CV19	Bay St enhancements		modifying barrier (concrete in segments)	Install 80% complete	2
CV19	Cannon St enhancements	2	Hess to James	Design complete, install 2020	1.4
CV19	Hunter St west		Queen to Park	Design complete, install 2020	1.1
CV19	Hunter St east		Catharine to Lib to Wellington	Design 95% complete, install 2020	1
CV19	Victoria Ave	3	Barton to Cannon	Functional design complete	0.7
CV19	Lawrence Rd		Gage to Kenilworth	Design 40% complete	3.5
	Echovalley Dr		@ Mud	Possible short modification	0.1
	Parkside Dr		Main to Churchill	Uncertain	1.2
	Sing Bicycle Path		east of Corktown Park	possible 2020 install	