

CITY OF HAMILTON

PUBLIC WORKS DEPARTMENT Engineering Services Division Hamilton Water Division

TO: Chair and Members WARD(S) AFFECTED: CITY WIDE **Public Works Committee COMMITTEE DATE:** September 3, 2013 SUBJECT/REPORT NO: 2013 Public Works Capital Status Report (PW13064) - (City Wide) **SUBMITTED BY:** PREPARED BY: Gerry Davis, CMA Maryann Botts (905) 546-2424, Extension 7213 General Manager **Public Works Department** Pat McNab (905) 546-2424, Extension 2881 SIGNATURE: Matt Walma (905) 546-2424, Extension 1783

RECOMMENDATION

- (a) That Appendix A to Report PW13064, respecting "Tax Supported Capital Status of each Project by Program", be approved;
- (b) That Appendix B to Report PW13064, respecting "Rate Supported Capital Status of each Project by Program", be approved.

EXECUTIVE SUMMARY

This report presents the capital projects' status for the Tax and the Rate Supported capital budgets and is based on forecasted and committed expenditures to June 30, 2013.

Appendix A to Report PW13064 reflects the Tax Supported capital status of each project by program in Public Works and consists of projects totalling \$1.270 billion (554 projects), of which \$1.003 billion or 79.0% is spent or committed as of June 30, 2013.

Appendix B to Report PW13064 reflects the Rate Supported capital status of each project by program in Public Works and consists of projects totalling \$911 billion (281 projects), of which \$618 million or 67.8% is spent or committed as of June 30, 2013.

SUBJECT: 2013 Public Works Capital Status Report (PW13064) - (City Wide) - Page 2 of 4

The following table shows the trends, over the last four years, in project completion percentage:

Percentage of Completion - as of June 30th

	2013	2012	2011	2010
Tax Supported Program	79.0%	81.3%	79.8%	82.7%
Rate Supported Program	67.8%	69.1%	73.1%	37.1%

The percentage of completion, as of June 30, 2013, has remained fairly consistent for Tax Supported and Rate Supported projects over the same period in 2012, both achieving a slightly greater completion rate. This is aligned with historical trends of project completion as of June 30th and within expectations.

Alternatives for Consideration - Not Applicable

FINANCIAL / STAFFING / LEGAL IMPLICATIONS

Financial: N/A Staffing: N/A Legal: N/A

HISTORICAL BACKGROUND

The Capital Status and Capital Project Closing reports were submitted to City Council three times a year as of June 30th, September 30th and December 31st.

On December 14, 2011, Council approved Report FCS11073(a), which directed staff to review the Capital Projects Status and Closing process and that a process where Departments report to their respective Standing Committees on the status of the Capital Work-in-Progress projects be implemented. Finance has finalized a procedure and has provided departments with templates to commence Standing Committee reporting for the June 30, 2013 reporting period. Reports will be brought forth to Standing Committees three times per reporting year, as of June 30th, September 30th and December 31st. This will allow Standing Committees to review the status of a fewer number of projects, in greater detail, applicable to their area of oversight.

The Project Closing Report will remain with the Capital Budgets section of the Financial Planning and Policy Division in order to ensure suitable controls are maintained, projects are appropriately closed and to centralize the function. The report will continue to be presented to the General Issues Committee (GIC) so that all Councillors can review projects which are being closed. The Closing Report will be presented to GIC as of June 30th, September 30th and December 31st in order to align with status reporting by departments to Standing Committees. This reporting frequency is appropriate as department staff will be reviewing the status of their projects to report to Standing Committees and will be able to identify projects which can be closed.

SUBJECT: 2013 Public Works Capital Status Report (PW13064) - (City Wide) - Page 3 of 4

POLICY IMPLICATIONS/LEGISLATED REQUIREMENTS

Capital Project Monitoring

That a Capital Status report and Capital Project Closing report be submitted to Public Works Committee three times a year as of June 30th, September 30th and December 31st.

RELEVANT CONSULTATION

Staff in the Planning and Economic Development Department were consulted in regard to coordinated projects.

ANALYSIS / RATIONALE FOR RECOMMENDATION

Council approved that capital projects are reviewed in accordance with the City's approved Capital Budget Variance and Closure Policy. For each variance/closure report, staff determines if projects can be closed (inactivated) and also monitor financial activity to ensure that Council is aware of any capital projects which deviate significantly from approved budgeted amounts.

Inactivating completed projects helps to keep the number of capital projects, in the financial system, to a manageable size and eliminates redundant data from reports. More importantly it ensures that projects which are complete and/or no longer required do not unnecessarily tie up budget resources that could be re-directed to other needs\capital projects.

The financial information in this report is based on spending to June 30, 2013.

ALTERNATIVES FOR CONSIDERATION

Not Applicable

ALIGNMENT TO THE 2012 - 2015 STRATEGIC PLAN

Strategic Priority #1

A Prosperous & Healthy Community

WE enhance our image, economy and well-being by demonstrating that Hamilton is a great place to live, work, play and learn.

Strategic Objective

- 1.1 Continue to grow the non-residential tax base.
- 1.2 Continue to prioritize capital infrastructure projects to support managed growth and optimize community benefit.
- 1.6 Enhance Overall Sustainability (financial, economic, social and environmental).

SUBJECT: 2013 Public Works Capital Status Report (PW13064) - (City Wide) - Page 4 of 4

APPENDICES / SCHEDULES

Appendix A: Budget Exemption Report - Public Works - Tax Supported Program

Appendix B: Budget Exemption Report - Public Works - Rates

Year				Actual	Actual		Available	%	Estimated Completion	On Targe	Revised Completion	1
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
201	PAN AM 1 362115410	GAMES 0 Pan Am Games - Ivor Wynne	149,700,000	7,465,86	6 5,958,466.4	5 77,829,718.46	65,911,815.09	9 56.0%	<u>.</u> 201	4 Yes		Excavation and foundation completed. Buildings main super structure underway, design completed. Project on-track for 2014.
2012	2 362125420	1 Pan Am Special Events Program	944,300	0 608,744.4	5 613,136.3	1 0.00	331,163.69	9 64.9%	5 201	3 Yes		2013 Community Events (Time-Capsule, 2- Year Pan Am Countdown celebrations, Mascot Introductions) have all been completed. Preparation for Side Street celebrations ongoing.
	TOTAL PAN	AM GAMES	150,644,300	8,074,61	1 6,571,603	3 77,829,718	66,242,979	9 56.0%	<u> </u>			
	ROA	ADS										
1990	_	2 Perimeter Rd - Property Maintenance	3,459,782	3,496,988.7	3 3,386,744.72	2 0.00	73,037.53	3 97.9%	6 Ongoing			Ongoing maintenance. This project still collects monthly rent to pay for the maintenance.
2000	6 403061861	0 Bridge 147 - Puslinch Townline	760,000	760,000.0	0 794,700.99	9 3,935.00	-38,635.99	9 105.1%	6 Complete			Close once commitments are paid/cleared/moved. P.O.'s reviewed Jan 2013.
2006	6 403065564	7 Specific Area Planning Act-EA	520,000	591,069.6	6 566,899.73	3 37,616.03	84,515.76			3 Y		Close once commitments are paid/cleared/moved.
200		3 Ancaster Transport Review	400,000	400,000.0	0 361,636.30	6 13,000.00	25,363.64	4 93.7%	ó			Funds to be utilized for Highway 403 Ramp studies starting in 2012.
200		Dofasco Ingot Truck Route	4,070,000	1,030,000.0	0 2,990,804.00	6 8,601.03	3 1,070,594.9 ²					Multi-year project. PW 08-28(HW) & PW 09-28(HW).
200	7 403074176	Dundas-Salt Storage Structure	482,500	482,501.6	3 57,667.40	6 422,201.14	1 2,631.40	99.5%	5 201	0 N		Ongoing - work in progress
2007	7 403075570	1 Garner Road Improvements	400,000	212,260.0	6 213,364.10	6 102,381.23	3 84,254.6°	1 78.9%	<u> </u>	2 N		PIC #2 held in spring 2012 with final report anticipated in fall 2012. Hold account until the end of 2012 when report is approved.
2007	7 403070775	0 Industrial Zone Air Quality	1,480,000	1,480,000.0	0 417,793.04	4 0.00	1,062,206.96	6 28.2%	5 201	0 N		All available funds have been dedicated to Burlington Street reconstruction through Asset Mgmt.
200	7 403075570	6 Strathcona Transport Study	122,600	122,600.0	0 88,155.6	8 0.00	34,444.32	2 71.9%	5 201	3		Study re-started in 2011 along with Secondary Plan (Planning Dept). Anticipate completion and wrap-up by Q1-2013 with Secondary Plan.
2007	7 403072071	Traffic Signal Grounding Project	900,000	900,000.0	0 761,179.18	8 61,305.00	77,515.82	2 91.4%	201	3		New technology has been transferred to full production for new signals and retrofits. Tender closed and contract assigned. Remaining budget to be spent by year-end.
2008	403081891	6 Bridge 65 - Mountsberg	1,000,000	1,227,420.3	9 829,276.8	9 72,969.64	4 97,753.47	7 90.2%	6 Complete			Close once commitments are paid/cleared/moved. P.O.'s reviewed Jan 2013.

ear/					Actual	Actual		Available	%		mated npletion	On Targe	Revised Completion	1
pproved	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date	е	(Y/N)	Date	Status Explanation
			а		b	С	d	e = a-c-d	f = (c+d)/a					
2008	403081681	6 Hwy 6 - Left Turn Lanes at HSR	3	21,307	321,306.98	3 94,829.8	3 2,450.00	224,027.1	5 3	0.3%	201	1 N	201	Project delayed for co-ordination with Park'n'Ride facility at MTC. 2013 Construction.
2008	403081101	6 Resurfacing 2008 - Provincial Funding	5,7	56,310	5,756,309.00	5,063,959.0	2 560,706.64	131,644.3	4 9	7.7%				Ongoing - work in progress
2008	403085582	11 Rymal Rd Transport MF Update	2	00,000	200,000.00	146,470.3	9 11,011.30) 42,518.3	1 7	8.7%	201	2 N		Council direction to place project on hold due to Karst issues, Trinty Arterial Road construction and local roadway concerns. 2011 Council direction to utilize these funds t update previous ROPA #9 Study. Anticipate completion Q4 -2012
2008	403081910	2 Stone Church - Upper James to Garth (SMA)	5,4	50,000	6,357,994.68	3,949,514.6	3 164,721.32	1,335,764.0	5 7	5.5% Con	nplete			Pending outstanding claims and final audit. \$800k surplus available.
2009	403095594	5 Ancaster Transportation MP - Ph 3&4 EA	1	05,000	105,000.00) 18,354.5	8 0.00	86,645.4	2 1	7.5%				Specific P3/4 EA Projects for consideration to be undertaken with other priority needs and related construction projects. \$84k surplus funds available.
2009	403091892	4 Bridge 313 - Jolley Cut & Wall	4,2	65,000	4,551,479.03	3,759,105.7	0.00	505,894.2	9 8	8.1% Con	nplete			Project complete - surplus to be used to WIF fund 2014 program
2009	403098091	Courtcliffe&Joe Sam Turn Lanes	7	90,000	792,374.64	4 617,394.5	0 253,359.75	-80,754.2	5 11	0.2% Con	nplete			Complete - pending final review/audit/payme
2009	403091910	4 Highway 8 - Hillcrest to Park	4	80,000	480,729.50	289,524.0	2 55,646.11	134,829.8	7 7	1.9%	2018	3 Y		Study complete. Dcumentation is being completed and will be ready for detailed design upon budget approval
2009	403095594	7 Longwood Road Class EA	1	80,000	180,000.00	166,829.5	5 2,460.42	2 10,710.0	3 9	4.0%	201:	2 N		PIC #2 held in spring 2012 with final report anticipated in fall 2012. Hold account until thend of 2012 when report is approved.
2009	403094194	1 Oil-Grit-Water Separato Tank	r 2	50,000	250,000.00	0.0	0.00	250,000.0	0	0.0%	201:	2 N	201	4 Projects delayed by Yard Rationalization Study. Anticipate 100% spent Q4 2014.
2009	403095598	0 Rail Crossing Safety Review		90,000	90,000.00	0.0	0 49,055.57	7 40,944.4	3 5	4.5%	201:	3 Y		New grade crossing gates at Quigley being negotiated with Transport Canada & CP Rail Timetable driven by Transport Canada - has been delayed from Q4 2010. Minor revisions to Cochrane CP crossing. Will also include signing upgrades in 2013.
2009	530085510	0 Rapid Transit Studies	10,2	65,000	7,583,389.68	3 10,845,262.7	1,173,926.10	.1,754,188.8	1 11	7.1%	2012	2 N	201	3 WIP - Quick wins projects to be finalized (Information Technology at MacNab Transit Terminal, MTC Park-N-Ride and A&B Line Stop Amenities)- Revenues need to be booked
2009		0 Right of Way AM Business-RAMBO	1,0	38,500	1,038,659.46	818,719.4	0 153,400.00	66,380.6	0 9	3.6%	201	4 Y		Ongoing - work in progress - software set up/testing stage
2009		Stuart Street Snow Disposal	,	95,000		•				0.6%	2012		201	3 Project delayed by LRT. Project reactivated for completion Q4 2013
2009	403095592	6 T.M.P. Performance Measurement	3	00,000	200,000.00) 65,874.7	1 0.00) 234,125.2	9 2.	2.0%	2012	2 N		Funds to be utilized in 2012 to undertake an update of the 2007 TMP. The larger, overall City-wide TMP will not be completed at this time but some consulting assistance will be required with a City-staff led project.

Year				A	ctual	Actual		Available	%	Estimated Completion	On Target	Revised Completion	1
Approved	Project ID	Description/Title	Budget		evenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b		С	d	e = a-c-d	f = (c+d)/a				
2009	9 404091610	2 Traffic Calming Program - 2009/10/11	n	473,875	481,081.73	77,745.80	3,500.00						Funding on hold for full neighbourhood traffic calming projects - Strathcona & North End Neighbourhood under study/review. Herkimer bumpouts at St. Joseph's School; design/minor revisions to Ancaster roundabouts. Approx \$100K of implementation planned.
200	9 403095594	0 Transportation Tomorrow Survey 2009/11		160,000	160,093.28	69,825.57	7 17,145.27	73,029.16	54.4%	6 201:	3		On-going program, Funds support City's contribution to Transportation Planning Modeling activities in the GTHA. Account remains active.
201	0 424105305	0 City Wide Maintenance	;	3,566,455	3,539,755.00	3,064,351.09	9 404,605.00	97,498.91	97.3%	6 201:	3 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
201		5 Contaminated Soil & Rock Disposal 2010		30,000	-220,000.00					6 Complete			Close once commitments are paid/cleared/moved.
2010	0 404102011	1 Council Strategic Initiatives - Traffic Signals		2,700,000	2,700,000.00	1,990,424.86	171,568.95	538,006.19	80.1%	6 201:	3 Y		\$531K reserved for Chester/W5th Signal to be completed with W 5th urbanization.
201	0 404101400	8 New Full Traffic Signal Program 2010/11		365,240	265,755.72	104,970.12	2 0.00	260,269.88	3 28.7%	6 201:	3 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2010	0 403101122	2 New Sidewalk Program 2010		520,000	754,400.65	76,655.75	1,702.50	441,641.75	5 15.1%	6 2013	3 Y		These funds will be used to WIP fund the 2014 program and then this project will close.
2010	0 403101101	5 Road Resurfacing Program 2010	I	6,925,000	25,356.31	3,919,876.40	3 1,872,953.11	1,132,170.46	83.7%	6 201 ₄	4 Y		All projects have been tendered. Burlington- Gage to Ottawa is ongoing which accounts for approx. \$1.4m of the commitments. Estimated surplus at this time is approx. \$1m.
2010	0 404102003	0 School Board Flasher		60,000	60,000.00	40,492.0	5 0.00	19,507.95	5 67.5%	6 2013	3 Y		Funding from school boards and developers, not City capital budget. Flashers for 3 new schools planned. 3/4 completed by end of 2011. Remaining location to be completed in 2013.
2010	0 403105536	9 Specific Area Transportation MP 2010	1	439,410	439,440.80	50,359.22	2 5,002.15	384,048.63	3 12.6%	6 201:	2 N		GRIDS-related studies included in account have not been undertaken. Remaining funds to be utilized to study Transportation & Environmental projects. Pedestrian Mobility Master Plan to be completed in Q4-2012. \$150k surplus available.
2010	0 404102001	6 Traffic Signal Communications System/Modernization/L pgrades 2010/11		1,236,000	1,236,000.00	587,450.36	5 49,170.75	599,378.89	9 51.5%	6 201:	3 Y		Upgrade communications systems connecting traffic signals. Pilot testing nearing completion. Design & system structure complete. In process of developing specs to include in contract documents. Tenders for installation expected to go out early 2013.
2010	0 403105501	5 Transportation MP Implement		157,400	157,400.00	58,429.1	58,602.00	40,368.89	74.4%	6 201:	3 Y		CLOSE - once p.o. has been paid/cleared.

Year					Actual	Actual		Available	%	Estimated Completion	On Targe	Revised Completion	ı
Approved	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
2010	0 404101610	3 Truck Route Signage & Monitoring	a	75,000	75,000.00	69,056.11	d 1 0.00	e = a-c-d) 5,943.89	f = (c+d)/a 9 92.1	% 20	13 Y		McMaster University has recently confirmed they will be undertaking this work for us very shortly (in 2012) therefore remaining funds are required. Anticipate 100%
2010	0 403101900	11 Upper Wellington - Rymal to Stone Church & Towercrest to Bryna		2,840,000	1,090,861.76	2,625,984.19	5,000.00	209,015.81	92.6	% Complete			Complete - pending final review/audit/payment
201	0 403100370	00 York - Caroline to James		3,440,000	3,194,667.33	3,291,937.26	3,262.56	145,800.18	95.8	% Complete			Close once commitments are paid/cleared/moved.
201	1 403111101	6 Asset Preservation - Local Roads		7,860,000	5,260,000.00	5,576,744.29	954,596.42	1,328,659.29	9 83.1	% Complete			Complete - pending final review/audit/payment
201	1 403111800	1 Bridge & Culvert Maintenance 2011		1,969,000	339,000.00	763,819.9 ²	1 158,132.47	7 1,047,047.62	2 46.8	% 20	14 Y		Project delay due to approvals and endangered species. Approximately \$700k will be used for emergency works on Bridge 275 York @ CNR.
201	1 403111812	22 Bridge 085 - Parkdale Ave S over Lawrence Rd		2,600,000	1,654,680.24	2,317,197.00	29,346.99	253,456.01	1 90.3	% Complete			Complete - pending final review/audit/payment
201	1 403111812	26 Bridge 163-Centennial Parkway North, 540m n/o Barton St East		5,700,000	3,406,666.68	338,652.13	3 177,359.22	5,183,988.65	5 9.1	% 20	15 Y		HMM was retained as the joint consultant for CN/City and GO. First tender for detour road expected to be in 2013. Further works to follow in 2014. Additional funds requested in 2014 Capital Budget.
201	1 403111812	27 Bridge 315 - Claremont AC, 35m s/o Young St		400,000	400,000.00	259,817.90	31,101.37	109,080.73	3 72.7	% 20	15 Y		Construction in 2015.
201	1 403111812	25 Bridge 326 - Burlington St Overpass at Kenilworth Ave		2,413,000	1,663,372.87	1,872,298.21	1 6,618.75	5 534,083.04	4 77.9	% Complete			Project complete - surplus to be used to WIP fund 2014 program
201	1 403111000	3 Engineering, Utilities & Functional Design 2011/12		538,500	538,500.00	393,536.25	5 53,881.84	91,081.91	83.1	% 20	14 Y		Ongoing - work in progress
201	1 403115510	5 Fencing - (Noise & Barrier) & Retaining Wall Study		100,000	100,000.00	6,953.79	93,066.50	-20.29	100.0	% 20	13 Y		Consultant has been retained. Work to be completed by Q3 2013.
201	1 403115712	25 GPS/AVL Expansion Program		150,000	150,000.00	128,821.95	5 0.00	21,178.05	5 85.9	% 20	11 N	2013	3 Anticipate 100% spent by Q4 2013.
201	1 403111000	95 Major Road Maintenance Program 2011		1,343,600	712,105.89	1,260,586.80	68,000.56	5 15,012.64	4 98.9	% 20	13 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
201	1 403111122	22 New Sidewalk Program 2011		300,000	302,395.61	173,384.20	84,347.14	42,268.66	85.9	% 20	13 Y		Ongoing - work in progress
201	1 403115500	11 Pavement Management Network Analysis	t	300,000	300,000	282,967.01	1 0.00	17,032.99	94.3	% Complete			Close September BER
201	1 403111910	1 Road Reconstruction Program 2011		8,705,000	9,448,564.55	7,516,726.38	3 920,690.07	7 267,583.55	5 96.9	% 20	14 Y		All six projects tendered and constructed. Close once commitments are paid/cleared/moved (majority are for contingency). Estimated surplus at this time is approximately \$260k.

ear					Actual	Actual		Available	%	Completion	On Target	Revised Completion	1
pproved F	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
2011	40311110	15 Road Resurfacing Program 2011	a	8,430,000	b 521,151.31	1,094,054.02	d 3,527,460.94	e = a-c-d 4 3,808,485.04	f = (c+d)/a 4 54.8%	2014	Y		Ongoing - work in progress. Burlington - Dofasco Gate 10 to Parkdale Ave & Industria Dr. Beckett (Mountain Access) - Glenfern to Auchmar currently under construction. No anticipated surplus.
2011	403112012	22 Sherman Access Lane Control System Upgrade	1	50,000	0.00	0.00	0.00	50,000.00	0.0%	2014	Y		Consultant to be engaged in 2012-2013 for complete electrical redesign of lane control systems.
2011	403111122	24 Sidewalk Rehabilitation Program 2011		500,000	500,000.00	238,946.68	87,704.23	3 173,349.09	65.3%	2013	Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2011	403115510	00 Strategic Initiatives		330,000	280,000.00	144,506.45	5 14,998.50	170,495.05	5 48.3%)			Account includes a variety of Transportation of Environmental Planning projects, including annual GTHA - Transportation Tomorrow Survey (TTS) contribution, support for Nodes & Corridors studies (with Planning)
2011		16 Street Lighting Program 2011		1,140,000	1,140,000.00								Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2011		20 Traffic Counts Program 2011/12		320,000	359,398.30	261,074.37	5,000.00	53,925.63	83.1%	2014	Υ		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2011	40411140 ⁻	10 Traffic Signal Modernization & Upgrades Program 2011		583,000	714,612.94	467,330.82	2 122,982.54	4 -7,313.36	101.3%	2013	Υ		Close once commitments are paid/cleared/moved.
2012	424120910	01 Aberdeen/Kent - Pedestrian Signal		80,000	80,000.00	78,796.84	4,714.30	-3,511.14	104.4%	2013	Υ		Complete - pending final review/audit/payme
2012	40412140°	16 Accessible Pedestrian Signals		150,000	150,000.00	0.00	0.00	150,000.00	0.0%	2013	Y		Anticipate 100%
2012	424120980	04 Ashton/Juanita/Mohawk Pedestrian Signal	-	80,000	80,000.00	61,014.57	14,852.50	4,132.93	94.8%	2013	Υ		Ongoing - work in progress
2012	404121712	24 Bicycle Route Program 2012		357,380	357,384.54	93,708.67	136,403.15	5 127,268.18	3 64.4%	2014	Y		Ongoing - work in progress. Planned projects include: Chedoke Golf Course trail, Herkimer/Charlton, bike racks, etc.
2012	40312182	17 Bridge & Culvert Maintenance 2012		700,000	700,000.00	675,635.50	6,375.00	17,989.50	97.4%	2014	Υ		Close once commitments are paid/cleared/moved.
2012	40312182°	12 Bridge 185 - Bay St N - 65m s/o Strachan St W		500,000	500,000.00	55,958.08	3 0.00	444,041.92	2 11.2%	2013	Y		Ongoing - coordination with CN Rail and GO Transit, dependant on Centennial design, estimated 2013 construction
2012	403121822	28 Bridge 248 - King St W 145 m w/o Bond St		150,000	105,555.56	5,601.99	19,620.75	124,777.20	16.8%	2015	Y		Funding is for ongoing ESA Monitoring and upcoming Design. Construction in 2015
2012		22 Bridge 329 - Burlington St E at Wilcox St		200,000	200,000.00	,		,					Ongoing - structural assessment is ongoing. Funding is also for design. Construction in 2017.
2012	403121822	23 Bridge 383 - Brock Rd, 860m s/o Safari Rd		200,000	133,333.32	12,912.34	18,530.00	168,557.66	5 15.7%	2014	Y		Ongoing - ESA Monitoring and EA. Design and Construction in 2014.
2012	403121822	25 Bridge 391 - Governor's Rd, 275m w/o Weir Rd		200,000	200,000.00	104,751.27	43,516.70	51,732.03	3 74.1%	2017	Y		Design works completed. Tenders will be undertaken when construction funds are mad available.
2012	403121852	26 Bridge 451 - Hwy 5 E, 120m e/o Mill St S		100,000	100,000.00	11,191.58	0.00	88,808.42	2 11.2%	2017	Y	_	Ongoing - rehab assessment deferred, to be done in 2013. Construction in 2017.

Revised

Estimated

'ear				Actual	Actual		Available	%	Estimated Completion On Tai	Revised rget Completion	n
pproved F	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date (Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a			
2012	424120970	1 Brigade/Dicenzo - Full Signal Installation	70,00	0 70,000.0	0.00	56,905.00	13,095.0	0 81.3%	6 2013 Y		Ongoing - work in progress
2012		5 Caroline - Main to King Two-Way Conversion	230,00		,						Work is complete charges to be posted to this account shortly.
2012		6 Central School - Flashing 40s	15,00		,						Equipment ordered. Installation in 2013
2012	403126099	9 Closed Projects	239,75	9 239,759.4	1 30,064.92	2 50,000.00) 159,694.4	9 33.4%	6 2014 Y		Ongoing - work in progress. % spent dependent on # of misc. charges for projects that have been closed. Email to Jerry P on July 26th.
2012		8 Council Priority - Minor Rehabilitation 2012	5,722,07		, ,	,	, ,				Project is shared equally by all Councillors. Depletion of funds is dependant on timing of requests by each Councillor.
2012		2 Council Priority Road Reconstruction 2012	1,400,00		,	,					Ongoing - work in progress. Various projects in design stage still to be tendered.
2012	403121101	7 Council Priority Road Rehabilitation 2012	6,880,00	0 2,562,461.6	8 4,735,301.3	8 851,447.84	1,293,250.7	8 81.2%	6 2014		Ongoing - work in progress. All eleven budgeted projects have been tendered. Estimated surplus at this time is approximately \$400k.
2012	404121001	7 Downtown Outdoor Lighting Upgrades	340,00	0 300,000.0	0.00	120,426.00	219,574.0	0 35.49	6 2013 Y		Anticipate 100% spent/committed at year end 2013 - pending finalization (via procurement) of decorative pole tender and LED RFPQ.
2012	4031255217	7 Dundas St Waterdowr Corridor Modeling Options	n 30,00	0 30,000.0	0 13,744.40	5,509.74	10,745.8	0 64.2%	6 2013 Y		Roster consultant hired - initiated
2012	4041210004	4 Escarpment Slope Stabilization Program 2012	300,00	0 300,000.0	0 143,764.3	2 0.00) 156,235.6	8 47.9%	6 2014 Y		Ongoing - work in progress
2012		1 Ferguson/Kelly - Pedestrian Signal	80,00	0 80,000.0	0.00	7,500.00	72,500.0	0 9.4%	6 2013 Y		Traffic worked in conjuntion with Councillor - funds not required
2012	4031255210	6 Fruitland Road Gateway Feature and Enhanced Pedestrian Crossings	200,00	0 124,444.4	4 3,357.44	4 0.00	196,642.50	6 1.79	6 2012 N		Design of potential gateway and improved pedestarin crossing facilities at two locations underway. Anticipate completion Q4 2012
2012		5 Full Signal - Garner & Panabaker	150,00		ŕ						Complete - pending final review/audit/payment. Council driven project. At the time the estimated cost was provided, there were no preliminary designs available and an average of \$150k per signal was used Extensive underground work is driving the cost over the estimate.
2012	4041214010	0 Full Signal - Hwy 8 & Glover	150,00	0 0.0	0 157,946.72	2 24,688.45	5 -32,635.1	7 121.89	6 2013 Y		Complete - pending final review/audit/payment. Council driven project At the time the estimated cost was provided, there were no preliminary designs available and an average of \$150k per signal was used Extensive underground work is driving the cost over the estimate.

ear				Α	ctual	Actual		Available	%	Completion	On Targe	t Completion	1
pproved Pi	roject ID Descripti	on/Title	Budget		evenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b		С	d	e = a-c-d	f = (c+d)/a				
2012	4041214012 Full Signa Augusta	ıl - John &		150,000	0.00	133,386.13	1,500.20	15,113.67	7 89.9%	2013	Υ		Complete - pending final review/audit/payme
2012	4031211225 Geotechn Investigat 2012	ical ion Program		388,900	388,914.45	218,969.93	3 14,478.04	155,452.03	3 60.0%	2014	Y		Ongoing - work in progress
2012	4041217384 Guide Ra Program 2		t	400,000	400,000.00	155,123.10	229,300.60	15,576.30	96.1%	2014	Y		Ongoing - work in progress.
2012	4241209203 Herkimer/ Pedestria			80,000	80,000.00	7,632.01	37,815.00	34,552.99	9 56.8%	2013	Υ		Ongoing - work in progress
2012	4031255215 Highway Studies	403 Ramp		645,000	533,888.88	35,982.95	5 1,595.50	607,421.55	5 5.8%	5 2012	N		PW Report 12051, approved by City Council in June 2012 to proceed with required initial studies of proposed westbound ramp at Mohawk Road and Highway 403. Anticipate completion Q4 2012
2012	4241209207 JE Davey Flashing 4			15,000	15,000.00	12,063.27	0.00	2,936.73	3 80.4%	2013	Y		Equipment ordered. Installation in 2013
2012	4241209202 John/Rob Pedestria			80,000	80,000.00	0.00	37,850.00	42,150.00	9 47.3%	2013	Υ		Ongoing - work in progress
2012	4041220212 Linc Sign & Catwall	Removal		150,000	167,269.73	175,553.32	2 0.00	-25,553.32	2 117.0%	2013	Υ		Ongoing - work in progress
2012	4031210005 Major Roa Maintenar 2012	ad nce Program		900,000	900,000.00	708,530.76	35,820.67	155,648.57	7 82.7%	2014	Y		Ongoing - work in progress.
2012	4031210006 Minor Cor	nstruction 2012		116,000	116,389.37	9,493.20	101,441.96	5,064.84	4 95.6%	2014	Y		Ongoing - work in progress - future budgets deferred pending depletion of these funds.
2012	4241209704 Mountable 7	e Curbs - Ward	I	50,000	50,000.00	0.00	50,000.00	0.00	0 100.0%	2013	Y		Ongoing - work in progress
2012	4241209806 Mountable 8	e Curbs - Ward	I	50,000	50,000.00	0.00	50,000.00	0.00	0 100.0%	2013	Υ		Ongoing - work in progress
2012	4041214008 New Full Program 2			360,000	461,508.06	50,905.70	10,000.00	299,094.30	0 16.9%	5 2014	Υ		Ongoing - work in progress. Frid & Longwoo installation completed, budget closure pendir payment to MIP. Additional \$150K on hold to fund City's contribution to new signal at Fifty South Service - timing dependent on proponent of the adjacent deve
2012	4031211222 New Side 2012	walk Program		440,000	440,000.00	111,574.01	4,144.15	324,281.84	4 26.3%	2014	Y		Balance of funds to be used for Garth (Becke Hill) sidewalks currently under construction.
2012	4241209503 Nugent-N Resurfaci			210,000	210,000.00	189,689.58	22,637.36	-2,326.94	4 101.1%	Complete			Complete - pending final review/audit/payme
2012	4031218218 OSIM Brid Culvert In 2012			200,000	200,000.00	183,132.71	16,867.29	0.00	0 100.0%	2014	Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2012	4031217677 Preventat Maintenar 2012	ive nce Program	2,	122,000	2,122,000.00	1,245,114.06	299,000.00	577,885.94	4 72.8%	2014	Y		Ongoing - work in progress. Available balance to be combined with projects from 2013 funding

Year				Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	n
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2012	404121041	7 Retaining Wall Rehabilitation 2012	300,00	300,000.0	0 76,642.84	196,790.27	26,566.89	91.1%				Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2012	424120980	5 Richview/Upper Paradise - Pedestrian Signal	80,00	0 80,000.0	0 98,068.53	9,720.64	4 -27,789.17	7 134.7%	6 201:	3 Y		Complete - pending final review/audit/payment. Council driven project. At the time the estimated cost was provided, there were no preliminary designs available and an average of \$80k per IPS was used. Extensive underground work is driving the cost over the estimate.
2012	403121910	1 Road Reconstruction Program 2012	13,688,00	0 13,622,584.5	3 9,495,172.47	3,635,634.51	557,193.02	2 95.9%	6 201	5 Y		Nine of eleven projects have been tendered. The balance are design only projects. No estimated surplus at this time.
2012	403121101	5 Road Resurfacing Program 2012	14,050,00	15,162,839.2	3 10,319,398.93	3 2,997,735.29	732,865.78	3 94.8%	6 201·	4 Y		Ongoing - work in progress. All projects have been tendered. Highway 8 - King to Fruitland tendered/constructed 2013. \$5.8m surplus realized in 2012 was used for the 2013 Capita Budget block. Anticipated 2013 surplus is approximately \$500k.
2012	403125112	0 Roads Equipment Acquisition 2012/13	332,00	0 332,426.9	6 0.00	308,622.10	23,377.90	93.0%	6 201	5 Y		Equipment expected to be ordered by end of Q1 2013. Delays are from the standardization agreement.
2012	403121122	3 Semi Barrier Rehabilitation Program 2012	200,00	0 200,000.0	0 36,380.12	2 126,454.59	37,165.29	81.4%	6 201	4 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2012	403121122	4 Sidewalk Rehabilitation Program 2012	500,00	0 501,948.5	3 141,290.03	311,319.00	47,390.97	7 90.5%	6 201 ₋	4 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2012	424120950	4 Sinclair Court - Elaine Court	287,00	0 287,000.0	0 273,883.56	0.00) 13,116.44	4 95.4%	6 Complete			Complete - pending final review/audit/paymen
2012	424120970	2 Sirente/Towrcrest - Full Signal Installation	150,00	150,000.0	0 791.14	169,535.00	-20,326.14	113.69	6 201:	3 Y		Complete - pending final review/audit/payment. Council driven project. At the time the estimated cost was provided, there were no preliminary designs available and an average of \$150k per signal was used. Extensive underground work is driving the cost over the estimate.
2012	403125536	9 Specific Area Transportation MP	250,00	250,000.0	0 31,092.89	9 10,015.00	0 208,892.11	1 16.49	6 201:	5 Y		Transportation analysis & modeling for areas under consideration to support population, business and growth. Determining timing/need of facilities. Issues also include inter-regional transportation planning. EA aspects can also be covered in this area.
2012	403125522	2 State of the Infrastructure - Service Level	540,00	460,000.0	0 345,311.70	65,872.21	128,816.09	9 76.1%	ó			Ongoing - work in progress
2012	404121001	6 Street Lighting Program 2012	1,140,00	1,140,000.0	0 1,027,004.17	14,596.02	98,399.81	1 91.4%	6 201	4 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.

and Reports 2012 2012 4041216019 Traific Controller Replacement - 2012 2012 4051220110 Traific Signal Electrical System ModernatariorU profiles Signal Electrical System Improvement 2012 2012 4051220110 Traific Signal Electrical System Improvement 2012 2014 4051220110 Traific Signal Electrical System Improvement 2012 2012 424209010 Traific Signal Electrical System Improvement 2012 2012 405125590 Traific Sudy-MainsKirg- Dundin 2012 405125590 Traific Sudy-MainsKirg- Dundin Management Program Amangement Program 2012 2012 405125590 Traific Sudy-MainsKirg- Dundin 2012 2013 405125590 Traific Sudy-MainsKirg- Dundin 2012 2014 405125590 Traific Sudy-MainsKirg- Dundin 2015 2016 405125590 Traific Sudy-MainsKirg- Dundin 2017 2018 405125590 Traific Sudy-MainsKirg- Dundin 2018 2019 405125590 Traific Sudy-MainsKirg- Dundin 2019 405125590 Traific Sudy-MainsKirg- Dundin 2010 2010 405125590 Traific Sudy-MainsKirg- Dundin 2012 2014 40512590 Traific Sudy-MainsKirg- Dundin 2012 2014 40512590 Traific Sudy-MainsKirg- Dundin 2015 2016 40512590 Traific Sudy-Mains Sudy-Mai	Year					Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	n
2012 4031218219 Shudural Investigations and Reports 2012 404121919 Toffic Controller Reports 2012 780,000 782,000.00 575,947.84 21,206.87 163,045.29 78.6% 2014 Y Organic work in progress operations are packed to the progress of the progress operations are packed to the progre	Approved F	Project ID	Description/Title	Budget							Date	(Y/N)	Date	Status Explanation
ard Reports 2012 4041215019 Traffic Controller Replacement - 2012 4041215019 Traffic Controller Replacement - 2012 404120016 Traffic Supple System Modernic and Controller System Moder				а		b	С	d	e = a-c-d	f = (c+d)/a				
Replacement - 2012 491220016 Traffic Signal 500,000 500,000.00 15,646.10 1,179.07 483,174.83 3.4% 2014 Y Origonia-work in progress commitments are paid-fole commitments are paid-fole some system Modernization V Progress of the progress commitments are paid-fole commitments are paid-fole some system Modernization V Progress of the progress commitments are paid-fole commitments are paid-fole some system Modernization V Progress of the progress commitments are paid-fole commitments are paid-fole some system Modernization V Progress of the progress of the progress commitments are paid-fole commitments are paid-fole some system of the progress of the progress commitments are paid-fole com	2012	4031218219	•		400,000	400,000.00	224,152.72	2 141,476.19	34,371.09	91.4%	201	4 Y		Ongoing - work in progress
Communications SystemModerizationU Propriets 2012 4331220110 Traffic Signal Electrical 532,000 400,000.00 23,802.49 49,000.00 459,197.51 13.7% 2014 Y Continuation of work design Systems improvement 2012 4241209107 Traffic Singh-Melanskilorg 35,000 35,000.00 0.00 0.00 35,000.00 0.0%	2012	4041215019			760,200	792,000.00	575,947.84	4 21,206.87	163,045.29	78.6%	201	4 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
Systems improvement 2012	2012	4041220016	Communications System/Modernization/U		500,000	500,000.00	15,646.10	0 1,179.07	483,174.83	3.4%	5 201	4 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
Dundfm	2012	4031220110	Systems Improvement		532,000	400,000.00	23,802.4	9 49,000.00	459,197.5 ²	1 13.7%	5 201	4 Y		Continuation of work designed under Traffic Signal Grounding Program (4030720710). Tender closed, contractor hired and installations are ongoing.
Management Program	2012	4241209107		-	35,000	35,000.00	0.00	0.00	35,000.00	0.0%	·			
Tomorrow Survey 2012 In GTHA Transportation made access to TTS databat transportation modeling ex explace 2012 4241209102 Ward 1 AR Sidewalk 200,000 200,000.00 187,908.26 3,617.32 8,474.42 95.8% 2013 Y Ongoing - work in progress Replace 2012 4241209205 Ward 2 AR Sidewalk 300,000 300,000.00 0.00 300,000.00 0.00 100.0% 2013 Y Ongoing - work in progress Replace 2012 4241209505 Ward 5 AR Sidewalk 125,000 125,000.00 102,221.64 0.00 22,778.36 81.8% 2013 Y Ongoing - work in progress Replace 2012 403144762 Yard Facility 200,000 200,000.00 44,916.79 4,190.00 150,893.21 24.6% 2014 Y Ongoing - work in progress commitments are paid/clet improvement Program 2012 2013 4031311016 Asset Preservation - 4,050,000 410,000.00 0.00 0.00 4,050,000.00 0.0% 2013 Y Ongoing - work in progress commitments are paid/clet improvement Program 2013 4041317124 Bicycle Routle Program 360,000 226,666.68 1,948.93 86,999.01 271,052.06 24.7% 2015 Y Anticipate 100% spent on the progress subject to Council Highland Rd, Wing St (Wester St.) 4031318217 Bridge & Culvert 780,000 566,666.68 152,138.36 280,596.18 347,265.46 55.5% 2015 Y Ongoing - work in progress Maintenance 2013 4031318218 Bridge 087 - Mountain 2,500,000 250,000.00 88,302.18 1,220,861.56 1,190,836.26 52.4% 2013 Y Ongoing - work in progress Park Ave 2013 4031318328 Bridge 118 - Woodburn 100,000 55,555.56 0.00 0.00 100,000.00 0.0% 2014 2013 Design, 2014 constru	2012	4031255820			135,807	135,807.05	11,875.04	4 60,564.53	8 63,367.48	3 53.3%	5 201	5 Y		On-going program, Funds support annual TDM Initiatives to reduce vehicle trips, encourage active transportation and increasing transit ridership. Account remains active.
Replace 2012 4241209205 Ward 2 AR Sidewalk 300,000 300,000.00 0.00 300,000.00 0.00 100.0% 2013 Y Ongoing - work in progress Replace 2012 4241209505 Ward 5 AR Sidewalk 125,000 125,000.00 102,221.64 0.00 22,778.36 81.8% 2013 Y Ongoing - work in progress Replace 2012 4031241762 Yard Facility 200,000 200,000.00 44,916.79 4,190.00 150,893.21 24.6% 2014 Y Ongoing - work in progress Maintenance & Improvement Program 2012 2013 4031311014 Asset Preservation - 4,050,000 410,000.00 0.00 0.00 4,050,000.00 0.0% 2013 Y Ongoing - work in progress Commitments are paid/clee Improvement Program 2012 2013 4041317124 Bicycle Route Program 360,000 226,666.68 1,948.93 86,999.01 271,052.06 24.7% 2015 Y Anticipate 100% spent on projects, subject to Council Highland Rd, King St (West Locke St, Mt Albion Rd, W and Hunter. 2013 4031318217 Bridge & Culvert 780,000 566,666.68 152,138.36 280,596.18 347,265.46 55.5% 2015 Y Ongoing - work in progress Maintenance 2013 4031318324 Bridge 087 - Mountain 2,500,000 250,000.00 88,302.18 1,220,861.56 1,190,836.26 52.4% 2013 Y Ongoing - work in progress Park Ave 2013 4031318328 Bridge 118 - Woodburn 100,000 55,555.56 0.00 0.00 100,000.00 0.0% 2014 2013 Design, 2014 constru	2012	4031255940			30,000	30,000.00	3,357.47	7 0.00	26,642.50	3 11.2%	5 201	4 Y		Annual contribution for the City to participate in GTHA Transportation modeling process and access to TTS database for City's transportation modeling exercises.
Replace 2012 4241209505 Ward 5 AR Sidewalk 125,000 125,000.00 102,221.64 0.00 22,778.36 81.8% 2013 Y Ongoing - work in progress Replace 2012 4031241762 Yard Facility 200,000 200,000.00 44,916.79 4,190.00 150,893.21 24.6% 2014 Y Ongoing - work in progress commitments are paid/clear Improvement Program 2012 2013 4031311016 Asset Preservation - Turnball 4,050,000 410,000.00 0.00 0.00 4,050,000.00 0.0% 2013 Y Ongoing - work in progress 2013 4041317124 Bicycle Route Program 360,000 226,666.68 1,948.93 86,999.01 271,052.06 24.7% 2015 Y Anticipate 100% spent on 1 projects, subject to Council Highland Rd, King St (West Locke St, Mt Albion Rd, Wand Hunter. 2013 4031318217 Bridge & Culvert 780,000 566,666.68 152,138.36 280,596.18 347,265.46 55.5% 2015 Y Ongoing - work in progress 2013 4031318324 Bridge 087 - Mountain 2,500,000 250,000.00 88,302.18 1,220,861.56 1,190,836.26 52.4% 2013 Y Ongoing - work in progress 2013 4031318328 Bridge 118 - Woodburn 100,000 55,555.56 0.00 0.00 100,000.00 0.0% 2014 2013 Design, 2014 constructed 2013 4031318328 Bridge 174 - Pearl St 250,000 138,888.88 37,143.90 140,299.60 72,556.50 71.0% 2014 Y 2013 Design, 2014 constructed 2013 Design, 2014 constructed 2013 2013 Design, 2014 constructed 2013 Design, 2014 con	2012	4241209102			200,000	200,000.00	187,908.26	3,617.32	8,474.42	2 95.8%	201	3 Y		Ongoing - work in progress
Replace 2012 4031241762 Yard Facility 200,000 200,000.00 200,000.00 44,916.79 4,190.00 150,893.21 24.6% 2014 Y Ongoing - work in progress commitments are paid/clea Improvement Program 2012 2013 4031311016 Asset Preservation - 4,050,000 410,000.00 0.00 0.00 0.00 4,050,000.00 0.0% 2013 Y Ongoing - work in progress 2013 4041317124 Bicycle Route Program 360,000 226,666.68 1,948.93 86,999.01 271,052.06 24.7% 2015 Y Anticipate 100% spent on the projects, subject to Council Highland Rd, King St (Wes Locke St, Mt Albion Rd, Wand Hunter. 2013 4031318217 Bridge & Culvert 780,000 566,666.68 152,138.36 280,596.18 347,265.46 55.5% 2015 Y Ongoing - work in progress 2013 4031318324 Bridge 087 - Mountain 2,500,000 250,000.00 88,302.18 1,220,861.56 1,190,836.26 52.4% 2013 Y Ongoing - work in progress 2013 4031318328 Bridge 174 - Pearl St 250,000 138,888.88 37,143.90 140,299.60 72,556.50 71.0% 2014 2013 Design, 2014 construction 2013 Desig	2012	4241209205			300,000	300,000.00	0.00	300,000.00	0.00	0 100.0%	201	3 Y		Ongoing - work in progress
Maintenance & Improvement Program 2012 2013 4031311016 Asset Preservation - Turnball 4,050,000 410,000.00 0.00 0.00 0.00 4,050,000.00 0.0% 2013 Y Ongoing - work in progress Turnball 2013 4041317124 Bicycle Route Program 2013 20	2012	4241209505			125,000	125,000.00	102,221.64	4 0.00	22,778.36	6 81.8%	201	3 Y		Ongoing - work in progress
Turnball 2013	2012	4031241762	Maintenance & Improvement Program		200,000	200,000.00	44,916.79	9 4,190.00	150,893.2 ⁻	1 24.6%	5 201	4 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2013 2013 2013 2013 2013 2013 2013 2013	2013	4031311016		4	,050,000	410,000.00	0.00	0.00	4,050,000.00	0.0%	201	3 Y		Ongoing - work in progress
Maintenance 2013 2013 4031318324 Bridge 087 - Mountain Park Ave 2,500,000 250,000.00 88,302.18 1,220,861.56 1,190,836.26 52.4% 2013 Y Ongoing - work in progress of the park Ave 2013 4031318328 Bridge 118 - Woodburn Rd 100,000 55,555.56 0.00 0.00 100,000.00 0.0% 2014 2013 Design, 2014 construction of the progress of the progress of the progress of the park Ave 2013 4031318319 Bridge 174 - Pearl St 250,000 138,888.88 37,143.90 140,299.60 72,556.50 71.0% 2014 Y 2013 Design, 2014 construction of the progress of the progress of the progress of the park Ave	2013	4041317124			360,000	226,666.68	1,948.93	3 86,999.01	271,052.00	5 24.7%	201	5 Y		Anticipate 100% spent on the following cycling projects, subject to Councillor/public approval Highland Rd, King St (Westdale to 403), Locke St, Mt Albion Rd, Wellington/Stinson, and Hunter.
Park Ave 2013 4031318328 Bridge 118 - Woodburn Rd 100,000 55,555.56 0.00 0.00 100,000.00 0.0% 2014 2013 Design, 2014 constru 2013 4031318319 Bridge 174 - Pearl St 250,000 138,888.88 37,143.90 140,299.60 72,556.50 71.0% 2014 Y 2013 Design, 2014 constru	2013	4031318217			780,000	566,666.68	152,138.36	6 280,596.18	347,265.46	55.5%	201	5 Y		Ongoing - work in progress
Rd 2013 4031318319 Bridge 174 - Pearl St 250,000 138,888.88 37,143.90 140,299.60 72,556.50 71.0% 2014 Y 2013 Design, 2014 constru	2013	4031318324		2	2,500,000	250,000.00	88,302.18	3 1,220,861.56	1,190,836.26	52.4%	201	3 Y		Ongoing - work in progress
	2013	4031318328			100,000	55,555.56	0.00	0.00	100,000.00	0.0%	201	4		2013 Design, 2014 construction
i cu	2013	4031318319	Bridge 174 - Pearl St Ped		250,000	138,888.88	37,143.90	140,299.60	72,556.50	71.0%	201	4 Y		2013 Design, 2014 construction

Year				Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	n
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2013	3 403131834	4 Bridge 322 - King @ Kenilworth	2,300,00	230,000.00	77,336.73	23,701.00	2,198,962.27	7 4.4%	2013	3 Y		Currently out to tender.
2013	3 403131833	1 Bridge 368 - King 40m e/o Elm	150,00	00 83,333.32	2 0.00	55,968.00	94,032.00	37.3%	2015	5 Y		Ongoing - structural assessment is ongoing. Funding is also for design. Construction in 2015.
2013	3 403131440	5 Contaminated Soil & Rock Disposal 2013	1,950,00	00 1,953,747.6	0.00	50,119.55	1,899,880.45	5 2.6%	2015	5 Y		2013 Program
2013		3 Council Priority - Minor Rehabilitation 2013	3,000,00									Project is shared equally by all Councillors. Depletion of funds is dependant on timing of requests by each Councillor.
2013	3 403131910	2 Council Priority Road Reconstruction 2013	7,680,00	1,162,222.24	4 107,994.45	5 1,284,378.51	6,287,627.04	4 18.1%	5 2015	5 Y		Seven of eleven projects have been tendered (not all p.o.'s reflected). Bingham - Glengrove to Hayes, Ayr and Ferguson/Aurora still to be tendered. The balance are design only projects. Estimated surplus at this time is approximately \$1.2m.
2013	3 403131101	7 Council Priority Road Rehabilitation 2013	2,610,00	00 290,000.00	0.00	480,760.58	3 2,129,239.42	2 18.4%	2014	ΙY		Four of eight projects have been tendered (no all p.o.'s reflected), another two projects are out for tender now. Anticipate 100% committed/spent by year end. No projected surplus at this time.
2013	3 404131135	Downtown Alleyways	100,00	0.00	0.00	0.00	100,000.00	0.0%	2013	3 Y		Ongoing - work in progress
2013	3 404131000	4 Escarpment Slope Stabilization Program 2013	600,00	00 333,333.32	2 334,175.18	38,555.00	227,269.82	2 62.1%	2015	5 Y		Ongoing - work in progress
2013	3 403131724	1 Fencing Rehab/Replace within the Road Allowance 2013	200,00	00 111,111.12	2 135,865.75	71,699.25	-7,565.00	103.8%	2015	5 Y		Ongoing - work in progress
2013	3 403132135	Fleet Additions - Roads O&M	100,00	00 55,555.56	6 0.00	0.00	100,000.00	0.0%	2013	3 Y		Program requirements for equipment size being deliberated.
2013	3 403131122	Geotechnical Investigation Program 2013	221,00	00 132,111.12	2 0.00	0.00	221,000.00	0.0%	2015	5 Y		Ongoing - work in progress
2013	3 404135531	5 Graffiti Management Strategy	50,00	50,000.00	0.00	0.00	50,000.00	0.0%	2013	3 N	201	4 Ongoing - work in progress
2013	3 404131738	4 Guide Rail Replacemen Program 2013	t 400,00	00 222,222.24	15,626.81	317,124.32	2 67,248.87	7 83.2%	2015	5 Y		Ongoing - work in progress
2013	3 403135531	Ham Transportation MP Update	250,00	00 138,888.88	3 0.00	0.00	250,000.00	0.0%	Ó			
2013	3 424130921	2 James Mountain Rd Retaining Wall	50,00	50,000.00	0.00	0.00	50,000.00	0.0%	2013	3 у		Ongoing - work in progress
2013	3 403132025) Kenilworth - Merchison to Burlington	2,740,00	00 430,555.56	0.00	10,000.00	2,730,000.00	0.4%	2014	ΙY		Tender 2013, construction 2014
2013	3 403131000	5 Major Road Maintenance Program 2013	1,200,00	1,200,000.00	63,340.73	567,939.25	568,720.02	2 52.6%	2015	5 Y		Ongoing - work in progress

Year	JONE J	0, 2010		Actual	Actual		Available	%	Estimated Completion On	Revised Target Completion	1
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date (Y/I	N) Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a			
2013	404131400	8 New Full Traffic Signal Program 2013	630,00	394,444.4	4 122.82	2 171,960.00	457,917.18	8 27.3%	2015 Y		Ongoing - work in progress
2013	403131122	2 New Sidewalk Program 2013	450,00	250,000.00	319.90	287,672.50	162,007.6	0 64.0%	2015 Y		Ongoing - work in progress
2013		2 Noise and Barrier Wall Rehabilitation Program	200,00	00 111,111.12	2 3,683.72	2 0.00	196,316.2	8 1.8%	2013 N	201	4 Waiting for results of inventory and condition assessment study.
2013	403131821	8 OSIM Bridge and Culvert Inspections 2013	200,00	00 111,111.12	2 9,688.83	3 154,002.00	36,309.1	7 81.8%	2015 Y		Ongoing - work in progress. NOT TO BE CLOSED YET.
2013	403131767	7 Preventative Maintenance Program 2013	2,000,00	1,100,000.00	0 8,022.58	3 1,930,164.55	61,812.8	7 96.9%	2015 Y		Ongoing - work in progress
2013	403134955	5 QA-QC Service Contrac Program - 2013	t 218,4°	1 218,410.57	7 10,979.79	162,560.13	3 44,870.6	5 79.5%	2015 Y		Ongoing - work in progress
2013	403131001	2 Railway Roadway Crossings Rehab Program 2013	158,00	91,333.32	2 0.00	0.00	158,000.0	0 0.0%	2015 Y		Ongoing - work in progress
2013	530138400	1 Rapid Transit - Quick Wins	9,600,00	5,333,333.32	2,555.00	102,355.00	9,495,090.0	0 1.1%	2015 Y		WIP - remaining Quick Win projects underway (eg Mixed Use Bldg, Transit Priority, Bike Share)
2013	530135510	0 RAPID TRANSIT STUDIES (2013)	315,00	00 140,000.00	0 125,400.00	0.00	189,599.0	0 39.8%	2013 Y		Extend Funding for Rapid Transit Staff to finalize work regarding further rapid transit planning and financial strategy
2013	404131041	7 Retaining Wall Rehabilitation 2013	300,00	166,666.68	8 8,357.58	36,600.00	255,042.43	2 15.0%			Ongoing - work in progress
2013	403131910	1 Road Reconstruction Program 2013	5,110,00	00 736,580.26	851,211.55	5 1,837,664.72	2 2,421,123.7	3 52.6%	2016 Y		One of five projects has been tendered. Another one is out for tender and the balance are design only projects. Estimated surplus a this time is approximately \$400k
2013	403131101	5 Road Resurfacing Program 2013	7,600,00	2,203,994.98	8 424,811.87	7 3,189,649.59	3,985,538.5	4 47.6%	2014 Y		Eight of nine projects have been tendered (no all p.o.'s reflected). Anticipate 100% committed/spent by year end. Projected surplus is approximately \$1.4m at this time.
2013	404131135	1 Roads - Alleyway Rehabilitation	500,00	00 277,777.76	6 0.00	0.00	500,000.0	0 0.0%	2015 Y		Waiting for results of inventory and condition assessment study.
2013	403131122	3 Semi Barrier Rehabilitation Program 2013	200,00	00 111,111.12	2 10,875.62	2 119,968.75	69,155.6	3 65.4%	2015 Y		Ongoing - work in progress
2013	403131122	4 Sidewalk Rehabilitation Program 2013	500,00	00 277,777.76	6 1,628.16	144,384.50	353,987.3	4 29.2%	2015 Y		Ongoing - work in progress
2013		6 Street Lighting Program 2013			•			1 56.3%	2015 Y		Ongoing - work in progress.
2013	403131821	9 Structural Investigations and Reports 2013	400,00	00 222,222.24	4 0.00	75,500.00	324,500.00	0 18.9%	2015 Y		2013 Program
2013	404131501	9 Traffic Controller Replacement - 2013	750,00	00 416,666.68	8 117,873.77	7 0.00	632,126.2	3 15.7%	2015 Y		Ongoing - work in progress

Year				,	Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	1
Approved	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			a	k)	С	d	e = a-c-d	f = (c+d)/a				
2013	3 403131582	0 Traffic Counts Program 2013	1:	50,000	63,634.17	20,921.9	0 29,880.00	99,198.10	33.9%	20	15 Y		Ongoing - work in progress. Provides data to support traffic signal installation decisions, truck route planning, capital planning of roadway construction projects, development planning and other undertakings in the City.
2013	3 404132001	6 Traffic Signal Communications System/Modernization/Upgrades 2013	ŕ	00,000	555,555.56	0.0	0 0.00	1,000,000.00	0.0%	20	15 Y		2013 Program Traffic Management Centret being constructed Third Quarter Anticipate 80% expenditure by year end
2013	3 403132011	0 Traffic Signal Electrical Systems Improvement 2013	6	00,000	222,222.24	0.0	0 45,780.00	554,220.0	7.6%	20	15 Y		2013 Program - Research complete grounding & bonding rollout in conjunction with new Communications Project anticipate 100% expenditure
2013	3 404132001	7 Traffic Signal LED Upgrades	1,2	00,000	666,666.68	0.0	0.00	0 1,200,000.0	0.0%	20	14 Y		2013 Program Anticipate 100% expenditure
2013	404131401	Traffic Signal Modernization & Upgrades Program 201:	ŕ	50,000	689,717.10	220,451.4	9 288,912.9	7 540,635.5	4 48.5%	20	15 Y		Ongoing - work in progress
2013	3 403135594	0 Transportation Tomorrow Survey 2013		60,000	33,333.32	0.0	0.00	0 60,000.0	0.0%	20	15 Y		
2013	3 403134176	2 Yard Facility Maintenance & Improvement Program 2013	10	00,000	55,555.56	0.0	0 2,998.86	6 97,001.14	4 3.0%	20	14 Y		Ongoing - work in progress
			238,3	00,011	160,763,354	114,568,65	0 37,947,94	3 85,783,41	7 64.0%	1			
	ROADS - DE\	/FLOPMENT											
2009		5 Dartnall-Stone Church to Rymal	o 60	00,000	390,418.62	6,536.8	0.00	593,463.2	0 1.1%	,			EA approved in 2012, commence design 2013
2009	403098098	6 TrinityChurchCorridor- 53&Stone	16,9	00,000	11,111,005.04	7,065,872.5	7 52,792.8	4 9,781,334.5	9 42.1%	1			Design on hold, pending resolution on eco- passage
2012	2 403128029	6 RHBP - Glover / Rymal Intersection Improvements	2	30,000	280,000.00	311,199.9	3 16.9	7 -31,216.9	111.1%	•			Construction in progress
2012	2 403128028	4 RHBP - Glover Road (Twenty Rd to 650m south)	1,6	20,000	65,755.15	911,739.2	3 441,947.02	2 266,313.7	5 83.6%	,			Works tendered, construction to commence
2013	3 403138038	2 RHBP-Twenty-Dartnall to Glover	2,2	00,000	1,222,222.24	496.5	7 1,905,714.70	6 293,788.6	7 86.6%	1			2013 Program
			21,6	00,000	13,069,401	8,295,84	5 2,400,47	2 10,903,683	3 49.5%	<u></u>			
	TOTAL	ROADS	259,9	00,011	173,832,755	122,864,49	5 40,348,41	5 96,687,10	0 62.8%	- ! =			
2005	WASTE MAI 5 512059452	NAGEMENT 7 SWMMP - MRF	11,9	01,500	11,914,867	11,869,116.7	32,000.00	383.30	0 100.0%	. 20 ⁻	13 Y	201	3 Funds will be spent by the end of 2013 for MRF office demolition and renovations.

Year				Act	ual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	
Approved	Project ID	Description/Title	Budget		enues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b		С	d	e = a-c-d	f = (c+d)/a				
2007	512079200	Closed Landfill Maintenance &Capital Improvement	7,124	,615	5,639,057	6,540,303.46	6 185,598.54	398,713.00	94.4%	ongoing	Y	2014	4 Funds to be committed in 2013. Dundas regrading, Rennie/Brampton erosion control along Red Hill. Project remains open as funds are required for pending direction from MOE for Central Park work.
2007	512079100	0 Glanbrook Landfill Maintenance & Capital Improvements	1,398	3,425	1,161,425	1,311,405.52	2 0.00	87,019.48	93.8%	ongoing	Y	2013	3 Estimated completion in 2013, project under the same tender for Glanbrook which was deferred
2008	512086710	1 Relocation of Hall Rd Pump Station	1,000	,000	591,671	608,529.35	5 44,493.56	346,977.09	9 65.3%		10 Y	2014	Tender will be released in Q3, 2013. Completion in 2014. During the capital budget process over the past several years this project was deferred for budget reasons. Project will commence in 2013.
2008	512089241	West Hamilton Landfill Stabilization	250	,000	18,451	19,712.85	92,124.43	138,162.72	2 44.7%	20	09 N	2014	4 Project has remained open due to a MOE required study of W. Hamilton landfill which was completed end of 2012. Consulting repor completed in Q1 2013. Funds to be committed by year end.
2009	512099191	2 Glanbrook Landfill Maintenance - Building Renovations	200	,000	149,325	149,531.29	3,350.00	47,118.71	76.4%	20	10 N	2013	This project is part of a large building renovation, waiting for the last segment (floors) to be completed. Delays due to legal claim pending with the renovations contractor; quotes received, work will commence in Q3 with expected completion by year end.
2009	512099110	1 Glanbrook Landfill- Stage 3 Development	2,550	,000	534,757	398,640.30	363,117.21	1,788,242.49	9 29.9%	20	22 Y	2016	6 Work started in 2009 and continues through 2016. Project being done in conjunction with 5120867101(Relocation of Hall Road Pump Statn)
2010	512109010	0 CCF Rolling Stock Replacement	1,600	,000	847,778	506,617.21	78,820.00	1,020,562.79	36.5%	20.	21 Y	2021	Funds to be committed by the end of Q3 2013 for the purchase and delivery of CCF rolling stock in Q2 2014. On-going purchase of rolling stock for duration of existing contract which expires in Dec. 2020.
2010	512109200	Closed Landfill Sites Maintenance	315	5,000	99,457	140,259.96	181,211.50	-6,471.46	102.1%	20	10 N	2013	B Expected completion by the end of 2013; the tender was delayed as all Glanbrook Landfill works were coordinated under the same tender.
2010	512109100	Glanbrook Landfill Capital Improvements	276	i,000	165,000	152,626.05	5 75,083.79	48,290.16	82.5%	20	10 N	2013	3 As a result of operational efficiencies, the final capping of side slopes intended to be done in 2010 was not necessary and the process could be postponed, however the work will be required by the end of 2013.
2010	512109552	5 SWMMP-Planning & Approvals	705	,910	426,390	649,625.14	82,365.45	-26,080.59	103.7%	20	20	2013	Mailer, guide and tags for 2013 waste collection system
2011	512119020	Diverson Container Replacement Program	485	,000	351,802	361,982.50	125,914.00	-2,896.50	100.6%	ongoing	Υ	2013	Funds to be spent by the end of 2013 for new container acquisition
2011	512119300	0 Resource Recovery Centre	190	,000	84,461	85,872.61	103,525.00	602.39	99.7%	ongoing	Y	2013	3 MRF Renovations will be completed by end of 2013.

Year				Actual		Actual		Available	%	Estimate Completi		Revised et Completio	n
Approved P	roject ID	Description/Title	Budget	Reven		Expenditures c	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
			a	D D		<u> </u>	u	e = a-c-u	1 = (C+u)/a				
2012	5121290200	Diversion Container Replacement	79	90,000	174,448	443,631.98	3 240,684.89	105,683.1	3 86.0	6% ongoing	Υ	201	14 Funds to be committed by Q4-2013 and spent in 2014 for new container acquisition
2012	5121290520) Streetscape Containers	27	77,400	178,159	13,950.09	9 101.21	263,348.7	0 5.	1% ongoing	Y	201	14 Staff reviewing improvements for streetscape furniture (Lead Strategic Planning -Street Furniture Working Group). The goal is to issue a Tender in 2013-2014 to commit the funds.
2012	5121294001	Truck Wash Bays at Resource Recovery Centre	23	30,000	0	0.00	0.00	230,000.0	0.0	0% 2	2012 N	-	Please close this project
2012	5121292000	Closed Landfill Maint⋒ Imp	20	00,000	31,546	31,545.66	5,000.00	163,454.3	4 18.3	3% ongoing	Y	201	13 Funds to be spent in 2013
2012	5121291000	Glanbrook Landfill Capital Improvements	87	71,400	398,458	399,497.20) 14,431.31	457,471.4	9 47.9	5% ongoing	Y	201	13 Funds to be spent in 2013; project correlated with project 5120867101 Hall Road Pump Station which was deferred
2012	512129011	Leaf&Yard Composting Facility Relocation	30	00,000	0	0.00	0.00	300,000.0	0 0.0	0% 2	2015 Y	20°	14 Project completion 2014; design work in correlation with 5120991101 which was deferred
2012	5121290102	2 MRF Energy Efficiency Project	48	30,000	240,000	261,730.50	23,396.80	194,872.7	0 59.4	4% 2	2012 N	20°	14 Phase 1 work completed. Remaining funds will be used for Phase 2 energy efficiency; work is underway.
2012	5121251700	MRF Equipment Upgrades	1,90	00,000	1,900,000	1,574,332.05	362,900.00	-37,232.0	5 102.0	0% 2	2012 Y	201	13 Project to be completed by the end of 2013.
2012	5121290412	2 MRF Roof Replacemen & Repair	t 88	30,000	8,141	538,139.60	275,195.86	66,664.5	4 92.4	4% ongoing	Υ	201	13 Phase 2 of MRF roof replacement; work to be completed in Q3 2013
2012	512129010 ⁻	MRF Transformer Removal & Replacement	40	00,000	20,363	20,363.00	290,900.00	88,737.0	0 77.8	8% 2	2012 Y	20 ⁻	13 This project is financed by Waste and leaded by Facilities; the work will be completed by the end of 2013
2012	5121293000	Resource Recovery Centre	2	70,000	94,349	101,284.39	9 102,097.50	66,618.1	1 75.3	3% ongoing	Y	20°	14 Funds to be used for MRF & CCF capital projects 2013/2014 - office replacement demolition, roll up door replacement, windows replacement
2012	5121294000	Transfer Station CRC Maintenance Improvements	33	35,000	150,000	169,472.97	7 84,792.93	80,734.1	0 75.9	9% ongoing	Y	201	14 Funds to be used for TS/CRC capital projects such as floor and door repairs.
2013	4240503507	7 Downtown Cleanliness&Security	12	22,000	122,000	121,461.01	2,000.00	-1,461.0	1 101.2	2% ongoing	Y	TBD	Need Explanation
2013	512135700	GPS System-Curbside Collection	8	35,000	0	0.00	0.00	85,000.0	0.0	0% 2	2013 Y		14 RFP in progress and funds to be committed by Q1-2014
2013	5121390200	Diversion Container Replcmnt	70	00,000	419	1,134.37	7 0.00	698,865.6	3 0.2	2% ongoing	Y	201	14 Container acquisition in progress and funds to be committed by Q1-2014
2013	5121390520) Streetscape Containers	,	70,000	0	0.00	0.00	70,000.0	0.0	0% ongoing	Y	20°	14 Staff reviewing improvements for streetscape furniture (Lead Strategic Planning -Street Furniture Working Group). Goal is to issue a Tender in 2013-2014 to commit the funds.
2013	512134900	Backflow Preventer Replacement	35	50,000	0	0.00	0.00	350,000.0	0 0.0	0% 2	2013 N	201	14 Facilities is leading this project. Inventory of sites currently being developed.

			Actual	Actual		Available	%	Estimate Complete	tion On Targe	Revised et Completion	
roject ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
5121349002	CCF Air Handling Odou Control	-					, ,).0%	2013 N	2014	Project correlated with odour control system upgrade which is currently taking place but not finalized. Expected project completion in 2014.
5121392000	Closed Landfill Maint⋒ Imp	430,000	0	0.0	0.00	430,000.00) (0.0% ongoing	Y	2014	Expected project completion 2014
5121391000	Glan Landfill Cap Improvements	275,000	0	0.0	0 0.00	275,000.00) (0.0% ongoing	Y	2014	Expected project completion 2014
5121390412	MRF Roof Repl & Repair	1,125,000	0	0.0	0.00	1,125,000.00) (0.0% ongoing	Y	2013	3 Phase 3 of MRF roof replacement; work to be tendered in Q3 2013 with expected completion by the end of 2013
5121393000	Resource Recovery Centre	590,000	0	9,161.4	8 18,144.00	562,694.52	2 4	1.6% ongoing	Y	2014	Funds to be used for MRF & CCF capital projects 2013/2014 - office replacement demolition, roll up door replacement, windows replacement
5121394000	Transf Stn CRC Main Improv	450,000	0	12,974.4	3 0.00	437,025.5	7 2	2.9% ongoing	Y	2014	Funds to be used for TS/CRC capital projects 2013/2014 such as leaf and yard bunker expansion, CRC bin wall repairs, scale house floor replacement
L WASTE N	MANAGEMENT	39,833,250	25,302,322	26,492,90	2 2,787,248	10,553,100	0 73	3.5%			
		330,000	330,126	103,211.5	2 0.00	226,788.4	31	1.3%	2014 Y	2014	Upgrade to Avantis has been abandoned in favour of coordinating software with corrporate Hansen tool. Move to Hansen from Avantis is underway. Completion target date YE 2014
4941051100	Central Fleet Vehicle Replacement Program	5,130,000	4,900,893	4,905,545.5	8 27,062.21	197,392.2	1 96	6.2%	2013 Y	2013	B Last projects will be completed in 2013. Capital will be clsoed out at YE 2013
4941151002	Motor Fuel Storage Tank	370,000	370,000	40,539.0	3 23,747.20	305,713.7	7 17	7.4%	2013 Y	2013	3 Work started internally. Project for 330 Wentworth and compliance issues at other sites to be completed in 2013
4941151100	Central Fleet Vehicle Replacement Program	5,890,000	3,629,048	3,895,431.1	0 224,360.00	1,770,208.90) 69	9.9%	2014 Y	2014	4 Several projects remain from 2011 that will continue in 2013
4941251100	2012 Central Fleet Replacement	9,386,000	1,004,031	4,166,739.0	1 182,839.20	5,036,421.79	9 46	5.3%	2015 Y	2015	5 Several projects remain from 2012 that will continue in 2013
4941351100	2013 Central Fleet Replacement	5,390,000	38,800	363,804.9	3 48,697.65	4,977,497.42	2 7	7.7%	2016 Y	2016	6 Completion of outstanding work form prior years has delayed the full start of this years capital program. On target for 2016 completion
TOTAL F	LEET	26,496,000	10,272,897	13,475,27	1 506,706	12,514,023	3 52	2.8%			
5300351100	Fare Box Replacement ATS Master Plan-Policy								2014 Y 2014 Y	Ongoing 2014	Ongoing. 4 Implementing new eligibility on Nov. 1, 2012. Increase in demand for trips.
	5121349002 5121392000 5121391000 5121393000 5121394000 5121394000 4941051100 4941151100 4941251100 4941351100 TOTAL F TRAN 5300351100	5121349002 CCF Air Handling Odou Control 5121392000 Closed Landfill Maint⋒ Imp 5121391000 Glan Landfill Cap Improvements 5121390412 MRF Roof Repl & Repair 5121393000 Resource Recovery Centre 5121394000 Transf Stn CRC Main Improv L WASTE MANAGEMENT FLEET 3541057002 Avantis Software Upgrade 4941051100 Central Fleet Vehicle Replacement Program 49411511002 Motor Fuel Storage Tank 4941151100 Central Fleet Vehicle Replacement Program 4941251100 2012 Central Fleet Replacement 4941351100 2013 Central Fleet Replacement TOTAL FLEET TRANSIT 5300351100 Fare Box Replacement	S121349002 CCF Air Handling Odour Control T00,000	Total Fleet Page Page	Toject ID Description/Title Budget Revenues Expenditures	Topict ID Description/Title Budget Revenues Expenditures Commitment	roject ID Description/Title Budget Revenues Expenditures Commitment Balance 5121349002 CCF Air Handling Odour Control 700,000 0 0.00 0.00 700,000.00 5121392000 Closed Landfill Maint⋒ Imp 430,000 0 0.00 0.00 0.00 275,000.00 5121390412 MRF Roof Repl & Repair 1,125,000 0 0.00 0.00 1,125,000.00 5121393000 Resource Recovery Centre 590,000 0 9,161.48 18,144.00 562,694.5 5121394000 Transf Stn CRC Main Improv 450,000 0 12,974.43 0.00 437,025.5 1L WASTE MANAGEMENT 39,833,250 25,302,322 26,492,902 2,767,248 10,553,10 494105100 Central Fleet Vehicle Replacement Program 330,000 330,126 103,211.52 0.00 226,788.4 4941151100 Zentral Fleet Vehicle Replacement Program 370,000 4,900,893 4,905,545.58 27,062.21 197,392.2 4941151100 Zentral Fleet Vehicle Replacement Program 3,890,000 3,629,048 3,895,431.10 224,360.00 1,7	Policy P	Page Page	Page Page	Project Description/Title Budget Revenues Expenditures Commitment Balance Complete Date (V/N) Date

'ear				Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	1
pproved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2005	5300583504	4 Fare Cards-System Enhancement	7,500,0	00 5,531,5	72 5,715,011.3	0 1,229,588.22	2 555,400.48	92.6%	6 201	4 Y	201	4 Multi-year implementation underway. Initial installation complete. Software upgrade due Q2 2013.
2006	530068500	Downtown Transit Terminal	9,700,0	9,725,0	9,708,092.2	8 26,257.94	-34,350.22	100.49	6 201	4 Y	201	Heat trace control upgrade to be completed Q3 2013.
2006	531064100	1 ATS Accomodation	2,500,0	00 1,493,2	70 1,493,269.8	6 61,084.06	945,646.08	62.29	6 201	4 Y	201	4 Current phase: Work at MTC to begin Q3 2013.
2009		4 Park 'n Ride Terminal Security	1,935,0	•								Terminal security to be undertaken in conjunction with park and ride development. Currently in detailed design stage.
2010		1 Transit - Hybrid Bus Battery Replacement	587,0		0 0.0		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		6 Ongoing	N/A		3 Ongoing. Batteries to be replaced as necessary. Estimated cost of \$25K per unit, 28 buses in total.
2010		1 ATS Rebranding & Marketing Survey	400,0									4 Ongoing.
2011	5311182002	2 ATS Mobile Data Terminals	1,210,0	00 426,13	37 426,137.0	2 207,694.80	576,168.18	3 52.4%	6 201	3 Y	201	3 Software installed. To be completed in Q3 2013.
2011	5301151500	0 Replace Bus Hoists	720,0	00	0.0	0.00	720,000.00	0.0%	6 201	3 Y	201	4 Ongoing.
2011	5301183100	O HSR Bus Replacement Program	8,261,0	00 6,933,79	98 6,933,798.1	0.00	1,327,201.90	83.9%	6 Completed	Y	Completed	To be closed September 30, 2013 reporting
2011	531118200	1 Expansion Buses ATS	400,0	00 360,0	00 327,667.8	4 10,000.00	62,332.16	84.49	6 201	3 Y	201	4 2 buses ordered (ATS Master Plan recommendation). Q3 2013.
2011	5301184002	2 Trapeze Analysis and Optimize	100,0	00	0 0.0	0 28,900.00	71,100.00	28.9%	6 201	4 Y	201	4 Ongoing. 2014 completion date.
2011	530118500	Customer Service Software	720,0	00 493,9	04 493,904.3	3 0.00	226,095.67	68.69	6 201	3 Y	201	3 Ongoing. 2013 completion date.
2012	531128400°	1 Trapeze PASS-OPS for Darts	300,0	00 155,8	55 155,865.1	4 107,063.32	2 37,071.54	87.6%	6 201	3 Y	201	3 Initiated PASS-OPS installation. To be completed in Q4 2013.
2012	531128200°	1 Expansion Buses ATS	600,0	00 540,0	327,667.8	4 15,000.00	257,332.16	57.19	6 201	3 Y	201	5 3 buses ordered (ATS Master Plan recommendation). Q3 2013.
2012	5311282100	0 2012 ATS Vehicle Replacement	1,924,0	00 1,801,7	09 1,801,708.6	1 55,000.00	67,291.39	96.5%	6 201	3 Y	201	5 11 buses ordered. Q3 2013.
2012	2 5301285909	5 Bus Shelter-Bench Repairs&Repl	300,0	00 1:	20 0.0	0 0.00	300,000.00	0.0%	6 201	4 Y	201	5 Investigation underway to develop Anti graffit program. Inventory of shelters completed and alternatives for rehabilitation under development.
2012	530128590 ⁻	1 2012 Bus Stop Landing Pads	73,0	00 2,7	15 2,715.0	2 45,850.00	24,434.98	3 66.5%	6 201	3 Y	201	5 Q3 2013 completion date.
2013	5301351500	0 Replace Bus Hoists	360,0	00	0.0	0.00	360,000.00	0.0%	6 201	4 Y	201	6 Ongoing.
2013	5301383503	3 2013 Non-Rev Vehicle Replace	85,0	00	0 0.0	0.00	85,000.00	0.09	6 201	3 Y	201	6 Awaiting bid submissions.
2013	5301383603	3 Automated Vehicle Monitoring	220,0	00	0 0.0	0.00	220,000.00	0.0%	6 201	4 Y	201	4 Ongoing. Request for quotes on work plan.
2013	5311382100	0 2013 ATS Vehicle Replacement	1,924,0	00	0.0	0 1,494,000.00	430,000.00	77.7%	6 201	4 Y	201	6 Buses to be ordered.
2013	5301355100	0 Rapid Transit Studies	315,0	00 140,00	00 125,400.2	1 0.00	189,599.79	39.8%	6 201	3 Y	201	6 Funds to support Rapid Transit Office in 2013 2012 studies completed and submitted to Metrolinx.

Year				Actual	Actual			Available	%	Estimated Completion	On Target	Revised Completion	
Approved	Project ID	Description/Title	Budget	Revenues	Expenditure			Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d		e = a-c-d	f = (c+d)/a				
201		Transport Demand Mng Program	t 200,	000		,082.00	104,776.12	,		9% Ongoing	Y		Transportation Demand Management Program on-going, including administration of Smart Commute Hamilton.
201:	3 530138400	1 Rapid Transit - Quick Wins	9,600,1	4,266	,667 2	,555.00	102,355.00	9,495,090.00) 1.	1% 2013-2014	Y	2014	Projects in detailed design include the park and ride at the MTC and RFP stage includes the A and B-Line enhanced amenities and Bike Share. The Mohawk Hub is pending finalization of an agreement with the College.
201:	3 530138400	2 Mobility Programs	150,	000	0	0.00	0.00	150,000.00	0.	0% 201	4 Y	2014	Integrated transportation strategy complete (Rapid Ready). Funds to be used towards development of supporting mobility strategies and projects, e.g. complete streets, land use/TDM, etc
201		4 Mobility Programs - Pedestrian	50,		0	0.00	0.00				4 Y	2014	Pending approval of the Hamilton Pedestrian Mobility Master Plan.
201:	3 530134900	1 Rubber Faced Street Curbs	175,	000	0	0.00	0.00	175,000.00	0.	.0% 201	4 Y	2014	Ongoing.
201:	3 530138590	1 2013 Bus Stop Landing Pads	73,	000	0	0.00	0.00	73,000.00	0.	0% 201	3 Y	2016	6 Ongoing.
201:	3 530138590	5 Bus Shelter-Bench Repairs&Repl	100,	000	0	0.00	0.00	100,000.00	0.	0% Ongoing	Υ	2016	6 Ongoing.
	TOTAL T	RANSIT	55,882,	36,734	,081 31,9	81,552	4,321,369	19,579,078	3 65.	0%			
FO 2009	-	ORTICULTURE O Mud St Blvd Landscape Improvements	250,	250	,000 63	,834.18	34,895.00	151,270.82	2 39.	5% 201	0 Y	2014	Multiyear project with expected completion in 2014, dependant on installation of turning lanes. Works anticipated to start in Q3 2013.
2010	0 445104952	3 Tree Trimming Vehicle Program	700,9	700	,974 344	,679.59	0.00	356,295.41	1 49.	2% 201	3 N	2014	Equipment specs being finalized by Fleet; crane Trucks being tendered in 2013, expected delivery in 2014
201	0 445105344	4 Tree Planting Program	1,805,	000 1,805	,003 1,306	,170.53	0.00	498,829.47	7 72.	4% ongoing	Υ	2013	3 Expected completion Q3 2013
201	1 445115300	1 Emerald Ash Borer Plar	2,750,	000 250	,000 488	,195.35	1,200,307.69	1,061,496.96	61.	4% 202	10 Y	2013	B Expected completion Q4 2013
201	1 445115344	4 Street Tree Planting Program	250,	000 250	,000 3	,561.61	0.00	246,438.39) 1.	4% ongoing	Υ	2014	Expected completion 2014
201:	2 445124192	Forestry Yard Renovations	2,100,	2,100	,000 1	,970.00	2,100,000.00	-1,970.00	100.	1% 201	3 N	2014	Expected completion Q1 2014
201:	2 445125344	4 Street Tree Planting Program	1,425,	000 1,425	,000	0.00	0.00	1,425,000.00	0.	0% ongoing	Y	2014	Expected completion 2014
201:		Traffic Island Reinstatement	375,			,425.55	18,025.00	•			3 N		Various projects in process. Engineering / Design of some enhancements will result in project completion in 2014
201	3 445135100	2 Forestry BldgFurniture Equip	- 160,	71	,111	0.00	0.00	160,000.00	0.	0% 201	3 Y	2013	B Expected completion Q2 2013
201:	3 445135100	3 Gage Park Depot Repave	90,	000 40	,000	0.00	0.00	90,000.00	0.	0% 201	3 Y	2013	3 Expected completion Q3 2013

ear			Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	n
pproved Pr	roject ID Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
		а	b	С	d	e = a-c-d	f = (c+d)/a				
2013	4451351005 Sam Lawrence Landscape Redev	70,000	31,111	0.00	0.00	70,000.00	0.0%	20	13 Y	201	3 Design completed to be tendered Completion Q4 2013
2013	4451351006 Gage Park Formal Garden Curb	75,000	33,333	3 0.00	49,850.00	25,150.00	66.5%		13 Y		3 Work tendered. P.O. issued completion Q3/4 2013
2013	4451351007 Rural Street&Prk Tree Inventory	267,000	118,667	<u> </u>					13 Y		4 Expected completion Q2 2014
2013	4451351008 Mechanical and Storage Upgrade								13 Y		4 Expected completion Q2/3 2014
2013	4451351010 Vehicle Acquisition- Roundabout	70,000							13 Y		3 Expected completion Q3/4 2013
2013	4451351200 Traffic Island Irrigation	200,000	88,889	5,833.92	16,000.00	178,166.08	3 10.9%	ongoing	Y	201	4 Contractor assessing systems and upgrading as required. Expected completion Q2-2014
2013	4451351700 2013 Small Equipment Replace	60,000	26,667	7 1,444.37	18,580.62	39,975.01	33.4%	ongoing	Y	201	5 Small equipment being replaced as required year program
2013	4241209105 York Boulevard - Viewing Areas (Area Rating)	30,000	30,000	23,308.03	0.00	6,691.97	77.7%	5 20	13 Y	201	3 Expected completion Q4 2013
2013	4241309112 W1 Hardsurface Tree Planting (Area Rating)	10,000	10,000	0.00	0.00	10,000.00	0.0%	20	13 Y	201	3 Sites for planting are still to be finalized in conjunction with the Councillor.
TOTAL FO	ORESTRY & HORTICULTURE	10,812,975	7,484,088	3 2,282,737	3,442,658	5,087,580	52.9%	=			
ODEN	SPACE DEVELOPMENT										
2004	4400054005 Red Hill Res Remaining Projects	261,050	261,043.40	194,922.50	0.00	66,127.50	75%	ongoing	Y	ongoing	Redhill Reserve Acct. On-going for 'green' projects in Wards 4,5&6. Established by City Council '99 for funding equally among the Wards 4,5&6.
2004	4400456124 William Connell Community Park	340,000	341,584.43	3 268,642.24	17,992.63	53,365.13	84%	5 20	15 N	201	5 Multi-yr project. Functional design for revised sports field layout and park boundary reconfiguration in 2013 future works required keep open.
2005	4400556510 Jerome Neighbourhood Park	1,560,877	1,562,825.0	1,539,277.75	11,107.58	10,491.77	99%	5 20	13 Y	201	3 Multi-yr project. Most recent funding yr - '09. Park Construction complete PW-11-66 (P). Keep open for reconciliation.
2006	4400650661 Lifesaver Park	555,000	555,000.00	336,141.71	0.00	218,858.29	9 61%	o 20 ⁻	14 N	201	Purchase of site completed through expropriation. Legal recommendation to keep funds available for potential outstanding costs 100 Cumberland Avenue is at the Official Pla Amendment and Zoning By-lawAmendment Application stage of the planning process.
2006	4400656511 Delottinville Park	695,000	367,612.87	44,398.22	21,876.30	628,725.48	3 10%	5 20	14 Y	201	4 Detail Design underway, extensive communit consultation final PIC Feb 2013. Construction funds approved 2013. Keep open.
2006	4400656512 Jackson Heights Park	410,000	210,594.19	390,528.20	2,300.57	17,171.23	3 96%	20°	3 Y	201	3 Construction complete PW-11-56(P). Final reconciliation in progress, Keep open.
2006	4400656517 Rosedale Park	1,487,390	1,487,617.39	1,482,896.49	0.00	4,493.51	100%	Complete	Y	Complete	WIP fund 2013 Capital - \$280K project to be closed.

Year				Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures c	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
200	6 440065651	8 Victoria Park	1,747,7	00 932,700.	00 1,640,647.4	8 10,000.0C		, ,	6 201	3 Y	2013	3 Multi-yr project. Most recent funding yr - '10. Ph 1 & 2 complete. Ph 3 construction complete. Additional works include installation of adult fitness C15-25-13(P) see 4241209106 Keep account open for final reconciliation.
200	6 440065651	9 Emergency Services Commemorative Square	235,0	00 235,000.	00 105,240.3	8 10,786.08	118,973.54	49%	6 201	3 N	2013	B Multi-yr project. Most recent funding yr - '07. John Rebecca Park Master Plan process complete. Land acquisition required. Keep open.
200	6 440065661	9 Dundas Driving Park	1,555,0	00 1,555,403.	15 1,395,706.5	1 18,450.00	140,843.49	91%	6 201	4 N	2014	Multi-yr project. Keep open for public art installation led by Culture, Phase 1 Art installation complete, phase 2 underway completion 2014
200	6 440065663	8 Courtcliffe Park	1,590,0	00 1,593,265.	08 1,563,296.7	6 4,166.60	22,536.64	4 99%	6 201	3 N	2013	Multi-yr project. Most recent funding yr - '10. Ph 1 complete. Ph 2 substantially complete. Ph 3 complete. close after reconciliation. Coordination with road project - outstanding hydro approval for easement.
200	6 440065666	60 OpenSpace Replacement Strategy	900,0	00 900,0	00 890,782.8	8 700.00	8,517.12	2 99%	6 201	4 N	2014	4 Multi-yr Land Acquisition strategy. Most recent funding yr - '08. Further acquisitions on willing seller basis. Keep open.
200	6 440065675	8 Perimeter Road Trail Develop	297,7	00 297,700.	00 195,700.2	2 173,020.00	-71,020.22	124%	6 201	3 Y	2013	3 Coordinated trail works to proceed with road reconstruction 2013. Keep open
200	7 440075610	2 Hixon Park Development	170,0	00 170,000.	00 129,551.5	1 8,995.48	31,453.01	819	6 201	3 Y	2013	Multi-yr project. Most recent funding yr - '10. Construction complete, OK to Close
200	7 440075610	3 Heritage Green Sports Park	3,368,8	2,674,648.	65 2,470,998.3	7 191,063.33	3 706,738.30) 79%	6 201	5 N	2015	Multi-yr project. Most recent funding yr - '10. Parks depot to under site plan review, storm water management strategy under review prior to site plan approval, future works required keep open.
200	7 440075620	00 Chedoke Waterfall Development	689,9	80 412,202.	82 161,743.4	7 202,728.74	325,507.79	53%	6 201	4 Y	2014	4 Multi-yr project. Most recent funding yr - '10. Construction underway C15-13-13 (P) construction funding in 2013. Keep open.
200	7 440075663	32 West Harbour Trail	62,2	00 57,193.	57,193.5	7 0.00	5,006.43	92%	6 Complete	Υ	Complete	ready to close
200	7 440075664	1 Winona Park Redevelopment	1,078,2	10 799,126.	10 966,187.1	0 50,254.73	61,768.17	94%	6 201	3 Y	2013	B Multi-yr project. Ph 2 PW-11-47(P) construction complete. Deficiencies outstanding. Ph. 3 future work parking lot required in 2013 keep open.
200	7 440075670	0 Eastport Drive Trail	100,0	00 100,000.	00 28,243.70	6 5,130.85	66,625.39	33%	6 201	3 Y	2013	B Eastport Drive Trail link to Windemere Basin tendered as part of C15-06-12(HW), construction completed summer 2012, keep open for final audit.
200	7 440075675	55 Joe Sams Park Phase 2 Development	2 1,605,0	00 1,553,129.	07 1,331,324.2	4 38,398.22	2 235,277.54	4 85%	6 201	4 N	2014	Multi-yr project. On-going design and well monitoring required per MOE approval. Future works, additional funding in 2013 keep open

70 A I	30I1L 3	0, 2013							Estimated		Revised	
Year				Actual	Actual		Available	%		On Targe	t Completion	ı
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			a	b	С	d	e = a-c-d	f = (c+d)/a				
2008	4400856144	Cherry Beach Land & Park Development	2,760,00	0 2,759,599.11	1 1,945,951.62	2 39,324.88	3 774,723.50) 72%	6 201	4 N	2014	Multi-yr Land Acquisition strategy. Acquisitions ongoing for the creation of a waterfront park per Stoney Creek Nhbd Plan. Keep open.
2008	4400856520	Gage Park Redevelopment	1,595,32	0 1,582,053.89	9 1,341,547.54	4 225,725.14	28,047.32	2 98%	6 201	3 Y	2013	3 Multi-yr project. Most recent funding yr - '10. Works on-going. Fountain Landscape construction underway C15-10-13 (P) Feb 2013, coordination with Culture. Keep open.
2008	4400856600	Olmstead Natural Area	381,00	0 386,528.92	2 310,723.12	2 56,939.00	13,337.88	3 96%	6 201	4 N	2014	Multi-yr project. Consultation with Six Nations. Native grassland planting project construction underway and to continue to 2014 keep open.
2008	4400856660	2008 Red Hill Open Space Plan - East Mountain Trail Loop Phase 1	449,82	5 450,692.30) 159,325.8	5 119,950.16	170,548.99	62%	6 201	3 Y	2013	3 Multi-yr project coordinated with HCA. Ph 2 design underway coordination pending real estate transaction, see 4400656660. Keep open.
2008	4400856891	East Hamilton Recreation Trail & Waterfront Link	13,800,00	0 13,800,000.00	12,938,343.8	8 293,322.11	568,334.0 ²	1 96%	6 201	4 Y	2014	Ped bridge, multi-use trail. Deficiencies related to restorationand recreation component. Intepretive element to tender Q2 2013. Keep open.
2008	4400856892	2 Crown Point East New Park	717,65	0 717,650.00	900,157.30	6 0.00	-182,507.36	125%	6 201	4 N	2014	4 Multi-yr Land Acquisition strategy for future park per Nhbd plan. On-going negotiations with residents and school representatives Keep open combine with 4401256892.
2009	4400956100) Templemead Park Bocce	105,00	0 105,000.00) 11,813.69	9 0.00	93,186.3	l 11%	6 201	3 Y	2013	3 School Board no longer pursuing joint walkway construction. Scope change funds required Parks Ops to redevelop Bocce Court. Keep open.
2009	4400956103	3 Inch Park	169,00	0 168,652.82	2 117,101.2	8 0.00	51,898.72	2 69%	6 201	3 Y	2013	3 Q1-10, Storage Structure constructed spring 2010, PW-10-41, Construction complete. PO closures and audit pending
2009	4400956500	Fifty Road Parkette	127,00	0 127,520.64	123,064.70	6 129.39	3,805.85	5 97%	6 201	3 Y	2013	3 Construction complete. PO closures and audit pending
2009	4400956652	Maplewood-Relocate Diamond	295,00	0 296,289.1	1 240,643.5	7 39,533.70	14,822.73	3 95%	6 201	3 Y	2013	3 C15-19-12(P) soccer field redevelopment under construction, keep open for final deficiencies.
2009	4400956653	B Battlefield Park Redevelopment	1,672,66	0 195,639.56	5 1,264,478.20	0 361,492.55	6 46,689.25	5 97%	6 201	4 N	2014	\$250K for Public Art-2010 to be implemented by Culture, program underway. PW-11-21(P) construction complete. Deficiencies outstanding. Keep open.
2009		Beach Park Development Program	1,089,00	. ,	•	,	,					Development of 3 Beach Sites. PW 11-04(P) Construction substantially complete, keep open for deficiencies.
2009		Ancaster-Fairgrounds Parkette	96,00		•	,						Developer Build. Construction complete. Deficiencies outstanding. Account to be closed pending final audit.
2009	4400956901	Wm Schwenger Pk SprayPad & Sunshelter	707,52	5 707,524.82	2 374,235.1	7 240,374.70	92,915.13	87%	6 201	3 Y	2013	3 Contract C15-38-12P awarded, construction underway 2012, keep open

ear				Α	Actual	Actual		Available	%	Completion	On rarge	t Completio	11
proved	Project ID	Description/Title	Budget a	R b	Revenues	Expenditures	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
2009	4400956	902 West Harbour Trail		9,400	9,424.90	9,424.9	0.00	-24.90	, ,	5 201	2 Y	201	12 Construction is complete, PO closure and audit pending
2009	4400956	912 Vern Ames & Greenhill Purchase	5,12	20,000	5,120,000.00	5,014,831.1	8 44,085.00	61,083.82	2 98.8%	6 201	4 N	201	Land transaction complete. Detailed design underway to develop portion of lands for residential and public park keep open. Servicing options report fall 2013
2009	4400956	919 William McCulloch Park	1,45	50,000	1,450,000.00	1,326,901.1	0 196,147.15	5 -73,048.25	105.0%	5 201	2 N	201	12 Contract PW-10-05(P) Construction complet Deficiencies outstanding, Construction communications with contractor required. Keep open.
2010	4401056	002 The Gore Master Plan	84	19,000	322,416.96	143,408.9	2 3,696.62	701,894.46	5 17.3%	5 201	8 Y	201	18 Multi-year project, detail Design awarded, preparation of shovel ready project future works required. Keep open
2010	4401056	005 Millen Road Parkette	8	35,000	85,000.00	21,138.7	9 0.00	63,861.2	24.9%	6 201	4 N	201	4 Developer Build project. Letter of Intent received from Developer to construct parkett as part of waterfront trail. Conceptual design underway see Green Millen Estates 4401256801.
2010	4401056	010 Burkholder Park	16	60,000	160,000.00	161,421.0	6 2,357.68	3,778.74	102.4%	<u>2</u> 01	3 Y	201	13 WIP fund 2013 Capital \$105k - Construction complete final audit pending
2010	4401056	020 Village Green Park	4	15,370	295,344.52	284,083.1	9 21,970.19	109,316.62	2 73.7%	S 201	3 Y	201	13 Spray Pad construction complete. Keep ope for deficiencies C15-12-13 (P).
2010	4401056	060 Open Space Replacement Strategy - East Mountain Trail	54	10,000	351,131.73	43,907.4	3 0.00	96,092.57	7 8.19	6 201	4 N	201	4 Land acquisition Open Space Replacement Strategy. Acquisition accounts to be combined on completion of transactions (see 4400656660). Land exchange required with Pritchard Road property keep open.
2010	4401056	090 Johnson Tew Park	82	24,200	559,742.97	158,713.10	6 167,772.50	97,714.34	39.6%	201	4 N	201	4 Detail design underway, Archaeological Stag 3 underway. Future works proposed. Keep open
2010		122 Broughton Park - Pathway & Drainage	46	67,800	467,806.43	468,197.6	0 3,454.3	-3,851.91			3 Y	201	13 Project under construction C15-03-12(P), keep open for reconciliation.
2010	4401056	127 Churchill Park-Soccer Field & MP	85	58,690	783,666.04	556,022.2	6 58,655.36	244,012.38	3 71.6%	5 201	4 N	201	14 Soccer field conversion construction substantially complete, future works required Master Plan final draft report for waiting agency comment. Keep open
2010	4401056	521 Trillium Seabreeze Park	98	30,000	980,418.51	916,879.9	1 69,237.48	-6,117.39	100.6%	S 201	3 N	201	13 PW 11-21(P) Project substantially complete keep open for reconciliation.
2010	4401056	612 Pine Ridge Valley Trail	10	00,000	0.00	72,534.1	1 0.00	27,465.89	72.5%	5 201	3 N	201	13 Woodlot monitoring program development with HCA cancelled, ok to close.
2011	4401155	002 Park Outdoor Facilities Implementation Plan		50,000	50,000.00	35,829.9	9 2,330.27	7 11,839.74			3 Y		13 Multi-year plan. Prioritization study to addrest Recreation Gaps, Parkland Acquisition repoin progress, project wrap up in 2013, keep open.
2011	4401156	100 Purchase 301 Lewis Rd	2,25	50,000	2,250,000.00	129,581.9	5 0.00	2,120,418.05	5.8%	5 201	4 N	201	Parkland purchase per draft Winona Secondary plan, real estate negotiations with School Board under arbitration process. Hearing date TBD.

Year				Actual	Actual		Available	%	Estimated Completion	On Target	Revised Completion	ı
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date (Y/N)	Date	Status Explanation
2011	440115610	3 Brian Timmis Field Replacement	2,400,00	b 0 52,390.5	c 2 87,169.6:	d 2 11,822.50	e = a-c-d 2,301,007.88	f = (c+d)/a 4.1%	6 2016 N	N	2016	6 Final site location under review as part of Stadium Precinct planning, pending coordination with Stipley neighbourhood development strategy. Land acquisition required per Special Meeting Council CM13014
2011	440115611	6 Sam Manson Park	200,00	0 200,000.0	0 62,865.1	1 114,613.00	22,521.89	88.7%	6 2013 \	Y	2013	Park re-development underway - under construction C15-43-12(P). Keep open.
2011	440115653	31 Battlefield-King St- Centennial	472,00	0 472,000.0	388,831.62	2 35,615.68	47,552.70	90%	6 2013 \	Y	2013	3 Battlefield Park site identification feature construction complete. Keep open for deficiencies
2011	440115671	5 Meadowbank Drive Parkette	262,00	0 262,000.0	0 179,635.70	6 16,346.33	66,017.91	75%	6 2013 Y	Y	2010	3 Park development tendered with Kerninghan Park, construction construction substantially complete C15-42-12(P)
2011	440115681	0 Greenhill Park Trail	85,00	0 85,000.0	0 23,263.50	0.00	61,736.50	27%	6 2016 N	N	2016	5 Detail design of trail system as part of maintenance access to storm infrastructure. Future works required.
2011	440115691	6 Freelton Community Park Development	731,51	0 509,288.5	3 92,650.23	3 444.50	638,415.27	13%	6 2014 Y	Y	2014	Design underway in coordination with new washroom/artificial ice plant building coordinated by Facilities, tender Q4 2013 keep open.
2011	440118001	1 Summerlea West Park Development	54,00	0 54,000.0	3.8	8 0.00	53,996.12	2 0%	6 2014 ľ	N	2014	Developer build proceeding, park development tender through finance agreement. Construction delayed due to coordination of servicing to park, park development planned for 2013 keep open
2012	424120910	06 Victoria Park-Outdr Adult Area	35,00	0 35,000.0	0 10,034.83	3 0.00	24,965.17	29%	6 2014	Y	2014	4 Project under construction C-15-25-13 (P)
2012	424120950	11 Sam Manson Park Irrigation	50,00	0 50,000.0	39,004.08	9,550.00	1,445.92	97%	6 2014 \	Y	2014	4 Project under construction C15-43-12 (P), keep open for final reconciliation.
2012	424120970	3 Ryckman's Park	205,00	0 200,000.0	57,846.03	3 56,390.00	90,763.97	56%	6 2014 \	Y	2014	4 Project under construction C15-25-13(P), keep open for future works required.
2012	424120980	8 Sir Allan MacNab Track	120,00	0 120,000.0	0.00	0.00	120,000.00	0%	6 Q4 2014	Y	Q4 2014	Survey complete, design in progress - construction estimated for 2014.
2012		0 Gore Master Plan Pilot Pedestrian Initiative	100,00	,		·	ŕ					3 Temporary creation of Gore pedestrian zone. 2012 Construction complete. Re-instatement of Pilot in 2013, provision of new planters. Future work by Parks Operations in 2013 keel open.
2012		2 Confederation Park Feasibility Study	240,00	·			-,					3 Economic Feasibility of HCA Master Plan under review, draft report due for September 2013. Future sports park area development requires servicing study for pre-engineering design for 2013 keep open.
2012	440125560	00 Parks Testing and Reporting	176,00	0 176,160.0	4 31,281.62	2 38,466.62	106,251.76	40%	6 2014 N	N	2014	4 Funding for environmental studies for various parks and open space sites as identified through pre-screening evaluations

Year			Actual	Actual		Available	%	Estimated Completion	On Targe	Revised et Completion
Approved F	Project ID Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date Status Explanation
2012	4401256001 Vern Ames Berko Park Development	80,0	b 00 80,000.0	0 20,644.12	d 2 0.00	e = a-c-d 59,355.88	f = (c+d)/a 3 26%	6 201:	3 Y	2013 Detailed design underway to develop portion of lands for residential houses / soccer field see 4400956912. Trail construction required for public access in 2013, keep open.
2012	4401256102 Peace Pole-City Hall- Walkway	50,0	50,000.0	0 12,902.59	0.00	37,097.4				2012 Trail asphalt installation related to Peace Pol contract is complete, keep open for final reconciliation.
2012	4401256104 Tom St Entrance Re- Development	200,0		,						2014 Park Redevelopment project tendered C15-0 13 (P) construction in 2013, keep open.
2012	4401256115 Kernighan Parkette	230,0		,						2013 Tendered with Meadowbank, C15-42-12(P) see 4401156715.
2012	4401256126 Shaver Neighbourhood Park Development	889,7	77 748,088.7	1 430,131.13	3 154,416.08	3 305,229.79	9 66%	6 2014	4 N	2014 Park Development construction underway. Archaeological work in progress for trail development in 2013, permits required, keep open.
2012	4401256201 Fairgrounds Community Park	550,0	550,000.0	0 151,622.63	3 123,102.80	275,274.57	7 50%	6 201;	3 Y	2013 Multi-yr project. Construction of a spray pad, tendered Feb 2013 C15-12-13(P) bundled with Village Green Spray Pad, keep open.
2012	4401256209 Purchase 220 Cranbrook	85,0	7,840.0	0 276,614.24	4 0.00	-191,614.24	325%	6 201;	3 Y	2013 Purchase of a portion of HWCDSB School purchase of PED12053/PW12022. Negotiated settlement with school board for additional land (.4 ha total), funds allocated through Council Motion 13-005.
2012	4401256210 Chappel Estates Proposed Park	440,0	00 303,888.9	0 23,292.47	7 0.00	416,707.53	3 5%	6 2014	4 Y	2014 Park construction awarded C15-25-13 (P) keep open.
2012	4401256516 Trillium Garden Park	30,0	30,000.0	7,741.56	3 21,952.50	305.94	1 99%	6 201:	3 Y	2013 'Multi-yr project. EIS monitoring for linkage assessment underway required to evaluate lands park development.
2012	4401256520 Gage Park Redevelopment - Walkway Lighting and Paving	1,875,0	975,000.0	0 295,663.20	477,206.58	3 1,102,130.22	2 41%	6 2014	4 Y	2014 Redevelopment of Gage Park walkways & pedestrian lighting systems, construction tender planned Nov. 2013 for 2014 work, Keep open.
2012	4401256593 Marimat Gardens University Gardens	80,0	00 80,000.0	0 20,644.12	2 0.00	59,355.88	3 26%	6 201 ₁	4 N	2014 Growth related park development, development issues resolved. Parkette construction tender forecast for 2014. Future works required keep open.
2012	4401256613 Ancaster Community Center Ball Diamond	70,0	70,000.0	0 18,063.60	0.00	51,936.40) 26%	6 201	5 Y	2015 Detail design of lighting for Ancaster Community Ctr ball diamonds, future funding required for construction.
2012	4401256716 Spencer Crk-Main- Thrope Link	100,0	,	,	•	,				2015 Master plan procss underway. Phase 1 coordination required with Spencer Creek su watershed study lead by HCA.
2012	4401256800 West Harbourfront Pks Master Plan Part 1- Bayfront Pier 4, Bayviev Pk	100,0/v	00 100,000.0	0 25,805.08	3 0.00	74,194.92	2 26%	6 201	4 N	2014 Clean up of Bayfront Park beach under study to determine problems and future remediatio Detail design scheduled for fall 2013, future works required, Keep open.

Year				Ad	ctual	Actual		Available	%	Estimate Complete	ed tion On Targe	Revised Completion	
Approved	Project ID	Description/Title	Budget	Re	evenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
2012	2 440125680	1 Green Millen Shore Estates Waterfront	d	550,000	550,000.00	-		e = a-c-d 538,596.1:	f = (c+d)/a 2 29	%	2014 Y	2014	Developer Build, letter of intent received June 11, 2012. Detail design of parkette and waterfront trail underway by Developer's consultant, construction tender forecast for fall 2013. Additional funding required in 2014 keep open.
2012	2 440125680	2 Beach Park Dev Program		100,000	100,000.00	46,539.41	1 0.00	53,460.59	9 479	%	2013 Y	2013	Beach community park projects as identified by the Ward 5 Councillor, funded from the Beach Reserve
2012		2 Crown Point E Property Acquisition-new park		350,000	266,666.65			·			2015 Y		5 Properties acquired on a willing-seller basis, per neighbourhood plan. Public consultation and design work beginning for park development. Combine with 4400856892
2012	2 440125691.	2 Kerns Road-Waterdowr S Link	l	166,000	114,000.00	8,200.00	0.00	157,800.0	0 59	%	2013 N	2013	B Developer build recreation trail complete per Waterdown south secondary plan, invoicing outstanding per finance agreement due to OMB appeal, keep open.
2012	2 518125524	5 Warren Park- Emergency Erosion works		270,000	175,555.55	41,809.20	9,427.25	218,763.5	5 199	%	2014 N	2014	4 Detail design for slope stabilization within Warren Park, scope change coordinated with ISWP, future works required in 2013.
2013	3 424130920	1 Carter Park - redevelopment		373,000	373,000.00	0.00	0.00	373,000.0	09	%	2014 Y	2014	Park redevelopment in coordination with Neighbourhood Action Plan, programming underway with community
2013	3 424130920	2 McLaren Park - redevelopment		276,000	276,000.00	0.00	0.00	276,000.0	09	%	2014 Y	2014	Park redevelopment in coordination with Neighbourhood Action Plan, programming underway with community
2013	3 424130980	1 Buchanan Park Spray Pad		115,000	115,000.00	0.00	0.00	115,000.0	09	%	2014 Y	2014	Detail design for community spray pad, future work planned for 2014
2013	3 424130910	6 W1 Skateboarding BMX Facility	(150,000	150,000.00	0.00	0.00	150,000.0	09	%	2014 Y	2014	Schematic design underway for community skatepark on top of CSO tank, MTO approval required
2013	3 440135500	3 Chappel East Park		50,000	22,222.20	0.00	0.00	50,000.0	09	%	2014 Y	2014	Park environmental review underway, includes monitoring. Final report recommendations due 2013. Program development fall 2013
2013	3 440135560	Parks Testing and Reporting		120,000	53,333.35	0.00	0.00	120,000.0	09	%	2015 Y	2015	5 City wide park environmental testing and reporting, Central Park under MOE monitoring. On-going keep open.
2013	3 440135600	2 Beasley Park Rehabilitation		210,000	160,000.00	1,188.30	37,440.00) 171,371.7() 189	%	2015 Y	2015	5 Park redevelopment program underway with Beasley neighbourhood as part of Neighbourhood Action Plan, future works required keep open. Coordinated with 7100854811 community ctr project
2013	3 440135600	3 Mount Hope & Kopperfield Park		60,000	26,666.65	0.00	56,300.00	3,700.00	949	%	2013 Y	2013	3 walkway tendered through Parks Operations, construction planned for 2013 keep open
2013	3 440135600	6 Centennial Park Redevelopment		40,000	0.00	0.00	0.00	40,000.00	0 09	%	2015 Y	2015	5 Park redevelopment coordinated with donation to provide Cherry Trees, future works required keep open

Year					Actual	Actual		Available	%	Estimated Completion	n On Target	Revised Completion	
Approved	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а		b	С	d	e = a-c-d	f = (c+d)/a				
2013	440135610	7 Cherry Beach Lakefront Park		500,000	222,222.20	0.00	0.00	500,000.00	0%	6 20	15 N	2015	Multi-parcel acquisition to establish waterfront park per Stoney Creek neighbourhood plan, acquisitions on-going keep open.
2013	440135612	4 William Connell Community Park		100,000	44,444.45	0.00	0.00	100,000.00	09	6 20	15 Y	2015	Multi-yr project. Functional design for revised sports field layout and park boundary reconfiguration in 2013 future works required keep open.
2013	440135641	1 Durand Park Master Plan		75,000	33,333.35	3,989.53	0.00	71,010.47	7 5%	6 20	15 Y	2015	Park redevelopment plan complete, Detail design undeway with for 2014 tender, future works required keep open.
2013	440135651	4 Summit Park Ph 7		265,000	117,777.80	0.00	0.00	265,000.00	0%	6 20	14 Y	2014	Developer build park, under construction, future works required keep open.
2013	440135654	1 Borers Creek Trail Link		64,000	28,444.45	0.00	0.00	64,000.00	0%	6 20	14 Y	2014	Program development underway seeking approvals with Halton Conservation. Future works required, keep open.
2013	440135680	2 Beach Park Dev Program		100,000	44,444.45	0.00	0.00	100,000.00	0%	6 20	13 Y	2013	Various beach park development upgrades coordinated with Parks Operations and Councillor's office
2013	440138071	3 Summerlea West Park		269,000	105,333.35	0.00	0.00	269,000.00	0%	6 20	14 Y	2014	Developer Build neighbourhood park, construction started, future works required in 2014 keep open.
2013	440135680	0 West Harbour Development		2,545,000	784,444.45	6,614.41	14,500.00	2,523,885.59) 19	6 20	22 Y	2022	Various projects coordinated between Public Works and Planning, future works required - detail reporting through Waterfront Financing Strategy PED
2013	440135680	1 Confederation Park - Sports Park Development		2,132,000	689,444.45	0.00	0.00	2,132,000.00	09	6 20	14 Y	2014	Functional design underway in coordination with Feasibility Study, Detail design of Stoney Creek Trail underway construction tender schedule for fall 2013 pending environmental approval EIS. Mult-yr project future works required keep open.
TOTAL	OPEN SPAC	E DEVELOPMENT	7	5,623,634	61,962,157	47,873,786	4,372,894	23,376,954	69.1%	<u>6</u>			
	PARKS & CE	METEDIES											
2004		0 Stair Replacement- Installation Program		243,409	243,411	240,894.82	3,814.00	-1,299.82	100.5%	6 ongoing	Υ	2013	Project to be completed Q3 2013
2008	440085500	0 Park Assessments		386,000	386,000	370,110.08	17,180.52	-1,290.60	100.3%	6 20	08 N	2013	State of Park Infrastructure Prioritization Study finalized, final draft received and under review
2008	440084980	0 Woodland Cemetery - Section 12		164,000	164,000	75,013.58	2,225.75	86,760.67	47.19	6 ongoing	Y	2013	Estimated completion of plot markers in Q4, 2013
2009	440095160	1 Equipment Acquisitions DC	-	887,310	890,894	2,793.24	0.00	884,516.76	0.3%	6 ongoing	Y	ongoing	For Acquisition of additional fleet due to growth. List being prepared for 2013 -ongoing
2009	440095170	0 Small Equipment Replacement Program		229,105	233,760	74,186.72	121,123.37	33,794.91	85.29	6 ongoing	Y	2013	Anticipated completion in Q4 2013
2010	440105600	6 Rail Trail Slope Stabilization		96,000	96,802	66,722.72	0.00	29,277.28	69.5%	6 20	13 Y	2013	Ongoing trail repairs Projected completion Q4 2013.

Year					Actual	Actual		Available	%	Estimate Comple		On Target	Revised Completion	1
Approved	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date		(Y/N)	Date	Status Explanation
			а		b	С	d	e = a-c-d	f = (c+d)/a					
2011	4401151411	Equipment Upgrade Program	10	5,955	105,959	40,579.44	0.00	65,375.56	38	.3% on going		Υ	201	3 Anticipated completion of project by Q3 2013
2011	4401149104	Security Lights Upgrade Program	2	5,000	27,500	1,322.88	3 23,460.00	217.12	2 99	.1% ongoing		Y	201	3 Projected completion Q4 2013.
2011	4401149107	Park Fencing Program	10	0,000	104,573	97,474.41	879.40	1,646.19	98	.4% ongoing		Υ	201	3 Projected completion Q3 2013
2012		P. Gourley Park West Side Wlkwy		5,000	25,000			,		.0%	2013			3 Completion Q4 2013
2012		Strachan Leash Free Area		5,000	15,000					.0%	2013			3 Completion Q3 2013
2012		Gilkson Park Redevelopment		7,000	17,000	,				.2% complete		Y	complete	Close upon receipt of final invoice
2012		Spray pad Infrastructure Rehab		2,600	122,840			,		.1% ongoing		Y		3 Retendered. Projected completion Q4 2013
2012		Cemeteries Pre-Need& MP Strgy		0,000	144,444			,		.0%	2013			3 Project completion Q4 2013
2012		CSA Safety Material Replace		5,000	115,000					.1% ongoing		Υ		3 Contract awarded. Projected completion Q4 2013
2012		Playground Replacement Program		0,000	240,000			,		.2% ongoing		Y		3 Contract awarded. Projected completion Q4 2013
2012	4401251700	2012 Small Equipment Replace		0,000	70,000	59,164.88			2 84	.5% ongoing		Υ		3 Projected completion Q4 2013
2012	4401218002	Pedestrian Bridge Repl&Repair	10	7,950	107,950	34,107.63	3 74,233.50	-391.10	3 100	.4% ongoing		Υ	201	3 Projected completion Q4 2013.
2012		Marina Pier&Dock Repair-Replc		5,000	65,000					.7% ongoing		Y	201	3 Projected completion Q4 2013
2012		Trail Intrptve Pnls Repl&Rhb		0,000	30,000					.0% ongoing		Y		Contract awarded, completion Q4 2013
2012		Annual Park Pathway Resurfacing		0,000	240,000					.8% ongoing		Y		3 Completion Q3 2013
2012		Bocce Court Rehab Program		5,000	55,000					.3% ongoing		Y		3 Estimated completion Q4 2013
2012		Park Sports-Security Lighting		5,000	25,000					.3% ongoing		Y		3 Completion date Q4 2013
2012		Park Fencing Program		0,000	100,000					.8% ongoing		Y		3 Projected completion Q3 2013
2012		Outdoor Ice Rink Program		0,000	50,000	,		,		.7% ongoing		Y		3 Retendered, projected completion Q4 2013
2013		W1 Drinking Fountains		0,000	30,000					.0% ongoing		Y	TBD	Need explanation
2013		W1 Benches		5,000	25,000					.0% ongoing		Y	TBD	Need explanation
2013		Extreme Park Makeover		5,000	6,667					.3% ongoing		Y		3 Completion Q4 2013
2013		Woodland Cem- Cremation Design		0,000	22,222					.0%	2013			3 Survey work to be completed Q4 2013
2013		Equipment Aquisitions - DC		0,000	142,222			,		.0% ongoing		Υ	ongoing	Ongoing
2013		2013 Small Equipment Replace		0,000	31,111					.0% ongoing		Υ		Ongoing
2013	4401311601	Annual Cemetery Road Rehab	7	5,500	36,694	1,586.85	0.00	73,913.15	5 2	.1% ongoing		Y	201	3 Completion Q4 2013

Year				Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	
Approved P	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2013	440131800	2 Pedestrian Bridge Repl&Repair	75,00	0 33,3	33 0.0	0 14,000.00	61,000.00	0 18.7%	ongoing	Υ	2013	3 Completion Q4 2013
2013	440134900	2 Marina Pier&Dock Repair-Replc	175,00	0 77,7	78 0.0	0.00	175,000.00	0.0%	ongoing	Υ	2014	Completion Q2 2014 waiting to co-ordinate work with the harbour front development
2013	440134900	4 Wtfrt Trail-Shrline&Pth Restor	182,00	0 80,8	89 0.0	0.00	182,000.00	0.0%	201	4 Y	2014	4 Completion Q2 2014 waiting to co-ordinate work with the harbour front development and railway repairs at Dejardins Canal
2013	440134910	1 2013 Park Pathway Resurfacing	200,00	0 88,8	5,886.8	3 214,170.00	-20,056.83	3 110.0%	ongoing	Υ	2013	3 Completion Q4 2013
2013	440134910	4 Parks Lighting Upgrades	35,00	0 15,5	56 0.0	0.00	35,000.00	0.0%	ongoing	Y	2013	3 Completion Q4 2013
2013		7 Park Fencing	100,00						ongoing	Υ		3 Completion Q4 2013
2013		0 Spraypad Infrastrucure Rehab	80,00				,		ongoing	Υ		3 Completion Q3 2013
2013		7 Outdoor Ice Rinks Program	55,00			,	,		ongoing	Υ		3 Completion Q4 2013
2013		Park Bleacher Replacement	50,00						ongoing	Υ		3 Completion Q4 2013
2013		2 Cemetery ID Signs	50,00						ongoing	Υ		3 Completion Q4 2013
2013		1 Leashfree Dog Park Program	75,00		,				ongoing	Υ		Completion Q2 2014 (Cathedral on HOLD)
2013	440135210	0 CSA Safety Material Replace	100,00	0 44,4	44 0.0	0 84,900.00	15,100.00	0 84.9%	ongoing	Υ	2013	3 Completion Q4 2013
2013	440135260	Playground Replacement Program	200,00	0 88,8			132,000.00		ongoing	Υ	2013	3 Completion Q4 2013
TOTA	AL PARKS 8	& CEMETERIES	5,656,82	9 4,581,0	49 1,770,55	0 976,236	2,910,042	2 48.6%	=			
2003	FACIL 750034110	ITIES 0 South Mtn Complex - New Library	9,769,17	0 9,826,313.	9,826,313.0	8 0.00	-57,143.08	3 101%	Complete	Y	Complete	CLOSE. Project is Complete. There are no remaining commitments. Fully funded and spent
2005	710055470	7 Flamborough Twin Pad Arena	18,735,00	0 6,521,726.	82 18,955,353.3	7 156,348.52	2 -376,701.89	102%	Sub Complete	N		Contract was substantially performed on Apri 18, 2012. Deficiencies and minor operational requirements being addressed. Once deficiencies are done and commitments are cleared, project may be closed.
2006	750064110	0 Central Library - Improvements	7,480,00	0 7,485,788.	7,485,788.7	0.00	-5,788.70	100%	Complete	Y	Complete	CLOSE. Project is Complete. There are no remaining commitments. Fully funded and spent
2006		3 Lister Block Costs	8,100,00						Q4-2013	Y		B Building Transaction/Internal staffing costs higher than originally forecasted. PO for TCA to remain open until 3rd Floor Reception wor is complete.
2007	403074176	Dundas-Salt Storage Structure	482,50	0 482,501.	63 57,667.4	6 422,201.14	2,631.40	99%	Q4-2013	Y	2013	B Project Awarded to Triple Crown. Building permit issued. Anticipated construction Q2 2013. Anticipated completion Q3 2014. Commitments to be cleared by year end 2013

Year				ı	Actual	Actual		Available	%	Estimated Completion	On Target	Revised Completion	
Approved	Project ID	Description/Title	Budget		Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			a	k		С	d	e = a-c-d	f = (c+d)/a				
2008	354084173	8 Dundas Town Hall Restoration		560,000	560,000.00	565,462.24	4 35,991.23	-41,453.47	7 10	7% Q4-2013	Y	2013	This project is on schedule. Most of the replacement work is complete and the contractor is currently commissioning the system. Completion anticipated Q3 2013. Commitments to clear by year end.
2008	354084162	0 CUP Lifecycle Retrofit		781,510	425,732.20	281,506.69	0.00	500,003.31	3	6% Q2-2013	N	2013	Project did not close as anticipated due to lack of revenue collection of \$78K from Province. Once the Province remits payment, the project can be closed.
2009	354094172	3 Fire Station Architectural	1	,857,000	1,857,000.00	1,668,959.15	5 161,067.09	26,973.76	9	9% Q3-2013	Y	2013	B Project substantially complete. Once outstanding commitments have cleared, the project can be closed. Anticipated for Q3 2013
2009	354094193	11 330 Wentworth St N Storm Sewer		230,000	230,000.00	92,110.27	7 17,578.67	120,311.06	6 4	8% Q4-2013	N	2013	B Further investigation on the sewer revealed that tie in may not be feasible to do the tie in to 330 Wentworth at this time. Awaiting final monitoring report from Dillan which is due by the 1st of August and final decision will be made.
2009	354094193	5 1579 Burlington St Demolition		815,730	872,397.16	872,397.16	0.00	-56,667.16	10	7% Q4 2013	Y	2013	Reappropriate funds from 3541341532 Facility Capital Maintenance to fund deficit. Once complete, the project can be closed.
2009	403095194	0 Indoor Washbay at Rymal Yard		550,000	550,000.00	510,342.55	5 30,629.83	9,027.62	2 9	8% Q3-2013	Y	2013	B Project complete awaiting final invoices. Once commitments clear, project can be closed.
2009	354094173	6 Chiller Replace Progran	n 6	,204,900	5,903,884.18	5,739,896.34	435,843.13	29,160.53	3 10	0% Q4 -2013	Y	2013	B Project at 100%. Once commitments clear, project can be closed. Anticipated by year end.
2009	354094195	0 ISF-898-Lister Energy Expansion	1	,220,000	821,031.82	1,221,031.82	2 0.00	-1,031.82	10	0% Complete	Y	Complete	CLOSE PROJECT. Project complete. No remaining commitments. Project fully spent.
2010		9 Copps Lifecycle Renewal Program		,188,000	0.00	, i		·		0% Q3-2014	Y	2014	Copps Ice Plant renewal has been awarded to Bestco. Substantial completion expected by December 2013. Commitments expected to be cleared by Q3-2014. This is a multi year program which is linked to 3541241729./3541341729.
2010	354104100	8 330 Wentworth Reception Renos		150,000	150,000.00	158,199.04	1 0.00	-8,199.04	10	5% Complete	Υ	Complete	CLOSE. Project is Complete. There are no remaining commitments. Fully spent.
2010	354104101	5 330 Wentworth- Mechanical Upgrade Garage		168,000	168,000.00	125,004.63	3 0.00	42,995.37	7	4% Q2-2014	Y	2014	Items identified by TSSA have been resolved. Additional funds to be used toward a compliance audit of the mechanical systems in the 330 Wentworth garage as well as any necessary upgrades/repairs identified in the audit.
2010	354104141	2 Roof Management Program		715,300	715,277.08	506,004.87	7 35,958.79	173,336.34	1 7	6% Q4-2013	Y	2013	Once commitments have cleared, remaining funds to be transferred to 3541341412- Roof Management Program to fund corporate roof assessments and phase 2 of 330 Wentworth Roof Repair.

Year				Actual	Actual		Available	%	Estimated Completion	On Target	Revised Completion	
Approved	Project ID	Description/Title	Budget a	Revenues b	Expenditures c	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
2010	0 35410417	30 Hamilton Place Lifecycle Replacement	810,10	0 810,084.0	0 716,004.7	5 20,243.92	2 73,851.33	3 91	1% Q4-2013	Y	2013	B Project complete. Awaiting release of holdback (Q2 2013) Once commitments cleared, project can be closed. Available balance to 3541341730
2010	0 35410417	34 Convention Centre Lifecycle	725,00	0 725,000.0	0 681,076.8	7 44,100.00	-176.87	7 100	0% Q4-2013	Y	2013	Project complete. Awaiting release of holdback (Q2 2013). Once commitments cleared, project can be closed. Anticipated for Q4 2013.
2010	71005545	40 Downtown Market Improvements-CGSPP	7,955,00	0 8,075,336.0	2 8,073,960.30	6 0.00	-118,960.36	6 101	1% Complete	Y	Complete	CLOSE. Project is Complete. There are no remaining commitments. Fully funded and spent
2011	1 35411411	06 Fire EMS Stns Mould Repairs	1,800,00	0 457,678.0	4 868,619.00	0 624,405.47	7 306,975.53	3 83	3% Q4-2014	Y	2014	Remaining funds to be used toward: air quality testing; ventilation upgrades to diminish future moisture damage; & building envelope repairs at FS#1. Work to be complete Q2-2014. Commitments to be cleared by Q4-2014
2011	1 35411414	09 Code & Legislative Compliance	919,70	0 922,421.2	3 901,519.32	2 74,514.50	-56,333.82	2 106	6% Q2-2014	Y	2014	FS #4 generator & fuel tank replacement to be complete Q2 2014. Deficit to be funded from 2013 Program.
2011	1 35411410	01 Emergency Generators CUP HP	- 800,00	0 800,000.0	0 716,741.22	2 0.00	83,258.78	8 90	0% Q1-2014	Y	2014	Application sent to MOE in May 2013 and MOE has acknowledged receipt. Schedule on target for Q3 2013 completion. Commitments anticipated to clear Q1-2014.
2011	1 35411410	10 Facility Upgrades Libraries	1,136,94	5 1,136,948.0	8 698,734.80	0 293,170.10	145,040.10	0 87	7% Q2-2014	N	2014	Elevator upgrade project delayed due to Elevator Contractors of Ontario Strike. New target completion date is set at Q4 2013. Commitments anticipated to clear Q2-2014
2011	1 35411410	41 Salt & Sand Storage Rehabilitation	300,00	0 300,000.0	0 169,526.4	1 800.00	129,673.59	9 57	7% Q3-2014	Y	2014	Jones Road Salt Dome has become a Health & Safety issue. Remaining funds to go toward this site for design and repairs.
2012	1 35411414	12 Roof Management Program	800,00	0 800,000.0	0 598,249.24	4 162,350.00	39,400.76	6 95	5% Q3-2013	Y	2014	Project complete. Awaiting final invoices. Commitments expected to clear Q3 2013. Once complete, remaining funds to be combined with 2013 project-3541341412 Roof Management.
201	1 35411416	48 Parking Lot Rehabilitation	275,00	0 275,000.0	0 19,006.40	6 0.00	255,993.54	4 7	7% Q2 2014	Y	2014	Remaining funds to be used toward parking lot at Fire Station #4. This work will be combined with the Firestation Fuel tank and generator replacement (3541141409) to minimize disruption. Anticipated completion Q2 2014.
2011	1 35411411	01 Fire Stations Lighting & Controls	643,00	0.0	0 417,717.4	4 208,020.35	5 17,262.2	1 97	7% Q2-2014	Y	2014	Outdoor lighting to be completed this summer. Anticipated construction completion Q1 2014. Commitments to clear Q2 2014.

Year	•			Actual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	ı
Approved	Project ID Description/T		Budget a	Revenues	Expenditures c	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
2011	3541141102 Wentworth - C Lights & Contr		175,000	0.0	0 138,454.38	5 0.00	36,545.69	5 79	% Q3-2013	Y	201	3 Work is substantially complete. The project is under budget. Once all commitments clear, remaining funds to be returned to the Energy Reserve #112272 and project can be closed.
2011	3541141104 Arena Lighting Controls	ı &	302,000	125,000.0	256,760.45	5 30,580.39	9 14,659.16	6 95	% Q3-2013	Y	201	3 Project is at 100% Once commitments clear, remaining funds to be returned to the Energy Reserve #112272 and project can be closed.
2011	3541141105 Hamilton City Lighting & Cor		275,000	0.0	282,268.77	7 9,018.22	2 -16,286.99	9 106	% Q3-2013	N	201	Hamilton Convention Centre Lighting Retrofit Controls Project complete. Awaiting final invoices. Once commitments clear, project can be closed.
2011	3541141103 Macassa Lodç Conservation	ge Water	100,00	0.0	00 82,765.44	4 0.00	0 17,234.56	6 83'	% Q2-2013	Y	201	3 CLOSE. Project is Complete. There are no remaining commitments. Fully spent. Return remaining funds to the Energy Reserve #112272.
2011	3541141620 CUP Lifecycle	Retrofit	1,605,49	1,217,969.9	9 1,513,416.80	341,651.29	9 -249,578.09	116	% Q3-2013	Υ	201	4 Total project cost expected at \$1.8M for Phase 1 and Phase 2.
2011	2051141110 Lister Rehabili Project	itation	29,800,00	7,292,657.7	77 29,363,681.98	3 24,265.90	0 412,052.12	2 99	% Q3-2013	Y	201	Tenant Construction Fitups Complete. APM Purchase Order to remain open until 3rd floor reception modification is complete.
2011	3541155100 Facilities Audi	ts	80,000	0 80,000.0	00 17,299.24	4 8,500.00	54,200.76	32'	% Q3-2014	Y	201	4 For ongoing facility condition assessments in 2013. Some funds to be used toward data transfer into new system when RFP is complete for new asset management software.
2012	3541241729 Copps Lifecyc Renewal Prog		902,00	902,000.0	0 132,264.32	2 109,112.90	0 660,622.78	3 27'	% Q3-2014	Y	201	5 Copps Ice Plant renewal has been awarded to Bestco. Substantial completion expected by December 2013. Commitments expected to be cleared by Q3-2014. This is a multi year program which is linked to 3541041729./3541341729.
2012	3541241001 Yard Capital F Program	Renewal	120,00	120,000.0	00 103,003.08	3 2,000.00	0 14,996.92	2 88'	% Q4-2013	Y	201	3 Project is substantially complete. Once commitments have cleared, remaining funds will be combined with 2013 project - 3541355001. Anticipated for Q4-2013.
2012	3541241010 Facility Upgra Hamilton Publ Libraries Prog	ic	365,00	365,000.0	95,760.56	5 10,300.00	258,939.44	4 29'	% Q4-2013	Y	201	5 Awaiting final invoicing. Once commitments cleared, remaining funds to be combined w/Facility Upgrades to HPL-3541341010 &used toward Elevator modernization, Structural& Building Envelope Investigation. Anticipated completion Q4-2014.
2012	3541241013 Firestations Fa Upgrade	acility	193,00) 193,000.C	0 18,533.60	0.00	0 174,466.40	0 104	% Q4-2014	Y	201	5 Work to include mechanical upgrades to FS (#13, 26, 4, 12) and Structural and Building Envelope investigation across Fire stations. Anticipated project completion Q2 2014. Commitments to clear by Q4 2014.

Year				A	ctual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completion	
Approved	Project ID	Description/Title	Budget a	R b	evenues	Expenditures c	Commitment d	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
2012	3541241201	52-56 Charlton - Maintenance	,	250,000	250,000.00	27,979.2	7 24,873.00) 197,147.73	3 2	21% Q3-2014	N	2014	Concept design complete. Focus is life safety improvement. Tender delayed pending results of OMB hearing which started in March but has been delayed. Anticipated construction completion Q1-2014. Commitments anticipated to clear Q3-2014.
2012	3541241409	P Facilities Code & Legislative Compliance Program		399,000	399,000.00) 165,181.18	B 177,504.00	56,314.82	2 8	36% Q4-2014	Y	2015	5 Funds allocated toward FS #4 TSSA upgrades to fueling system. Anticipated completion Q2 2014. Commitments to clear Q4 2010.
2012	3541241532	Pracility Capital Maintenance Program		665,000	668,829.8	4 601,756.40	93,405.4	30,161.80) 10	5% Q4-2013	Y	2015	5 Awaiting final invoicing. Once commitments have cleared, overage to be funded from 2013 Project - 3541341532.
2012	3541241005	5 Structural Repairs - Forestry & MTC		580,000	580,000.00	180,388.09	5 34,625.00	364,986.95	5 3	37% Q4-2014	N	2014	MTC Structural repairs project to tender in August. Anticipated construction start Q3 2013. Anticipated completion Q2 2014. Commitments to clear Q4 2014.
2012	3541241011	Canadian Football Hall of Fame Upgrades		101,000	101,000.00	58,042.30	51,379.9	7 -8,422.27	7 10	8% Q4-2013	Y	2013	The renovation to the Football Hall of Fame is substantially complete. Once commitments clear, project can be closed. Anticipated for year end.
2012	3541241412	Roof Management Program		675,000	675,000.00	510,019.30	6 166,852.18	3 -1,871.54	4 10	00% Q4-2013	Y	2015	5 Stoney Creek Town Hall & Yard, and Fire Station #25 roof projects substantially complete. Holdback to be paid. Once commitments clear, project to be closed. Anticipated by year end 2013.
2012	3541241910	Stoney Creek City Hall- RCMP Lease Capital Replacement Program		210,000	210,000.00	19,696.39	9 0.00	0 190,303.61	1	9% Complete.	Y	2015	5 Remaining project funds to be returned to the Stoney Creek RCMP reserve #108046. AODA Ramp being completed from 3541341910.
2012	3541249005	MacNab Street Ramp (below the Terminal)	!	535,000	535,000.00	0 65,625.69	5 453,188.3	3 16,185.97	7 9	7% Q4-2013	Y	2013	3 Awarded to Brooks. Construction to start in Q1 2013. Completion anticipated in Q3 2013. Commitments to clear by year end.
2012	3541241620	CUP Lifecycle Retrofit		550,000	418,000.00	15,464.93	3 0.00	534,535.07	7	3% Q4-2013	Y	2015	5 CUP Lifecycle retrofit Phase 2 is anticipated to achieve substantial completion in Q3 2013. Commitments to clear Q4 2013.
2013	3541349003	Backflow Prevention- Facilities		250,000	111,111.10	0.00	0.00	250,000.00)	0% Q2-2014	Y	2014	I Cross connection surveys are complete & high/moderate/low risk sites have been identified. A work plan is being developed. A sampling of high risk sites is being quoted. Backflow preventers to be installed at these sites by Q2-2014.
2013	3541357001	Archibus-Facility Maintenance		50,000	22,222.20	0.00	0.00	50,000.00)	0% Q4-2013	Y	2013	Work for this year to include regular updates and implementation of the Project Management module. Anticipated completion by year end.

Year				A	ctual	Actual		Available	%	Estimated Completion	On Targe	Revised t Completio	on
Approved P	Project ID	Description/Title	Budget	Ro	evenues	Expenditures	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
2013	3541341729	Copps Lifecycle Renewal Program	a	325,000	144,444.45		00 0.0		, ,	0% Q3-2014	Y	20	16 Copps Ice Plant renewal has been awarded to Bestco. Substantial completion expected by December 2013. Commitments expected to be cleared by Q3-2014. This is a multi year program which is linked to 3541041729./3541241729.
2013	3541341010) Facility Upgrades Libraries		350,000	155,555.55	0.	0.0	350,000.	00	0% Q4-2014	Y	20	16 Central Library Fire System is currently under investigation. Tender to replace fire pumps to be issued Q4. Construction Q2 2014. Commitments anticipated to clear Q4-2014
2013	3541341013	B Firestations Facility Upgrade		350,000	155,555.55	5 O.	00 31,300.0	00 318,700.	00	9% Q4-2014	Υ	20	16 Mechanical upgrade design for firestations is underway. Anticipated tender Q3 2013. Construction completion Q3 2014. Commitments to be cleared Q4 2014.
2013	3541341409	O Code & Legislative Compliance		515,000	228,888.90	12,925.	86 9,223.1	34 492,850.	30	4% Q4-2014	Y	20	16 Compliance project to be used for AODA upgrades, asbestos and dss and other regulatory requirements. Lawfield and Rosedale mould has been addressed. Eyewash stations at Rosedale have been installed. Anticipated completion Q4 2014.
2013	3541341532	2 Facility Capital Maintenance		600,000	266,666.65	42,631.	54 0.0	00 557,368.	46	7% Q1-2014	Y	20	16 Emergency repairs at facilities due to aging infrastructure. Anticipated completion Q1 2014.
2013	3541341910) RCMP-Lease-Capital Replacement		210,000	93,333.38	5 O.	00 16,300.0	00 193,700.	00	8% Q1-2015	Y	20	16 Exterior Ramp to meet accessibility requirements (AODA) is currently under design. Anticipated tender Q4. Anticipated construction Q2-2014. Commitments anticipated to clear Q1 2015.
2013	3541355001	Yard Capital Renewal Program		300,000	133,333.38	0.	0.0	300,000.	00	0% Q3-2014	Y	20	16 Yards and Salt domes have been reviewed. Asset Management software updated. Priorities being set. Repair work anticipated for Q4 2013. Commitments anticipated to clear Q3 2014
2013	3541355100) Facilities Audit Progran	n	80,000	35,555.55	0.	00 9,999.0	70,001.	00	12% Q2-2014	Y	20	16 2013 Facilities Audits to be conducted on Firestations. Work is in the process of being quoted. Anticipated completion Q4 2013. Commitments anticipated to clear Q1-2014.
2013	3541341412	2 Roof Management Program		500,000	222,222.20	3,816.	01 433,750.0	00 62,433.	99	88% Q1 2014	Y	20	16 Proteck Roofing in process of completing project prior to installation of Solar panels. Construction completion anticipated for Q3 2013. Commitments to clear by Q1 2014.
2013	3541351005	5 Generator BlackOut Testing		150,000	66,666.65	5 O.	0.0	00 150,000.	00	0% Q1-2014	Y	20 ⁻	13 Pilot generator black out testing performed testing on Fire Stations 15 & 16. Awaiting reports from Superior prior to scheduling more tests. Anticipated completion by Q3 2014. Commitments to clear Q1 2014.

Year		·		Actual	Actual		Available	%	Estimated Completion	On Target	Revised Completion	1
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
2013	35413417	'30 Ham Place Lifecycle Repl	560,00		0.00		e = a-c-d 560,000.00	f = (c+d)/a	0% Q2-2014	Y	2010	6 Design process underway at this time with roster firm (FVB). Anticipated project completion Q1 2014. Commitments to clear Q2 2014.
2013	35413417	34 Convention Centre Lifecycle	350,00) 155,555.55	5 0.00	0.00	350,000.00)	0% Q2-2014	Y	2010	6 Design process underway at this time with roster firm (FVB). Anticipated project completion Q1 2014. Commitments to clear Q2 2014.
2013	35413510	04 HVAC-Energy Efficiency Upgrade	100,00	0 44,444.45	5 0.00	0.00	100,000.00)	0% Q2-2014	Y	2014	4 Project initiated with roster firm on design process (MCW). Anticipated project completion Q1 2014. Commitments to clear Q2 2014.
2013	35413510	006 Building Automated Systems	300,00	0 133,333.35	5 0.00	77,137.50	222,862.50) :	26% Q2 2014	Y	2014	4 Project initiated with roster firm on design process (Ameresco). Anticipated project completion Q1 2014. Commitments to clear Q2 2014.
2013	35413550	02 W&WW Energy Opportunity Assmnt	200,00	0 88,888.90	0.00	0.00	200,000.00)	0% Q1-2014	Y	2014	4 Project initiated with roster firm on design process. OPA submission for incentives confirmed first, with project analysis completion expected in Dec.'13.
	TOTAL F	ACILITIES	118,244,34	5 75,599,409	104,618,738	4,852,517	8,773,090	92	2.6%			
2007	_	EATION 15 Winona Park Facility Improve	100,00	0.000,000	97,756.09	7,757.91	-5,514.00) 10	06% Q2 2014	Yes	201	4 Project complete and contract closed. Park electrical issues were identified and are outstanding. They are currently under investigation. Anticipated completion Q4 2013. Commitments to clear Q2 2014.
2007	71007547	11 Ivor Wynne Stadium Rehab	1,550,00	1,550,000.00	1,469,581.72	2 0.00	80,418.28	3 9	95% Q1 2014	Y	2014	4 This work is being carried out as part of the Pan - Am Games Ivor Wynne. Budget appropriation forms to be completed.
2008	71009589	114 RINc 19 Inch Park Pool Rehab	2,000,00	1,333,334.00	1,963,176.64	0.00	36,823.36	6	98% Complete	Yes	Complete	Project is Complete. There are no remaining commitments. Additional funding needs to be transferred into the revenues.
2008	71008548	t11 Beasley Community Centre	2,880,00	2,880,000.00	1,274,303.07	7 0.00	1,605,696.93	3 0	0.0% 2019	5 Y	201:	5 Landscape Architectural Services will be submitting a report to Council October 17th to utilize remaining funds for the purchase of Lockwood to be used for the expansion of Beasley Park.
2009	71009549	00 ISF-2344-Westmount Recreation	21,000,00	8,824,523.64	17,922,066.72	2 729,858.96	2,348,074.32	2 8	89% Q1- 2014	Y	201	4 Construction began Q4 2010. Grand opening held Jan. 23/13. Project substantially complete. Final outstanding invoices to be processed. Once commitments clear, project can be closed. Anticipated Q1 2014.

'ear				Α	ctual	Actual			Available	%	Estimated Completion	On Targe	Revised t Completion	1
pproved	Project ID	Description/Title	Budget	R	evenues	Expenditure	s (Commitment	Balance	Complete		(Y/N)	Date	Status Explanation
			а	b		С		d	e = a-c-d	f = (c+d)/a				
2009	710095490	1 ISF-2296-Lower SC Recreation	13,000	0,000	6,259,508.47	12,989,	981.05	205,662.99	-195,644.0	4	102% Q1 - 2014	Y	201	4 Construction completed Aug 1, 2012. Grand opening Oct 20, 2012. Deficiencies to be addressed and then outstanding invoices to be processed. Once commitments clear, project can be closed. (Anticipated Q1 2014.)
2009	710094170	4 Beemer Park Building Upgrades	5	0,000	50,000.00	51,	605.97	0.00	-1,605.9	7	103% Q4-2013	Yes	201:	3 Awaiting outstanding invoices to be processed. Once invoices paid surplus expenditures to be journalled to 2011 Beemel Park Project 7101141704 which is expected to be complete by Q3 2013.
2009	710095463	0 ISF-2400-Sir Allan McNab	3,00	0,000	2,415,486.94	2,980,	774.37	56,496.21	-37,270.5	8	101% Complete	yes	Complete	Project at 100%. Outstanding invoices to be processed. Once commitments clear, project can be closed. Anticipate Q3 2013.
2009	710095870	9 Rosedale Outdoor Pool Renew	22	5,000	221,832.10	221,	832.10	0.00	3,167.9	0	99% Q2 2014	No	201	4 Design project substantially complete. Remaining invoices to be paid to consultant when contract admin. Complete. This project is linked to 7101158709.
2009		1 Code & Legislation Compliance		0,000	100,000.00		351.45	0.00			79% Complete	Yes	Complete	CLOSE. Project is Complete. There are no remaining commitments.
2009	710094170	6 Recreation Facilities- Retrofit	98	5,000	985,108.90	984,	955.15	0.00	44.8	5	100% Complete	Yes	Complete	CLOSE. Project is Complete. There are no remaining commitments. Fully funded and spent
2009	710095470	0 Pinky Lewis Expansion Project	1,57	0,000	1,577,638.78	14,	729.45	11,593.72	1,543,676.8	3	2% Q1 2014	Yes	201	4 Project feasibility started, project design and construction pending agreement with the HWDSB. Council Report to come forward in Fall 2013.
2009	710095470	3 Public Use Feasibility Study	40	0,000	401,751.52	319,	882.67	110,450.00	-30,332.6	7	108% Q1 2014	Yes	201	4 Awaiting final invoices. Projects at 100%. Once commitments clear, project to be closed. Anticipated to be closed by Q1 2014.
2009	710095871	1 RINc 3 Turner Lights Washrooms	2,53	0,000	2,387,751.71	2,537,	967.20	0.00	-7,967.2	0	100% Complete	Yes	Complete	CLOSE. Project is Complete. There are no remaining commitments. Additional funding needs to be transferred into the revenues
2009	710095891	2 RINc 16 Inch Park Arena Rehab	1,65	0,000	855,726.94	1,633,	745.16	0.00	16,254.8	4	99% Complete	Yes	Complete	Project is Complete. There are no remaining commitments. Additional funding needs to be transferred into the revenues
2010	710104170	7 ISF-2425 Morgan Firestone Twin	10,27	5,000	6,810,698.33	10,216,	008.44	99,378.44	-40,386.8	8	100% tbd - pending Legal action\		TBD	Project Substantially complete. There is potential pending litigation from one of the sul trades so this project will remain open until this is resolved.
2010	710105452	7 Parking Lots- Rehabilitation	30	0,000	300,000.00	237,	694.99	0.00	62,305.0	1	79% tbd - pending Legal action\	Yes	TBD	Dundas Pool was subject to liens due to non payment of sub trades by the general contractor. This is currently being resolved with the Legal dept.
2010	710105470	2 Facilities-Capital Maintenance	53	0,000	530,000.00	530,	058.12	0.00	-58.1	2	100% Complete	Yes	Complete	CLOSE. Project is Complete. There are no remaining commitments.

AU A	I OONE	30, 2013							Estimated		Revised	
Year				Actual	Actual		Available	%		On Targe	t Completion	
Approved	Project ID	Description/Title	Budget	Revenues	Expenditures	Commitment	Balance	Complete	Date	(Y/N)	Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
201	1 71011417	04 Beemer Pk Washroom&Storage	485,00	0 485,000.0	0 391,872.07	7 52,486.76	40,641.1	7	92% Q1 - 2014	Yes	2014	4 Project at 99%. Sodding to be complete in fall 2013. Anticipated completion Q3 2013. Once commitments clear, journal surplus funds to 710094701 to cover deficit and close project.
201	1 71011417	00 Green Acre Outdoor Pool Refurb	2,605,00	0 225,000.0	0 106,488.82	2 162,260.36	2,336,250.8	2	10% Q2 2014	Yes	2014	4 Site Plan approval process has begun. Hamilton Conservation Authority supports the development. Drawings to procurement and Building Dept by Sept 2013. Construction completion anticipated Q2 2014. Commitments to clear by Q4 2014.
201	1 71011587	09 Rosedale Outdoor Pool	2,600,00	0 2,600,000.0	0 65,540.07	7 1,690,915.64	843,544.29	9	68% Q2 2014	No	2014	4 Construction to be complete in Q4 2013. Delays in tender and construction due to weather and unanticipated site conditions. Construction completion Q3 2013. Commitments to clear Q2 2014.
201	1 71011417	06 Recreation Centre Retrofits	1,000,00	0 1,022,117.5	8 444,984.16	6 290,944.80	264,071.0	4	74% ongoing	Yes	2014	Dundas Indoor Pool Repairs underway. Delays resulting from lien. MacNab HVAC completion Q4 2013. Remaining funds to be journaled to Rec Program 7101341706. Anticipated closure Q2 2014.
201	1 71011545	36 Arena Retrofits	1,000,00	0 1,000,000.0	0 579,206.27	7 72,448.33	348,345.4	0	65% ongoing	Yes	2014	4 RECAPP-identified repairs ongoing. Awaiting outstanding invoices to be processed Once invoices paid, the funds will be appropriated to 2012 Program- Arena Retrofits 7101354536 and this projectid will be closed. (Q2 2014)
201	1 71011547	02 Facility Capital Maintenance	335,00	0 335,000.0	0 329,010.72	2 11,456.68	-5,467.4	0	102% ongoing	Yes	2014	4 Multi-year project used for ongoing emergency repairs in Rec facilities. Funds used as emergencies arise from malfunctioning equipment, etc. Awaiting outstanding invoices to be processed. Once commitments clear, project to close.
201	1 71011556	01 Winona Feasibility Study	75,00	0 75,000.0	0 14,360.00	0.00	60,640.0	0	19% Tbd - project on hold	No	on hold	Winona Surplus Elementary School Building Feasibility completed. Project currently on hold.
201	1 71011547	10 Senior Centre - Waterdown	1,300,00	0 1,300,000.0	0 51,775.25	5 98,611.00	1,149,613.7	5	12% Q2 2015	No	2015	5 Project awarded to Bondfield Construction. Construction July 2013 - Fall 2014. Commitments anticipated to clear by Q2 2015.
2012	2 42412098	07 ChdokePh2 Multi- Purpose Addtn	1,800,00	0 1,460,000.0	0 10,395.00	0.00	1,789,605.0	0	1% Q4 - 2014	Yes	2014	Construction Documents are out for Tender. Anticipate an early Fall construction start date. Project completion anticipated for Q2 2014. Commitments to be cleared by Q4 2014.
2012	2 42412092	08 Beasley Banners Installation	8,00	0 8,000.0	0.00	0.00	8,000.0	0	0.0% 201:	3 Y	TBD	Needs explanation

Year				,	Actual	Actual		Available	%	Estimated Completion	n On Targe	Revised Completion	
Approved	Project ID	Description/Title	Budget	F	Revenues	Expenditures	Commitment	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
201	2 42412091	08 Churchill Prk Bwling Wintrzng	<u>.</u>	125,000	125,000.00				. ,	16% Q2 2014	Yes	2014	Tender July 2014. Award August. Construction Sept to November. Commitments to clear by Q2 2014.
201	2 35412551	00 Facilities Audits		106,700	106,700.00	84,695.0	1 16,191.00	5,813.99	9	0% 20	013 Y	2015	\$26,700 is to go towards the purchase of new capital planning software in 2013. The remainder is for ongoing facility assessments in 2013.
201	2 71012452	15 Parking Lot Management		400,000	400,000.00	230,860.6	5 60,717.65	5 108,421.70)	73% Q4 - 2014	Y	2014	Central Memorial parking lot repairs deferred to 2014 due to possible changes to overall scope related to Ward 2 Area rating projects.
201	2 71012542	14 Freelton Park Building	1	,580,000	746,666.65	25,971.10	0 140,000.00	1,414,028.90)	11% Q2 - 2015	Yes	2015	Freelton Park Skate Pad in design stage ATA Architects awarded design RFP. Project completion anticipated for November 2014. Commitments to clear by Q2 2015.
201	2 71012542	16 Program - Roof Management		600,000	600,000.00	109,012.00	0 292,392.30) 198,595.70)	67% ongoing	Yes	2015	Parkdale and Bennetto roofs 95 % complete. Anticipate 100% by Aug 2013. Montgomery Park field house in design stage. All commitments anticipated to be cleared by Q1 2014
201	2 71012542	17 Program - Exterior Structure		350,000	350,000.00	47,972.92	2 34,880.40	267,146.68	3	24% Q2 - 2014	Yes	2014	Ancaster Pool Repairs awarded to B&G Roofing. Construction anticipated completion Fall 2013. Central Memorial exterior work deferred. Anticipated to be fully spent by Q1 2014. Commitments to clear by Q2 2014. No funds requested for 2014.
201	2 71012587	01 Birge Outdoor Pool Redevelop		150,000	150,000.00	6,543.20	0 11,942.80) 131,514.00)	12% Q1 -2015	Yes	2015	Birge pool design is utilizing the Rosedale Pool design as the basis as a cost savings measure. Construction anticipated for Spring 2014. Commitments anticipated to clear in 2015.
201	2 71012492	11 Westdale Tennis Construction		350,000	350,000.00	267,827.62	2 90,641.21	-8,468.83	3	102% Q2 2014	Yes	2014	Project is substantially complete. Deficiency repair work to be done on basketball nets. To be coordinated with HWDSB. Fully spent by Q2 2014.
201	2 71012541	07 North Wentworth Arena Demo	1	300,000	300,000.00	198,920.4	9 55,239.78	3 45,839.73	3	85% Q3 2014	Yes	2014	Demolition work complete. Property to be sold by Real Estate in collaboration with Recreation. Proceeds from sale part of funding model. Once sold. project can be closed.
201	2 71012417	06 Recreation Centre Retrofits		350,000	350,000.00	200,583.3	5 146,237.79	3,178.86	5	99% ongoing	Yes	2015	Rec Ctre Backflow Prevention cross connections complete. Ctrl Memorial sewage line repair complete. Glanbrook Arena construction- Q3 2013. Ryerson, Huntington & Hillpark HVAC design work- Q2 2013. Construction Q1 2014.

Year				Α	ctual	Actual		Available	%	Estimated Completion	On Targe	Revised Completion	
Approved P	Project ID	Description/Title	Budget a	R b	levenues	Expenditures c	Commitment d	Balance e = a-c-d	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
2012	7101254536	6 Program - Arena Retrofits	32	0,000	320,000.00	267,383.7	4 110,153.4	46 -57,537.2	0	118% ongoing	Yes	2015	5 Arena Backflow Prevention cross connections complete. Awaiting final invoices. Once commitments cleared, deficit to be funded from 7101354536 and project closed.
2012	710125470	2 Facility Capital Maintenance	51	0,000	510,000.00	303,833.2	4 122,862.3	34 83,304.4	2	84% ongoing	Yes	2015	5 Multi-year project used for ongoing emergency repairs in Rec facilities. Funds used as emergencies arise from malfunctioning equipment,etc. Anticipated will be fully spent by year end with commitments cleared in Q2 2014.
2012	710125470	Golf Course Improvements	8	0,000	80,000.00	79,921.0	5 0.0	00 78.9	5	100% Complete	Yes	Complete	Project is Complete. There are no remaining commitments. Remaining funds to go to Golf Course reserve.
2012	710125420 ⁻	Scott Park-New Senior Centre	20	0,000	200,000.00	16,131.8	6 95,528.	14 88,340.0	0	56% Q4 2014	Y	2014	FFP awarded. Anticipated completion of Stadium Precinct Plan is Q1/Q2 2014. Commitments anticipated to clear by Q4 2014.
2013	4241309203	3 Cent Mem Rec Cntr - dgtl sign	3	5,000	35,000.00	0.0	0.0	35,000.0	0	0% TBD	no	TBD	Carter Park community group requested that this project be deferred until a larger strategy is in place. They do not want a digital sign. They want something in a Victorian style. Timelines tbd.
2013	4241309502	2 Sam Manson Park Clubhouse	55	0,000	550,000.00	3,325.5	2 51,912.0	00 494,762.4	8	10% Q3 2014	Yes	2014	4 Drawings to be submitted for tender and permit in August 2013. Construction Fall to Spring 2014. Commitments to clear by Q3 2014.
2013	710135420	New Dalewood Community Centre	1,50	0,000	666,666.65	0.0	0.0	1,500,000.0	0	0% Q2 -2014	Y	2014	The goal of the project is to have a shovel ready project in preparation for potential federal funding announcements in 2014 to maximize funding chances. Project being scoped and developed with Rec and HWDSB.
2013	7101354302	2 Sackville Senior Centre Renos	1,30	0,000	650,000.00	30,721.5	9 1,125,999.0	08 143,279.3	3	89% Q4 - 2014	Yes	2014	4 Construction to begin Aug 1 Construction completion anticipated for October 2013. All work to be completed to meet CIIF deadline of March 2014. Commitments to clear by Q4 2014
2013	710135410	5 Park & Fieldhouse Retrofits	1,15	0,000	500,000.00	3,260.0	0 65,050.0	00 1,081,690.0	0	6% ongoing	Yes	2015	5 Ancaster Lawn Bowling and Tennis- SPA submitted. Tender docs to be complete by July. Anticipated Construction start October 2013. Completion Spring 2014. Mahoney Park in design. Construction 2014. All commitments to clear Q2 2015

Year			Actual A	Actual		Available	%	Estimated Completion	On Target	Revised Completion	
								•	J	•	
Approved Project ID	Description/Title				Commitment d	Balance	Complete f = (c+d)/a	Date	(Y/N)	Date	Status Explanation
		а	D (:	a	e = a-c-d	T = (C+0)/a				
2013 710134	41701 Community Halls Retrofits	600,000	266,666.65	0.00	99,750.00	500,250.00) 17	7% Q4 2015		2015	5 Waterdown community hall design is awarded to Workshop Architecture. Option selected. In design development. Construction anticipated for Q3 2014. Phase 2 funds requested as part of 2014 capital.
2013 71013	54104 Ancaster Senior Centre Expand	1,750,000	750,000.00	115,502.50	1,635,677.50	-1,180.00	100)% Q4 2014	Yes	2014	4 Construction began July 3. Construction proceeding. Anticipated substantial completion by March 31, 2014 to meet CIIF deadlines. Commitments to be cleared by Q4 2014.
2013 710134	41706 Recreation Centre Retrofits	460,000	260,000.00	11,126.65	0.00	448,873.35	5 2	2% ongoing	Yes	2016	Birge Pool due diligence. To be completed Q4 2013. Additional funds to be used toward Waterdown Seniors Centre for ff&e in anticipation of the construction completion in 2015.
2013 71013	54536 Program - Arena Retrofits	1,784,000	959,555.55	48,548.00	81,472.00	1,653,980.00) 7	% ongoing	Yes	2016	6 AODA upgrades and compliance upgrade in arenas in progress. Remaining funds to be used toward Grightmire arena renovation (3 phase project). Design is currently underway. Additional funds to be requested in 2014.
2013 71013	54702 Facility Capital Maintenance	350,000	155,555.55	7,863.99	0.00	342,136.01	1 2	% ongoing	Yes	2016	Multi-year project used for ongoing emergency repairs in Rec facilities. Funds used as emergencies arise from malfunctioning equipment, etc. Anticipated will be fully spent by year end with commitments cleared in Q2 2014.
2013 71013	54301 Chedoke Clubhouse Maintenance	200,000	88,888.90	58,892.11	0.00	141,107.89	9 29	9% Q1 2014	Yes	2014	Chedoke clubhouse maintenance substantially complete. Storm damage may necessitate additional work. Project work anticipated to be complete by Q4 2013. Commitments to clear by Q1 2014.
TOTAL	RECREATION	88,453,700	55,564,179	59,646,596	7,848,082	20,959,023	3 76.3	3%			
RED HILL V	ALLEY PROJECT							 -			
		439,015,000	-436,884,426	438,181,117	242,022						Final project subject to legal action
TOTAL RED HII	LL VALLEY PROJECT	439,015,000	-436,884,426	438,181,117	242,022	591,861	1 99.9	<u> </u>			

Note:

TOTAL PUBLIC WORKS - TAX 1,270,562,044 22,523,122 855,759,347 147,527,867 267,274,830 79.0%

¹⁾ Funds will be reappropriated from 4060087007 North/South holding to Project Id's currently showing no budget allocation

²⁾ Financing required to budget is balance of expendiutres to be funded. The financing will include various funding sources including subsidies & land

ear oproved F	Project ID Description/Title	Budget	Actual Revenues	Actual Expenditures		Available Balance	% Compl Complete Date		Completion Date	Status Explanation
		а	b	С	d	e = a-c-d	f = (c+d)/a			
ST	ORM									
2006	5180660641 Little John & Lynden Outfalls	550,000	550,000	280,371.09	72,536.53	197,092.38	64.2%	2008 Y	20	014 Ongoing - work in progress. Surplus available is \$190k
2006	5180661645 Mill Street CSO Outfall	715,000		•	,		·			Complete - pending final review/audit/payment
2006	5180655645 SCUBE (Transportation)	130,000					· ·			Close once commitments are paid/cleared/moved.
2006	5180655640 Specific Area Plan Act & E	A 1,200,000	1,200,075.00	0 1,072,405.34	87,462.63	40,132.03	96.7% Compl	ete		Sanatorium Rd Flooding; Lower Davis Creek Erosions & Waterdow North Watershed Assessment completed. SCUBE stream monitoring and computer modelling 2011/2012 to satisfy HCA conditior of the Secondary Plan. CLOSE - or p.o. has been paid/cleared.
2007	5180755740 Class EA - SWM Ponds Davis Creek	180,000	180,000.00	157,949.62	20,571.99	1,478.39	99.2% Comple	ete		Close once commitments are paid/cleared/moved.
2007	5180755701 Stoney Creek & Battlefield Flood & Erosion	250,000	250,000.00	241,320.65	9,198.20	-518.85	100.2% Comple	ete		Close once commitments are paid/cleared/moved.
2007	5180761740 Unscheduled Manhole & Sewermain - 2007 - 2012	700,000	<u> </u>	•		218,007.66		2014 Y		100% committed - ongoing - work in progress
2008	5180860850 Chedoke Crk Collapsed Channel	3,100,000						2008 N	n/a	Additional work pending. MTO coordination required.
2008	5180855844 Citywide S-W MP Implementation	1,027,000			,		· ·			Close once commitments are paid/cleared/moved.
2008	5180855847 Fessenden SWM Class EA	150,000	150,000.00) 118,544.35	1,585.06	29,870.59	80.1%	2012 N		Class EA was completed. Phase 1 constructe in 2012/13. Phase 2 of 1 project to be constructed in 2013. Phase 3 to follow.
2008	5180662640 QEW Beach Blvd Flood Protect	12,170,000	6,663,275.37	9,090,928.36	2,665,291.00	413,780.64	96.6%	2006 N	20	013 Work expected to be completed lat Q4, 2013
2008	5180855849 SCUBE Stg 2 Subwatershed Study	300,000	300,000.00	286,870.37	14,007.51	-877.88	3 100.3% Comple	ete		Close once commitments are paid/cleared/moved. Subwatershe study completed Q3 2011.
2008	5180855850 Storm Event Response Group - SERG	1,100,000	1,100,000.00	818,191.72	328,857.06	-47,048.78	104.3% Comple	ete		The following works have been completed: South St Alleyway drainage; Crestview Drainage; Jasper/Bland Flooding; Centennia Underpass; Upper Gage Drainage; Parkside/Kipling Flooding Assessment; Robb Ave Outfall Erosion Assessment; Galarneau-Amaral Flooding
2009	5180972292 SERG - Kenilworth Underpass	6,210,000	4,100,000.00	1,113,917.35	68,197.70	5,027,884.95	19.0%	2014 Y		Design completed, permits being pursued. Tender in 2013. Construction in 2013/14.

Estimated

Revised

ear pproved P	roject ID	Description/Title	Budget a	Actual Revenues	Actual Expenditures	Commitment	Available Balance e = a-c-d	%	Estimated Completion Date	On Target (Y/N)	Revised Completion Date	Status Explanation
			a	Б	C	u	e = a-c-u	1 = (Стиј/а				
2009		0 SERG - LEED Study/Design	960,000	50,000.00	835,620.27	7 147,400.70	-23,020.97	7 102.4%	Complete			Close once commitments are paid/cleared/moved.
2010	518105502	5 City-Wide Erosion Assessment	320,000	320,000.00	78,185.68	8 2,280.00	239,534.32	2 25.1%		2014 Y		Assessment and Conceptual Design was completed in Q2 2012; Coordination and Programming by Engineering Services is ongoing; Detailed Design to start in 2013 with construction to follow
2010	518105506	0 Greenhill Storm Drainage - EA	120,000	120,000.00	,	,	8,277.73	3 93.1%		2014 Y		Additional analysis in 2013 to identif opportunities for upstream stormwater detention.
2010	518106001	5 Inlet-Outlet Storm Damage Repair	1,350,000	1,350,000.00	890,280.54	4 69,789.00	389,930.46	71.1%		2013 Y		Ongoing - work in progress. \$300k project planned for 2012. Further work expected in 2013 - driven by w weather events
2010	518106115	0 Princess St Sewer Replacement	180,000	180,000.00	113,951.92	2 14,463.27	51,584.8	1 71.3%	Complete			Close once commitments are paid/cleared/moved.
2010	518106007	1 Rehabilitation Program 2010/11/12	190,000	190,489.24	48,783.72	2 38,055.31	103,160.97	7 45.7%		2014 Y		Ongoing - work in progress - 2011 and future budgets deferred pending depletion of these funds.
2010	518107229	5 SERG - LEEDS Implementation 2010	5,130,000	-16,000.00	2,485,793.94	4 0.00	2,644,206.00	6 48.5%		2013 Y		Ongoing - work in progress. Barnesdale - King to Cannon & Cop / Dunsmure / Main to be tendered.
2010	518105536	9 Specific Area Stormwater MP 2010	897,675	897,671.68	3 694,553.59	9 120,244.75	82,876.66	90.8%	Complete			Close once commitments are paid/cleared/moved.
2010	518107229	0 Storm Sewer Upgrades 2010	3,180,000	2,680,000.00	2,316,775.95	5 32,873.35	830,350.70	73.9%		2013 Y		All projects tendered and constructe Surplus of \$800k being used to WIF fund 2014 program.
2010		8 Upper Davis Creek Class EA	200,000	200,000.00	161,340.25	5 75,615.10	-36,955.3	118.5%	Complete			Close once commitments are paid/cleared/moved.
2010		5 Watershed Coordination & Stewardship	940,000	500,000.00	245,308.78	8 253,110.52	441,580.70	53.0%	multi year	Y		Coordinated works in 2012 include Red Hill Creek Stream Gauge Static partnership; Water Quality Pilot Installations for Low Impact Development Technologies; as well as fulfilling the partnership work plar with the Hamilton Conservation Authority.
2010	518105505	9 West Harbour MP Implementation	100,000	100,000.00	18,254.03	3 0.00	81,745.97	7 18.3%	Complete			Notice of Completion issued in Q2 2013; MOE is evaluating a Request for Part II Order
2011	518116010	Burlington St Storm Sewer Cleaning - Birch to Parkdale	2,000,000	2,000,000.00	588,211.38	8 370,988.50	1,040,800.12	2 48.0%	Complete			Complete - pending final review/audit/payment

Year Approved	Project ID	Description/Title		Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion On Targe Date (Y/N)	Revised t Completion Date	Status Explanation
	•			b	С	d	e = a-c-d	f = (c+d)/a	<u> </u>		·
2011	518115564	4 Cherry Beach 5 Year Review and Class EA	1,700,000	1,166,666.68	3 65,790.7 ⁻	1 35,592.59	9 1,598,616.7	0 6.0%	6		Class EA has been delayed while land use planning is finalised by the Parks Committee. EA will be completed thereafter in Q3 2014; Coordination and Detailed Design by Engineering Services will commence thereafter; construction to follow
2011	5181150100	O Collection System Real Time Control (RTC) Land Acquisition	450,000	450,000.00	3,581.97	7 0.00	446,418.0	3 0.8%	6 2012 Y		3 properties were acquired in 2011. No further land acquisition required. Surplus of \$400k has been earmarked for Randle Reef.
2011	5181170000	0 Coordinated Road and Subsurface Works 2011	820,000	820,000.00	672,902.95	5 81,662.94	65,434.1	1 92.0%	6 2013 Y		All projects have been tendered and constructed. Close once commitments are paid/cleared/moved.
2011	518119612	5 Kenora - Barton to Bancroft & Bancroft - Nash to Kenora	3,600,000	0.00	473,819.08	3 0.00	3,126,180.9	2 13.2%	6 2012 N	21	016 Design, tender and coordination delays. On-hold due to Master Plan project phasing and timing.
2011	5181174110	O Lower Davis Creek Erosion Mitigation	2,740,000	2,740,000	2,686,940.4	1 144,867.85	-91,808.2	6 103.49	6 2014 Y		Construction Complete
2011	5181117112	2 Millgrove Drainage Improvements	150,000	150,000.00	33,542.08	34,305.45	82,152.4	7 45.2%	6 2014 Y		Ongoing - work in progress
2011	518117229	5 SERG - LEEDS Implementation 2011	8,100,000	0.00	7,195,306.96	5 277,143.08	627,549.9	6 92.3%	6 2013 Y		All projects have been tendered and constructed. Surplus of approximately \$600k being used to WIP fund 2014 program.
2011	518115510 ⁻	1 Stoney Creek & Battlefield Creek Flood & Erosion Control	2,690,000	640,000.00	136,570.98	3 17,041.39	2,536,387.6	3 5.7%	6 2014 Y		Design will commence in 2013 with 2014 construction.
2011	5181172290	0 Storm Sewer Upgrades 2011	3,925,000	476,000.00	3,110,332.28	5 471,573.02	2 343,094.7	3 91.3%	6 2014 Y		All projects tendered and constructed Balance of comittments is for contingency issues. Anticipated surplus of \$300k being used to WIP fund 2014 program.
2012	518126021	5 Battlefield Creek Tributary Erosion Control and Slope stability project	700,000	504,444.44	\$ 5,549.04	4 80,000.00	614,450.9	6 12.29	6 2014 Y		Conceptual Design will be completed in Q4 2012; Project is in Programming stage. Detailed Design will begin in 2013 by Engineering Services; Construction to follow
2012	5181260222	2 Bland Storm Water Improvements	360,000	235,555.56	3,888.7	1 41,795.25	5 294,316.0	4 18.29	6 2014 Y		Conceptual Design was completed in Q3 2012; Detailed Design, easements and HCA Permits are being pursued. construction will follow
2012	5181270240	0 Burlington - Birch to MTO limits	2,250,000	1,851,000.00	873,376.84	4 1,256,220.57	7 120,402.5	9 94.6%	6 2013 Y		Work in progress. Surplus funds to be reallocated to future planned Burlington St Projects

ear pproved P	Project ID	Description/Title	Budget a	Actual Revenues	Actual Expenditures	Commitment	Available Balance e = a-c-d	% Complete f = (c+d)/a	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
2012	51812609	99 Closed Projects	46,141	~		-			5 2014 Y		Ongoing - work in progress. % spe dependent on # of misc. charges fo projects that have been closed.
2012	51812720	74 Contingency for Unscheduled Works Program 2012	275,000	328,632.48	143,708.80	20,639.35	110,651.85	59.8%	o 2014 Y		% spent dependent on # of unscheduled works that arise. Futu budgets on hold until these funds have been depleted.
2012		00 Coordinated Road and Subsurface Works 2012	1,110,000		,	,	,		5 2014 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2012		12 Fanning - Chatham to Melbourne	180,000		<u> </u>				5 Complete		Complete - pending final review/audit/payment
2012		11 Fessenden - Greencedar - Venetian to Guildwood	4,080,000			<u> </u>	<u> </u>		5 Complete		Complete - pending final review/audit/payment
2012		73 Field Data Systems Program 2012	80,000								Ongoing - work in progress
2012	51812552	47 Finalize Implementation of SERG ICP Recommendations	160,000	133,333.32	9,248.41	0.00	150,751.59	5.8%	5 2014 Y		Stormwater Coordinator is implementing recommendations wi Lead Sections within the corporation
2012	51812602	23 Jasper Storm Water Improvements	500,000	313,333.32	2 7,398.73	0.00	492,601.27	1.5%	5 2014 Y		Conceptual Design was completed Q3 2012; Detail Design and Construction to be co-ordinated alc with Bland Ave project.
2012	51812607	22 Municipal Drain Maintenance Program 2012/13	230,100	69,467.81	14,755.23	26,575.90	188,768.87	7 18.0%	2014 Y		Ongoing - work in progress
2012	51812602	14 Parkside and Kipling Flood Solutions	780,000	544,444.44	35,978.46	83,495.00	660,526.54	15.3%	2014 Y		Detailed design in 2013 with construction in 2014.
2012	51812171	52 Roadside Drainage Improvement Program 2012	1,000,000	30,000.00	912,886.23	13,936.72	73,177.05	92.7%	5 2014 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.
2012		16 Rosedale Flood Mitigation Project	150,000	150,000.00	13,872.63	0.00	136,127.37	9.2%	5 2014 Y		Feasibility of installing stormwater management in the adjacent golf course lands will be completed in 2014.
2012	51812722	95 SERG - LEEDS Implementation 2012	2,690,000		2 450,640.55	5 598,651.31	1,640,708.14	39.0%			Ongoing - work in progress. Variou projects in design stage to be tendered. Surplus of approximately \$600k being used to WIP fund 201- program.
2012	51812602	40 Shrewsberry Drainage and Pedestrian Path Improvements	70,000	70,000.00	6,473.89	0.00	63,526.11	9.2%			LAS to provide update
2012	51812722	90 Storm Sewer Upgrades 2012	6,265,000	465,000.00	1,316,236.19	1,042,139.10	3,906,624.71	37.6%	5 2015 Y		Ongoing - work in progress. Centennial - Barton to South Servic still to be tendered.
2012	51812606	22 SWM Pond-Creek Maintenance Program 2012	650,000	650,000.00	637,610.10	12,389.90	0.00	100.0%	5 2013 Y		Ongoing - work in progress. Close once commitments are paid/cleared/moved.

ear oproved P	Project ID	Description/Title		Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
	•		a k)	С	d	e = a-c-d	f = (c+d)/a	,		•
2012	51812748	000 Watercourse 5 and 6	3,850,000	372,000.00	358,228.50	5,810.13	3,485,961.3	7 9.5%	5 2015 Y		Due to update hydraulic modelling, the Class EA will be updated in 201 detailed design in 2014 with construction to follow.
2012	51812062	22 West Harbour (Setting Sail) Main Basin - New Floating Breakwater	4,860,000	360,000.00	99,367.78	3 7,725.20	4,752,907.02	2 2.2%	5 2014 Y		The Class EA for the marina breakwater structures have been completed and is pending approval from the MOE under the Part II Order. Design is in the current worl program with installation of the new breakwaters scheduled for 2014.
2013	51813553	42 Ainslie Wood Westdale Assess	110,000	61,111.12	2 0.00	0.00	110,000.00	0.0%	5 2015 Y		The scope of this project will be addressed in the Citywide Flooding Master Plan
2013	51813720	74 Contingency for Unscheduled Works Program 2013	200,000	111,111.12	2 0.00	9,906.00	190,094.00	5.0%	5 2014 Y		% spent dependent on # of unscheduled works that arise. Futu budgets on hold until these funds have been depleted.
2013	51813700	00 Coordinated Road and Subsurface Works 2013	1,300,000	310,000.00	42,804.7	1 420,230.44	836,964.8	5 35.6%	2015 Y		Ongoing - work in progress
2013	51813603	11 Fessenden - Daisy - Magnolia	5,900,000	2,005,555.56	5 150,263.38	3 66,143.44	5,683,593.10	3.7%	5 2014 Y		Green Cedar Stormwater Facility had been constructed; Pond Construction will begin in 2013 followed by construction of trunk storm sewer
2013	51813620	73 Field Data Systems Program - 2013	110,000	61,111.12	2 0.00	0.00	110,000.00	0.0%	2015 Y		2013 Program - no 2014 budget allocation for this program
2013		12 Greenhill - Hwy 20 Culverts	110,000	61,111.12	,	,	,				Pending results feasibility of upstream storage, detailed design can begin in Q4 2013
2013	51813495	555 QA-QC Service Contract Program - 2013	69,000	46,777.76	14,343.54	4 50,949.50	3,706.90	94.6%	2015 Y		Ongoing - work in progress
2013	51813171	52 Roadside Drainage Improvement Program 2013	1,000,000	27,777.76	74,894.24	4 732,335.89	192,769.8	7 80.7%	5 2015 Y		Ongoing - work in progress
2013	51813702	10 SERG - Critical Large Sewer Rehab	500,000	400,000.00	0.00	0.00	500,000.00	0.0%	2015 Y		Ongoing - work in progress
2013	51813722	95 SERG - LEEDS Implementation 2013	390,000	0.00	0.00	36,131.40	353,868.60	9.3%			Funds are for the Mount Albion Stormwater Management Facility Rehabilitation
2013	51813553	47 SERG - Watercourse Erosion Study	840,000	666,666.68	0.00	0.00	840,000.00	0.0%	2014 Y		Detailed design in 2013 with construction in 2014
2013	51813553	50 SERG Studies & Assessments	300,000	300,000.00	0.00	0.00	300,000.00	0.0%	5 2015 Y		South Street Alleyway drainage initiated in Q2 2013; Aubrey Avenue drainage improvements in Q4 2013
2013	51813722	90 Storm Sewer Upgrades 2013	2,730,000	2,366,666.68	150,400.82	2 502,666.56	2,076,932.62	2 23.9%	5 2015 Y		All projects have been tendered and awarded. Anticipated surplus of approximately \$1m being used to WIP fund 2014 program.

ear pproved F	Project ID	Description/Title	Budget a	Actual Revenues b	Actual Expenditures c	Commitment d	Available Balance e = a-c-d	% Complete f = (c+d)/a	Estimated Completion Date		Revised Completion Date	Status Explanation
2013	51813606	22 SWM Pond-Creek Maintenance Program 2013	1,600,000	892,188.88	406,043.41	399,639.85	794,316.7	74 50.4%	6	2015 Y		Ongoing - work in progress
			112,969,916	53,788,445	48,813,424	11,812,515	52,343,97	77 53.7%	6			
2001	_	TEWATER 02 Greenhill-Cortina to CSO Tnk	2,780,000	2,240,000.00	987,438.12	1,262,710.75	5 529,851. ²	3 80.9%	6	2013 Y		STATUS: Work in Progress - Construction. NEXT STEPS: Substantial Performance Q4 2013.
2003	51603663	02 Primary Treatment Capacity Exp	80,360,000	39,789,266.89	69,338,027.25	10,900,955.47	7 121,017.2	28 99.8%	6 Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q2 2014.
2003	51603553	01 Study-Storm Outfall Quality	500,000	500,000.00	299,398.79	0.00	200,601.2	21 59.9%	6 Ongoing	Y		Ongoing - pilot project continuing - aimed at defining the scope of the sanitary sewer cross connection problem throughout the City
2003	51603663	05 Woodward Operational Improve	3,375,000	2,855,000.00	3,173,748.21	68,051.86	33,199.9	96.19	6 Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once outstanding claims have been settle Remaining balance can then be reallocated.
2004	51604664	07 WWTP - Liquid Waste	2,230,000	1,765,322.48	1,768,403.06	30,640.73	330,956.2	21 85.2%	6 Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once outstanding claims have been settl Remaining balance can then be reallocated.
2005	51405665	00 WTP-Annual General Improvement	2,700,000	-30,000.00	2,272,353.63	45,763.18	381,883. ²	9 85.9%	6 Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once outstanding claims have been settl Remaining balance can then be reallocated.
2006	51606690	76 BCOS-Beyond Compliance Op Sys	400,000	300,000.00	133,202.85	33,100.75	5 243,696.4	10 39.19	6	2013 Y		WIP - multi-year project. Anticipats \$100k to \$150k capital cost Q3 20 for Training Software. Anticipate \$50K in consulting experience for WWW Emergency Response Planupdates in 2012. Remaining budge for ongoing BCOS Program project in 2013.
2006	51406676	50 Carlise Communal Well Upgrade	4,840,000	1,600,000.00	2,523,332.97	1,735,144.65	5 581,522.3	88.0%	6	2013 Y		STATUS: Work in Progress - Construction. NEXT STEPS: Substantial Performance Q4 2013.
2006	51606416	26 Centre of Excellence	500,000	500,000.00	0.00	0.00	500,000.0	0.0%	6	2017 Y		These funds will be transferred to t 2012 project through the 2014 Cap Budget Process and then this proje can be closed.

ear oproved P	roject ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	%	Estimated Completion Date	On Target	Revised Completion Date	Status Explanation
			a	b	С	d	e = a-c-d	f = (c+d)/a		(-,,		
2006		625 Post Zoom Camera Rehab	1,300,000	1,300,000.00	,	ŕ	,			Y		100% committed - ongoing - funds used to conduct emergency repairs cleaning of sewers found defective through ongoing Zoom Camera investigation. First 1/2 of Zoom Camera investigation completed in 2012.
2006	5140666	501 WTP-Annual Low Lift Station	9,926,240	9,300,000.00	9,521,260.06	661,211.80	-256,231.8	6 102.6%		2013 Y		STATUS: Work in Progress - Construction. NEXT STEPS: Substantial Performance Q3 2013.
2006	51606674	453 WW Outstations - Electrical	700,000	0.00	575,349.91	93,165.12	31,484.9	7 95.5% (Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once outstanding claims have been settle Remaining balance can then be reallocated.
2006	51606674	452 WW Outstations - Maintenance	1,400,000	0.00	759,553.68	3 466,359.37	174,086.9		Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once outstanding claims have been settl Remaining balance can then be reallocated.
2007	51607667	711 Canadian Infra Renewal	44,700,000	46,825,504.41	38,302,257.62	2 4,328,706.03	2,069,036.3	5 95.4% (Complete			STATUS: Work Completed. Next Steps: Account to be closed once maintenance and warranty period expires Q1 2014.
2007	51407957	752 PD3 PS HghInd Grdns-W08	8,500,000	8,502,456.27	712,999.94	692,052.31	7,094,947.7	5 16.5%		2014 Y		STATUS: Work in Progress - Design NEXT STEPS: Tender for Construction Q3 2013.
2007	51607957	784 Twenty PS & Forcemain - HC018	4,000,000	3,000,000.00	1,575,737.51	449,907.00	1,974,355.4	9 50.6%		2013 Y		STATUS: Work in Progress - Design NEXT STEP: Tender for Construct Q4 2013.
2007	51607617	740 Unscheduled Manhole & Sewermain - 2007 - 2010	3,100,000	2,300,000.00	2,951,544.26	6 0.00	148,455.7	4 95.2%		2013 Y		100% committed - ongoing - work progress
2008	51608668	810 New Maintenance Building	6,650,000	1,000,000.00	505,045.90	3,850,863.07	2,294,091.0	3 65.5%		2018 Y		STATUS: On Hold - Conceptual Design placed on hold pending revised Woodward Exapnsion phasing plan.
2008	51608558	820 Sewer by-law Studies & Database Development	400,000	400,000.00	241,024.44	1 0.00	158,975.5	60.3%		2014 Y		Ongoing - work in progress
2008	5160866	801 Woodward WWTP - Clean Harbour	38,360,000	-2,830,883.24	15,051,619.69	34,811,111.42	-11,502,731.1	1 130.0%		2018 Y		STATUS: Work in Progress - Designess - Des
2008	5160867	751 WW Outstns - Asset Management	2,655,000	1,010,000.00	747,622.86	5 1,913,873.26	-6,496.1	2 100.2%		2014 Y		STATUS: Work in Progress - Desig
2009	51609669	912 Decomision Waterdown WWTP-WW08	6,000,000	4,340,000.00	228,579.17	0.00	5,771,420.8	3.8%		2014 Y		STATUS: Work in Progress - Request for Proposals Open for Bio NEXT STEPS: Tender for Construction Q2 2014.

ar proved P	Project ID	Description/Title	Budget a	Actual Revenues b	Actual Expenditures	Commitment d	Available Balance e = a-c-d	%	Estimated Completion Date	n On Target (Y/N)	Revised Completion Date	Status Explanation
2009	51409669	910 ISF-1212-WTP Upgrades	47,000,000	26,713,116.64	43,408,476.59	506,512.40	3,085,011.0	93.4%	Complete			STATUS: Work Completed. NEXT STEPS: Maintenance and warranty period expired, account to be closed once final invoices are processed.
2009	51609669	911 ISF-660-Biogas Digester	45,000,000	29,730,000.00	44,599,939.32	285,134.15	114,926.5	3 99.7%	Complete			STATUS: Work Completed. Next Steps: Account to be closed once maintenance and warranty period expires Q3 2013.
2009	51409679	950 ISF-672-Ferguson PS Upgrade	22,410,000	16,497,978.38	22,701,631.35	77,196.62	-368,827.9	101.6%	Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q3 2013.
2009	51409679	952 ISF-687-Kenilworth Reservoir	10,100,000	4,633,334.00	9,971,660.51	126,136.73	2,202.70	5 100.0%	Complete			STATUS: Work Completed. NEXT STEPS: Maintenance and warranty period expired, account to be close once final invoices are processed.
2009	51409679	951 ISF-714-Hillcrest Reservoir	13,400,000	5,997,334.00	12,600,443.83	967,966.16	-168,409.99	101.3%	Complete			STATUS: Work Completed. NEXT STEPS: Maintenance and warranty period expired, account to be close once final invoices are processed.
2009	51609609	900 Protective Plumbing Program	9,907,000	9,907,035.50	10,296,722.11	12,475.00	-402,197.1	104.1%	Complete			Complete - pending final review/audit/payment. Close once p.o. is cleared.
2009	51409677	751 Water Outstns-Asset Management	5,100,000	0.00	4,389,218.36	433,389.66	277,391.98	3 94.6%	Complete			STATUS: Work Completed. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q3 2013.
2009	51609669	010 WWTP - Biosolids MP Implement	3,610,000	528,000.00	511,919.12	101,521.60	2,996,559.26	3 17.0%		2014 Y		STATUS: Work in Progress - PPP Canada Application (Business Cas Phase 2). NEXT STEPS: PPP Canada Application (Transaction Phase) Q3 2013.
2010	51610603	302 Emergency Repairs - Cross Connections Program - 2010/11	481,500	481,500.00	298,638.70	100,257.53	82,603.7	7 82.8%		2013 Y		Work began in Chedoke Creek Are in 2012 and will continue through 2013. Work in other areas being do on a lower priority.
2010	51610690	075 Environmental Lab Improvements - 2010	450,000	450,000.00	239,405.57	201,133.83	9,460.60	97.9%		2013 Y		Close once commitments are paid/cleared/moved.
2010	51610951	50 Green Rd - HC056 PS WW- 36	910,000	0.00	452,693.84	85,941.48	371,364.6	3 59.2%	Complete			STATUS: Work Completed. Next Steps: Account to be closed once maintenance and warranty period expires Q4 2013.
2010	51410950	058 Old Ancaster PS - HD012 W-16	3,350,000	0.00	288,926.32	325,410.17	2,735,663.5	I 18.3%		2014 Y		STATUS: Work in Progress - Desig NEXT STEPS: Tender for Construction Q3 2013.
2010	51410613	303 Valve Chamber No 3 First- Isaac	1,790,000	1,323,333.35	120,586.29	0.00	1,669,413.7	6.7%		2014 Y		STATUS: Request for Proposals being prepared for Design Q3 2013 NEXT STEPS: Construction Q1 20

Year Approved	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete		n Target '/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2010	5161066065	5 Waste Hauler Receiving Station	1,880,000	968,888.90	92,107.78	3 263,704.93	1,524,187.29	18.9%	2014 Y			STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q4 2013.
2010	516106775	1 WW Outstns-Asset Management	1,150,000	1,150,000.00	239,002.38	9,443.30	901,554.32	21.6%	2014 Y			STATUS: Work in Progress - Design. NEXT STEPS: Tender for Construction Q3 2013.
2010	5161055076	3 Zoom Camera Investigation 2010/12	- 1,500,000	1,500,000.00	1,238,899.15	5 256,320.00	4,780.85	99.7%	2014 Y			100% committed - ongoing - completing 1/4 of City annually. Close once commitments are paid/cleared/moved.
2011	5141166150	GAC Replacement	4,000,000	4,000,000.00	49,646.00	0.00	3,950,354.00	1.2%	2015 Y			STATUS: Request for Proposal to be released Q3 2013. NEXT STEPS: Construction Q4 2013.
2011		3 Governors PS HD12A Upgrd-W04	570,000	0.00			•					STATUS: Work in Progress - Planning. NEXT STEPS: Land Acquisition Q4 2013.
2011		1 HD007 Highland PS	12,360,000	530,000.00	•	,	11,597,555.77					STATUS: Work in Procress - Design. NEXT STEPS: Tender for Construction Q3 2013.
2011	514116775 ²	1 Outstations - Asset Management	4,420,000	-90,000.00	3,598,234.85	5 766,565.35	55,199.80	98.8%	Complete Y			STATUS: Work Completed. NEXT STEPS: Account to be closed once maintenance and warranty period expires Q3 2013.
2011	516116615 ⁻	1 SCADA Master Plan Implement	15,875,000	12,625,000.00	4,658,606.70	4,374,771.29	6,841,622.01	56.9%				Construction Underway for Phase 1 - SCADA Hub Room Upgrades. NEXT STEPS: Construction Tenders to be issued for Phase II - Outstation Upgrades "Critical Sites" (Q1 2012) & Phase III - Outstation Upgrades "Obsolete Sites" (Q2 2012).
2011	5161161740	Unscheduled Manhole & Sewermain - 2011	500,000	500,000.00	29,683.91	218,012.43	252,303.66	49.5%	2013 Y			Ongoing - work in progress
2011	5141166110) WTP - Process Upgrades	6,000,000	4,000,000.00	286,467.33	3 150,272.94	5,563,259.73		·			STATUS: Work in Progress - Pipe Loop Testing of Corrosion Control Plan & Backwash Study. NEXT STEPS: RFP being developed for Water Treatment Plant Upgrades Investigation & Conceptual Design Q3 2013.
2011	516116775	1 WW Outstns-Asset Management	1,480,000	1,480,000.00	547,266.72	2 528,156.95	404,576.33	3 72.7%	2015 Y			STATUS: Work in Progress - Sustainable Asset Management Program.
2012		O Ancaster WW Outstations	2,420,000	2,420,000.00	33,703.13	3 0.00	2,386,296.87					STATUS: Work in Progress - Developing the Request for Proposals (HC009, HC013) and Pump Assessment Study (HC005). NEXT STEPS: Design Q3 2013 (HC009, HC013) and Design Q1 2014 (HC005).
2012	5161241226	6 Centralized Water and Wastewater Operations Centre	1,000,000	777,777.76	5 109,911.65	0.00	890,088.35	5 11.0%	2017 Y			Staff continuing to analyze options for centralizing Water Operations staff.

rear Approved I	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a			
2012		273 Dundas WW Outstations	1,120,000		·		, ,				STATUS: Developing Request for Proposals (DC005, DC006). PS Upgrade Feasibility Study (DC010). NEXT STEPS: Design Q3 2013 (DC005, DC006).
2012	51612662	213 Dundas WWTP Improvements	870,000	720,000.00) 22,158.25	97,430.00	750,411.7	5 13.7%	6 2017 Y		STATUS: Work in Progress - Preliminary Asset Replacement Study. NEXT STEPS: Conceptual Design Q2 2014.
2012	51412672	772 Hillcrest Reservior - HDR02	12,200,000	8,800,000.00	73,340.12	701,698.00	11,424,961.8	3 6.4%	6 2015 Y		STATUS: Work In Progress - Design NEXT STEPS: Tender for Construction Q2 2014.
2012	51412692	250 HVAC Upgrade New Lab & Admin	2,900,000	2,461,111.10	145,163.10	0.00	2,754,836.9	5.0%	6 2014 Y		STATUS: Work in Progress - Design NEXT STEPS: Tender for Construction Q2 2014.
2012	51412672	74 Kenilworth PS - HD005 Upgrades	1,500,000	1,500,000.00	82,013.10	0.00	1,417,986.9	5.5%	6 2013 Y		STATUS: Request for Proposals for Design Open for Bids. NEXT STEPS: Construction Q3 2013.
2012	51412672	73 Main-Whitney PS Replace&Decom	320,000	0.00	0.00	0.00	320,000.0	0.0%	6 2015 Y		STATUS: Work in Progress - Condition Assessment. NEXT STEPS: Design Q3 2013.
2012	51612602	240 Private Drain Reimbursements - SLMP - 2012	700,000	700,000.00	594,786.03	0.00	105,213.9	7 85.0%	6 2014 Y		Ongoing - work in progress that supports the sewer lateral management program
2012	51412672	71 PS HD018 Hwy 53 & HD011 Osler	2,120,000	2,120,000.00	42,698.80	0.00	2,077,301.2	2.0%	6 2014 Y		STATUS: Work in Progress - Design NEXT STEPS: Tender for Construction Q3 2013.
2012	51412672	275 SC Water Outstations Upgrade	1,430,000	0.00	0.00	0.00	1,430,000.0	0.0%	6 2017 Y		STATUS: Request for Proposals being prepared for Design Q3 2013. NEXT STEPS: Construction Q2 2014
2012		740 Unscheduled Manhole & Sewermain - 2012	500,000	,							100% committed - ongoing - work in progress
2012	51612667	'13 Wastewater Maintenance Capital 2012	2,000,000	2,000,000.00	228,376.56	1,201,176.29	570,447.1	5 71.5%	6 2014 Y		Ongoing - work in progess
2012	51412672	770 Water Control Valve Upgrades	800,000	170,000.00	0.00	0.00	800,000.0	0.0%	6 2014 Y		STATUS: Work in Progress - Condition Assessment. NEXT STEPS: Design Q3 2013.
2012	51412677	52 Water Outstations Inspect - AM	500,000	500,000.00) 154,718.58	45,785.16	299,496.2	6 40.1%	6 2015 Y		STATUS: Work in Progress - Sustainable Asset Management Program.
2012	51612612	240 WSI-Leeds-Burl E Gate Removal	300,000	300,000.00	84,003.66	69,512.38	146,483.9	51.2%	6 2014 Y		STATUS: Work In Progress - Design NEXT STEPS: Construction Coordinated with Roads Contract 2014.
2012	51612677	752 WW Outstation Inspection - AM	200,000	200,000.00	4,880.79	102,476.14	92,643.0	7 53.7%	6 2015 Y		STATUS: Work in Progress - Sustainable Asset Management Program.
2013	51613673	360 Cormorant & Osprey (HC014)	590,000	262,222.20	0.00	0.00	590,000.0	0.0%	6 2015 Y		STATUS: Developing Request for Proposals. NEXT STEPS: Design Q3 2013.

ear pproved F	Project ID Description/Title	Budget	Actual Revenues	Actual Expenditures		Available Balance	% Complete	Estimated Completion On Targe Date (Y/N)	Revised et Completion Date	Status Explanation
		а	b	С	d	e = a-c-d	f = (c+d)/a			
2013	5161360302 Emergency Repairs - Connections Program 2013		277,777.76	58,347.30	293,688.96	147,963.74	70.4%	6 2015 Y		Ongoing - work in progress
2013	5161369075 Environmental Lab Improvements - 2013	593,000	579,666.68	0.00	0.00	593,000.00	0.0%	5 2015 Y		Laboratory Equipment Purchases ar required in order to ensure the lab has the most current technologies available to analyse regulatory drinking water, wastewater and to monitor industries for compliance withe sewer use by-law.
2013	5141395353 Ferguson HD002 Pum Stn	ping 1,940,000	0.00	0.00	0.00	1,940,000.00	0.0%	2016 Y		STATUS: None. NEXT STEPS: Issue Project Charter Q3 2013.
2013	5161366360 Flares at Biogas Facil	ity 2,050,000	911,111.10	0.00	0.00	2,050,000.00	0.0%	6 2014 Y		STATUS: Developing Request for Proposals. NEXT STEPS: Design Q 2013.
2013	5161360240 Private Drain Reimbursements - SL 2013	300,000 MP -	166,283.32	166,591.29	0.00	133,408.7	S5.5%	5 2015 Y		Ongoing - work in progress that supports the sewer lateral management program
2013	5161311101 Road Restoration Pro- 2013	gram - 1,500,000	833,333.32	308,766.00	1,069,718.65	121,515.3	91.9%	6 2014 Y		Ongoing - work in progress
2013	5161360522 Sewer Lateral Manage Program (WWC) - 201		1,944,444.44	1,389,795.67	1,415,386.84	694,817.49	80.1%	6 2015 Y		Ongoing - work in progress
2013	5161366713 Wastewater Maintena Capital 2013	nce 2,055,000	1,166,111.12	112,843.92	65,690.00	1,876,466.08	8.7%	2015 Y		`
2013	5161367374 Waterdown Outstation Upgrades	3,240,000	1,440,000.00	0.00	0.00	3,240,000.00	0.0%	6 2015 Y		STATUS: Work in Progress - Design NEXT STEPS: Construction Q3 201
2013	5161367752 WW Outstation Inspec AM	ction - 650,000	288,888.90	4,987.49	21,083.21	623,929.30	4.0%	5 2016 Y		STATUS: Work in Progress - Sustainable Asset Management Program.
2013	5141367752 WW Outstation Inspec AM	etion - 970,000	431,111.10	0.00	61,500.00	908,500.00	6.3%	5 2016 Y		STATUS: Work in Progress - Sustainable Asset Management Program.
2013	5161355076 Zoom Camera Investig 2013		,			100,000.00				Ongoing - work in progress
		487,487,740	280,270,975	316,750,280	77,677,200	93,060,260	80.9%			
1998	WATER 5169860825 Western San Intercep Rehab SW	t 3,355,000	3,355,000.00	2,762,893.59	39,180.67	552,925.74	4 83.5%	5 2013 Y		Ongoing - work in progress (Final inspection in Q3-2013 for project
					-					completion)
2000	5140071096 Universal Meter Instal	lation 9,000,000	5,161,296.18	8,877,473.81	0.00	122,526.19	98.6%	5 2013 Y		Complete - pending final review/audit/payment. An audit need to be done to determine why the revenues do not equal the expenditures prior to be closure.
2001	5160168111 Ewen Rd CSO Tank	8,400,000	1,758,103.94	8,400,847.26	69,368.29	-70,215.5	100.8%	6 Complete		Complete - pending final review/audit/payment

Year Approved I	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	%	Estimated Completion Date	On Target (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2005	514056650	8 Lynden Additional Water Supply	3,350,000	2,880,000.00	1,101,462.94	299,855.57	1,948,681.49	9 41.8% 1	nulti year	Y		New well has been located. Land acquisition for wellhead protection is complete. Pumping test inticated that this is a suitable municipal water supply. Class EA will be complete in Q2 2014. Detailed design for the new well and treatment facility will start in Q2 2014.
2006	514065762	5 Auto Vehicle Locating System	400,000	400,000.00	63,707.41	0.00	336,292.59	15.9%	201	4 Y		On Hold - awaiting release of corproate AVL contract
2006	514066262	4 Automated Flushing Stations	900,000	900,000.00	14,000.00	0.00	886,000.00	1.6%	Ongoing	Y		Ongoing - Expenditure now limited to installation of flushing stations in response to water quality complaints.
2006	514064162	6 Centre of Excellence	500,000	500,000.00	0.00	0.00	500,000.00	0.0%	201	7 Y		These funds will be transferred to the 2012 project through the 2014 Capital Budget Process and then this project can be closed.
2006	514065762	7 Hansen Software - 7 To 8	1,404,612	1,350,000.00	418,050.65	924,307.43	62,253.92	95.6%	201	4 Y		Multiple year contract. Consultant retained, anticipated substantial completion in Q4 of 2014.
2006	514066150	2 New & Replacement Water Meters - 2006/10	7,624,510	6,150,000.00	5,753,569.00	1,872,487.10	-1,546.10	100.0%	201:	3 Y		Ongoing - work in progress. 100% committed. Close once commitments are paid/cleared/moved.
2007	514079575	8 Centennial Pkwy Extension- W13	4,200,000	0.00	456,557.20	0.00	3,743,442.80	10.9%	201	6 Y		Project to be coordinated with road works. Additional funds for construction in 2012, 2014 and 2016.
2007	514079575	0 Centennial Pkwy Feedermain-W12	17,600,000	2,640,000.00	2,288,100.49	5,261,323.02	10,050,576.49	42.9%	201	3 Y		Ongoing - work in progress
2007		7 Centennial Trnk Swr- WW14,WW33	57,800,000	22,000,000.00					201			Work expected to be completed late Q4, 2013 on WW33
2007	514075765	DWQMS - Drinking Water Quality	400,000	400,000.00	299,158.16	5,767.50	95,074.34	4 76.2%	201:	3 Y		DWQMS received full accreditation in 2011 however maintenance of DWQMS ongoing. Anticipate \$15K in consulting assistance in 2013 to assist with internal audits and other projects.
2007	516075564	0 Non-trunk Flow Monitoring 2007	500,000	500,000.00	74,740.21	425,259.79	0.00	100.0%	Complete			Close once commitments are paid/cleared/moved.

Year Approved	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion Date	n On Target (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2007	514075570	01 Source Protection Planning	2,070,000	2,371,501.22	2 1,393,095.88	9 184,044.68	492,859.4	3 76.29	% multi year	Y		This is a multi-year fund for Source Protection Planning related to the City compliance with the Clean Water Act including the implementation of the Source Protection Plans through the Risk Management Office, Wells Monitoring Network, Hydrogeological studies review and input, Groundwater-Surface Water Computer Model, Lake Ontario Collaborative Program
2007	514075570	04 W & WW Data Integration	500,000	500,000.00	274,179.08	3 0.00	225,820.9	2 54.89	% Ongoing	Y		Data integration is an ongoing process and with the conversion from Hansen 7 - 8 we are anticipating further data integration projects.
2008	514085785	50 Automated Meter Reading	300,000	300,000.00	67,770.7	0.00	232,229.2	22.69	%	2014 Y		A consultant has been obtained in order to re-visit the business case for considering AMR/AMI technology for water meter reading.
2008	516089585	58 Binbrook PS&FM Upgrd- WW20,WW21	4,000,000	8,520.68	122,655.76	6 0.00	3,877,344.2	4 3.19	%	2015 Y		2013 detailed design with construction to follow
2008	514085181	10 Fleet Additions	1,600,000	1,600,000.00	1,056,291.70	78,505.00	465,203.3	70.99	% Ongoing	Y		Ongoing - Work in progress for upgrades to vehicles in the distribution & collection section will account for approximately \$300K of the available balance.
2008	516089685	55 Royal to Main-King San Upgrade	10,700,000	1,278.10	1,150,336.14	111,840.27	9,437,823.5	9 11.89	%	2016 Y		Design of Phase 1 complete. Land required to complete the project. Tony Sergi is preparing a report to acquire the lands.
2008	514085585	51 Water Efficiency Plan	1,200,000	1,330,739.0	652,483.48	36,261.41	511,255.1	1 57.49	%	2014 Y		This project funds our water efficiency programs and projects.
2008	514085584	11 Well Decommissioning Program	50,000	50,000.00	25,407.0	5 0.00	24,592.9	5 50.89	% multi year	Y		Multi-year program to support aquifer management and Drinking Water Protection. 28 wells decommissioned to date; funds will be used in 2013 and 2014 to address future decommissioning.
2008	516085585	52 West Harbour Shoreline Works	220,000	220,000.00	200,259.17	7 25,881.10	-6,140.2	7 102.89	% Complete			Close once commitments are paid/cleared/moved.
2008	514086130	03 WM Replace Roadway Restoration	1,360,000	1,360,000.00	1,051,734.37	7 0.00	308,265.6	3 77.39	%	2013 Y		Works complete. Surplus funds being used to WIP fund 2014 program (5141470000)
2009	516095595	53 Hydraulic Sewer Model	1,500,000	1,500,000.00	166,070.3	354,560.46	979,369.2	3 34.79	% multi year	Y		refinement of the sanitary and combined sewer model files and colibrationis ongoing; assembly of storm sewer models will be completed in 2013 and 2014

ear oproved P	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion Date	On Target (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a				
2009	51609559	55 Inflow & Infiltration Studies and Control 2009	1,000,000	1,000,000.00	308,783.92	2 218,222.83	3 472,993.2	5 52.7%	6 Complete			Ongoing field investigations in West 18th Neighbourhood which will be completed by the end of 2011. CLOSE - once p.o. has been paid/cleared. \$580k surplus available.
2009	51409576	44 Intergraph Software - License	1,710,000	1,558,888.88	3 1,766,331.97	7 0.00	-56,331.9	7 103.3%	Ó	2013 Y		Ongoing - 3 year software license (with 1 year ext), expires end of 201
2009	51409600	80 Valve Replacement - 2009	750,000	750,000.00	257,171.66	6 0.00	92,828.3	4 34.3%		2013 Y		Ongoing - capital contracts schedule for release in 2012, 2013 and beyond. Surplus of \$490k used to WIP fund 2014 program and then th project can close.
2009	51409959	56 Water Distribution Model	1,500,000	1,500,000.00	65,441.0	1 6,015.00) 1,428,543.9	9 4.8%	ś multi year	Y		in 2013 and 2014 funds will be used to refine the water modelling data files; GIS layer and SCADA Data review for calibration
2009	51409559	22 Water Loss Audit	900,000	811,111.12	2 172,748.44	4 2,030.00	725,221.5	6 19.4%	Ď	2014 Y		Ongoing - new project (new study area) anticipated to start in 2013
2010	51410606	23 Air Valve Management	650,000	657,588.72	2 103,170.70	66,021.45	480,807.8	5 26.0%	Ď.	2014 Y		Ongoing - work in progress - On Target
2010	51610610	15 Burlington Street Trunk Sewer	2,160,000	1,610,000.00	191,100.32	2 0.00	1,968,899.6	8 8.8%		2013 Y		Ongoing - work in progress, completion estimated Q4-2013 (Tendering delays)
2010	51610710	74 Contingency for Unscheduled Works Program 2010/11/12	201,400	340,020.63	3 78,181.85	5 77,095.38	3 46,122.7	7 77.1%		2014 Y		% spent dependent on # of unscheduled works that arise. Clos once commitments are paid/cleared/moved.
2010	51610559	55 Inflow & Infiltration Studies and Control 2010	1,000,000	0.00	72,557.08	3 27,208.75	5 900,234.1	7 10.0%		2014 Y		Ongoing - work in progress. Substantial capital works will be required pending completion of Cro Connection Field investigations. Multiple construction projects throughout 2012 and 2013. \$500k surplus available.
2010	51610556	40 Non-Trunk Flow Monitoring 2010	200,000	200,507.52	117,967.39	72,828.15	9,204.4	6 95.4%	Complete			Close once commitments are paid/cleared/moved.
2010	51610611	50 Princess St Sewer Replacement	120,000	120,000.00	89,051.65	5 14,463.27	7 16,485.0	8 86.3%	Complete			Close once commitments are paid/cleared/moved.
2010	51410600	71 Rehabilitation Program 2010/11/12	520,000	420,000.00	99,352.17	7 29,635.00	391,012.8	3 24.8%	Ď .	2014 Y		Ongoing - work in progress - 2011 and future budgets deferred pending depletion of these funds.
2010		71 Rehabilitation Program 2010-2012	330,000	335,360.57	53,210.90	23,266.61	1 253,522.4	9 23.2%		2014 Y		Ongoing - work in progress - 2011 and future budgets deferred pending depletion of these funds.
2010	51410713	10 SERG - LEEDS Implementation 2010	990,000	990,000.00	584,690.6	1 0.00	0 405,309.3	9 59.1%	ó	2013 Y		Ongoing - work in progress, balance includes allowance for contingency allocation. Cope/Dunsmure/Main to be tendered.

Year Approved ∣	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion Date	On Target (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a		, ,		·
2010	51610570	951 Stormwater System Sustainability	800,000	200,000.00	214,696.87	389,016.86	196,286.2	7 75.5%	Complete			Close once commitments are paid/cleared/moved. Stormwater Rate Study was abandoned in 2011. \$197k surplus available.
2010	51410600	080 Valve Replacement - 2010/11/12	733,790	733,792.94	4 237,022.54	0.00	496,767.4	32.3%		2013 Y		Ongoing - capital contracts scheduler for release in 2012, 2013 and beyond.
2010	51410667	713 Water Maintenance 2010	3,000,000	3,000,000.00	93,498.74	169,298.45	2,737,202.8	1 8.8%		2013 Y		Multiple projects throughout 2013 including Equipment Replacement & Emergency Works. \$2.5m used to WIP fund 2014 program.
2010		010 Water Systems Planning Program 2010	1,730,000			<u> </u>	,		Complete			Close once commitments are paid/cleared/moved.
2010		711 Water Treatment Studies 2010	201,200	,			,			2013 Y		Process Improvements Planned 2012.
2011		21 Brunswick / Waverly / Vansitmart / Walmer	780,000				,		Complete			Complete - pending final review/audit/payment
2011	51411951	52 Carlisle Elevated Storage&Well	1,800,000	0.00) 45,679.78	354,373.69	1,399,946.5		multi year	Y		Class EA will be initiated in Q4 2012. Background water supply and demand studies are complete. EA will be completed in Q4 2013 with transfer to WWE for detailed design and tendering in 2014.
2011	51611501	100 Collection System Real Time Control (RTC) Land Acquisition	450,000	450,000.00	342,952.04	28,583.00	78,464.9	6 82.6%	Complete	Y		3 properties were acquired in 2011; 4 additional land acquisitions are expected in 2012 pending due process for real estate transaction after which projectID will be closed.
2011	51411700	000 Coordinated Road and Subsurface Works 2011	4,500,000	4,000,000.00	3,922,796.15	5 577,203.85	0.0	100.0%		2013 Y		All projects have been tendered and constructed. Close once commitments are paid/cleared/moved.
2011	51411690	075 Environmental Lab Improvements - 2011/12	590,000	590,000.00	0.00	217,402.70	372,597.3	36.8%		2014 Y		Purchase of Instruments will happen in late 2013 after HVAC upgrade
2011	51411661	50 GAC Replacement	4,000,000	4,000,000.00	49,646.00	0.00	3,950,354.0	1.2%		2013 Y		Expected project completion by July 2013.
2011	51411951	53 Governors PS HD12A Upgrd-W04	570,000	0.00	0.00	0.00	570,000.0	0.0%	ı	2014 Y		EA is ongoing; detailed design will start in 2014; subject to land negotiation with HUC
2011	51411671	50 Greensville-New Communa Well	I 1,700,000	1,510,202.4	5 9,181.80	56,605.31	1,634,212.8	3.9%		2014 Y		Preliminary results indicate two suitable wells. Application for 72h pump test submitted; expected pumping test in Q4 2013 or Q2 2014
2011	51611559	955 Inflow & Infiltration Studies and Control 2011/12/13	500,000	374,000.00	0.00	0.00	500,000.0	0.0%		2015 Y		Ongoing - work in progress. Substantial capital works will be required pending completion of Cross Connection Field investigations. Multiple construction projects throughout 2012 through to 2014

ear oproved P	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	%	Estimated Completion Date	On Target (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a		(1111)		
2011	514116150	02 New & Replacement Water Meters - 2011/12	7,000,000		, ,	<u> </u>	5,849,324.82)14 Y		This is the new project for new wate meters going forward.
2011		52 PD11 (Governor's Road) Watermain Extension (W- 05)	240,000				,,,,,,			012 N		14 Conceptual Design is complete. Subject to 2012/2013 detailed design and coordination with other infrastructure needs within the same limits.
2011		53 PD22 (Governor's Road) Watermain Extension (W- 06)	80,000							013 N	20	115 Conceptual Design is complete. Subject to 2012/2013 detailed design and coordination with other infrastructure needs within the same limits.
2011	514116615	51 SCADA Master Plan Implement	15,580,000	6,000,000.00	4,602,228.59	4,012,467.21	6,965,304.20	55.3%				Construction Underway for Phase 1 SCADA Hub Room Upgrades. NEX' STEPS: Construction Tenders to be issued for Phase II - Outstation Upgrades "Critical Sites" (Q1 2012) Phase III - Outstation Upgrades "Obsolete Sites" (Q2 2012).
2011	514119611	1 Scenic Dr - 250 metres n/o San Pedro to Goulding	350,000	0.00	43,096.82	0.00	306,903.18	3 12.3%	20)13 N	20	15 To be tendered with Development requirements. Delayed due to legal/land/easements.
2011	514117131	0 SERG - LEEDS Implementation 2011	2,070,000	2,070,000.00	1,683,038.56	136,581.42	250,380.02	2 87.9%	20)13 Y		Ongoing - work in progress, balance includes allowance for contingency allocation.
2011	516116039	00 Wastewater System Lining Program 2011	5,000,000	5,000,000.00	4,698,352.23	301,647.77	-0.00	100.0%	20	013 Y		All projects have been tendered and constructed. Close once commitments are paid/cleared/moved.
2011	516115501	0 Wastewater Systems Planning 2011	1,000,000	1,000,000.00	790,104.68	209,413.72	481.60	100.0%	Complete	Y		Close once commitments are paid/cleared/moved.
2011	514116671	3 Water Maintenance 2011	1,200,000	1,200,000.00	41,857.59	,	, ,		20	013 Y		Multiple projects throughout 2013 including Equipment Replacement 8 Emergency Works. \$1m used to WI fund 2014 program.
2011	514115501	0 Water Systems Planning Program 2011	1,000,000	1,000,000.00	698,701.37	91,774.69	209,523.94	4 79.0%	multi year	Υ		Ancaster Water Storage Class EA- completion Q1 2013. Operational Planning analysis; Coordinated Capital Program Analysis; Growth Servicing Analysis completed in 201 and 2012.
2011	514116671	1 Water Treatment Studies 2011/12	500,000	500,000.00	20,219.30	38,914.67	440,866.03	3 11.8%	20)14 Y		Process Improvements Planned 2012.
2011	516117212	25 Wellington/Victoria - Barton to Burlington & Birge / Sawyer	850,000	850,000.00	494,388.08	130,629.47	224,982.45	73.5%	20)13 Y		Ongoing - work in progress
2011	514115762	26 WM Condition Data Collection 2011	500,000	500,000.00	240,245.07	61,012.84	198,742.09	9 60.3%	20	013 Y		All projects have been tendered and constructed. Close once commitments are paid/cleared/moved.

ear pproved P	Project ID	Description/Title	Budget a	Actual Revenues	Actual Expenditures	Commitment	Available Balance e = a-c-d	% Complete f = (c+d)/a	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
2011	514117130	01 WM Replace Program - Coordinated with Roads 2011	7,500,000	~		-			2013 Y		All projects have been tendered an constructed. Close once commitments are paid/cleared/moved.
2011	514115512	22 Woodward-Greenhill Transmission Main - Assessment & Rehab	850,000	850,000.00	177,502.24	113,896.14	558,601.62	34.3%	2012 N	2013	3 Ongoing - work in progress (Anticipated Completion by end of 2013) Delays due to Plant Operation Projects.
2012	516127024	10 Burlington - Birch to MTO limits	2,250,000	2,250,000.00	2,034,002.13	141,186.25	74,811.62	96.7%	2013 Y		Ongoing - work in progress
2012	514124122	26 Centralized Water and Wastewater Operations Centre	1,000,000	777,777.76	12,412.00	0.00	987,588.00	1.2%	2017 Y		Staff continuing to analyze options centralizing Water Operations staff
2012	514126099	9 Closed Projects	34,594	34,594.29	15,642.16	0.00	18,952.13	45.2%	2014 Y		Ongoing - work in progress. % spe dependent on # of misc. charges for projects that have been closed.
2012	516126099	99 Closed Projects	49,147	49,147.45	6,778.28	0.00	42,369.17	13.8%	2014 Y		Ongoing - work in progress. % spe dependent on # of misc. charges for projects that have been closed.
2012	514127107	74 Contingency for Unscheduled Works Program 2012	250,000	250,000.00	43,977.62	7,620.00	198,402.38	20.6%	2014 Y		% spent dependent on # of unscheduled works that arise. Futu budgets on hold until these funds have been depleted.
2012	514127000	00 Coordinated Road and Subsurface Works 2012	4,380,000	4,380,000.00	4,322,994.68	57,005.32	0.00	100.0%	2014 Y		All projects have been tendered ar constructed. Close once commitments are paid/cleared/moved.
2012	514125762	26 Critical Watermain Inspection Program	695,900	695,923.20	250,847.11	101,818.96	343,233.93	50.7%	2013 Y	2014	4 Ongoing - work in progress (Q4- construction start)
2012	514126007	73 Dundas Valley Watermain - Structural Lining	1,500,000	1,500,000.00	179,425.23	0.00	1,320,574.77	12.0%	2012 N	2015	5 2015 Completion. Delays due to pl operations projects.
2012	516126221	2 Fanning - Chatham to Melbourne	180,000	180,000.00	207,910.18	975.39	-28,885.57	116.0%	2013 Y		Work in progress. Tender and construction 2012. 2013 completion
2012	514126207	73 Field Data Systems Program 2012	217,900	218,019.69	82,509.03	21,378.22	114,012.75	47.7%	2014 Y		Ongoing - work in progress
2012	516126207	73 Field Data Systems Program 2012	117,000	117,000.00	29,103.27	16,761.41	71,135.32	39.2%	2014 Y		Ongoing - work in progress
2012	516126057	75 Mainline Sewer Condition Assessment Program - 2012	1,100,000	1,100,000.00	319,359.80	386,987.39	393,652.81	64.2%	2014 Y		Ongoing - work in progress
2012	516125564	O Non-Trunk Flow Monitoring Program	100,000	100,000.00	10,402.35	0.00	89,597.65	10.4%	multi year Y		Flow monitors have been installed areas of sewer capacity analysis in 2012 in support of Flooding and Capacity assessment related to the Public Works' Coordinated Capital Works Program
2012	516126082	20 Open Cut Repairs for CIPP Program 2012	337,000	337,115.33	32,140.47	56,101.65	248,757.88	26.2%	2014 Y		Ongoing - work in progress

Year Approved	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	%	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
			а	b	С	d	e = a-c-d	f = (c+d)/a	, , , , , , , , , , , , , , , , , , ,		·
2012	514125521	2 Operations Security Assessment	320,000	222,222.24	101,698.19	99,900.00	118,401.8	1 63.0%	2015 Y		By April 2014 expect to be 63% complete (based on disbursements), with a completed security implementation plan.
2012	514124955	5 QA-QC Service Contract Program - 2012	135,800	135,832.84	107,154.69	26,680.38	1,964.93	3 98.6%	2014 Y		Ongoing - work in progress
2012	516124955	5 QA-QC Service Contract Program - 2012	100,000	100,000.00	13,310.21	275.11	86,414.68	8 13.6%	2014 Y		Ongoing - work in progress
2012		1 Road Restoration Program 2012	, ,			,			2013 Y		Comittment will be cleared when payment #7 of the road restoration contract is processed. Project can then be closed.
2012	516127121	1 SERG - Garside - Main to Dunsmure	200,000	200,000.00	136,915.98	11,832.62	51,251.40	0 74.4%	2013 Y		Complete - pending final review/audit/payment
2012	516126144	4 Sewer Lateral Replace/Rehab Program 2012	4,600,000	3,650,000.00	3,996,681.33	3 175,299.35	5 428,019.32	2 90.7%	2014 Y		Complete, pending construction hold-backs.
2012	514126007	2 Structural WM Lining Program 2012	2,800,000	2,800,000.00	2,208,169.71	337,981.01	253,849.28	8 90.9%	2014 Y		Complete, pending construction hold-backs.
2012	514126207	8 Substandard Water Service Replacement Program - 2012	1,400,000	1,400,000.00	9,453.22	2 621,120.44	769,426.3	4 45.0%	2014		Ongoing - work in progress
2012	514126075	0 Unscheduled Valve, Hydran etc - 2012	t 1,300,000	1,300,000.00	915,490.90	256,983.02	2 127,526.08	8 90.2%	2014 Y		Ongoing - work in progress. Commitment is set up based on estimated quantity. Actual quantity is controlled by W/WW and therefore actual expenditures never exceed budget.
2012	516126039	0 Wastewater System Lining Program 2012	5,220,000	5,410,843.90	4,074,042.25	625,000.00	520,957.7	5 90.0%	2014 Y		Complete, pending construction hold- backs.
2012	516125501	0 Wastewater Systems Planning Program	300,000	300,000.00	34,605.93	3 128,660.00	136,734.0	7 54.4%	2014 Y		Preparation of the City Consolidated Environmental Compliance will start in Q3 2012 and carry through into 2014; Operational Planning analysis; Sewer Capacity Assessments; Coordinated Capital Program Analysis;
2012	514126671	3 Water Maintenance 2012	1,200,000	1,200,000.00	231,415.50	804,191.96	164,392.54	4 86.3%	2014 Y		Ongoing - work in progress. Project is on-track for completion in 2012.
2012	514125526	4 Water Servicing Master Plan Update	300,000	300,000.00	35,885.03	3 0.00	264,114.9	7 12.0%	2015 Y		Master Plan update will start in 2014 once land use and population/job data is issued from Planning and Economic Development
2012	514125501	0 Water Systems Planning Program - 2012	300,000	300,000.00	35,885.03	3 0.00	264,114.9	7 12.0%	multi year Y		Assessment and Operational Planning to be completed in 2012 as required. B-line Corridor Water Service Analysis has been initiated and will be completed in 2012.

ear pproved i	Project ID	Description/Title	Budget a	Actual Revenues b	Actual Expenditures	Commitment	Available Balance e = a-c-d	% Complete f = (c+d)/a	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
2012	514129728	32 Waterdown South Elevation Water Storage - New PD (W-07)	5,320,000	507,777.76	59,809.37	0.00	5,260,190.63	3 1.1%	2015 Y		Detailed Design will be initiated in late 2012/early 2013. Land purchas is expected in 2013. Next step is th preparation of a Design Brief startir in Q4 2012 for facilitate hand over t Development Engineering for Detailed Design in 2013.
2012	514127130	11 WM Replace Program - Coordinated with Roads 2012	4,350,000	3,950,000.00	4,126,973.20	223,026.80	0.00	100.0%	2015 Y		Ongoing - work in progress. Close once committmemts are paid/cleared/moved.
2012	514126130	0 WM Replacement Program - 2012	1,250,000	1,250,000.00	686,719.25	154,711.95	408,568.80	67.3%	2014 Y		All projects have been tendered and awarded. Anticipated surplus of approximately \$400k being used to WIP fund 2014 program.
2013	514136034	4 Burlington Trunk Inspection	600,000	333,333.32	0.00	0.00	600,000.00	0.0%	2013 N	2	2014 Postponed as per construction schedule. To be completed Q4-201
2013	516136030	7 Charlton and Catharine - Sewer	110,000	61,111.12	0.00	0.00	110,000.00	0.0%	2013 N	2	2014 Ongoing - work in progress. To be complete Q4-2014.
2013	514137000	00 Coordinated Road and Subsurface Works 2013	8,100,000	5,922,222.24	234,943.65	2,596,296.32	5,268,760.03	35.0%	2015 Y		Thirteen of fifteen projects have been tendered and awarded (not all p.o.'s reflected). Approximately \$1.5m sti to be tendered. Anticipated surplus at this time is \$600k.
2013	516137134	0 CP - Chesley Chester Annabell	120,000	66,666.68	0.00	0.00	120,000.00	0.0%	2014 Y		Ongoing - work in progress
2013		2 CP - Clyde - Cannon to Wright	50,000	27,777.76	10,443.40	33,920.18	5,636.42	2 88.7%	2013 Y		Ongoing - work in progress
2013		0 CP - Craigroyston - Queenston	940,000	522,222.24			940,000.00				Ongoing - work in progress
2013 2013		33 CP - Ferguson / Aurora 75 Environmental Lab Improvements - 2013	50,000 184,000	27,777.76 170,666.68			50,000.00 183,711.30				Ongoing - work in progress 2013 Program
2013		'3 Field Data Systems Program - 2013	110,000				110,000.00				2013 Program - no 2014 budget allocation for this program
2013	516136207	'3 Field Data Systems Program - 2013	110,000	61,111.12	0.00	0.00	110,000.00	0.0%	2015 Y		2013 Program - no 2014 budget allocation for this program
2013	514139635	1 Garner Watermain Trunk W09	530,000	0.00	0.00	64,875.00	465,125.00) 12.2%	2014 Y		Detailed design will start in 2014 pending coordination with other rigl of way infrastructure needs.
2013	516139535	8 Hwy 56 Forcemain&Twinning WW21	1,010,000	0.00	0.00	97,150.00	912,850.00	9.6%	multi year Y		2013 detailed design with construction to follow
2013	516136057	75 Mainline Sewer Condition Assessment Program - 2013	1,100,000	611,111.12	0.00	59,469.00	1,040,531.00	5.4%	2015 N	2	2016 Ongoing - work in progress. New 3 year contract to be awarded Q3-2013.
2013	516136082	20 Open Cut Repairs for CIPP Program 2013	250,000	138,888.88	0.00	225,000.00	25,000.00	90.0%	2015 Y		Ongoing - work in progress.

Year Approved F	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance	% Complete	Estimated Completion On Target Date (Y/N)	Revised Completion Date	Status Explanation
, pp. 0100	. 0,000.12	2000	a	b	C	d	e = a-c-d	f = (c+d)/a	(1711)		
2013	514139535	4 PD18 Elevated Reservoir W14	900,000	0.00	0.00	0.00	900,000.00	0.0%	multi year Y		Class EA started in 2012; completion expected in 2013; Detailed Design and Construction to follow
2013	514136071	1 PW Capital Water Consumption Program	50,000	27,777.76	6,791.35	0.00	43,208.65	5 13.6%	2015 Y		Ongoing - work in progress
2013	516136071	PW Capital Water Consumption Program	50,000	27,777.76	38,578.51	0.00	11,421.49	77.2%	2015 Y		Ongoing - work in progress
2013	514134955	5 QA-QC Service Contract Program - 2013	100,000	55,555.56	1,551.84	63,475.00	34,973.16	65.0%	2015 Y		Ongoing - work in progress
2013	516134955	5 QA-QC Service Contract Program - 2013	140,000	95,555.56	22,546.00	60,476.74	56,977.26	59.3%	2015 Y		Ongoing - work in progress
2013		1 Road Restoration Program 2013		1,333,333.32	,	825,328.47	986,269.63				Ongoing - work in progress
2013		0 SERG - Critical Large Sewer Rehab	500,000	277,777.76			,				Ongoing - work in progress
2013	514137131	0 SERG - LEEDS Implementation 2013	70,000	70,000.00	0.00	86,071.43	-16,071.43	123.0%	2015 Y		Ongoing - work in progress.
2013	516136057	6 Sewer Lateral Condition Assessment Program - 2013	900,000	500,000.00	400,609.22	368,825.00	130,565.78	85.5%	2015 Y		Ongoing - work in progress.
2013	516136144	4 Sewer Lateral Replace/Rehab Program 2013	4,505,000	3,971,767.88	707,779.33	3,093,853.50	703,367.17	7 84.4%	2015 Y		Ongoing - work in progress.
2013	514136007	2 Structural WM Lining Program 2013	4,960,000	2,755,555.56	1,822,060.79	1,982,037.12	1,155,902.09	9 76.7%	o 2015 Y		Ongoing - work in progress. Mountain Ave and Gemma Court cancelled from watermain lining program and rebudgeted in the 2014 Capital Program for replacement. Approximately \$580k surplus being used to WIP fund 2014 program.
2013	514136207	8 Substandard Water Service Replacement Program - 2013	1,200,000	666,666.68	3 407.04	1,200,000.00	-407.04	100.0%	2015 Y		100% committed - ongoing - work in progress
2013	514136075	Unscheduled Valve, Hydran etc - 2013	t 1,000,000	555,555.56	0.00	1,000,000.00	0.00	100.0%	2015 Y		100% committed - ongoing - work in progress
2013	514136008	0 Valve Replacement - 2013	750,000	416,666.68	0.00	2,048.70	747,951.30	0.3%	2015 Y		Ongoing - capital contracts scheduled for release in 2012, 2013 and beyond.
2013	516136039	0 Wastewater System Lining Program 2013	6,100,000	3,433,333.32	3,659,509.71	1,803,790.76	636,699.53	89.6%	2015 Y		Ongoing - work in progress.
2013		3 Water Maintenance 2013	1,200,000	0.00						<u> </u>	2013 Program
2013	514135501	0 Water Systems Planning Program - 2013	30,000	16,666.68	3 0.00	0.00	30,000.00	0.0%	multi year Y		Assessment and Operational Planning to be completed in 2012 as required. B-line Corridor Water Service Analysis has been initiated and will be completed in 2012.
2013		1 Water Treatment Studies 2013	250,000	138,888.88		0.00	250,000.00	0.0%	2015 Y		2013 Program
2013	514135762	6 WM Condition Data Collection 2013	500,000	277,777.76	0.00	0.00	500,000.00	0.0%	2014 Y		Ongoing - work in progress

Year	Project ID	Description/Title	Budget	Actual Revenues	Actual Expenditures	Commitment	Available Balance e = a-c-d	% Complete f = (c+d)/a	Estimated Completion Date	On Target (Y/N)	Revised Completion Date	Status Explanation
2013	514137130	1 WM Replace Program - Coordinated with Roads 2013	12,370,000	6,044,737.50	968,032.26	2,542,954.66		, ,	5 201	16 Y		Twelve of seventeen projects have been tendered and awarded (not all p.o.'s are reflected). Anticipated \$1m surplus has been used to fund the 2014 program.
2013	514136130	0 WM Replacement Program - 2013	1,300,000	966,666.64	0.00	0.00	1,300,000.00	0.0%	5 201	5 Y		Landsdown - Sherman to Lottridge, Belgraden - Seaman to South Service / Seaman - Millen to Belgrade and Scenic Drive: 1009 to 1097 to be tendered and awarded.
			311,336,854	182,149,289	122,000,441	41,414,561	147,921,852	52.5%) =			
	TOTA	L RATES	911,794,510	516,208,710	487,564,145	130,904,276	3 293,326,089	67.8%	- - -			