

Project Name	Segment	Ward	Phase	Length (km)	CMP #	Description	Current Status	Funding
2020 Planned Install - Outstanding								
Britannia/Melvin	Cannon to Walter to Woodward	3	Complete	2.1	28	Painted lanes with painted buffer in segments	All complete except four blocks missing (Strathearne to Walter) and should be installed soon.	City Rehab/Cycling
2021 Projects								
King Street West Enhancement	Dundurn to Paradise	1	Design	1.45	N/A	Precast concrete curbing and green cycling bollards - except on bridge Install EB bicycle signal head @ Dundurn "RT only"	In detailed design phase.	City Cycling
Leland/ Emerson/ Whitney	Main to Main	1	Design	4.3	78	Combination of cycle track and painted lanes - with buffer if width permits, and enhancements at Main/Leland and Main/ Emerson	Design only in 2021.	City Cycling
Longwood Road	King to Main to Frid	1	Design	0.9	N/A	Redesign to create 2-way cycle track along east curb	Design only in 2021.	Ward 1 Funds
Pearl - Kent Bicycle Boulevard	York to Amelia	1	Design	1.77	N/A	Various traffic calming interventions	Bicycle Boulevard: Final design not complete, exact calming methods yet to be finalized.	City Cycling
York Boulevard (Enhancement)	Dundurn to Queen	1,2	Design	1.1	N/A	Add bollards, pre-cast concrete, signal enhancements at Dundurn and at Locke	Design includes left turn accommodations at York and at Locke. Design almost complete, install planned for 2021.	City Cycling
Cannon Street West	Hess to James	2	Implementation	1.4	14	Interim barrier separation of precast curbs & bollards. The street is planned for resurfacing in 2 or 3 years, so more enhancements then.	Design almost complete, install planned for early 2021. Committee asked to enhanced Cannon/Bay intersection including concrete works and/or signal upgrades, but project is interim works only. A pedestrian crossing requested @ Park to the Gasworks community Hub.	City Cycling
Hunter Street	MacNab to Catharine	2	Implementation	0.9	1	Concrete curbs, changes to signals, signage, markings	Tender awarded, scheduled for early 2021 install.	OMCC
Shamrock Park Bicycle Path	Ferguson to Young	2	Design	0.2	N/A	Construct bicycle path from tunnel to Ferguson Avenue	Feasibility Plan underway. Design includes curb cut for cyclists on south side of tunnel.	Ward 2 Funds
Strachan	James to Ferguson	2	Design	0.7	N/A	Asphalt multi-use path replacing the existing sidewalk on the south side of the street	Tendering soon. Construction detour signage planned.	City Rehab
Dundas St (Waterdown) Grindstone Cr Bridge	west of Mill St	15	Design	0.1	52	Multi-use facility on separate utility bridge, on north side of street	A functional design and community letter in the works.	City Cycling
John St	North of Burlington Street	2	Design	2	152	Painted lanes, buffer if width permits	Design to be initiated.	Dev Eng & City Cycling
Ferguson/ General Hosp connection	Ferguson to Victoria	2,3	Design	0.5	88	signs, markings	Connection to Ferguson postponed due to CV19 emergency facility blocking the route. Connection to Victoria part of Victoria project.	Ward 2 & 3 Funds
Victoria North	Burlington St to Cannon	3	Design	1	75	Precast Concrete Curbing Painted lines (White and Green) Knock Down Bollards	Feasibility Plan complete and engagement in progress, design soon to be initiated. 2021 will focus on Cannon to Birge section.	City Cycling
Victoria	Cannon to Claremont	2,3	Design	2		Two-way facility similar to Cannon	Functional design to be initiated soon.	City Cycling
Pipeline Trail	Grace to Brampton	4	Design	0.6	149	3m Paved multi-use trail	Design work in progress.	City Trails
Greenford/ Kenora	Queenston to Neil Ave	5	Design	0.8	73	Bicycle Blvd/ signage in conjunction with road works	Working to design bike boulevard elements.	City Rehab
Centennial Pkwy	Confed Beach Park to GO Station	5	Design	0.75	74	3m asphalt multi-use path, segment on QEW bridge completed by MTO	Design only in 2021, Feasibility Plan complete.	City Cycling
Stone Church enhancement	Arbour to Upper Red Hill	6,9	Design	0.4	N/A	Bollards, Conrete Curbing, Green Line	Design to be completed in 2021, install in 2022.	City Cycling

Project Name	Segment	Ward	Phase	Length (km)	CMP #	Description	Current Status	Funding
Butler Powerline Trail	Limeridge to Rymal	7	Design	2	190	Paved multi-use trail	Design in works.	City Trails
West 5th	Brow to Mohawk Coll/ Gov Blvd	8	Design	1.6	79	3m asphalt bicycle path behind existing sidewalk	Initial discussions with college and hospital. Feasibility Plan in progress to review with stakeholders.	ICIP (Federal Funds)
East Mtn Trail Loop	URHP to Highland	9	Install	0.73		Asphalt multi-use path	Install with development.	Dev
Dalgleish/ Terryberry	Bellagio to Reg Rd 56	9	Install	0.95	169	3m asphalt multi-use path	In progress. Waiting for the developer to complete construction.	Dev Eng & City Cycling
Echovalley	Near Mud St	9	Design	N/A	N/A	A small modification to create a pocket of on-street parking to keep the bicycle lanes clear.	Design in progress.	City Cycling
Dewitt	Barton to Hwy 8 to Midway	10	Design	1	83	Painted lanes with buffer	Communication with residents in progress, then design.	City Rehab
Miles Rd culverts (2)	South of Dickenson	11	Design	NA	N/A	Rural paved shoulders	Assessing to widen platform or design as pinch point.	City Rehab
Wilson St Hill enhancement	Rousseaux to Filman	12	Design	3.2	NA	Buffer enhancement with resurfacing	Determining the extent/ type of barrier.	City Cycling
Stonehenge	Full length	12	Design	2.45	58	Painted lanes, buffer if width permits	A functional design in the works.	City Cycling
Garner Rd	Shaver to Hamilton Dr	12	Install	0.33	N/A	Paved multi-use trail	Design complete.	City Trails
Hwy 8/ King St (Dundas)	CN bridge to Bond St	13	Design	0.5	59	2021 construction will add paved shoulders west of river bridge and bicycle lanes easterly.	Detour plan prepared. PIC in April.	City Rehab
Hatt- Dundas St	John to Baldwin to Cootes	13	Design	1	19	Painted buffer and some areas with parking buffer	Functional design complete, progressing to detailed design. An interim design until Hatt St is reconstructed in about 3 years. East of Main St is phase 2, planned to include Baldwin signage and a multi-use trail continuing to Cootes Trail.	City Cycling
Creighton	Governors to Market	13	Design	0.75	29	Bicycle lanes to connect Governors Rd bicycle path to downtown Dundas via Arena	Design almost complete, install 2021. Staff aiming to address a cycling gap approaching Governor's. Project may be installed with this accommodation made later.	City Cycling
Upper Paradise at Mohawk	Buckingham to Lunner	14	Design	0.65	N/A	Painted lanes, buffer if width permits	A functional design in the works.	City Cycling
North Waterdown Dr	Centre Rd to Avonsyde	15	Design	2.24	192	Asphalt multi-use path	Construction scheduled for 2021.	Dev Eng
Centre Rd	N Waterdown Dr to Nesbitt	15	Design	0.5		Multi-use path connection	Feasibility plan in progress.	Dev Eng
Leavitt Dr (Waterdown)	Dundas St to Brow	15	Design	1.1	N/A	Buffered bicycle lanes as part of new street	Developer preparing design.	Dev Eng
Joe Sams Trail	Within park	15	Install	0.33		Paved multi-use trail	Design complete.	City Trails
Gatesbury Trail	Niska Dr to Boulding Ave	15	Design	0.4	N/A	Paved multi-use trail	Preparing for tender.	City Trails
Gatesbury Trail extension	South of Dundas St	15	Design	0.63		Paved multi-use trail	Design in progress.	City Trails

Total length of bicycle lanes/ bicycle paths

38.32 km

Total centreline length of trails/ paths

11.76 km