

Project Name	Segment	Ward	Phase	Length (km)	Description	Current Status	CMP #	Funding
2020 Planned Install - Outstanding								
Britannia/Melvin	Cannon to Walter to Woodward	3	Complete	2.1	Install bike lanes along Britannia from Cannon to Walter, install lanes along Melvin from Walter to Woodward.	The four blocks missing (Strathearne to Walter) were completed in late May 2021.	28	City Rehab/Cycling
2021 Projects								
King Street West Enhancement	Dundurn to Paradise	1	Design	1.45	Precast concrete curbing and green cycling bollards - except on bridgeInstall EB bicycle signal head @ Dundurn "RT only"	In detailed design phase.	N/A	City Cycling
Emerson / Whitney	Main to Main	1	Design	4.3	Combination of cycle track and painted lanes - with buffer if width permits, and enhancements at Main/Leland and Main/ Emerson	Design only in 2021.	78	City Cycling
Longwood Road (Main to King)	King to Main to Frid	1	Design	0.9	Redesign to create 2-way cycle track along east curb	Design only in 2021.	N/A	Ward 1 Funds
Pearl - Kent Bicycle Boulevard	York to Amelia	1	Design	1.77	Various traffic calming interventions	Bicycle Boulevard: Final design not complete, exact calming methods yet to be finalized.	N/A	City Cycling
York Boulevard Enhancements	Dundurn to Queen	1,2	Design	1.1	Add physical separation along York Boulevard to enhance cyclist safety	Design includes left turn accommodations at York and at Locke. Design almost complete, install planned for 2021.	N/A	City Cycling
Cannon Street West	Hess to James	2	Implementation	1.4	Interim barrier separation of precast curbs & bollards. The street is planned for resurfacing in 2 or 3 years, so more enhancements then.	install planned to commence very soon.	14	City Cycling
Hunter Street	MacNab to Catharine	2	Implementation	0.9	Concrete curbs, changes to signals, signage, markings	install has commenced, detour signs installed	1	OMCC
Shamrock Park Bicycle Path	Ferguson to Young	2	Design	0.2	Bicycle path beside existing sidewalk through park.	Feasibility Plan complete. Detailed design in progress.	N/A	Ward 2 Funds
Strachan MUP	James to Ferguson	2	Design	0.7	Asphalt multi-use path replacing the existing sidewalk on the south side of the street	Tendering in progress. Construction detour signage planned.	N/A	City Rehab
Dundas St (Waterdown) Grindstone Cr Bridge	west of Mill St	15	Design	0.1	Multi-use facility on separate utility bridge, on side of street	detailed design in progress	52	City Rehab
John St	North of Burlington Street	2	Design	0.3	Cycle track on west side of street, as per design south of Burlington St	Feasibility Plan almost complete.	152	Dev Eng & City Cycling
Ferguson/ General Hosp connection	Ferguson to Victoria	2,3	On-Hold	0.5	Signed route from Ferguson easterly across Wellington to/from bike cage at hospital	Connection to Ferguson postponed due to CV19 emergency facility blocking the route. Connection to Victoria part of Victoria project.	88	Ward 2 & 3 Funds
Victoria	Birge to Cannon	3	Design	1	2 way curb separated cycle track	Feasibility Plan and engagement complete, design initiated. 2021 will focus on Birge to Cannon segment.	75	City Cycling
Victoria	Cannon to Stinson	3	Design	1	2 way curb separated cycle track	Functional design to be initiated soon.	75	City Cycling
Pipeline Trail	Grace to Brampton	4	Design	0.6	3m Paved multi-use trail	Design work in progress.	149	City Trails
Greenford/ Kenora	Queenston to Neil Ave	5	Implementation	0.8	Bicycle Blvd signage and markings in conjunction with road works	Asphlt resurfacing to commence soon.	73	City Rehab
Centennial Pkwy	Confederation Park to GO Station	5	Planning	0.75	3m asphalt multi-use path, segment on QEW bridge completed by MTO	Design only in 2021, Feasibility Plan complete. Staff consulting with MTO.	74	City Cycling
Stone Church	Upper Red Hill to Arbour	6,9	Design	0.48	Install bollards and concrete curb from Upper Red Hill Pkwy to Arbour, where possible.	Design to be completed in 2021, install in 2022.	N/A	City Cycling
Stone Church Arbour	at Arbour	6	Design	0.01	new controlled crossing for TCT	detailed design in progress	N/A	City TOM
Stone Church Omni	Golf Links to Omni	14	Design	1.5	Buffer enhancement with resurfacing	Detailed design almost complete, install 2021.	N/A	City Rehab

Project Name	Segment	Ward	Phase	Length (km)	Description	Current Status	CMP #	Funding
Butler Powerline Trail	Limeridge to Rymal	7	Design	2	Paved multi-use trail	Design in works.	190	City Trails
West 5th - Keddy Trail Connector	Keddy Trail to College/ Govs Blvd	8	Design	1.60	3m asphalt bicycle path behind existing sidewalk	Initial discussions with college and hospital. Feasibility Plan in progress to review with stakeholders.	79	ICIP (Federal Funds)
Limeridge Rd	Bonaventure to West 5th	8,14	Design approved	1.40	Painted lanes with buffer	scheduled for 2022 install	38	City Cycling
East Mtn Trail Loop	URHP to Highland	9	Install	0.73	Asphalt multi-use path	Install with development planned for 2021/ 2022	174	Dev
Dalglish/ Terryberry	Bellagio to Reg Rd 56	9	Implementation	0.95	3m asphalt multi-use path	In progress. Waiting for the developer to complete construction.	169	Dev Eng & City Cycling
Echovalley Drive	Near Mud St.	9	Design	N/A	A small modification to create a pocket of on-street parking to keep the bicycle lanes clear.	Design in progress.	N/A	City Cycling
Paramount	Old Mud to Atlas	9	Install	1.75	Painted lanes with buffer	Construction commencing, share single file signage during construction	N/A	City Rehab
Dewitt	Barton to Hwy 8	10	Design	1.00	Painted lanes with buffer	Communication with residents in progress, then detailed design. Install postponed (no year set).	83	City Rehab
Miles Road Culvert	South of Dickenson	11	Implementation	N/A	Rural shoulders condition	construction in progress	N/A	City Rehab
Wilson Street Hill	Rousseaux to Filman	12	Design in works	3.20	Buffer enhancement with resurfacing	Extent/ type of barrier to be finalized with detailed design, barrier proposd at intersections and commercial driveways.	NA	City Cycling
Stonehenge	Southcote to Stone Church	12	Design	2.45	Painted lanes, buffer where width permits	A feasibility plan in the works.	58	City Cycling
Garner Rd	Shaver to Hamilton Dr	12	Install	0.33	Paved multi-use trail	Design complete.	N/A	City Trails
Hwy 8 Dundas	CN Tracks to Bond	13	Implementation	0.50	2021 construction will add paved shoulders west of river bridge and bicycle lanes easterly.	Construction commenced, detour info posted.	59	City Rehab
Hatt Street	John to Baldwin	13	Design in works	1.00	Buffered bicycle lanes John to Baldwin is phase 1. East of Main is phase 2, planned to include Baldwin signage and a multi-use trail continuing to Cootes Trail.	Detailed design in progress John to Baldwin.	19	City Cycling
Creighton	Governor's to Market Street	13	Design	0.75	Painted lanes.	Design complete, installation is scheduled for early summer	29	City Cycling
Upper Paradise at Mohawk	Buckingham to Lunner	14	Design	0.65	Painted lanes, buffer where width permits	A feasibility plan in progress	N/A	City Cycling
North Waterdown Drive	Centre Rd to Avonsyde	15	Design in works	2.24	3m asphalt multi-use path along the south side of this new street.	Construction scheduled for 2021.	192	Dev Eng
Centre Rd	N Waterdown Dr to Nesbitt	15	Design	0.5	Multi-use path connection	To confirm		Dev Eng
Leavitt Ave	Dundas St to Brow	15	Design	1.10	Buffered bicycle lanes along the entire street	Developer preparing design.	N/A	Dev Eng
Joe Sams Trail	Within park	15	Install	0.33	Paved multi-use trail	Design complete.		City Trails
Gatesbury Trail	Niska Dr to Boulding Ave	15	Design	0.4	Paved multi-use trail	Preparing for tender.	N/A	City Trails
Gatesbury Trail extension	South of Dundas St	15	Design	0.63	Paved multi-use trail	Design in progress.		City Trails

Total length of bicycle lanes/ paths 37.6 km

Total centreline length of trails/ paths 11.8 km

Project Name	Segment	Ward	Phase	Length (km)	Description	Current Status	CMP #	Funding
Planning Projects		Ward			Construction Detours in addition to above	Description	Review Date	Duration
Barton St/ Fifty Rd	Fruitland to Fifty	10			If no markings or sigange:	No special cycling accommodations are required as cyclists are already sharing existing lanes with auto traffic.		
Garner Rd	Wilson to 403	12			McMurray bridge in Dundas			
Gordon Dean Ave	Barton to Hwy 8	10			Closure of Bay/ Mulberry	detour via Park St		1 day (April)
Rymal Rd	Upper James to Dartnall	6, 7, 8			Mud St - trail closure under bridge			
Upper Wellington	LINC to Stone Church	7			Butter Rd bridge			
Valley Inn Rd Bridge	replacement	1			Upper Sherman @ Beaverton	Merge with autos & advance notice of BL closed		4 days
					Locke at King - detour to Pearl SB	Detour signage		2 weeks
					Green Mtn detour to Powerline Rd	Confirmed very low volumes		7 weeks
Planning Studies	Ward							
AEGD - Airport Lands	11, 12				Charlton	Resurfacing of street; trail users may need to detour to the railway tracks to cross at Wentworth		4 weeks
Waterdown TMP	15				Inverness	TBD		
Complete Livable Better Streets	City wide				Markland	Bend BL with pylons		1 day
Truck Route	City wide				George @ Ray/ Queen	Yield to opposing traffic.		1 day
Bicycle Blvds	City wide				Mulberry St - closure of Bay/ Mulberry	Detour via MacNab during Mulberry & Park resurfacing		weeks
Mountain Drive Park MP	6, 7				Hwy 56 in south Binbrook	NB unaffected, SB accommodate with wider lane	May	1 week
Mohawk Sports Park MP	6				Fifty Rd @ SSR	General road closure signage		
HAAA Park	1				Locke at George	Scheduled closure NB only, ended up being SB too	May	6 hours