

ProjectID	Project Name	Segment	Ward	Phase	Length (km)	Description	Current Status	CMP #	Funding
	2022 Projects								
21-020	Upper Paradise Rd at Mohawk Rd	Buckingham Dr to Lunner Ave	14	Complete	0.65	Precast concrete curbs and flexposts. Lane designation modifications @ Mohawk Rd	Implemented	N/A	City Cycling
21-002	Delaware-Maplewood	Full length of both streets, spanning Wentworth St to Gage Ave.	3	Complete	1.7	Install flexposts at each intersection along the bike lanes on Delaware and Maplewood	Implemented	150	City cycling
22-022	Locke St	Main St to Hunter St	1	Complete	0.23	Add additional physical separation for bicycle lanes. Include flexposts and planters where possible	Implemented	NA	Ward 1 Locke St Funds
21-016	Shamrock Park Bicycle Path	Ferguson to Young	2	Tender	0.2	Bicycle path beside existing sidewalk through park and small piece at Corktown Park	Tender being finalized	4	Ward 2 Funds
22-015	Stonehenge Rd	Southcote Dr to Stone Church Rd	12	Deferred	2.5	Buffered bicycle lanes, with seasonal flexposts at key intersections	Deferred to 2023. Island modifications at Stone Church to be completed late 2022.	58	City Cycling
20-017	Pearl - Kent Bicycle Boulevard & Study	York to Amelia	1	Tender	1.77	Various traffic calming interventions	Tender being finalized	N/A	City Cycling
22-027	Breadalbane St	King St to Jones St	1	Tender	0.58	Convert roadway into a bicycle boulevard	Tender being finalized	NA	Bicycle Boulevards 2020
22-102	King St	Stoney Brook Dr to Hwy 8	10	Tender	1.3	Road diet with separated bicycle lanes	Tender being finalized	NA	Construction
22-114	Southcote Dr	Hwy 403 to Garner Rd	12	Tender	1.2	MUP along east side	Tender being finalized	NA	Construction
22-106	Highland Rd	Winterberry Dr to Glenhollow Rd	9	Tender	0.5	repainting with resurfacing	Tender being finalized	NA	Construction
22-107	Highland Rd	Glenhollow Rd to First Rd	9	Tender	1.4	repainting with resurfacing	Tender being finalized	NA	Construction
21-021	John St	Guisse St to Strachan St	2	Design	0.97	Cycle track on west side of street, as per design south of Burlington St. Add precast/flexposts btwn Burlington/Strachan where possible	Design in progress. Planned September implementation.	152	Dev Eng & City Cycling
22-021	Cootes MUP (Hatt Phase 2)	Baldwin St to Dundas St	13	Design	0.24	Bicycle boulevard on Baldwin St; MUP on 2 blocks of Cootes Dr	Preliminary design in progress. Planned 2022 implementation	NA	Cootes MUP (Hatt Phase 2)
21-003	Stone Church Rd	Arbour St to Upper Red Hill Valley Pkwy	6,9	Design	0.7	Install a 3.0m MUP on the south side. Maintain existing bicycle lanes	Preliminary design in progress. Tentative 2022 implementation	N/A	City Cycling
21-004	West 5th - Keddy Trail Connector	Brow to Fennell Ave	8	Design	0.6	3.0m multi-use path	Preliminary design in progress. Planned 2022 implementation	79	ICIP (Federal Funds)
22-030	West 5th MUP	Fennell Ave to Governor's Blvd (Mohawk College)	8	Planning	0.3	3.0m multi-use path	Preliminary design in progress. 2023 planned implementation		ICIP (Federal Funds)
22-019	Centennial Pkwy MUP	Confederation Dr to Goderich Rd	5	Planning	0.85	3m multi-use path; existing segment on QEW bridge completed by MTO	Preliminary design in progress. 2023 planned implementation	74	City Cycling
22-031	Herkimer St/ Charlton Ave MacNab St	Queen St to James St Charlton Ave to Herkimer St	2	Design	1.6	Add planters on Herkimer/Charlton; include barriers on Charlton contra-flow bicycle lane. Add northbound dedicated bicycle lane on MacNab	Feasability plan on going.	NA	City Cycling
22-026	Cannon St	James St to Sherman Ave	2, 3	Partial completion	2.5	Replace existing rubber stops with precast concrete curbs	James-Victoria nealy complete Victoria-Sherman: planned summer implementation	N/A	City Cycling
22-017	Emerson St/ Whitney Ave	Main St to Whitney Ave Emerson St to Main St	1	Design	0.70 1.50	Emerson - barrier seperated bicycle lanes; west side cycle track from Sussex/Main Whitney - barrier seperated bicycle lanes, with accomodations for on-street parking near park/school	Functional Design complete. Deatile design ongoing	N/A	City Cycling
22-006	Victoria Ave (south)	Cannon St to Stinson St	3	Design	1	2 way curb separated cycle track on Victoria Ave. Multi-use path on Stinson St, parking protected two-way cycle track on Young and bicycle boulevard on West St.	Feasibility Plan complete. Preliminary design ongoing	75	City Cycling
20-026	Longwood Rd	King St to Main St	1	Design	0.45	Redesign to create 2-way cycle track along east curb	Functional design in progress.	N/A	Ward 1 Funds
22-032	Dundurn St Crossing	Baker St and Lamoreaux Ave	1	Design	0.1	Provide a crossing of Dundurn St that connects to Breadalbane BB. 4 options to be review by consultant outlining pros/cons (including cost) of each; TOM (Systems) to review prior to implementing a crossing.	Functional design in progress.	NA	City Cycling
22-024	Victoria Ave	Ferrie St to Birge St	3	Design	0.275	Convert existing NB buffered bicycle lane into a two-way cycle track	Functional design in progress.	NA	ICIP (Federal Funds)

ProjectID	Project Name	Segment	Ward	Phase	Length (km)	Description	Current Status	CMP #	Funding
22-025	Gage Ave	Beach Rd to Lawrence Rd	3	Deferred	0.56	Add additional physical separation for bicycle lanes. If precast concrete curbs cannot be accommodated (i.e. maintenance concerns), consider flush mount flexposts only	Feasibility Plan in progress.	N/A	City Cycling
20-022	Ferguson/ General Hosp connection	Ferguson to Victoria	2,3	Design	0.5	Signed route from Ferguson easterly across Wellington to/from bike cage at hospital	Reviewed plan with hospital. Signage being manufactured. Planned September implementation.	N/A	Ward 2 & 3 Funds
22-009	Dundas St (Waterdown) Grindstone Cr Bridge	west of Mill St	15	Design	0.1	Multi-use facility on separate utility bridge, on side of street	Detailed design in progress, design may be modified.	133	City Rehab
21-209	Pipeline Trail	Grace to Brampton	4	Design in works	0.6	improvement to existing (2021 construction) Construction timing is dependent on resolving encroachments.	Design work in progress.	149	City Trails
21-025	Kenora Ave	Ellingwood Ave to Queenston Rd	5	Implementation	0.7	Bicycle Blvd signage and markings in conjunction with road works	Asphalt resurfacing ongoing.	73	City Rehab
21-202	Butler Hydro Corridor Trail	Thorner Dr to Limeridge Rd	0	On-Hold	0.7		Design in works.	190	City Trails
20-120	Limeridge Rd	Bonaventure Dr to Hawkridge Ave	8,14	Design approved	1.6	Painted buffered bicycle lanes - pending road resurfacing	Tentatively planned for 2023 install	38	City Cycling
21-027	Dalgleish/ Terryberry	Bellagio to Reg Rd 56	9	Implementation	0.95	3m asphalt multi-use path	In progress.	169	Dev Eng & City Cycling
21-110	Dewitt Rd	Barton to Midway St	10	Design	1.4	Painted lanes with buffer	Deferred to 2023.	111	City Rehab
21-024	Miles Road Culvert	South of Dickenson	11	Implementation	N/A	Rural shoulders condition	Construction in progress	N/A	City Rehab
21-026	Wilson St Hill	Rousseau St to Filman Rd	12	Implementation	3.2	Buffer enhancement with resurfacing	Construction in progress	N/A	City Cycling
22-202	Garner Rd Trail	Shaver Trail to Garner Rd	12	Design in works	0.3	Paved multi-use trail	Design complete.	N/A	City Trails
21-012	Hwy 8 Dundas	CN Tracks to Bond	13	Implementation	0.5	2021 construction will add paved shoulders west of river bridge and bicycle lanes easterly.	Construction commenced, detour info posted.	59	City Rehab
22-020	North Waterdown Drive	Centre Rd to Avonsyde	15	Design in works	2.24	3m asphalt multi-use path along the south side of this new street.	Construction scheduled to commence for 2022	192	Dev Eng
	Centre Rd	N Waterdown Dr to Nesbitt	15	Design	0.5	Multi-use path connection	To confirm		Dev Eng
	East Mtn Trail Loop	URHP to Highland	9	Install	0.73	Asphalt multi-use path	Install with development planned for 2021/ 2022	174	Dev
21-214	Joe Sams Trail	Within park	15	Implementation	0.33	Paved multi-use trail	Design complete.		City Trails
	Gatesbury Trail	Niska Dr to Boulding Ave	15	Design	0.4	Paved multi-use trail	Preparing for tender.	N/A	City Trails
	Gatesbury Trail extension	South of Dundas St	15	Design	0.63	Paved multi-use trail	Design in progress.		City Trails
21-001	Lawrence Rd	Gage Ave to Mt Albion Rd	3 - 4	Planning	3.5	Enhance existing bicycle lanes with precast concrete curbs and flexposts	Feasability plan on going. Design in 2022		City Cycling
23-006	Kentley-Nashdale Cycling Improvements	Barton St MUP (RHVP-Nash) 240m Nash Rd MUP (Barton-Bancroft) 500m Bancroft St BB (Nash-Confederation GO) 660m Kenora Ave BB (Bancroft-Kentley) 1.1km	0	Planning	2.5	Barton St (240m): MUP on north side Nash Rd (500m): bicycle boulevard or MUP Bancroft St BB (Nash-Confederation GO) 660m Kenora Ave BB (Bancroft-Kentley) 1.1km - bicycle boulevard on Nash St (Barton St to Bancroft St - 500m) - bicycle boulevard on Bancroft St (Nash Rd to south side of Confederation GO station - 600m)	Feasability plan on going. Design in 2022		Bicycle Boulevards 2020
21-025	Kenora Ave	Ellingwood Ave to Queenston Rd	5	Planning	0.7	Bicycle Blvd signage and markings in conjunction with road works	Feasability plan on going. Design in 2022		Bicycle Boulevards 2020
22-002	King Street @ Red Hill Improvements	Lawrence Rd (Mt Albion to King St) - 150m King St (Lawrence Rd to Pottruff Rd) - 475m	5	Planning	0.625	Implement a cycle track (east side on Lawrence and south side on King) along full length of both roadways	Feasability plan on going. Design in 2022		City Cycling
22-011	Hwy 8 Stoney Creek	King St to Dewitt Rd	10	Planning	1.4	Unidirectional cycle tracks on each side. Some existing asphalt platform has been installed	Feasability plan on going. Design in 2022		City Cycling
22-028	Dundas St MUP	Hwy 6 to Hamilton St	15	Planning	2.75	3.0m MUP on north side (design to confirm)	Feasability plan on going. Design in 2022		ICIP (Federal Funds)
22-029	Ferrie St/ Wellington St (Healthcare Connector)	Victoria Ave to Wellington St/ Ferrie St to Simcoe St	3	Planning	0.31	Implement a bicycle path on the north side of Ferrie St (200m) and the west side of Wellington St (110m) - consider bicycle lanes on Ferrie St, with low existing vehicle volumes	Planning		City Cycling

ProjectID	Project Name	Segment	Ward	Phase	Length (km)	Description	Current Status	CMP #	Funding
22-039	Inverness Ave	Upper James St to Upper Wellington St	0	Planning	0.82	Additional information required; request from GM indicated bicycle lanes (design only)	Planning		
22-037	Sherman Ave	Burlington St to Barton St	0	Planning	1	Additional information required	Planning		