

Ward	Street	From	To	Target Delivery Year	Status on October, 2022	Status as of November 27, 2023
1	Morden Street	Locke Street North	Pearl Street North	2023	In Design - 2023 Tender	Completed
1	Strathcona Bike Boulevard Pilot	Road resurfacing: Breadalbane Street, King to Jones Jones Street, Breadalbane to Woodbine Bike boulevard installation: Breadalbane St, King to Jones Jones St, Breadalbane to Woodbine Woodbine Cres, Jones St to York Blvd	various	2022	In Construction	Complete
1	Kirkendall Bike Boulevard Pilot	Road resurfacing: Glenfern Ave, Kent to Kent Kent St, Glenfern to Charlton Charlton Ave, Kent to approx 20m westerly Bike boulevard installation: Kent St, Amelia to Charlton Pearl St, Tuckett to Hunter Hunter St, Pearl to Locke Canada St, Locke to Pearl	various	2022	In Construction	Complete
2	Streets within Corktown Neighbourhood south of Arkledun Avenue - Road resurfacing	James St South (local portion), James St (arterial) to Freeman Place Freeman Pl, James St S to Mountwood Ave - Road resurfacing Kingsway Drive, John Street South to Arkledun Avenue - Road resurfacing	various	2024	2023 Tender	2023 Tender and 2024 Construction
2	Streets within Corktown Neighbourhood south of Arkledun - Road reconstruction	John Street South, south end to Arkledun Avenue - Road reconstruction Mountwood Ave - Freeman to St. Joseph's Dr - Road reconstruction Louisa Av - Mountwood to John Rockwood Pl - Mountwood to John	various	2024	2023 Tender	2023 Tender and 2024 Construction
3	Sherman Avenue 2-way conversion	Wilson Street	Burlington Street	2024	In Design	In Design, 2024 Construction
3	Barton St Boulevards and Depaving	Various locations		2022-2024	On going	On going
4	Sidewalk deficiencies	Various locations		2022	Delivered by Transportation, Operations & Maintenance (TOM) - Awarded and in construction	Complete
4	Fairfield Avenue	Barton Street	Britannia Avenue	2023	In Design - 2023 delivery	In Construction - estimated completion mid - late December 2023
5	Streets within Battlefield Neighbourhood	Avalon Avenue, Lake Avenue to west end - Road resurfacing Brandow Court, Second Street North to north end - Road	various	2023	Design - 2023 Tender	estimated completion mid December 2023
6	Carson Drive and Landron Avenue	Carson Drive - Upper Ottawa Street to approximately 30 metres west of Kingsberry Street Landron Avenue - Carson Drive to Upper Kenilworth Avenue	various	2022	In Construction	Complete
6	East 43rd Street	Fennell Avenue	Queensdale Avenue	2022	In Construction	Complete
6	Additional project selection pending surplus				Not started	Not started
7	Upper Wentworth Street	Lincoln Alexander Parkway	Mohawk Road	2024	2023 Tender	2024 Construction
7	Upper Wentworth Street	Mohawk Road	Fennell Avenue	2022	In Construction	Complete
8	Roads Minor Maintenance	Preventative Maintenance, primarily on arterials/major roads	various	2024+	To be delivered by Transportation, Operations & Maintenance (TOM)	Project to be cancelled by Motion in January 2024
8	Limeridge Road (cycling only)	Garth Street	West 5th Street	2023	2023 Tender.	Project anticipated to be cancelled by Motion in Q1 2024
8	Implementation of Phase Two of the Ward 8 Complete Streets Review	Traffic calming measures including gateway features, curb bump-outs, raised crosswalks and other traffic safety installations.		2024-2025	To be delivered by Transportation, Operations & Maintenance (TOM)	Phase 2 implementation planning in 2024, and field work 2025-2027

8	Mountbatten Drive Burrwood Drive Tyrone Drive	Elkwood Drive Marlowe Drive West 5th Street	Marlowe Drive Mountbatten Drive Burrwood Drive	2024-2025	N/A	Project anticipated to be brought forward by Motion in Q1 2024
9	Gatestone Drive	Shadyglen Drive	Isaac Brock Drive	2023	Tendered and awarded	Complete
9	Highland Road	Fifth Road East	Eighth Road	2023	Project Limit to be reconsidered to fit	Project on Hold. May be cancelled and alternate project substituted.
10	Millen Road	Maple Drive	Highway 8	2023	Project to be Cancelled	Project to be cancelled by Motion on December 13, 2023 via Council agenda item 7.3
10	Maple Drive	Millen Road	Approximately 30 metres east of Jenny Court	2023	To be Tendered in 2023	Complete
10	Spartan Avenue	Highway 8	McIntosh Drive	2023	To be Tendered in 2023	Complete
10	Fruitland Rd	Highway 8	Barton St	2025		To be brought forward by Motion on December 13, 2023 via Council agenda item 7.3
11	Sidewalks on Homestead Drive and street lighting upgrades	Provident Way	Upper James Street	2022-2023	Contract awarded by Transportation, Operations & Maintenance (TOM). Q4 2022 completion anticipated.	Complete
11	Barlow Road - Rural road surface treatment	Sinclairville Road	end	2023-2024	To be delivered by Transportation, Operations & Maintenance (TOM) in 2023	Complete- Single Surface Treatment (Seal Coat) to be completed in 2024
11	Guyatt Road - Rural road pulverize and double surface treatment	Regional Road 56	Fletcher Road	2023-2024	To be delivered by Transportation, Operations & Maintenance (TOM) in 2023	Complete-Single Surface Treatment (Seal Coat) to be completed in 2024
11	Leeming Road - Rural road pulverize and double surface treatment	Highway 6	end	2023-2024	Tendered - C15-45-22 - 2022 Surface Treatment Program	Complete-Single Surface Treatment (Seal Coat) to be completed in 2024
11	Trimble Road - Rural road pulverize and single surface treatment	Kirk Road	Road bridge	2023-2024	To be delivered by Transportation, Operations & Maintenance (TOM) in 2023	Complete-Single Surface Treatment (Seal Coat) to be completed in 2024
11	Trimble Road - Rural road pulverize and double surface treatment	Hall Road	Haldibrook Road	2023-2024	To be delivered by Transportation, Operations & Maintenance (TOM) in 2023	Complete-Single Surface Treatment (Seal Coat) to be completed in 2024
11	Woodburn Road - Rural road surface treatment	Bell Road	Hall Road, south intersection	2023-2024	To be delivered by Transportation, Operations & Maintenance (TOM) in 2023	Project to be cancelled and alternate project substituted pending available funds . Councillor emailed in March 2023 confirming project removal
11	Glover Road - Rural road bonded wearing course	Twenty Road East	Dickenson Road East	2023-2024	To be delivered by Transportation, Operations & Maintenance (TOM) in 2023	City crews completed this location via the spreader program.
11	Additional project selection pending surplus from Ward 11 projects.				To be delivered by Transportation, Operations & Maintenance (TOM) pending surplus funding	Not started
12	Golfdale Place	Golf Links Road	end	2022	In Construction	Complete
12	Terrence Park Drive	40m west of Chatterson Drive	Templar Drive	2022	In Construction	Complete
12	Crestview Avenue	Brookview Court	to west end at guard rail	2022	In Construction	Complete
12	Jerseyville Road	Fiddler's Green Road	Wilson Street	2021	To be Cancelled - Previously paved in 2021	To be Cancelled - Previously paved in 2021
12	Church Street	Wilson Street East	Lodor Street	2022	In Construction	Complete
12	Academy Street	Wilson Street East	Rousseaux Street	2022	In Construction	Complete
12	Pedestrian crossing (PXO) on Sulphur Springs Road in close proximity to the intersection of Sulphur Springs and Queen			2024	Delivered by Transportation, Operations & Maintenance (TOM) June 2022. Project added by Motion March 21/22	Tendered and scheduled for implementation in Spring 2024

Canada Community Building Fund Projects Listing  
with project status as of November 27, 2023

12	Installation of a sidewalk on the west side of Queen Street between Sulphur Springs Road and the Ancaster Memorial Art Centre			2022	To be delivered by Transportation, Operations & Maintenance (TOM) pending additional consultation with homeowners. Project added by Motion March 21/22	Complete
13	Carey Street	South end of street	Concession 5 West	2023	Transportation, Operations & Maintenance (TOM) delivered June 6th, 2022, through the Shave & Pave program. Fully-funded through W13 Council- Priority Minor Rehabilitation program.	Complete
13	Osler	South St	Grant Blvd	2022	in Construction	Complete
13	East St North	Hunter St	York Rd	2023	2023 Tender. Project added by Motion March 30/22.	Estimated completion mid - late December 2023
14	Streets within Falkirk East Neighbourhood	Falkirk Drive, Courtland Avenue to Maynard Street - Road resurfacing Harvard Place, west end to Falkirk Drive - Road resurfacing Marcel Place, west end to Courtland Drive - Road resurfacing Maynard Street, west end to McIntosh Avenue - Road resurfacing McIntosh Avenue, south end to Stone Church Road - Road resurfacing Roland Road, Regent Avenue to 100 metres southerly - Road resurfacing	various	2022	in Construction	Complete
15	Hamilton Street	Dundas Street	Silver Court	2022	In Construction	Complete
15	Howard Boulevard / Thomson Drive	Mays Crescent	Main Street / Snake Road	2022	In Construction	Complete
15	Additional project selection pending surplus from Hamilton Street, Howard Boulevard and Thomson Drive				Not Started	Not Started