

Status of 2021 One-time CCBF Allocation Spending

WARD	STREET	FROM	TO	TARGET DELIVERY YEAR	Status as of February 4, 2025
1	Morden Street	Locke Street North	Pearl Street North	2023+	Complete.
1	Strathcona Bike Boulevard Pilot	Breadalbane Street, Main Street West to Jones Street Resurfacing where required, bike boulevard installation Jones Street, Dundurn Street North to west end Resurfacing where required, bike boulevard installation	various	2022	Complete.
1	Kirkendale Bike Boulevard Pilot	Pearl Street, Tuckett Street to Pine Street Resurfacing where required, bike boulevard installation Kent Street, Aberdeen Avenue to Amelia Street Resurfacing where required, bike boulevard installation	various	2022	Complete.
1	Sidewalk deficiencies	Various locations	various	2024	Complete.
2	Streets within Corktown Neighbourhood south of Arkledun Avenue Road resurfacing	Freeman Place, James Mountain Road to Mountwood Avenue Road resurfacing Rockwood Place, Mountwood Avenue to John Street South Road resurfacing, Water services Kingsway Drive, John Street South to Arkledun Avenue Road resurfacing	various	2024	2024/2025 Construction
2	Streets within Corktown Neighbourhood south of Arkledun Road reconstruction	John Street South, south end to Arkledun Avenue Road reconstruction, Water services James Street South, James Mountain Road to Freeman Place Road reconstruction, Water services Mountwood Avenue, Freeman Place to St. Joseph's Drive Road resurfacing, Water services Louisa Av, Mountwood Avenue to John Street South Road resurfacing, Water services	various	2024	2024/2025 Construction
2	Additional project selection due to surplus				Not started.
3	Sherman Avenue 2 way conversion	Wilson Street	Burlington Street	2024	2024/2025 Construction
3	Barton St Boulevards and Depaving	Various locations		2022 2024	Complete.
4	Sidewalk deficiencies	Various locations		2022	Complete.
4	Fairfield Avenue	Barton Street	Britannia Avenue	2023	Complete.
4	Harmony Avenue Harmony Avenue	Britannia Avenue Barton Street	Barton Street Dunbar Avenue	2026	January 2025 Motion. 2026 Construction
5	Streets within Battlefield Neighbourhood	Avalon Avenue, Lake Avenue to west end Road resurfacing Brandow Court, Second Street North to north end Road resurfacing Charles Street, Lake Avenue to west end (north of Randall Avenue) Road resurfacing Randall Avenue, Lake Avenue to west end Road resurfacing	various	2023	Complete.
5	Manor Place Dawson Avenue Passmore Street Cartwright Avenue Wardrobe Avenue	King Street King Street Evergreen Avenue Passmore Street King Street	North end of street Passmore Street Gray Road Collegiate Avenue Alba Street	2026	2026 Construction, pending motion. Wardrobe Avenue to be partially funded by Ward 5 Minor Maintenance.
6	Carson Drive and Landron Avenue	Carson Drive Upper Ottawa Street to approximately 30 metres west of Kingsberry Street Landron Avenue Carson Drive to Upper Kenilworth Avenue	various	2022	Complete.
6	East 43rd Street	Fennell Avenue	Queensdale Avenue	2022	Complete.
6	Independence Drive Celac Court Homex Place Milkyway Drive Aries Court	Mount Pleasant Drive Templemead Drive Templemead Drive Solomon Crescent Solomon Crescent	Templemead Drive South end of street South end of street Upper Kenilworth Avenue South end of street	2026	2026 Construction, pending motion.
7	Upper Wentworth Street	Lincoln Alexander Parkway	Mohawk Road	2024	2024/2025 Construction
7	Upper Wentworth Street	Mohawk Road	Fennell Avenue	2022	Complete.
8	Burrwood Drive Mountbatten Drive Tyrone Drive	Mountbatten Drive Elkwood Drive West 5th Street	Marlowe Drive Marlowe Drive Burrwood Drive	2024 25	2025 Construction.
8	Implementation of Phase Two of the Ward 8 Complete Streets Review	Traffic calming measures including gateway features, curb bump outs, raised		2024 25	Phase 2 implementation planning in 2024, and field work 2025 2027
8	Roads Minor Maintenance	Preventative Maintenance, primarily on arterials/major roads		2024+	Project cancelled by Motion in January 2024
8	Limeridge Road (cycling only)	Garth Street	West 5th Street	2023	Project cancelled by Motion in January 2024

WARD	STREET	FROM	TO	TARGET DELIVERY YEAR	Status as of February 4, 2025
9	Gatestone Drive	Shadyglen Drive	Isaac Brock Drive	2023	Complete.
9	Highland Road	Fifth Road East	Eighth Road	2023	Project on Hold. To be cancelled and alternate project substituted.
9	Additional project selection due to surplus				Not started.
10	Fruitland Road	Barton Street	Highway 8	2024	Complete.
10	Maple Avenue	Millen Road	approximately 30 metres east of Jenny Court	2023	Complete.
10	Spartan Avenue	Highway 8	McIntosh Drive	2023	Complete.
11	Sidewalks on Homestead Drive and street lighting upgrades	Provident Way	Upper James Street	2022 23	Complete.
11	Barlow Road Rural road surface treatment	Sinclairville Road	end	2023 24	Complete.
11	Guyatt Road Rural Road pulverize and double surface treatment	Regional Road 56	Fletcher Road	2022 23	Complete.
11	Leeming Road Rural road pulverize and double surface treatment	Highway 6	end	2022 23	Complete.
11	Trimble Road Rural road pulverize and double surface treatment	Kirk Road	Road bridge	2022 23	Complete.
11	Trimble Road Rural road pulverize and double surface treatment	Hall Road	Haldibrook Road	2022 23	2025 seal coat.
11	Woodburn Road Rural road surface treatment	Bell Road	Hall Road, south intersection	2022 23	Complete.
11	Glover Road Rural road bonded wearing course	Twenty Road East	Dickenson Road East	2022 23	Complete.
11	Additional project selection pending surplus				Not started, to be delivered by Transportation.
12	Golfdale Place	Golf Links Road	end	2022	Complete.
12	Terrence Park Drive	40m west of Chatterson Drive	Templar Drive	2022	Complete.
12	Crestview Avenue	Brookview Court	to west end at guard rail	2022	Complete.
12	Jerseyville Road	Fiddler's Green Road	Wilson Street	2021	Complete.
12	Church Street	Wilson Street East	Lodor Street	2022	Complete.
12	Academy Street	Wilson Street East	Rousseaux Street	2022	Complete.
12	Pedestrian crossing (PXO) on Sulphur Springs Road in close proximity to the intersection of Sulphur Springs and Queen			2024	Complete.
12	Installation of a sidewalk on the west side of Queen Street between Sulphur Springs Road and the Ancaster Memorial Art Centre			2022	Complete.
12	Additional project selection due to surplus				Not started.
13	Carey Street	South end of street	Concession 5 West	2023+	Complete.
13	Osler Drive	South Street	Grant Boulevard	2022	Complete.
13	East Street North	Hunter Street	York Road	2023	Complete.
13	Additional project selection due to surplus				Not started.
14	Streets within Falkirk East Neighbourhood	Falkirk Drive, Courtland Avenue to Maynard Street Road resurfacing Harvard Place, west end to Falkirk Drive Road resurfacing Marcel Place, west end to Courtland Drive Road resurfacing Maynard Street, west end to McIntosh Avenue Road resurfacing McIntosh Avenue, south end to Stone Church Road Road resurfacing Roland Road, Regent Avenue to 100 metres southerly Road resurfacing	various	2022	Complete.
14	Garth Street Southbound lanes Chedmac Drive Rice Avenue	Lincoln Alexander Parkway Rice Avenue Wendover Drive	Stone Church Road Southridge Drive Mohawk Road	2024	Complete.
15	Hamilton Street	Dundas Street	Silver Court	2022	Complete.
15	Howard Boulevard / Thomson Drive	Mays Crescent	Main Street / Snake Road	2022	Complete.
15	Additional project selection due to surplus				Not started.