

Project Name	Ward	Phase	Length (km)	Segment	CMP #	Materials To Be Used
2020 Planned Install						
Herkimer-Charlton Planters	2	Complete	0	Queen-Park	1	Add concrete planters in the painted buffer area at key intersections Planters are supplied through C. Farr from their former location along James South.
Cannon East	3	Complete	0.5	Sherman-Stadium	14	Standard painted lanes (Sherman to Stadium)
Bay Street Enhancement	2	Complete	1.5	Cannon-Charlton	44	Precast Concrete Curbing (Cannon to Hunter) Standard cycling bollards (Hunter to Herkimer) Green paint line (Hunter to Herkimer)
Locke Street	1	Complete	0.1	King-George & Signal	7	Precast Concrete Curbing (George to King) Traffic signal head modifications at King and Locke Pavement markings (white lines, green boxes)
Napier/ Queen signal	1,2	Complete		intersection	N/A	signal poles, signage, markings
York Blvd Enhancement	1	Design		Dundurn-Queen	N/A	Paint, Pre-Cast Concrete, Bollards
Hunter (Queen to Park) and (Liberty to Well.)	2	Design	0.7	Queen-Park & Liberty to Wellington	1	Precast concrete curbing and bollards Queen to MacNab and Catherine to Liberty) Parking Protected (Liberty to Wellington)
Hwy 8 (Greenville)	13	Complete	0.65	Park St to CN bridge	59, 63	paved shoulders in segments

Creighton	13	Design	0.75	Governors to Market	29	Standard painted white cycling lane Standard white bicycle stencils & diamonds Associated regulatory signage (bicycle
Britannia/ Melvin	4	Complete	2.1	Strathearne-Woodward	28	painted lanes with painted buffer in segments
Beach Blvd	5	Implementation	3.5	Eastport to Van Wagners	23	Standard painted lane southbound only
Shamrock Park Bicycle Path	2	Design		Ferguson-Young	N/A	asphalt, signage, paint
Hunter-Canada Connection	1	Complete	0.05	Canada-Hunter	172	Project ready to be implemented
Claremont/Keddy (OMCC)	2,3,8,14	Implementation	3	Wellington to Gateview	13	Road paint, concrete barrier, aluminum fencing, asphalt
2021 Projects						
Hunter Street (MacNab to Catherine) [OMCC funded]	2	Design		MacNab-Catharine	1	concrete curbs, changes to signals, signage, markings
Cannon Street West	2	Implementation	1.4	Hess to James	14	Precast Concrete Curbing
Limeridge	8,14	Design	2.75	Bonaventure/Garth-W5th/Hawkridge	38	painted buffer lanes
BB - Pearl - Kent	1	Design	1.77	York-Aberdeen	N/A	Various traffic calming interventions
Ferguson/ General Hosp connection	2,3	Design	0.4	Ferguson-Victoria	88	signs, markings
Strachan MUP	2	Design	0.7	James-Ferguson	157	asphalt multi-use path
Hwy 8/ King St (Dundas)	13	Design	0.5	CN bridge-Bond St	59	paved shoulders/ standard painted lanes
North Waterdown Pkwy	15	Design	2.24	Centre Rd-Avonsyde	192	asphalt multi-use path
Dalgleish	9	Design	0.95	Bellagio-Reg Rd 56	169	asphalt multi-use path

Hatt- Dundas St	13	Design	1	John to Baldwin to Cootes	19	Painted buffer and some areas with parking buffer
King Street	1	Design	1.45	Dundurn-Paradise	N/A	Precast Concrete Curbing and green cycling bollards Breadalbane to 403 bridge 403 bridge to bus stop at Macklin Macklin to Paradise Temporary marking and signage for two stage bike box @ Dundurn EB approach for RT onto Dundurn
Delaware/ Maplewood	3	Design	1.7	full length	150	Green line (durable) Cycling bollards
Dewitt	10	Design	1	Barton to Hwy 8 to Maple/Ridge Rd	83	Paint
Dundas St (Waterdown)	15	Design	2.3	First St to City border	133	asphalt multi-use path
Echovalley	9	Design	N/A	at Mud St	N/A	Signage
King at 403 on-ramp	1	Planning	0.1		N/A	new signal
Stone Church	6,9	Design	0.4	Arbour-Upper Red Hill	N/A	Bollards, Concrete Curbing, Green Line
Bayfront Industrial Area	2	Design		Pier 8	N/A	
Stonehenge	12	Design	2.45	full length	58	Painted lanes